

Supplemental Drinking Water State Revolving Fund (DWSRF) Capitalization Grant Quarterly Report

Grant Number: FS00E02091-0	Year: 2019
Quarter: 3	Dates Covered: 4/01/2019 - 6/30/2019

I. Service Line Replacement

A. Milestone Dates

Milestone	Anticipated Date	Completion Date
Development of environmental assessment (EA) with 30-day public comment period by EGLE		March 8, 2017, EA May 8, 2017, EA Supplement
Completion of application for funding by Flint – Part 1		February 22, 2017
Completion of application for funding by Flint – Part 2		April 17, 2017
Completion of application for funding by Flint – Part 3		April 17, 2017
Submittal of bid costs for the project by Flint to EGLE		April 17, 2017
Signed financial agreement between Flint and EGLE		May 17, 2017
	Start Date	Schedule for Completion
Project No. 7421-01 – Service Line Replacement Work Complete for Project No. 7421-01	May 1, 2017	Complete
Project No. 7422-01 – Service Line Replacement	May 1, 2019	December 1, 2019 replacements; July 31, 2019 restoration

B. Number of Service Lines Replaced and Amount of Funds Disbursed to Flint

2018	Q1		1,824	\$9,859,904
2018	Q2		1,000	\$4,650,443
2018	Q3		24	\$680,035
2018	Q4		97	\$1,359,193
2019	Q1		87	\$1,619,508
2019	Q2		0	\$490,208
2019	Q3		0	\$207,808
Total			4667	\$27,468,430

C. Narrative Summary of Project Activities, including issues encountered (if any) involving public concerns.

4,667 lead service lines have been replaced with WIIN funding without incident. Replacement of the service line includes full replacement and any portion of the service line made of lead or galvanized steel. In addition, 1,270 excavations revealed copper to copper lines on both sides of the curb box so no replacement was necessary. The amounts reported above only cover WIIN related expenses (lead service line replacements and legal expenses).

II. Distribution System/Transmission Main Improvements

A. Milestone Dates

Milestone	Anticipated Date	Completion Date
Development of environmental assessment with 30-day public comment period by EGLE	7/27/2018	7/30/2018 EA 8/28/2018 30-day
Completion of application for funding by Flint – Part 1	7/19/2018	7/20/2018
Completion of application for funding by Flint – Part 2	8/6/2018	8/30/2018
Completion of application for funding by Flint – Part 3	8/6/2018	8/30/2018
Submittal of bid costs for the project by Flint to EGLE	8/6/2018	8/30/2018
Signed financial agreement between Flint and EGLE	12/2018	
	Start Date	Schedule for Completion
Project No. 7422-01 – Kearsley Street Water Main	10/29/18	9/30/2019

B. Construction Schedule Snapshot

Project Name	Anticipated Start Date	Schedule for Completion
Northwest Transmission Main (includes Dupont Street)	November 1, 2019 ?	December 31, 2020 ?
City-wide Water Main Replacement	March to July 2020	December 1, 2021

C. Amount of Funds Disbursed to Flint

Year	Quarter	Amount of Funds Disbursed
2017	Q3	\$0
2017	Q4	\$0
2018	Q1	\$0
2018	Q2	\$0
2018	Q3	\$0
2018	Q4	\$0
2019	Q1	\$0
2019	Q2	\$324,932
2019	Q3	\$0

D. Narrative Summary of Project Activities, including the street location and issues encountered (if any) involving public concerns

A draft project plan was public noticed on June 22, 2018. A public hearing was held on July 23, 2018, on the draft project plan. The plan was submitted on July 26, 2018 and includes updates to the distribution system and transmission main improvements. Construction has stopped in the Archeological Zone.

III. Set Asides

A. Amount of WIIN Funds Disbursed to Flint

2017	Q4	\$192,972.74
2018	Q1	\$0
2018	Q2	\$243,094.83
2018	Q3	\$330,160.10
2018	Q4	\$195,020.66
2019	Q1	\$132,892.66
2019	Q2	\$0
2019	Q3	\$397,152.61
Total		\$1,491,293.60

B. Status of Asset Management

The Asset Management Plan and all required Standard Operation Procedures have been completed.

C. Status of Corrosion Control Plans (including water source subject to study, start dates, and schedules for completion)

Arcadis continued to work on the corrosion control study.