



# CITY OF FLINT

## Department of Public Works & Utilities

**Dr. Karen Weaver**  
Mayor

**Robert Bincsik**  
Director

October, 30 2018

Miss Linda Holst, Director  
Mr. Anthony Ross, Deputy Project Manager  
Water Division, Region 5  
United States Environmental Protection Agency  
Ralph Metcalfe Federal Building  
77 West Jackson Boulevard (W-15J)  
Chicago, Illinois 60604-3590

**Sent via Email**

Dear Miss Holst and Mr. Ross:

In response to item 7 part C, Status of WIIN projects. Below are updated timelines for the WIIN funded projects.

### CHEMICAL BUILDING

Design Contract Award – November, 2018  
Design Completion – February, 2019  
Permits Received – March, 2019  
Bid Advertisement – March, 2019  
Construction Contract Award – April, 2019  
Functional Construction Completion – November, 2019  
Facility Start-Up and Training – October to December, 2019  
Final Completion – December 31, 2019

### DORT RESERVOIR AND PUMP STATION IMPROVEMENTS

Design Concept/ RFP Developed – December, 2018  
Design Contract Award – February, 2019  
Design Completion – May, 2019  
Permits Received – June, 2019  
Bid Advertisement – June, 2019  
Construction Contract Award – August, 2019  
Functional Construction Completion – April, 2020  
Facility Start-Up and Training – April, 2020  
Final Completion – May 2020

### CEDAR STREET RESERVOIR AND PUMP STATION IMPROVEMENTS

Design Concept/ RFP Developed – November, 2019  
Design Contract Award – December, 2019  
Design Completion – February, 2020  
Permits Received – March, 2020  
Bid Advertisement – April, 2020  
Construction Contract Award – May, 2020  
Functional Construction Completion – February, 2021  
Facility Start-Up and Training – March, 2021  
Final Completion – May 2021

### BACKUP LINE TO GCDC

Design Concept/ RFP Developed – November, 2018  
Design Contract Award – December, 2019  
Design Completion – February, 2019  
Permits Received – March, 2019  
Bid Advertisement – March, 2019  
Construction Contract Award – April, 2019  
Functional Construction Completion – December, 2019

### WATER QUALITY MONITORING PANELS

Design Concept/ RFP Developed – November, 2018  
Design Contract Award – December, 2019  
Design Completion – January, 2019  
Permits Received – February, 2019  
Bid Advertisement – March, 2019  
Construction Contract Award – April, 2019  
Functional Construction Completion – July, 2019

### NORTHWEST TRANSMISSION MAIN

Design Concept/ RFP Developed – December, 2018  
Design Contract Award – January, 2019  
Design Completion – February, 2019  
Permits Received – March, 2019  
Bid Advertisement – March, 2019  
Construction Contract Award – April, 2019  
Functional Construction Completion – December, 2019

### WATER METERS

Design Concept/ RFP Developed – December, 2018  
Bid Advertisement – January, 2019  
Construction Contract Award – February, 2019  
Functional Construction Completion – February, 2020

MAIN REPLACEMENT

Design Concept/ RFP Developed – November, 2019

Design Contract Award – December, 2019\*

Design Completion – January, 2020

Permits Received – March, 2020

Bid Advertisement – March, 2020

Construction Contract Award – April, 2020

Functional Construction Completion – December, 2024

\*Design will be ongoing for a couple of years as projects are scheduled. Given the significant amount of water main going to be built it will take several years to build it.

Sincerely,



Robert Bincsik

Cc: Steve Branch, City Administrator  
Angela Wheeler, Chief Legal Officer  
Hughey Newsome, Chief Financial Officer