

Attachment C: Quarterly Program Report (QPR)

I. Grantee Information			
1. Grant Number #2021-007	2. Grantee Company Marq6 Broadband, LLC		
3. Address 1385 SW Amberglen Parkway	4. City Hillsboro	5. State OR	6. ZIP Code 97006
II. Progress Report (Due 30 Days After the End of a Reporting Period)			
7. Reporting Period			
<input type="checkbox"/> 11/1/2020 – 2/28/2021	<input type="checkbox"/> 12/1/2021 – 2/28/2022	<input type="checkbox"/> 12/1/2022 –	
<input checked="" type="checkbox"/> 3/1/2021 – 5/31/2021	<input type="checkbox"/> 3/1/2022 – 5/31/2022	<input type="checkbox"/> 3/1/2023 –	
<input type="checkbox"/> 6/1/2021 – 8/31/2021	<input type="checkbox"/> 6/1/2022 – 8/31/2022	<input type="checkbox"/> 6/1/2023 –	
<input type="checkbox"/> 9/1/2021 – 11/30/2021	<input type="checkbox"/> 9/1/2022 – 11/30/2022	<input type="checkbox"/> 9/1/2023 –	
<p>8. Please summarize current reporting period activities.</p> <p>Tower construction started in full. We currently have 5 of the 7 sites under construction and will be completed by June 30. And be fully operational by July 30th. The other 2 towers, that reside in Schoolcraft country are still in the permitting phase. This has been a slow process with the county and understanding their requirements. I don't have an estimated date when these will be complete. We have also pushed the RF engineering to parallel the tower building for these towers. We have the sites and land / lease agreements in place. Germfask has been built and will be online next week. This was further delayed by equipment shortages and getting the Fiber Company to install a fiber port at tower. Good news is next week, residents of Germfask will have Broadband Internet. Next quarter focus will be making the towers operational and working with Schoolcraft county on the permit process.</p>			
<p>9. Have you encountered roadblocks to the implementation of this project? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If yes, please provide details and describe your plan for overcoming the listed roadblocks.</p>			
<p>10. Is your project on track with the overall project timeline? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If no, please provide details and describe your plan for moving the project back on track.</p> <ul style="list-style-type: none"> Delays for permitting are delaying 2 towers builds. Germfask delayed due to equipment shortage and Fiber port install. Labor Shortage might be potentially issue. We are looking to hire a team to for subscriber installs once the towers become operational in July. We have been looking for 4 months and have not seen any candidates. 			
<p>11. Please provide a narrative to accompany Attachment D. Complete and include Attachment D, indicating the census blocks with service available this reporting period, the speed of service offered, the price of service offered, the number of locations subscribing to your service this quarter, and the cumulative number of locations subscribing to your service.</p> <p>The next quarter we will start to see a dramatic increase in subscribers specifically in Germfask area.</p>			
III. Certification			
<p>I certify all statements in this report, including all requested supplemental information, are true, complete, and accurate to the best of my knowledge. I understand failure to submit any required reports may result in the termination of the grant. I understand this grant may be terminated if DTMB concludes I am not in compliance with the conditions and provisions required by the contract covering this grant, or have falsified any information. By way of signature, I agree with all the conditions of this grant program.</p>			

<i>John S Webber</i>		Date 6/18/2021
Printed Name of Authorized Official <input checked="" type="checkbox"/> <u>John S Webber</u> <small>John S Webber</small>		Title of Authorized Official or Financial Officer President
For DTMB Use Only		
Reviewed By:	Approved By:	Date:
	<i>Andrew Halfman</i>	6/28/2021