

Project Status Report: IS-DCS GL-ITC - Phase 3

Agency / Client	Project Manager	Project description	Project Performance Status	As Of Date
IS - Infrastructure Services	David Bates	The State of Michigan is pursuing a public-private partnership initiative—referred to as the Great Lakes IT Center (GL-ITC)—to replace two of its existing hosting centers. This project phase will result in contract execution to source the data center to an outside provider. Data center transition will be its own project / project phase.	Green	5/15/2013

Project Key Milestones

Key Milestone	Baseline Finish	Revised Finish	Actual Finish	Status
Initiation Phase	1/11/2013	1/11/2013	1/11/2013	GREEN
Planning Phase	1/11/2013	1/11/2013	1/11/2013	GREEN
RFP Released	1/18/2013	1/18/2013	1/18/2013	GREEN
Pre-Bid Conference Complete	2/1/2013	2/1/2013	2/1/2013	GREEN
(Set 1) Bidder Questions Due	2/8/2013	2/8/2013	2/13/2013	GREEN
Intention to Bid Received	3/1/2013	3/1/2013	3/1/2013	GREEN
(Set 2) Bidder Questions Due	3/22/2013	3/22/2013	3/22/2013	GREEN
Proposals Due	4/26/2013	5/17/2013		GREEN
Oral Presentations Complete	6/21/2013	7/12/2013		GREEN
Intent to Award Posted	8/2/2013	8/20/2013		GREEN
Execution Phase	8/27/2013	9/24/2013		GREEN
Closeout Phase	9/6/2013	10/4/2013		GREEN
Control Phase	9/6/2013	10/4/2013		GREEN

High Level Activity Status

High Level Activity Status

The RFP was issued 1/18/13. A pre-bid conference was completed on 2/1/13. The general terms and conditions, as well as the bidder Q&A addendums are posted on the Bid4Michigan website. Intentions to bid were received 3/1/13. The proposal due date has been extended to 5/17/13 at bidders' request.