

**Summary of
Michigan Department of Environment, Great Lakes, and Energy
Actions in Response to the
United States Environmental Protection Agency
Emergency Administrative Order
Updated: 7/29/2019**

EXECUTIVE SUMMARY:

The United States Environmental Protection Agency (USEPA) Emergency Administrative Order contains 15 overall items to be addressed by the Michigan Department of Environment, Great Lakes, and Energy (EGLE). This update includes status only on items for which progress was made in the last week. It is anticipated that the next update to this summary will be provided on Monday, August 5, 2019.

Paragraph 60: Transition to a new water source

- On 7/25/2019, the city of Flint (City) reported that the 50% design for connecting to the Genesee County Drain Commissioner (GCDC) is complete and the City was working on easement issues.

Paragraph 54: lead service lines

- On 7/25/2019, the City reported they had conducted service line investigations at 22,353 addresses and had done 8,921 replacements.

Paragraphs 60 and 61 (necessary, capable and qualified personnel) and paragraph 62 (distribution system)

- On 7/25/2019, EGLE reported that a conference call had been scheduled for August 25 with the City to review the technical, managerial, and financial plan submitted by the City.
- On 7/25/2019, the City reported that the City approved the budget to accept the 50 percent cost share with EGLE to fund Nick Pizzi to provide training for operators at the plant. The contract between EGLE and the City was in process.
- On 7/25/2019, the City reported other updates related to the distribution system:
 - The City received the bid specifications for the Dort project, which is going to be finalized and prepared to bid.
 - A contractor has completed the design for the chemical feed building and plans to submit to the City by the end of the month.
 - A resolution was moving through to approve a contractor doing the re-bidding for the Northwest Transmission Main.

- The water main replacement at Kearsley Street is nearing completion and then the Court Street project will be moving forward.
- Water meter replacement vendor and installation vendors were selected and will be going to City Council in the near future.
- The procurement of water quality monitoring equipment is complete and will go to City Council in the near future.