



**EGLE Part 213 DAILY REPORT – October 5, 2021**

**Incident Name: Flat Rock ER 08-31-2021**

**Ford Flat Rock Assembly Facility**

**Gasoline Release**

**1 International Drive, Flat Rock, Michigan**

To: Paul Owens (EGLE)

REF. No.: REL-0186-21

CC: Ford Motor Company (Ford)

DATE: October 5, 2021

**October 5, 2021**

- Ford contractors continued to maintain culvert plug in the 10” sanitary line on Ford property
  - Ford contractors continued to remove sanitary water from the plugged sanitary line and stage the liquid on-site temporary frac tank storage
  - Ford contractors collected one sample of liquid from the 10” sanitary line for laboratory analysis
- Ford contractors continued monitoring containment boom within stormwater pond as a proactive measure
- Ford contractors advanced boreholes and collected soil samples near the existing excavation on Ford property to support additional delineation. ***Six soil borings were completed along the abandoned gasoline UST piping trench and one soil boring was completed above the sanitary sewer south of the excavation area. No field evidence of impacts observed.***
- Ford contractors continued implementing activities of the re-occupancy plan
  - Prescreening activities of one (1) Category 1 residence
  - Sampling activities of four (4) Category 3 residences

**Tactics October 5, 2021 (19:00) to October 6, 2021 (19:00)**

- Ford contractors will continue to maintain the culvert plug in the 10” sanitary line on Ford property
  - Ford contractors will continue to remove sanitary water from the plugged sanitary line and stage the liquid on-site temporary frac tank storage
  - Ford contractors will collect one sample of liquid from the 10” sanitary line for laboratory analysis
- Ford contractors will continue to monitor containment boom within stormwater pond as a proactive measure
- Ford contractors will continue advancing boreholes and installing monitoring wells near the existing excavation on Ford property to support additional delineation
- Ford contractors will begin a sub slab vapor intrusion assessment inside the plant adjacent to the release area
- Ford contractors will continue implementing activities of the re-occupancy plan
  - Prescreening activities of one (1) Category 3 residence

- Sampling activities of one (1) Category 1 residence
- Post screening activities of two (2) Category 3 residences