

Michigan Department of Transportation (MDOT)
Incentive and Disincentive Report for Fiscal Year 2019
Public Act 66 of 2019 - Section 612

Contract ID	Contractor	Description	Early / Late Completion	Incentive / (Disincentive) Amount	Funding Source	Date Payment Completed
24011-120219	D. J. McQuestion & Sons, Inc./J & N Cons	Incentive, Stage 3 - Opening US-31 to traffic in the City of Petoskey	10 days	\$150,000.00	Federal 81.85% State 18.15%	06/26/19
24011-120219	D. J. McQuestion & Sons, Inc./J & N Cons	Incentive, Stage 3A - Opening US-31 to traffic in the City of Petoskey	10 days	\$150,000.00	Federal 81.85% State 18.15%	06/26/19
50061-117578	Interstate Highway Construction, Inc.	No Excuse Incentive Payment - Complete I-696 concrete patches	1 weekend	\$100,000.00	Federal 90% State 10%	02/06/19
82194-113717	Dan's Excavating, Inc.	Incentive, I-75 (Milestone 1 : Pre-Stage 1 and Stage 1A), Work Completion	4 days	\$42,000.00	Federal 90% State 10%	04/18/19
82194-116287	C. A. Hull Co., Inc.	I-75 Rouge River Lane Rental Incentive	Various hourly rates	\$41,650.00	Federal 90% State 9% Cities of Detroit, Allen Park, Southgate 1%	02/14/19
Incentive Total ==>				\$483,650.00		
64022-128604	Davis Construction, Inc.	Liquidated Damages - Failure to complete M-20 work within contract time	2 days	(\$1,800.00)	Federal 81.85% State 18.15%	09/25/19
80023-200635	Diamond Coring Company, Inc.	Liquidated Damages - Failure to open I-94 lane to traffic by 9am	2 hours	(\$2,000.00)	Federal 90% State 10%	06/26/19
13083-110138	Michigan Paving and Materials Company	Liquidated Damages - Failure to open all I-94 WB lanes to traffic by 6am	1 hour	(\$3,000.00)	Federal 90% State 10%	08/12/19
39041-113129	Cipparrone Contracting, Inc.	Liquidated Damages - Failure to complete I-94BL work within contract time	5 days	(\$4,570.00)	Federal 81.85% State 18.15%	09/25/19
57023-131777	Michigan Joint Sealing, Inc.	Liquidated Damages - Failure to complete crack treatment work within contract time	7 days	(\$4,900.00)	Federal 81.85% State 18.15%	12/06/18
41000-201467	P.K. Contracting, Inc.	Liquidated Damages - Failure to complete pavement marking work within contract time	4 days	(\$5,400.00)	Federal 90% State 10%	03/20/19
09033-132105	Pyramid Paving and Contracting Co.	Liquidated Damages - Failure to complete M-13 work within contract time	3 days	(\$7,950.00)	Federal 81.85% State 18.15%	03/06/19
33014-130168	Anlaan Corporation	Liquidated Damages - Failure to complete M-143 work within contract time	10 days	(\$9,500.00)	Federal 81.85% State 18.15%	05/15/19
25000-200692	Michigan Joint Sealing, Inc.	Liquidated Damages - Failure to complete crack treatment work within contract time	17 days	(\$11,900.00)	Federal 81.85% State 18.15%	03/12/19
21021-125834	J. Ranck Electric, Inc.	Liquidated Damages - Failure to complete traffic signal work within contract time	9 days	(\$12,150.00)	Federal 100%	12/19/18
38061-132562	Michigan Paving and Materials Company	Liquidated Damages - Failure to complete M-60 work within contract time	9 days	(\$12,150.00)	Federal 81.85% State 18.15%	01/15/19
65041-125856	Ajax Paving Industries, Inc.	Liquidated Damages - Failure to complete I-75 work within contract time	4 days	(\$15,200.00)	Federal 90% State 10%	03/20/19
84922-132595	Fahmer Asphalt Sealers, L.L.C.	Liquidated Damages - Failure to complete friction treatment work within contract time	27 days	(\$18,900.00)	Federal 90% State 10%	11/27/18
41131-129877	Scodeller Construction, Inc.	Liquidated Damages - Failure to complete US-131 work within contract time	14 days	(\$18,900.00)	Federal 81.85% State 18.15%	10/03/18
80041-200632	Michigan Paving and Materials Company	Liquidated Damages - Failure to complete M-43 work within contract time	13 days	(\$20,150.00)	Federal 81.85% State 18.15%	08/22/19
72061-119051	Grand River Construction, Inc.	Liquidated Damages - Failure to complete M-18 work within contract time	15 days	(\$20,250.00)	Federal 90% State 10%	09/05/19
30062-132565	Michigan Paving and Materials Company	Liquidated Damages - Failure to complete US-12 work within contract time	16 days	(\$21,600.00)	Federal 81.85% State 18.15%	09/11/19
69023-201475	JV Contracting, Inc.	Liquidated Damages - Failure to complete pavement marking work within contract time	17 days	(\$22,950.00)	Federal 90% State 10%	03/27/19
50091-127531	NY-Mac Enterprises, Inc.	Liquidated Damages - Failure to complete M-19 work within contract time	19 days	(\$25,650.00)	Federal 81.85% State 18.15%	12/12/18
38082-201485	JV Contracting, Inc.	Liquidated Damages - Failure to complete pavement marking work within contract time	20 days	(\$27,000.00)	Federal 90% State 10%	12/04/18
12033-131592	Interstate Improvement, Inc.	Liquidated Damages - Failure to complete I-69 work within contract time	22 days	(\$29,700.00)	Federal 90% State 10%	04/03/19
72061-131786	Pavement Maintenance Systems, LLC	Liquidated Damages - Failure to complete I-75 work within contract time	22 days	(\$29,700.00)	Federal 81.85% State 18.15%	05/15/19
69014-131792	Pavement Maintenance Systems, LLC	Liquidated Damages - Failure to complete I-75 work within contract time	24 days	(\$32,400.00)	Federal 81.85% State 18.15%	11/28/18
63043-200025	NY-Mac Enterprises, Inc.	Liquidated Damages - Failure to complete Oakland joint repair work within contract time	26.5 days	(\$35,775.00)	Federal 81.85% State 18.15%	03/05/19
79041-132144	Ace-Saginaw Paving Company	Liquidated Damages - Failure to complete M-46 work within contract time	31 days	(\$41,850.00)	State 100%	05/22/19
65032-119813	M & M Excavating Company	Liquidated Damages - Failure to complete M-55 work within contract time	29 days	(\$44,950.00)	State 100%	10/31/18
73021-113234	Davis Construction, Inc.	Liquidated Damages - Failure to complete M-57 work within contract time	18 days	(\$47,700.00)	Federal 81.85% State 18.15%	03/27/19
84927-116825	Action Traffic Maintenance, Inc.	Liquidated Damages - Failure to complete I-696 signing work within contract time	21 days	(\$48,300.00)	Federal 100%	11/07/18
79032-116205	Ace-Saginaw Paving Company	Liquidated Damages - Failure to complete M-15 work within contract time	41 days	(\$55,350.00)	Federal 90% State 10%	01/08/19
81063-131071	Toebe Construction LLC	Liquidated Damages - Failure to complete US-12 work within contract time	21 days	(\$63,000.00)	Federal 81.85% State 18.15%	05/08/19
84926-109854	Poco Sales, Inc.	Liquidated Damages - Failure to complete Lansing signing work within contract time	77 days	(\$73,150.00)	Federal 100%	10/30/18
38083-113565	Toebe Construction LLC	Liquidated Damages - Failure to complete I-94BL work within contract time	73 days	(\$167,900.00)	Federal 81.85% State 16.56% City of Jackson 1.59%	02/06/19
82073-54049	Walter Toebe Construction Company	Liquidated Damages - Failure to complete M-85 work within contract time	119 days	(\$452,200.00)	Federal 80% State 17.5% City of Detroit 2.5%	11/15/18
Disincentive Total ==>				(\$1,387,895.00)		
Grand Total ==>				(\$904,245.00)		