

ATTACHMENT TO RURAL TASK FORCE – RTF REPORT
Period October 1, 2015 through April 30, 2016

The attached report, “Rural Task Force – RTF REPORT”, Fiscal Year(s) 2016”, includes obligations since the beginning of the fiscal year.

Please contact Pamela Boyd (boydp1@michigan.gov) or Tracie Leix (leixt@michigan.gov) if you have any questions.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 1 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 1																			
Year : 2016																			
County: MONROE																			
129176	58555	EDD	US Turnpike	from Port Sunlight Road to 0.2 miles north o	0.73 miles of hot mix asphalt cold milling	05/06/2016	EDD	0.000	CON	10/23/2015	03/16/2016	\$177,000	\$0	\$145,000	\$32,000	\$180,725		\$0	\$0
126964	58555	STP Rural	Ida West Road	Road Commission Drive to 400 Ft. West of I	Resurface	06/03/2016	STL,EDD	4.696	CON	10/01/2015	03/25/2016	\$1,824,694	\$884,694	\$847,000	\$93,000	\$2,194,245		\$0	\$0
Subtotal for: MONROE 2016								4.696				\$2,001,694	\$884,694	\$992,000	\$125,000	\$2,374,970	\$0	\$0	\$0
Subtotal for: 2016								4.696				\$2,001,694	\$884,694	\$992,000	\$125,000	\$2,374,970	\$0	\$0	\$0
Subtotal for: RTF: 1								4.696				\$2,001,694	\$884,694	\$992,000	\$125,000	\$2,374,970	\$0	\$0	\$0
RTF: 2																			
Year : 2016																			
County: HILLSDALE																			
129559	30141	STP Rural	Carpenter Rd	Territorial to Camden	Resurface	04/01/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,737		\$0	\$0
129562	30555	EDD	Reading Rd	Reading VL to Hillsdale Rd	Resurface	06/03/2016	EDD	0.000	CON	01/08/2016	02/29/2016	\$94,000	\$0	\$75,200	\$18,800	\$93,473		\$0	\$0
129561	30141	STP Rural	Long Lake Rd	Reading Rd to Bankers Rd	Resurface	04/01/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,819		\$0	\$0
129557	30141	STP Rural	Sterling Rd	US-12 to Knowles Rd	Resurface	06/03/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,846		\$0	\$0
129558	30141	STP Rural	Litchfield Rd	Litchfield City Limits to County Line	Resurface	05/06/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$478,669	\$389,158	\$0	\$89,511	\$463,066		\$0	\$0
Subtotal for: HILLSDALE 2016								0				\$854,669	\$614,758	\$75,200	\$164,711	\$837,941	\$0	\$0	\$0
County: JACKSON																			
127209	38555	STP Rural	N Main St	M-60 to Village Limits	Resurface	10/03/2014	STL,EDD	1.000	CON	10/01/2015		\$310,000	\$80,000	\$45,000	\$185,000	\$0			\$310,000
129563	38555	STP Rural	Mt.. Hope Rd and Fra	VL to I-94 and E Michigan to I-94	Resurface	06/03/2016	STL,EDD	0.000	CON	01/08/2016	03/30/2016	\$454,251	\$364,251	\$90,000	\$0	\$389,446		\$0	\$0
127216	38555	STP Rural	S Dearing Rd	County Farm to McCain	Resurface	06/03/2016	STL,EDD	1.200	CON	10/01/2015	04/13/2016	\$503,527	\$393,527	\$110,000	\$0	\$462,371		\$0	\$0
Subtotal for: JACKSON 2016								2.2				\$1,267,778	\$837,778	\$245,000	\$185,000	\$851,817	\$0	\$0	\$310,000
County: LENAWE																			
127217	46555	STP Rural	Holloway Rd	Palmer Rd to Buckholtz Hwy	Reconstruct	10/02/2015	STL,EDD	2.890	CON	10/01/2015		\$1,190,000	\$812,493	\$305,791	\$71,716	\$0			\$1,190,000
Subtotal for: LENAWE 2016								2.89				\$1,190,000	\$812,493	\$305,791	\$71,716	\$0	\$0	\$0	\$1,190,000
Subtotal for: 2016								5.090				\$3,312,447	\$2,265,029	\$625,991	\$421,427	\$1,689,757	\$0	\$0	\$1,500,000
Subtotal for: RTF: 2								5.090				\$3,312,447	\$2,265,029	\$625,991	\$421,427	\$1,689,757	\$0	\$0	\$1,500,000
RTF: 3																			
Year : 2016																			
County: BARRY																			
130887	08141	STP Rural	North Avenue	Baseline Road to 1,000' North of Fruin Roac	Resurface	06/03/2016	STL	0.000	CON	10/01/2015	03/31/2016	\$100,000	\$79,031	\$0	\$20,969	\$93,297		\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 2 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 3																			
Year : 2016																			
County: BARRY																			
130884	08141	STP Rural	Finkbeiner Road	Patterson Road to 2,094' East of Cherry Val	Resurface	06/03/2016	STL	0.000	CON	10/01/2015	03/31/2016	\$100,000	\$79,031	\$0	\$20,969	\$93,297		\$0	\$0
130889	08141	STP Rural	Yankee Springs Roac	N. M-37 to 1,584' North of Gun Lake Road	Resurface	06/03/2016	STL	0.000	CON	10/01/2015	04/05/2016	\$100,000	\$79,031	\$0	\$20,969	\$93,297		\$0	\$0
130883	08141	STP Rural	Charlton Park Road	Sager Road to 792' south of Bayne Road	Resurface	06/03/2016	STL	0.000	CON	10/01/2015	03/31/2016	\$100,000	\$79,031	\$0	\$20,969	\$93,297		\$0	\$0
Subtotal for: BARRY 2016								0				\$400,000	\$316,124	\$0	\$83,876	\$373,188	\$0	\$0	\$0
County: BRANCH																			
89438	12111	STP Rural	Division Rd	Main-WCL, Sherwood	Reconstruct	10/02/2015	STL	0.502	CON	10/01/2015		\$145,000	\$116,000	\$0	\$29,000	\$0			\$145,000
120228	12555	STP Rural	S Matteson St	S. City Limits - N. City Limits	Resurface	03/04/2016	STL,EDD	0.980	CON	10/01/2015	12/29/2015	\$659,000	\$240,000	\$60,000	\$359,000	\$715,524	\$715,024	\$103	\$0
120227	12141	STP Rural	Orland, Southern, Ric	Countywide	Preventative Maintenance	06/03/2016	STL,EDD	0.000	CON	10/01/2015	04/08/2016	\$365,028	\$292,000	\$47,028	\$26,000	\$365,021		\$0	\$0
131046	12141	STP Rural	Fremont Rd	E Central Rd to 0.35 mi N of Dorrance Rd	Resurface	07/08/2016	STL	0.000	CON	04/08/2016		\$73,400	\$58,720	\$0	\$14,680	\$0			\$73,400
131047	12141	STP Rural	Orland Rd	Bronson village limits to 0.5 mi S of Slisher f	Resurface	07/08/2016	STL	0.000	CON	04/08/2016		\$94,000	\$70,280	\$0	\$23,720	\$0			\$94,000
131045	12141	STP Rural	Cranson Rd	Gilead Lake Rd to Block Rd	Resurface	06/03/2016	STL	0.000	CON	04/08/2016		\$86,400	\$69,120	\$0	\$17,280	\$0			\$86,400
Subtotal for: BRANCH 2016								1.482				\$1,422,828	\$846,120	\$107,028	\$469,680	\$1,080,545	\$715,024	\$103	\$398,800
County: CALHOUN																			
127153	13400	STP Rural	Various Locations	Various Locations	Resurface	10/02/2015	STL	0.000	CON	10/02/2015		\$209,505	\$173,505	\$0	\$36,000	\$0			\$209,505
120307	13555	STP Rural	Bellevue Road	McAllister to 13 Mile Road	Resurface	07/08/2016	STL,EDD	4.840	CON	10/01/2015		\$846,922	\$528,922	\$318,000	\$0	\$0			\$846,922
Subtotal for: CALHOUN 2016								4.84				\$1,056,427	\$702,427	\$318,000	\$36,000	\$0	\$0	\$0	\$1,056,427
County: KALAMAZOO																			
120244	39141	STP Rural	42nd Street	Y Avenue to W Avenue	Reconstruct	04/01/2016	STL	2.006	CON	10/01/2015	02/19/2016	\$1,595,159	\$648,799	\$0	\$946,360	\$1,568,910	\$1,316,189	\$0	\$0
Subtotal for: KALAMAZOO 2016								2.006				\$1,595,159	\$648,799	\$0	\$946,360	\$1,568,910	\$1,316,189	\$0	\$0
County: ST. JOSEPH																			
126907	78149	STP Rural	Colon Road	M-66 East to Deno Rd	Reconstruct	05/06/2016	STL	0.000	CON	10/01/2015	03/01/2016	\$338,043	\$270,434	\$0	\$67,609	\$370,324		\$0	\$0
127156	78555	STP Rural	Fulton/Wattles	M-60 / M-86 to Kalamazoo County Line / Br	Resurface	04/01/2016	STL,EDD	5.620	CON	10/02/2015	03/04/2016	\$94,000	\$26,200	\$67,800	\$0	\$93,741		\$0	\$0
127157	78141	STP Rural	Lutz Road/Klinger Lal	Centreville -Constantine Road / Centreville \	Resurface	03/04/2016	STL	5.670	CON	10/02/2015	03/04/2016	\$94,000	\$61,700	\$0	\$32,300	\$85,452		\$0	\$0
127148	78141	STP Rural	Silver Street	M-60 to Wakeman Road	Crush and Shape with HMA 13A applicat	05/06/2016	STL	1.500	CON	10/01/2015	03/04/2016	\$400,000	\$320,000	\$0	\$80,000	\$404,614		\$0	\$0
127154	78141	STP Rural	Michigan and Feather	US-131 / Constantine Village Limit to N. Fist	Resurface	06/03/2016	STL	5.272	CON	10/01/2015	03/04/2016	\$94,000	\$62,000	\$0	\$32,000	\$87,053		\$0	\$0
Subtotal for: ST. JOSEPH 2016								18.062				\$1,020,043	\$740,334	\$67,800	\$211,909	\$1,041,185	\$0	\$0	\$0
Subtotal for: 2016								26.390				\$5,494,457	\$3,253,804	\$492,828	\$1,747,825	\$4,063,827	\$2,031,214	\$103	\$1,455,227
Subtotal for: RTF: 3								26.390				\$5,494,457	\$3,253,804	\$492,828	\$1,747,825	\$4,063,827	\$2,031,214	\$103	\$1,455,227

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 3 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 4																			
Year : 2016																			
County: BERRIEN																			
123765	11021	STP Rural	All weather road proje	TBD	Preventative Maintenance	09/02/2016	STL,EDD	6.072	CON	10/01/2015		\$702,000	\$570,000	\$132,000	\$0	\$0			\$702,000
130523	11555	STP Rural	Shawnee Road	Cleveland Ave to Hills Rd	Restore and rehabilitate	09/02/2016	STL,EDD	0.000	CON	10/01/2015		\$315,705	\$191,794	\$83,911	\$40,000	\$0			\$315,705
Subtotal for: BERRIEN 2016								6.072				\$1,017,705	\$761,794	\$215,911	\$40,000	\$0	\$0	\$0	\$1,017,705
County: CASS																			
120104	14555	EDD	Marcellus Hwy	Griffis - Decatur	Resurface	05/06/2016	STL,EDD	0.925	CON	10/01/2015	04/13/2016	\$83,129	\$66,503	\$16,626	\$0	\$83,129		\$0	\$0
124368	14141	STP Rural	Pavement Markings	Countywide	Pavement Marking centerline and edgeli	06/03/2016	STL	0.237	CON	10/01/2015	03/30/2016	\$75,000	\$75,000	\$0	\$0	\$78,588		\$0	\$0
120109	14555	STP Rural	Marcellus Hwy	Lawrence - Township line	Resurface	05/06/2016	STL,EDD	0.988	CON	10/01/2015	04/13/2016	\$78,960	\$63,168	\$15,792	\$0	\$78,960		\$0	\$0
120111	14555	STP Rural	Marcellus Hwy	Gards Prairie to Goodenough	Resurface	06/03/2016	STL,EDD	0.650	CON	10/01/2015	03/30/2016	\$160,920	\$128,736	\$32,184	\$0	\$153,821		\$0	\$0
120108	14555	EDD	Brownsville St	Township Line - Eagle Point	Resurface	05/06/2016	STL,EDD	0.946	CON	10/01/2015	04/13/2016	\$89,116	\$71,293	\$17,823	\$0	\$89,116		\$0	\$0
123766	14027	STP Rural	Countywide	Countywide, Cass County	Pavement Marking	09/01/2016	STL	0.179	CON	10/01/2015		\$94,000	\$94,000	\$0	\$0	\$0			\$94,000
120106	14555	EDD	Dailey Rd	Beeson S 1.0 Mile	Resurface	05/06/2016	STL,EDD	0.980	CON	10/01/2015	04/13/2016	\$91,212	\$72,970	\$18,242	\$0	\$91,212		\$0	\$0
120103	14555	STP Rural	Calvin Center Rd	from Mason Rd south for 0.6 mile	Resurface	05/06/2016	STL,EDD	1.002	CON	10/01/2015	04/14/2016	\$56,390	\$45,112	\$11,278	\$0	\$56,385		\$0	\$0
Subtotal for: CASS 2016								5.907				\$728,727	\$616,782	\$111,945	\$0	\$631,212	\$0	\$0	\$94,000
County: VAN BUREN																			
127131	80555	STP Rural	CR 681	77th Avenue to CR 352	Resurface	02/05/2016	STL	0.629	CON	10/01/2015	12/15/2015	\$750,000	\$600,000	\$21,863	\$128,137	\$829,567	\$829,067	\$142,882	\$0
119994	80159	STP Rural	N Phelps St	St Marys Street to Cedar Street	Resurface	03/04/2016	STL	0.195	CON	10/05/2015	12/28/2015	\$150,000	\$120,000	\$0	\$30,000	\$183,355	\$182,855	\$0	\$0
127133	80555	STP Rural	Kalamazoo Street	Oak Street to East Village Limits	Reconstruct	07/08/2016	STL	0.562	CON	10/01/2015		\$407,000	\$45,163	\$155,705	\$206,132	\$0			\$407,000
123768	80159	STP Rural	County Road 354	29th - Lawton VL	Resurface	09/02/2016	STL,EDD	0.921	CON	10/01/2015		\$470,000	\$270,000	\$100,000	\$100,000	\$0			\$470,000
123769	80159	STP Rural	County Road 681	77th Ave - CR 352	Resurface	09/02/2016	STL,EDD	1.383	CON	10/01/2015		\$546,000	\$400,000	\$22,000	\$124,000	\$0			\$546,000
Subtotal for: VAN BUREN 2016								3.69				\$2,323,000	\$1,435,163	\$299,568	\$588,269	\$1,012,922	\$1,011,922	\$142,882	\$1,423,000
Subtotal for: 2016								15.669				\$4,069,432	\$2,813,739	\$627,424	\$628,269	\$1,644,134	\$1,011,922	\$142,882	\$2,534,705
Subtotal for: RTF: 4								15.669				\$4,069,432	\$2,813,739	\$627,424	\$628,269	\$1,644,134	\$1,011,922	\$142,882	\$2,534,705

RTF: 5																			
Year : 2016																			
County: LAPEER																			
124077	44555	STP Rural	Columbiaville Road	Lonsberry Road to M-24	Reconstruct	04/01/2016	STL,EDD	1.487	CON	10/01/2015	12/17/2015	\$1,120,668	\$896,401	\$178,267	\$46,000	\$1,335,057	\$1,486,799	\$0	\$0
Subtotal for: LAPEER 2016								1.487				\$1,120,668	\$896,401	\$178,267	\$46,000	\$1,335,057	\$1,486,799	\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 4 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 5																			
Year : 2016																			
County: SHIAWASSEE																			
120763	76555	STP Rural	State Road and East	Easton - .25 Mi N of Intersection	Reconstruction	01/08/2016	STL,EDD	0.350	CON	10/01/2015	10/29/2015	\$843,131	\$674,505	\$131,055	\$37,571	\$717,559	\$717,059	\$1,977	\$0
Subtotal for: SHIAWASSEE 2016								0.35				\$843,131	\$674,505	\$131,055	\$37,571	\$717,559	\$717,059	\$1,977	\$0
Subtotal for: 2016								1.837				\$1,963,799	\$1,570,906	\$309,322	\$83,571	\$2,052,616	\$2,203,858	\$1,977	\$0
Subtotal for: RTF: 5								1.837				\$1,963,799	\$1,570,906	\$309,322	\$83,571	\$2,052,616	\$2,203,858	\$1,977	\$0
RTF: 6																			
Year : 2016																			
County: CLINTON																			
120502	19037	STP Rural	Countywide chipseal	Countywide	Chipseal	09/02/2016	STL	0.433	CON	10/01/2015		\$400,000	\$320,000	\$0	\$80,000	\$0			\$400,000
120504	19037	STP Rural	State Road	Little Lake Dr to M-100	Resurface	02/05/2016	STL	2.905	CON	10/01/2015	11/03/2015	\$550,000	\$440,000	\$0	\$110,000	\$557,995	\$557,495	\$43	\$0
Subtotal for: CLINTON 2016								3.338				\$950,000	\$760,000	\$0	\$190,000	\$557,995	\$557,495	\$43	\$400,000
County: INGHAM																			
126796	33555	STP Rural	Haslett Road	Williamston Rd to M-52	Haslett Road	01/08/2016	STL,EDD	1.000	CON	10/02/2015	11/05/2015	\$150,000	\$55,000	\$21,000	\$74,000	\$194,960	\$194,460	\$5	\$0
120513	33555	STP Rural	Barnes Road	Countywide	Preventive maintenance	01/08/2016	STL,EDD	0.138	CON	10/01/2015	11/05/2015	\$97,000	\$62,000	\$9,000	\$26,000	\$95,546	\$95,046	\$7	\$0
120514	33555	STP Rural	Aurelius/Byrum/Kinne	Bellevue to Barnes	Resurface	05/06/2016	STL,EDD	0.138	CON	10/01/2015	03/09/2016	\$940,429	\$677,315	\$224,949	\$38,165	\$1,060,358		\$0	\$0
126797	33555	STP Rural	Holt Road	Meridian to Zimmer	Holt Road	01/08/2016	STL,EDD	1.000	CON	10/02/2015	11/06/2015	\$219,000	\$142,000	\$33,000	\$44,000	\$278,087	\$277,587	\$7	\$0
Subtotal for: INGHAM 2016								2.276				\$1,406,429	\$936,315	\$287,949	\$182,165	\$1,628,951	\$567,093	\$19	\$0
Subtotal for: 2016								5.614				\$2,356,429	\$1,696,315	\$287,949	\$372,165	\$2,186,946	\$1,124,588	\$62	\$400,000
Subtotal for: RTF: 6								5.614				\$2,356,429	\$1,696,315	\$287,949	\$372,165	\$2,186,946	\$1,124,588	\$62	\$400,000
RTF: 7a																			
Year : 2016																			
County: HURON																			
129587	32555	STP Rural	Main Street	Notter to Caseville	Resurface	06/03/2016	STL,EDD	0.000	CON	01/20/2016	03/17/2016	\$200,000	\$110,000	\$50,000	\$40,000	\$200,383		\$0	\$0
119188	32900	STP Rural	Area Wide Transit	Thumb Area Transit, Bad Axe, Huron Co	Small van/bus purchase	09/01/2016	STL,CTF	0.147	CON	10/01/2015		\$40,000	\$32,000	\$8,000	\$0	\$0			\$40,000
123601	32555	STP Rural	Main Street	RxR to Village Limit, Elkton	Resurface	06/03/2016	STL,EDD	0.341	CON	10/01/2015	03/22/2016	\$182,000	\$57,600	\$88,000	\$36,400	\$187,398		\$0	\$0
Subtotal for: HURON 2016								0.488				\$422,000	\$199,600	\$146,000	\$76,400	\$387,782	\$0	\$0	\$40,000
County: SANILAC																			
115892	74555	STP Rural	Deckerville Rd	Decker Road to Wheeler	Resurface	09/02/2016	STL,EDD	3.988	CON	10/01/2015		\$1,290,380	\$768,577	\$217,532	\$304,271	\$0			\$1,290,380

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 5 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 7a																			
Year : 2016																			
County: SANILAC																			
127892	74555	STP Rural	East Marlette Street	Main St (M-53) to Municipal Dr	Resurface	07/08/2016	STL,EDD	0.000	CON	10/02/2015		\$200,000	\$98,051	\$50,000	\$51,949	\$0		\$0	\$200,000
Subtotal for: SANILAC 2016								3.988				\$1,490,380	\$866,628	\$267,532	\$356,220	\$0	\$0	\$0	\$1,490,380
County: TUSCOLA																			
127976	79141	STP Rural	Bay City Forestville R	Colwood - Lapak	Reconstruct	06/03/2016	STL	0.000	CON	10/01/2015	04/29/2016	\$1,520,287	\$1,216,230	\$0	\$304,057	\$1,503,843		\$0	\$0
126869	79400	STP Rural	Kingston Road	Kingston Village to Bevens Road	Resurface	02/05/2016	STL	2.487	CON	10/01/2015	10/29/2015	\$322,289	\$222,172	\$0	\$100,117	\$363,623	\$363,123	\$37	\$0
Subtotal for: TUSCOLA 2016								2.487				\$1,842,576	\$1,438,402	\$0	\$404,174	\$1,867,467	\$363,123	\$37	\$0
Subtotal for: 2016								6.963				\$3,754,956	\$2,504,630	\$413,532	\$836,794	\$2,255,248	\$363,123	\$37	\$1,530,380
Subtotal for: RTF: 7a								6.963				\$3,754,956	\$2,504,630	\$413,532	\$836,794	\$2,255,248	\$363,123	\$37	\$1,530,380
RTF: 7b																			
Year : 2016																			
County: BAY																			
129892	09141	STP Rural	Fifth Street	Water St. to WCL	Traffic ops/safety	06/03/2016	STL	0.000	CON	10/01/2015		\$7,500	\$6,000	\$0	\$1,500	\$0			\$7,500
129891	09555	STP Rural	Cass Road	Jones to Farley	Resurface	07/08/2016	STL,EDD	0.000	CON	10/01/2015		\$820,814	\$436,638	\$304,048	\$80,128	\$0			\$820,814
127657	09555	STP Rural	Farley Road	M-25 to M-138	Resurface	07/08/2016	STL,EDD	0.000	CON	10/01/2015		\$1,363,337	\$649,471	\$413,696	\$300,170	\$0			\$1,363,337
Subtotal for: BAY 2016								0				\$2,191,651	\$1,092,109	\$717,744	\$381,798	\$0	\$0	\$0	\$2,191,651
County: GRATIOT																			
129193	29555	EDD	Washington Road	0.5 miles W of N Luce Rd to Jerome Rd	Preventative Maintenance	06/03/2016	EDD	0.000	CON	10/27/2015	11/02/2015	\$91,000	\$0	\$72,800	\$18,200	\$91,233		\$0	\$0
123487	29057	STP Rural	Alger Road	Buchanan Road to Pierce Road	Reconstruct	04/01/2016	STL	0.997	CON	10/01/2015	12/02/2015	\$300,000	\$240,000	\$0	\$60,000	\$288,256	\$287,756	\$0	\$0
123482	29057	STP Rural	Bagley Rd	M46 to Riverside Drive	Preventive Maintenance	12/04/2015	STL	3.250	CON	10/01/2015	12/02/2015	\$78,000	\$62,400	\$0	\$15,600	\$82,376		\$0	\$0
123481	29057	STP Rural	Wisner Rd	Buchanan to Washington	Preventive Maintenance	12/04/2015	STL	3.000	CON	10/01/2015	11/13/2015	\$72,000	\$57,600	\$0	\$14,400	\$72,703		\$0	\$0
123479	29057	STP Rural	Baldwin Rd	Washington to Tyler Rd	Preventive Maintenance	02/05/0016	STL	3.000	CON	10/01/2015	12/02/2015	\$72,000	\$57,600	\$0	\$14,400	\$75,265		\$0	\$0
123478	29555	STP Rural	State Rd	M57 to Grant Road	Preventive Maintenance	12/04/2015	EDD	0.000	CON	10/01/2015	10/27/2015	\$50,000	\$0	\$40,000	\$10,000	\$55,982		\$0	\$0
123477	29057	STP Rural	Warner Road	Washington to Fillmore	Preventive Maintenance	04/01/2016	STL	1.000	CON	10/01/2015	12/02/2015	\$110,000	\$88,000	\$0	\$22,000	\$104,507	\$104,007	\$0	\$0
127658	29141	STP Rural	Buchanan Road	Baldwin to 0.35 miles east	Reconstruct	05/06/2016	STL	0.000	CON	10/01/2015	12/07/2015	\$90,000	\$72,000	\$0	\$18,000	\$94,996		\$0	\$0
Subtotal for: GRATIOT 2016								11.247				\$863,000	\$577,600	\$112,800	\$172,600	\$865,317	\$391,763	\$0	\$0
County: SAGINAW																			
126876	73404	STP Rural	Portsmouth Road	Munger to Washington	Restore and Rehabilitate	02/06/2015	STL	4.970	CON	10/01/2015		\$79,953	\$63,963	\$0	\$15,990	\$0			\$79,953
127895	73141	STP Rural	Merrill Road	Village of Merrill to Ederer Rd	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$20,000	\$16,000	\$0	\$4,000	\$0			\$20,000

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 6 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 7b																			
Year : 2016																			
County: SAGINAW																			
127896	73141	STP Rural	Merrill Road	Ederer Rd to Swan Creek	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$20,000	\$16,000	\$0	\$4,000	\$0			\$20,000
127894	73141	STP Rural	Birch Run Road	Over Briggs Drain	Bridge replacement	06/03/2016	STL	0.000	CON	10/01/2015		\$349,085	\$204,537	\$0	\$144,548	\$0			\$349,085
126872	73404	STP Rural	Gaspar Road	over branch of Fairchild Creek	Bridge Replacement	02/06/2015	STL	0.100	CON	10/01/2015		\$295,000	\$236,000	\$0	\$59,000	\$0			\$295,000
126875	73404	STP Rural	Merrill Road	over Handy Creek	Bridge replacement	02/06/2015	STL	0.500	CON	10/01/2015		\$288,332	\$236,000	\$0	\$52,332	\$0			\$288,332
123484	73141	STP Rural	Nichols	Willard to Birch Run Rd	Reconstruct	06/03/2016	STL	2.274	CON	10/01/2015		\$932,855	\$732,855	\$0	\$200,000	\$0			\$932,855
Subtotal for: SAGINAW 2016								7.844				\$1,985,225	\$1,505,355	\$0	\$479,870	\$0	\$0	\$0	\$1,985,225
Subtotal for: 2016								19.091				\$5,039,876	\$3,175,064	\$830,544	\$1,034,268	\$865,317	\$391,763	\$0	\$4,176,876
Subtotal for: RTF: 7b								19.091				\$5,039,876	\$3,175,064	\$830,544	\$1,034,268	\$865,317	\$391,763	\$0	\$4,176,876
RTF: 7c																			
Year : 2016																			
County: CLARE																			
123526	18555	EDD	S Harrison Ave	Mannsiding Road to Gladwin Road	Resurface	03/04/2016	EDD,STL	1.963	CON	10/01/2015		\$196,000	\$116,000	\$80,000	\$0	\$0			\$196,000
127668	18555	STP Rural	Countywide	Countywide	County Wide chip and seal	05/06/2016	STL,EDD	0.000	CON	10/03/2015	03/03/2016	\$680,000	\$422,955	\$78,292	\$178,753	\$679,672		\$0	\$0
119895	18900	STP Rural	Area Wide Transit	Clare County Transit, Harrison	Reseal/stripe parking lot	09/15/2016	STL,CTF	0.187	CON	10/01/2015		\$40,000	\$32,000	\$8,000	\$0	\$0			\$40,000
123527	18555	EDD	Lake Station Ave	Dunlop to Lake Station Ave	Resurface	03/04/2016	EDD,STL	2.566	CON	10/01/2015		\$325,000	\$260,000	\$65,000	\$0	\$0			\$325,000
Subtotal for: CLARE 2016								4.716				\$1,241,000	\$830,955	\$231,292	\$178,753	\$679,672	\$0	\$0	\$561,000
County: GLADWIN																			
109971	26141	STP Rural	Round Lake Road	Sugar River north to Sargent Rd	Resurface	03/04/2016	STL	0.970	CON	10/01/2015	11/24/2015	\$300,000	\$240,000	\$0	\$60,000	\$225,527	\$225,027	\$0	\$0
116231	26555	STP Rural	Knox Road	Shock Rd to Long Rd	Resurface	04/01/2016	STL,EDD	1.991	CON	10/01/2015	01/07/2016	\$539,111	\$431,288	\$68,120	\$39,703	\$539,611	\$539,111	\$0	\$0
Subtotal for: GLADWIN 2016								2.961				\$839,111	\$671,288	\$68,120	\$99,703	\$765,138	\$764,138	\$0	\$0
County: ISABELLA																			
127678	37141	STP Rural	Wise Road	Fremont Road to Pleasant Valley Road	Reconstruct	02/05/2016	STL	0.000	CON	10/01/2015	11/17/2015	\$237,325	\$189,860	\$0	\$47,465	\$246,401	\$245,901	\$44	\$0
116225	37900	STP Rural	Transit	Areawide Transit - Isabella County Transpor	Bus Purchase	09/15/2016	STL,CTF	0.000		10/01/2015		\$180,000	\$144,000	\$36,000	\$0	\$0			\$180,000
113163	37111	STP Rural	S Whiteville Rd	Wing - Bluegrass	Reconstruct	09/15/2017	STL	0.997	CON	10/05/2015		\$507,198	\$399,775	\$0	\$107,423	\$0			\$507,198
Subtotal for: ISABELLA 2016								0.997				\$924,523	\$733,635	\$36,000	\$154,888	\$246,401	\$245,901	\$44	\$687,198
County: MIDLAND																			
128801	56555	STP Rural	Multiple Locations	Multiple locations in Midland County.	Resurface	02/05/2016	STL,EDD	0.000	CON	10/01/2015	11/13/2015	\$833,500	\$493,785	\$81,263	\$258,452	\$840,608	\$840,108	\$40	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 7 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 7c																			
Year : 2016																			
County: MIDLAND																			
127676	56555	STP Rural	Shearer Road	Swede Road to Jefferson Road	Resurface	06/03/2016	STL,EDD	0.000	CON	10/01/2015		\$300,000	\$148,293	\$17,035	\$134,672	\$0			\$300,000
Subtotal for: MIDLAND 2016								0				\$1,133,500	\$642,078	\$98,298	\$393,124	\$840,608	\$840,108	\$40	\$300,000
Subtotal for: 2016								8.674				\$4,138,134	\$2,877,956	\$433,710	\$826,468	\$2,531,819	\$1,850,147	\$83	\$1,548,198
Subtotal for: RTF: 7c								8.674				\$4,138,134	\$2,877,956	\$433,710	\$826,468	\$2,531,819	\$1,850,147	\$83	\$1,548,198
RTF: 7d																			
Year : 2016																			
County: ARENAC																			
131081	06141	STP Rural	Various ACRC Routes	Countywide	Pavement markings	07/08/2016	STL	0.000	CON	04/20/2016		\$38,000	\$23,836	\$0	\$14,164	\$0			\$38,000
127679	06141	STP Rural	Sterling Road	Deep River to Grove Rd	Reconstruct	04/01/2016	STL,EDD	0.000	CON	10/01/2015	02/17/2016	\$389,114	\$311,291	\$0	\$77,823	\$466,292	\$389,114	\$0	\$0
Subtotal for: ARENAC 2016								0				\$427,114	\$335,127	\$0	\$91,987	\$466,292	\$389,114	\$0	\$38,000
County: IOSCO																			
129825	35555	STP Rural	Alabaster Road	Sand Lake Road to National City Road	Resurface	05/06/2016	STL,EDD	0.000	CON	10/01/2015	03/04/2016	\$308,725	\$176,492	\$70,488	\$61,745	\$309,385		\$0	\$0
119917	35069	STP Rural	Lincoln Street	Robert Elliott Blvd - East City Limits	Resurface	02/05/2016	STL	0.886	CON	10/01/2015	10/30/2015	\$225,000	\$169,000	\$0	\$56,000	\$201,614	\$201,114	\$49	\$0
119918	35141	STP Rural	National City Road	Alabaster Road north .54 miles	Resurface	05/06/2016	STL	1.506	CON	10/01/2015	03/04/2016	\$61,600	\$49,280	\$0	\$12,320	\$62,289		\$0	\$0
Subtotal for: IOSCO 2016								2.392				\$595,325	\$394,772	\$70,488	\$130,065	\$573,288	\$201,114	\$49	\$0
County: OGEMAW																			
123532	65129	STP Rural	Main Street	0.5 M west of M-33	Resurface	05/06/2016	STL	0.519	CON	10/01/2015	03/01/2016	\$136,250	\$109,000	\$0	\$27,250	\$136,261		\$0	\$0
127751	65141	STP Rural	Countywide	Ogemaw County	Pavement Striping	06/03/2016	STL	0.000	CON	10/01/2015		\$48,728	\$48,728	\$0	\$0	\$0			\$48,728
116216	65555	STP Rural	State Road	0.3 miles west of Pettit Road to Henderson I	Reconstruct	04/01/2016	STL,EDD	0.998	CON	10/01/2015	01/29/2016	\$453,652	\$330,010	\$78,092	\$45,550	\$489,161	\$453,652	\$0	\$0
Subtotal for: OGEMAW 2016								1.517				\$638,630	\$487,738	\$78,092	\$72,800	\$625,421	\$453,652	\$0	\$48,728
County: ROSCOMMON																			
128895	72141	STP Rural	F-18 (Greenwood Rd)	F97 to County Line	Chip Seal, Fog Seal and preventative m	04/01/2016	STL	0.000	CON	10/01/2015	02/05/2016	\$196,600	\$157,280	\$0	\$39,320	\$207,209	\$187,490	\$0	\$0
119939	72555	STP Rural	F-97 (Maple Valley Rd)	Sargent Road to Rustic Ridge Road	Chip Seal, Fog Seal and preventative m	04/01/2016	STL,EDD	13.000	CON	10/01/2015	02/12/2016	\$225,606	\$161,087	\$19,398	\$45,121	\$255,555	\$234,716	\$0	\$0
Subtotal for: ROSCOMMON 2016								13				\$422,206	\$318,367	\$19,398	\$84,441	\$462,763	\$422,206	\$0	\$0
Subtotal for: 2016								16.909				\$2,083,275	\$1,536,004	\$167,978	\$379,293	\$2,127,765	\$1,466,085	\$49	\$86,728
Subtotal for: RTF: 7d								16.909				\$2,083,275	\$1,536,004	\$167,978	\$379,293	\$2,127,765	\$1,466,085	\$49	\$86,728

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 8 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 8a																			
Year : 2016																			
County: MECOSTA																			
129514	54141	STP Rural	Various Roads	Countywide	Reconstruct - sign upgrade	06/03/2016	STL	0.000	CON	12/21/2015	04/18/2016	\$24,000	\$19,200	\$0	\$4,800	\$22,525		\$0	\$0
124487	54555	STP Rural	5 Mile Rd	40th Ave to 70th Ave	Resurface	11/06/2015	STL,EDD	3.023	CON	10/01/2015		\$93,520	\$0	\$93,520	\$0	\$0		\$0	\$93,520
116173	54555	STP Rural	Pierce Road/100th Av	130th to Buchanan	Resurface	04/01/2016	STL,EDD	1.293	CON	10/01/2015	01/12/2016	\$175,824	\$140,658	\$14,186	\$20,980	\$173,949	\$173,449	\$0	\$0
Subtotal for: MECOSTA 2016								4.316				\$293,344	\$159,858	\$107,706	\$25,780	\$196,474	\$173,449	\$0	\$93,520
County: MONTCALM																			
116145	59141	STP Rural	Kendaville Road	Federal Road to West County Line	Chip/Fog Seal	06/03/2016	STL	3.799	CON	04/07/2016		\$94,000	\$75,200	\$0	\$18,800	\$0		\$0	\$94,000
127174	59141	STP Rural	Vickeryville Road (CR M-57 to CR 510		Chip/Fog Seal	06/03/2016	STL	3.250	CON	04/07/2016		\$94,000	\$75,200	\$0	\$18,800	\$0		\$0	\$94,000
110984	59555	STP Rural	Shaw Street	West Howard City Village Limits to CR 599 (Reconstruct	02/12/2016	STL,EDD	0.877	CON	10/01/2015		\$1,727,400	\$130,000	\$180,400	\$1,417,000	\$0		\$0	\$1,727,400
116144	59141	STP Rural	CR 510	Ferris to Derby Road	Resurface	09/02/2016	STL	2.481	CON	04/07/2016		\$75,000	\$60,000	\$0	\$15,000	\$0		\$0	\$75,000
116133	59141	STP Rural	CR 506 (County Farr	West Village Limits	Reconstruct	02/05/2016	STL	0.000	CON	10/01/2015	11/13/2015	\$490,000	\$80,000	\$0	\$410,000	\$507,845	\$507,345	\$22	\$0
Subtotal for: MONTCALM 2016								10.407				\$2,480,400	\$420,400	\$180,400	\$1,879,600	\$507,845	\$507,345	\$22	\$1,990,400
County: OSCEOLA																			
119144	67555	STP Rural	80th Avenue	15 Mile to M-115	Chip/Fog Seal	05/06/2016	STL,EDD	4.900	CON	10/01/2015	03/17/2016	\$172,000	\$116,960	\$55,040	\$0	\$196,565		\$0	\$0
119143	67141	STP Rural	18 Mile Road	200th to 140th	Chip/Fog Seal	05/06/2016	STL	6.886	CON	10/01/2015	03/17/2016	\$215,000	\$172,000	\$0	\$43,000	\$216,341		\$0	\$0
110338	67555	STP Rural	135th Avenue	US10 South to Kalium Plant	Chip/Fog Seal	05/06/2016	STL,EDD	0.000	CON	10/01/2015	03/17/2016	\$136,000	\$92,480	\$43,520	\$0	\$133,883		\$0	\$0
Subtotal for: OSCEOLA 2016								11.786				\$523,000	\$381,440	\$98,560	\$43,000	\$546,789	\$0	\$0	\$0
Subtotal for: 2016								26.509				\$3,296,744	\$961,698	\$386,666	\$1,948,380	\$1,251,108	\$680,795	\$22	\$2,083,920
Subtotal for: RTF: 8a								26.509				\$3,296,744	\$961,698	\$386,666	\$1,948,380	\$1,251,108	\$680,795	\$22	\$2,083,920

RTF: 8b																			
Year : 2016																			
County: ALLEGAN																			
119345	03005	STP Rural	124th Ave	12th Street to 10th Street	Resurface	06/03/2016	STL	1.098	CON	10/01/2015	03/18/2016	\$210,000	\$168,000	\$0	\$42,000	\$210,500		\$0	\$0
119343	03555	STP Rural	4th St	122nd Avenue to 124th Avenue	Reconstruct	06/03/2016	STL,EDD	0.891	CON	10/01/2015	04/27/2016	\$993,750	\$795,000	\$162,907	\$35,843	\$1,048,382		\$0	\$0
119349	03141	STP Rural	Transit	Allegan - Interurban Transit Authority	Purchase Bus	09/01/2016	STL,CTF	0.079	CON	10/01/2015		\$71,000	\$57,000	\$14,000	\$0	\$0		\$0	\$71,000
Subtotal for: ALLEGAN 2016								2.068				\$1,274,750	\$1,020,000	\$176,907	\$77,843	\$1,258,882	\$0	\$0	\$71,000
County: IONIA																			
119473	34067	STP Rural	Tupper Lake Rd	Washington Blvd to 4th Ave	Reconstruct	07/08/2016	STL	0.563	CON	10/01/2015	04/08/2016	\$231,250	\$185,000	\$0	\$46,250	\$285,896		\$0	\$0
116675	34141	STP Rural	Countywide	Countywide	Preventative Maintenance (Arterials)	04/01/2016	STL	0.838	CON	10/02/2015	01/25/2016	\$481,976	\$385,581	\$0	\$96,395	\$556,650	\$575,269	\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 9 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 8b																			
Year : 2016																			
County: IONIA																			
126882	34400	STP Rural	Countywide	Countywide	Preventative maintenance	04/01/2016	STL	0.100	CON	10/01/2015	01/26/2016	\$250,000	\$200,000	\$0	\$50,000	\$256,757	\$243,066	\$0	\$0
Subtotal for: IONIA 2016								1.501				\$963,226	\$770,581	\$0	\$192,645	\$1,099,303	\$818,335	\$0	\$0
County: OTTAWA																			
119467	70555	STP Rural	Adams Street	24th Avenue to Kenowa	Resurface	05/06/2016	STL,EDD	2.984	CON	10/01/2015	03/01/2016	\$1,143,886	\$564,886	\$81,000	\$498,000	\$1,350,455		\$0	\$0
Subtotal for: OTTAWA 2016								2.984				\$1,143,886	\$564,886	\$81,000	\$498,000	\$1,350,455	\$0	\$0	\$0
Subtotal for: 2016								6.553				\$3,381,862	\$2,355,467	\$257,907	\$768,488	\$3,708,640	\$818,335	\$0	\$71,000
Subtotal for: RTF: 8b								6.553				\$3,381,862	\$2,355,467	\$257,907	\$768,488	\$3,708,640	\$818,335	\$0	\$71,000
RTF: 9																			
Year : 2016																			
County: ALCONA																			
123253	01141	STP Rural	Black River Road	F-41 - US 23	Reconstruct	05/06/2016	STL	2.257	CON	10/01/2015	03/03/2016	\$741,786	\$173,786	\$0	\$568,000	\$813,939		\$0	\$0
119483	01555	STP Rural	F-41	Kings Corner Road to Goddard Road	Resurface	04/01/2016	STL,EDD	2.835	CON	10/01/2015	01/26/2016	\$350,265	\$192,890	\$157,375	\$0	\$350,761	\$276,718	\$0	\$0
Subtotal for: ALCONA 2016								5.092				\$1,092,051	\$366,676	\$157,375	\$568,000	\$1,164,700	\$276,718	\$0	\$0
County: ALPENA																			
119487	04141	STP Rural	Nicholson Hill Road	Wolf Creek Road to Bushey Road	Resurface	04/01/2016	STL	2.803	CON	10/01/2015	02/10/2016	\$640,304	\$511,952	\$0	\$128,352	\$596,217	\$595,717	\$0	\$0
Subtotal for: ALPENA 2016								2.803				\$640,304	\$511,952	\$0	\$128,352	\$596,217	\$595,717	\$0	\$0
County: CHEBOYGAN																			
124279	16555	EDD	Onaway Road	Martha - 560' E of I-75	Reconstruct	06/03/2016	STL,EDD	1.077	CON	10/01/2015	03/22/2016	\$164,296	\$130,819	\$33,477	\$0	\$199,081		\$0	\$0
116032	16141	EDD	West Main Street	South Straits Highway to W Village Limits	Resurface	09/02/2016	STL	0.315	CON	10/01/2015		\$130,000	\$104,000	\$0	\$26,000	\$0			\$130,000
Subtotal for: CHEBOYGAN 2016								1.392				\$294,296	\$234,819	\$33,477	\$26,000	\$199,081	\$0	\$0	\$130,000
County: CRAWFORD																			
129442	20555	EDD	County Road 612	Jones Lake Road to KP Lake Road	Resurface	05/06/2016	EDD	0.000	CON	10/01/2015	03/07/2016	\$132,240	\$0	\$98,446	\$33,794	\$132,740		\$0	\$0
123255	20141	STP Rural	N Sherman Road	Co Rd 612 NORTH for 1.4 Miles	Resurface	05/06/2016	STL	1.267	CON	01/11/2016	03/07/2016	\$231,347	\$155,971	\$0	\$75,376	\$214,847		\$0	\$0
102826	20900	STP Rural	Area Wide Transit	Crawford Co Transp Auth, Grayling	Maintenance equipment	09/15/2016	STL,CTF	0.244		10/01/2015		\$10,000	\$8,000	\$2,000	\$0	\$0			\$10,000
Subtotal for: CRAWFORD 2016								1.511				\$373,587	\$163,971	\$100,446	\$109,170	\$347,587	\$0	\$0	\$10,000
County: MONTMORENCY																			
109642	60555	STP Rural	County Road 624	Rush Lake Road to Voyer Lake Road	Single Course Chip Seal	06/03/2016	STL,EDD	2.057	CON	10/01/2015	04/05/2016	\$842,392	\$633,608	\$129,106	\$79,678	\$766,795		\$0	\$0
Subtotal for: MONTMORENCY 2016								2.057				\$842,392	\$633,608	\$129,106	\$79,678	\$766,795	\$0	\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 10 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 9																			
Year : 2016																			
County: OSCODA																			
129443	68555	STP Rural	Kittle Road	Camp Ten Road to M-33	Resurface	07/08/2016	STL,EDD	0.000	CON	10/01/2015	04/27/2016	\$325,363	\$260,290	\$20,796	\$44,277	\$325,711		\$0	\$0
112801	68141	STP Rural	Area Wide Transit	Oscoda Co Area Transp System, Mio	Facility Improvements	06/01/2016	STL,CTF	0.174	CON	10/01/2015		\$12,500	\$10,000	\$2,500	\$0	\$0			\$12,500
Subtotal for: OSCODA 2016								0.174				\$337,863	\$270,290	\$23,296	\$44,277	\$325,711	\$0	\$0	\$12,500
County: OTSEGO																			
127136	69400	STP Rural	Mt Jack Road	Alba Road to M32	Reconstruct	02/05/2016	STL	1.750	CON	10/01/2015	12/07/2015	\$784,257	\$370,573	\$0	\$413,684	\$688,644	\$688,144	\$55	\$0
Subtotal for: OTSEGO 2016								1.75				\$784,257	\$370,573	\$0	\$413,684	\$688,644	\$688,144	\$55	\$0
County: PRESQUE ISLE																			
123257	71555	EDD	County Road 451	Molski Road - W 634 Hwy	Resurface	06/03/2016	STL,EDD	1.970	CON	10/01/2015	04/14/2016	\$269,807	\$209,344	\$32,000	\$28,463	\$270,931		\$0	\$0
112808	71555	STP Rural	CR 451	Mill Hwy - W of CR 638	Reconstruct	06/08/2016	STL,EDD	1.100	CON	10/01/2015	04/14/2016	\$332,292	\$247,624	\$57,421	\$27,247	\$335,673		\$0	\$0
116042	71900	STP Rural	Area Wide Transit	Presque Isle Co COA, Posen	Facility construction	09/15/2016	STL,CTF	0.252	CON	10/01/2015		\$12,500	\$10,000	\$2,500	\$0	\$0			\$12,500
116041	71141	STP Rural	Area Wide Transit	Presque Isle Co COA, Posen	Bus Purchase	06/01/2016	STL,CTF	0.252	CON	10/01/2015		\$12,500	\$10,000	\$0	\$2,500	\$0			\$12,500
Subtotal for: PRESQUE ISLE 2016								3.574				\$627,099	\$476,968	\$91,921	\$58,210	\$606,604	\$0	\$0	\$25,000
Subtotal for: 2016								18.353				\$4,991,849	\$3,028,857	\$535,621	\$1,427,371	\$4,695,339	\$1,560,579	\$55	\$177,500
Subtotal for: RTF: 9								18.353				\$4,991,849	\$3,028,857	\$535,621	\$1,427,371	\$4,695,339	\$1,560,579	\$55	\$177,500
RTF: 10a																			
Year : 2016																			
County: ANTRIM																			
123376	05141	STP Rural	CR 42	3.64 miles east of US-131 to County Line	Overlay & shoulder work	06/03/2016	STL	0.001	CON	10/01/2015	03/22/2016	\$837,490	\$663,990	\$0	\$173,500	\$842,002		\$0	\$0
Subtotal for: ANTRIM 2016								0.001				\$837,490	\$663,990	\$0	\$173,500	\$842,002	\$0	\$0	\$0
County: CHARLEVOIX																			
127101	15141	STP Rural	Countywide	Countywide	Pavement Markings	05/06/2016	STL	0.000	CON	10/01/2015	03/18/2016	\$108,650	\$97,786	\$0	\$10,864	\$109,151		\$0	\$0
Subtotal for: CHARLEVOIX 2016								0				\$108,650	\$97,786	\$0	\$10,864	\$109,151	\$0	\$0	\$0
County: EMMET																			
112843	24555	STP Rural	West Central Avenue	DeJauncy to Wilderness Park Dr	Widening - minor	06/03/2016	STL,EDD	1.547	CON	10/01/2015	03/31/2016	\$1,272,951	\$473,714	\$101,740	\$697,497	\$1,322,913		\$0	\$0
Subtotal for: EMMET 2016								1.547				\$1,272,951	\$473,714	\$101,740	\$697,497	\$1,322,913	\$0	\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 11 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 10a																			
Year : 2016																			
County: KALKASKA																			
116285	40555	STP Rural	Starvation Lake Road E. of Cunningham Rd. to W. of Sunset Tr.		Resurface	05/06/2016	STL,EDD	3.357	CON	10/01/2015	03/03/2016	\$700,000	\$278,157	\$281,843	\$140,000	\$693,677		\$0	\$0
Subtotal for: KALKASKA 2016								3.357				\$700,000	\$278,157	\$281,843	\$140,000	\$693,677	\$0	\$0	\$0
Subtotal for: 2016								4.905				\$2,919,091	\$1,513,647	\$383,583	\$1,021,861	\$2,967,742	\$0	\$0	\$0
Subtotal for: RTF: 10a								4.905				\$2,919,091	\$1,513,647	\$383,583	\$1,021,861	\$2,967,742	\$0	\$0	\$0
RTF: 10b																			
Year : 2016																			
County: MANISTEE																			
119233	51141	STP Rural	Seaman Road	12 Mile Road to Hoxeyville Road	Resurface	06/03/2016	STL	1.000	CON	10/01/2015	03/01/2016	\$455,250	\$361,000	\$0	\$94,250	\$466,604		\$0	\$0
Subtotal for: MANISTEE 2016								1				\$455,250	\$361,000	\$0	\$94,250	\$466,604	\$0	\$0	\$0
County: WEXFORD																			
129571	83141	STP Rural	18 Rd	11 Rd to M-37	Culvert replacement	06/03/2016	STL	0.000	CON	01/11/2016		\$150,000	\$100,000	\$0	\$50,000	\$0			\$150,000
129568	83555	STP Rural	Burkett Rd	Stoney Corners Rd. N	Bridge replacement	06/03/2016	STL,EDD	0.000	CON	01/11/2016		\$320,000	\$100,000	\$169,000	\$51,000	\$0			\$320,000
119243	83900	STP Rural	Transit	Cadillac/Wexford Transit Authority	Bus Purchase	09/01/2016	STL,CTF	0.370		10/01/2015		\$36,000	\$29,000	\$7,000	\$0	\$0			\$36,000
116269	83141	STP Rural	Various Locations	Various Locations	Resurface	03/04/2016	STL	0.045	CON	10/01/2015		\$600,000	\$500,000	\$0	\$100,000	\$0			\$600,000
Subtotal for: WEXFORD 2016								0.415				\$1,106,000	\$729,000	\$176,000	\$201,000	\$0	\$0	\$0	\$1,106,000
Subtotal for: 2016								1.415				\$1,561,250	\$1,090,000	\$176,000	\$295,250	\$466,604	\$0	\$0	\$1,106,000
Subtotal for: RTF: 10b								1.415				\$1,561,250	\$1,090,000	\$176,000	\$295,250	\$466,604	\$0	\$0	\$1,106,000
RTF: 10c																			
Year : 2016																			
County: BENZIE																			
115947	10555	STP Rural	Lindy Road	M-115 to West Thompsonville VL	Resurface/Widening	05/06/2016	STL,EDD	1.209	CON	10/05/2015	03/03/2016	\$550,000	\$368,000	\$92,000	\$90,000	\$528,798		\$0	\$0
Subtotal for: BENZIE 2016								1.209				\$550,000	\$368,000	\$92,000	\$90,000	\$528,798	\$0	\$0	\$0
County: GRAND TRAVERSE																			
119205	28555	STP Rural	Blackman Road/Fenti County Line Rd to Fenton St./ VL to Blackm: Reconstruct			07/08/2016	STL,EDD	0.999	CON	10/01/2015	04/27/2016	\$850,000	\$666,654	\$138,346	\$45,000	\$864,190		\$0	\$0
Subtotal for: GRAND TRAVERSE 2016								0.999				\$850,000	\$666,654	\$138,346	\$45,000	\$864,190	\$0	\$0	\$0
Subtotal for: 2016								2.208				\$1,400,000	\$1,034,654	\$230,346	\$135,000	\$1,392,987	\$0	\$0	\$0
Subtotal for: RTF: 10c								2.208				\$1,400,000	\$1,034,654	\$230,346	\$135,000	\$1,392,987	\$0	\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 12 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 11																			
Year : 2016																			
County: CHIPPEWA																			
113006	17555	STP Rural	Gogomain Road	M-129 To Pennington Rd.	reconstruct	02/05/2016	STL,EDD	2.004	CON	10/01/2015	12/16/2015	\$505,163	\$250,000	\$50,000	\$205,163	\$528,910	\$528,410	\$32	\$0
131109	17141	STP Rural	Various CCRC Route	Various locations	Pavement markings	06/03/2016	STL	0.000	CON	04/27/2016		\$75,091	\$75,091	\$0	\$0	\$0			\$75,091
126883	17400	STP Rural	Countywide	Countywide	Countywide pavement markings	01/08/2016	STL	0.100	CON	10/02/2015	10/29/2015	\$70,455	\$57,667	\$0	\$12,788	\$45,725	\$45,225	\$17	\$0
113005	17555	EDD	Town Line Rd	Hancock to M-129	reconstruct	05/06/2016	STL,EDD	1.988	CON	10/02/2015	03/04/2016	\$476,000	\$380,000	\$80,000	\$16,000	\$428,280		\$0	\$0
Subtotal for: CHIPPEWA 2016								4.092				\$1,126,709	\$762,758	\$130,000	\$233,951	\$1,002,915	\$573,636	\$50	\$75,091
County: LUCE																			
127734	48141	STP Rural	Areawide	Various locations	Pavement markings	04/01/2016	STL	0.000	CON	10/01/2015	02/04/2016	\$50,000	\$50,000	\$0	\$0	\$50,363	\$42,763	\$0	\$0
76805	48555	STP Rural	County Road 381	M28-Toonerville	Reconstruct	03/04/2016	STL	2.186	CON	10/01/2015	12/23/2015	\$374,000	\$299,000	\$75,000	\$0	\$269,041	\$268,541	\$51	\$0
Subtotal for: LUCE 2016								2.186				\$424,000	\$349,000	\$75,000	\$0	\$319,404	\$311,304	\$51	\$0
County: MACKINAC																			
116579	49097	STP Rural	Krause Rd	Brown Road northerly 0.50 miles	Reconstruct	05/06/2016	STL	1.150	CON	10/01/2015	03/02/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,693		\$0	\$0
131111	49141	STP Rural	Various MCRC Route	Various locations	Pavement markings	06/03/2016	STL	0.000	CON	04/27/2016		\$75,091	\$75,091	\$0	\$0	\$0			\$75,091
120346	49555	STP Rural	Sandtown Rd	Forrest Trail westerly 0.5 Mi	Reconstruction	04/01/2016	STL,EDD	0.500	CON	10/01/2015	03/02/2016	\$94,000	\$75,200	\$9,400	\$9,400	\$93,205		\$0	\$0
127733	49555	STP Rural	Rockview Road	M-129 to 3 Mile	Resurface	05/06/2016	STL,EDD	0.000	CON	10/01/2015	03/04/2016	\$213,223	\$177,623	\$35,600	\$0	\$215,711		\$0	\$0
Subtotal for: MACKINAC 2016								1.65				\$476,314	\$403,114	\$45,000	\$28,200	\$402,609	\$0	\$0	\$75,091
Subtotal for: 2016								7.928				\$2,027,023	\$1,514,872	\$250,000	\$262,151	\$1,724,927	\$884,939	\$100	\$150,182
Subtotal for: RTF: 11								7.928				\$2,027,023	\$1,514,872	\$250,000	\$262,151	\$1,724,927	\$884,939	\$100	\$150,182

RTF: 12a																			
Year : 2016																			
County: ALGER																			
116501	02555	STP Rural	H44	0.25 miles west of Mahne Road- 1.5 miles e	Reconstruct	03/04/2016	STL,EDD	2.290	CON	10/01/2015	01/12/2016	\$395,544	\$295,544	\$70,000	\$30,000	\$447,456	\$446,956	\$0	\$0
Subtotal for: ALGER 2016								2.29				\$395,544	\$295,544	\$70,000	\$30,000	\$447,456	\$446,956	\$0	\$0
County: MARQUETTE																			
102928	52103	STP Rural	County Road 510	Hardwood Lane-Hoist Road	Resurface	03/04/2016	STL	1.009	CON	10/01/2015	01/08/2016	\$578,000	\$400,000	\$0	\$178,000	\$521,922	\$521,422	\$0	\$0
119494	52555	STP Rural	CR 557	1.2 miles north of CR-438 to 0.5 miles south	Resurface	03/04/2016	STL,EDD	3.000	CON	10/01/2015	01/12/2016	\$570,900	\$219,724	\$191,176	\$160,000	\$532,131	\$531,631	\$42	\$0
Subtotal for: MARQUETTE 2016								4.009				\$1,148,900	\$619,724	\$191,176	\$338,000	\$1,054,053	\$1,053,053	\$42	\$0
County: SCHOOLCRAFT																			
119452	75555	EDD	CR 450	7.0 to 7.45 miles north of M-28	Resurface	11/06/2015	STL,EDD	0.500	CON	10/01/2015	11/05/2015	\$93,795	\$75,036	\$18,759	\$0	\$93,794		\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 13 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 12a																			
Year : 2016																			
County: SCHOOLCRAFT																			
111275	75153	STP Rural	CR 435	Beechwood South 2.0 mi to Beechwood So	resurface	02/05/2016	STL	0.050	CON	10/01/2015	12/07/2015	\$94,000	\$75,200	\$0	\$18,800	\$93,833		\$0	\$0
Subtotal for: SCHOOLCRAFT 2016								0.55				\$187,795	\$150,236	\$18,759	\$18,800	\$187,628	\$0	\$0	\$0
Subtotal for: 2016								6.849				\$1,732,239	\$1,065,504	\$279,935	\$386,800	\$1,689,136	\$1,500,009	\$42	\$0
Subtotal for: RTF: 12a								6.849				\$1,732,239	\$1,065,504	\$279,935	\$386,800	\$1,689,136	\$1,500,009	\$42	\$0
RTF: 12b																			
Year : 2016																			
County: DELTA																			
116429	21141	STP Rural	Transit	Delta Area Transit Authority, Escanaba	Computer Dispatch	09/01/2016	STL,CTF	0.073		10/01/2015		\$30,000	\$24,000	\$6,000	\$0	\$0		\$0	\$30,000
128873	21141	STP Rural	Various	Various Locations, Delta County	Countywide Preventative Maintenance	12/04/2015	STL	0.000	CON	10/01/2015	01/29/2016	\$114,051	\$91,241	\$0	\$22,810	\$79,989		\$0	\$0
131052	21141	STP Rural	CR 430	from CR 519 to 2 miles east	Resurface	06/01/2016	STL	0.000	CON	04/08/2016		\$50,000	\$40,000	\$0	\$10,000	\$0		\$0	\$50,000
131051	21141	STP Rural	CR 432 West	from CR 529 to 2 miles east	Resurface	06/01/2016	STL	0.000	CON	04/08/2016		\$29,800	\$23,840	\$0	\$5,960	\$0		\$0	\$29,800
127359	21555	STP Rural	CR 414	from County Road 426 to Soo Hill School	Resurface	03/04/2016	STL,EDD	2.000	CON	10/02/2015	01/12/2016	\$279,000	\$216,000	\$54,000	\$9,000	\$256,175	\$255,675	\$0	\$0
127357	21555	STP Rural	County Road 426	from Carroll's Corner (intersection of 426 an	Resurface	03/04/2016	STL,EDD	0.000	CON	10/01/2015	01/13/2016	\$693,178	\$272,268	\$68,732	\$352,178	\$628,608	\$628,108	\$0	\$0
Subtotal for: DELTA 2016								2.073				\$1,196,029	\$667,349	\$128,732	\$399,948	\$964,772	\$883,783	\$0	\$109,800
County: DICKINSON																			
100237	22555	STP Rural	County Road 569	6.25 miles N of US-2 to 7.5 miles N of US-2	Resurface	05/06/2016	STL,EDD	5.661	CON	10/01/2015	03/03/2016	\$462,581	\$370,000	\$62,448	\$30,133	\$462,291		\$0	\$0
Subtotal for: DICKINSON 2016								5.661				\$462,581	\$370,000	\$62,448	\$30,133	\$462,291	\$0	\$0	\$0
County: MENOMINEE																			
119414	55555	STP Rural	Countywide PM	Various	Preventative Maintenance	05/06/2016	STL,EDD	0.115	CON	10/01/2015	03/02/2016	\$110,000	\$72,000	\$28,000	\$10,000	\$106,467		\$0	\$0
128874	55141	STP Rural	Various	Various Locations, Menominee County.	Countywide Preventative Maintenance	05/06/2016	STL	0.000	CON	10/01/2015	03/02/2016	\$154,255	\$123,404	\$0	\$30,851	\$155,826		\$0	\$0
116496	55141	STP Rural	Various	Various Locations	Preventative Maintenance	05/06/2016	STL	0.115	CON	10/01/2015	03/02/2016	\$358,945	\$287,156	\$0	\$71,789	\$330,625		\$0	\$0
116466	55141	STP Rural	Various	Various Roads	Preventative Maintenance	05/06/2016	STL	0.115	CON	10/01/2015	03/02/2016	\$340,000	\$272,000	\$0	\$68,000	\$320,380		\$0	\$0
126885	55400	STP Rural	Countywide	Countywide	Countywide preventative maintenance	01/08/2016	STL	0.100	CON	10/01/2015	10/29/2015	\$382,093	\$312,743	\$0	\$69,350	\$350,150	\$349,650	\$115	\$0
Subtotal for: MENOMINEE 2016								0.445				\$1,345,293	\$1,067,303	\$28,000	\$249,990	\$1,263,448	\$349,650	\$115	\$0
Subtotal for: 2016								8.179				\$3,003,903	\$2,104,652	\$219,180	\$680,071	\$2,690,510	\$1,233,433	\$115	\$109,800
Subtotal for: RTF: 12b								8.179				\$3,003,903	\$2,104,652	\$219,180	\$680,071	\$2,690,510	\$1,233,433	\$115	\$109,800

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 14 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 13a																			
Year : 2016																			
County: BARAGA																			
123757	07013	STP Rural	Bellaire Rd	FR N of Pelto 1.5 mi	Resurface	03/04/2016	STL	1.503	CON	10/01/2015	01/12/2016	\$373,750	\$299,000	\$0	\$74,750	\$305,840	\$305,840	\$0	\$0
106043	07555	EDD	E Broad St	US41-Fourth St, L'Anse	Resurface	09/04/2015	EDD	0.630	CON	10/01/2015		\$1,000	\$0	\$1,000	\$0	\$0			\$1,000
106042	07555	EDD	Main St, L'Anse	Broad St to Jentoff	Reconstruct	04/03/2015	EDD	0.514	CON	10/01/2015		\$1,000	\$0	\$1,000	\$0	\$0			\$1,000
120037	07013	STP Rural	Ford Rd	M28 Southerly	Culvert replacements	02/07/2014	STL	0.025	CON	10/01/2015		\$100,000	\$59,612	\$0	\$40,388	\$0			\$100,000
Subtotal for: BARAGA 2016								2.672				\$475,750	\$358,612	\$2,000	\$115,138	\$305,840	\$305,840	\$0	\$102,000
County: HOUGHTON																			
116611	31061	STP Rural	Pike River Road	Aldrich Road, north 3.43 miles, Houghton Co	Resurface	04/01/2016	STL	4.000	CON	10/01/2015	01/26/2016	\$697,000	\$557,600	\$0	\$139,400	\$588,844	\$588,344	\$0	\$0
127799	31055	STP Rural	Countywide	Houghton County	Pavement Marking	06/03/2016	STL	0.000	CON	10/01/2015		\$1,000	\$1,000	\$0	\$0	\$0			\$1,000
Subtotal for: HOUGHTON 2016								4				\$698,000	\$558,600	\$0	\$139,400	\$588,844	\$588,344	\$0	\$1,000
County: KEWEENAW																			
106308	42555	STP Rural	Gay LaLaBelle Rd	10.5 Miles NE of Gay thence NE 3.5 Miles	Resurface	04/01/2016	STL,EDD	1.547	CON	10/01/2015	01/15/2016	\$360,000	\$186,000	\$38,000	\$136,000	\$360,417	\$328,479	\$0	\$0
Subtotal for: KEWEENAW 2016								1.547				\$360,000	\$186,000	\$38,000	\$136,000	\$360,417	\$328,479	\$0	\$0
Subtotal for: 2016								8.219				\$1,533,750	\$1,103,212	\$40,000	\$390,538	\$1,255,101	\$1,222,663	\$0	\$103,000
Subtotal for: RTF: 13a								8.219				\$1,533,750	\$1,103,212	\$40,000	\$390,538	\$1,255,101	\$1,222,663	\$0	\$103,000

RTF: 13b																			
Year : 2016																			
County: GOGEBIC																			
119566	27555	STP Rural	Lake Rd	Vanderhagen Rd - North and West along ro	Reconstruct	04/01/2016	STL,EDD	0.000	CON	10/01/2015	01/27/2016	\$512,381	\$315,325	\$94,580	\$102,476	\$512,881	\$372,896	\$0	\$0
119558	27053	STP Rural	Old US 2	Chaney Lake Rd - West 1.308 mi	Resurface	05/06/2016	STL	1.308	CON	10/01/2015	03/18/2016	\$201,212	\$140,812	\$0	\$60,400	\$201,812		\$0	\$0
Subtotal for: GOGEBIC 2016								1.308				\$713,593	\$456,137	\$94,580	\$162,876	\$714,693	\$372,896	\$0	\$0
County: IRON																			
119649	36071	STP Rural	CR 651/Sunset Lk	US-2 - Javoroski Rd	Resurface	02/05/2016	STL	1.273	CON	10/01/2015		\$312,500	\$250,000	\$0	\$62,500	\$0			\$312,500
116629	36555	STP Rural	CR 424	East Gaastra City Limit to 2 Mile hill	Restore & rehabilitate	01/08/2016	STL,EDD	0.418	CON	10/01/2015		\$481,285	\$226,285	\$255,000	\$0	\$0			\$481,285
Subtotal for: IRON 2016								1.691				\$793,785	\$476,285	\$255,000	\$62,500	\$0	\$0	\$0	\$793,785
County: ONTONAGON																			
129787	66555	EDD	E. Shore Road	Gogebic County Line thence 1.25 miles Nor	Reconstruct	06/03/2016	EDD	0.000	CON	10/01/2015		\$250,000	\$0	\$200,000	\$50,000	\$0			\$250,000
127813	66555	EDD	Airport Road	Michigan Ave to Paul Bunyan Ave	Resurface	06/03/2016	EDD	0.000	CON	10/01/2015		\$150,000	\$0	\$125,000	\$25,000	\$0			\$150,000
119638	66555	EDD	Bond Falls Rd	Middle Branch Ontonagon River to S. Agate	Reconstruct	03/04/2016	EDD	0.000	CON	10/01/2015		\$772,458	\$0	\$617,966	\$154,492	\$0			\$772,458

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 15 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 13b																			
Year : 2016																			
County: ONTONAGON																			
127812	66555	STP Rural	North 7th Street	Michigan Ave to Paul Bunyan Ave	Resurface	06/03/2016	STL,EDD	0.000	CON	10/01/2015		\$150,000	\$50,000	\$100,000	\$0	\$0			\$150,000
124349	66555	STP Rural	L P Walsh Rd	North side of M-64 to Southwest side of M-6	Resurface	06/03/2016	STL	5.230	CON	10/01/2015		\$455,939	\$364,751	\$0	\$91,188	\$0			\$455,939
Subtotal for: ONTONAGON 2016								5.23				\$1,778,397	\$414,751	\$1,042,966	\$320,680	\$0	\$0	\$0	\$1,778,397
Subtotal for: 2016								8.229				\$3,285,775	\$1,347,173	\$1,392,546	\$546,056	\$714,693	\$372,896	\$0	\$2,572,182
Subtotal for: RTF: 13b								8.229				\$3,285,775	\$1,347,173	\$1,392,546	\$546,056	\$714,693	\$372,896	\$0	\$2,572,182
RTF: 14																			
Year : 2016																			
County: LAKE																			
129227	43555	STP Rural	56th Street	from Broadway Street to South Kings Highw	Resurface	05/06/2016	STL,EDD	0.000	CON	11/02/2015	03/02/2016	\$540,000	\$404,323	\$104,677	\$31,000	\$574,421		\$0	\$0
Subtotal for: LAKE 2016								0				\$540,000	\$404,323	\$104,677	\$31,000	\$574,421	\$0	\$0	\$0
County: MASON																			
129607	53141	STP Rural	Various	Various Federal-aid routes in south Mason C	Traffic ops/safety	06/02/2017	STL	0.000	CON	01/25/2016		\$45,000	\$45,000	\$0	\$0	\$0			\$45,000
127289	53000	STP Rural	Mason County	Various Routes	Pavement Markings	06/03/2016	STL	0.000	CON	10/02/2015	04/18/2016	\$45,000	\$45,000	\$0	\$0	\$49,869		\$0	\$0
127286	53000	STP Rural	Main Street	US-10 north to Johnson Rd	Mill and fill	05/06/2016	STL	0.500	CON	10/02/2015	02/19/2016	\$282,154	\$205,663	\$0	\$76,491	\$317,204		\$0	\$0
119752	53105	STP Rural	Hansen Rd	Dennis Road to Amber Road	Reconstruct	09/02/2016	STL,EDD	2.497	CON	10/01/2015		\$1,065,000	\$852,000	\$213,000	\$0	\$0			\$1,065,000
Subtotal for: MASON 2016								2.997				\$1,437,154	\$1,147,663	\$213,000	\$76,491	\$367,073	\$0	\$0	\$1,110,000
County: MUSKEGON																			
127739	61141	STP Rural	Zeller Road	Michilinda Road to Lakewood Road	Crush and resurface	04/01/2016	STL	0.000	CON	10/01/2015	02/04/2016	\$418,750	\$335,000	\$0	\$83,750	\$362,945	\$362,445	\$0	\$0
129595	61555	STP Rural	Fruitvale Rd and Whil	Fruitvale and Whitbeck Rds, Muskegon Cou	Resurface	06/02/2017	STL,EDD	0.000	CON	01/21/2016		\$809,865	\$600,151	\$209,714	\$0	\$0			\$809,865
127741	61141	STP Rural	Maple Island Road	Heights Ravenna Road to Apple Ave	HMA overlay	06/03/2016	STL	0.000	CON	10/01/2015		\$572,500	\$458,000	\$0	\$114,500	\$0			\$572,500
Subtotal for: MUSKEGON 2016								0				\$1,801,115	\$1,393,151	\$209,714	\$198,250	\$362,945	\$362,445	\$0	\$1,382,365

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
FISCAL Year(s): 2016

Date May 02, 2016

Page 16 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 14																			
Year : 2016																			
County: NEWAYGO																			
127273	62555	STP Rural	88th Street	Redwood east to Catalpa	Reconstruct	06/03/2016	STL,EDD	1.500	CON	10/01/2015	04/05/2016	\$1,177,751	\$942,751	\$132,000	\$103,000	\$1,230,603		\$0	\$0
Subtotal for: NEWAYGO 2016								1.5				\$1,177,751	\$942,751	\$132,000	\$103,000	\$1,230,603	\$0	\$0	\$0
Subtotal for: 2016								4.497				\$4,956,020	\$3,887,888	\$659,391	\$408,741	\$2,535,042	\$362,445	\$0	\$2,492,365
Subtotal for: RTF: 14								4.497				\$4,956,020	\$3,887,888	\$659,391	\$408,741	\$2,535,042	\$362,445	\$0	\$2,492,365
Grand Total :								214.777				\$68,304,005	\$43,585,765	\$9,992,453	\$14,725,787	\$46,884,230	\$19,078,794	\$145,527	\$22,098,063

Total Jobs Reported : 195

Preferences : Report Style Statewide

Years 2016

Job Type Local,Multi-Modal

Phase Type Construction,Early Prelim Engineering

Phase Status Active,Programmed,Completed

Finance System 5310 5311 EDD EDDF STL

Templates Local - EDD,STP Rural