Grantee: State of Michigan

Grant: B-08-DN-26-0001

October 1, 2013 thru December 31, 2013 Performance Report



Grant Number: B-08-DN-26-0001	Obligation Date:	Award Date:
Grantee Name: State of Michigan	Contract End Date:	Review by HUD: Original - In Progress
LOCCS Authorized Amount: \$97,964,416.00	Grant Status: Active	QPR Contact: No QPR Contact Found
Estimated PI/RL Funds: \$12,500,000.00		
Total Budget: \$110,464,416.00		
Disasters:		
Declaration Number NSP		
Narratives		
Areas of Greatest Need:		
land banks and for profits to acquire and redev within their communities. The State of Michigar	on Program (NSP) provides targeted emergency elop foreclosed properties that might otherwise in has been allocated \$98,653,915 to address the JD risk score of 6 or above as the areas of great	become sources of abandonment and blight e areas of greatest need within Michigan. The
Distribution and and Uses of Funds:		
All awards will be made in accord with our publ	ished action plan, and activities will be entered	as awards are made.
Definitions and Descriptions:		
Low Income Targeting:		
Acquisition and Relocation:		
Public Comment:		
Overall	This Report P	eriod To Date

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$107,026,177.21
Total Budget	\$0.00	\$107,026,177.21
Total Obligated	\$0.00	\$105,787,381.18
Total Funds Drawdown	\$0.00	\$101,117,688.53
Program Funds Drawdown	\$0.00	\$95,498,353.85
Program Income Drawdown	\$0.00	\$5,619,334.68



 Program Income Received
 \$0.00
 \$5,835,746.51

 Total Funds Expended
 \$816,480.93
 \$103,152,466.53

 Match Contributed
 \$0.00
 \$75,247,031.28

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$75,247,031.28
Limit on Public Services	\$14,694,662.40	\$0.00
Limit on Admin/Planning	\$9,796,441.60	\$6,323,973.07
Limit on State Admin	\$0.00	\$6,323,973.07

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

 National Objective
 Target
 Actual

 NSP Only - LH - 25% Set-Aside
 \$24,491,104.00
 \$39,356,891.35

Overall Progress Narrative:

NSP1 is moving towards completion. Currently, we are finalizing the administrative expenses and preparing a final draw. In addition, we are working closely with the Michigan Land Bank to complete their project activity closeouts as well as all of the other final activity closeouts that are needed.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
001, Admin	\$0.00	\$8,076,132.00	\$6,323,443.07
001-A, Financing Mechanisms SF	\$0.00	\$1,609,478.00	\$1,427,895.41
001-B, Eligible Use B-Competative	\$0.00	\$8,725,153.85	\$7,069,656.92
001-D, Demolition	\$0.00	\$21,275,235.10	\$19,507,985.00
001-E, Construction of New Housing	\$0.00	\$1,247,634.00	\$1,094,284.00
002-A, Financing Mechanisms DPA	\$0.00	\$179,490.00	\$179,490.00
002-B, Eligible Use B-Entitlement	\$0.00	\$14,258,430.00	\$11,282,584.92
002-C, Land Banking-Disposition	\$0.00	\$59,017.00	\$56,817.00
002-E, Rehab/Reconstruction of Residential Structures	\$0.00	\$508,644.46	\$449,707.00
003-E, Homeownership Assistance to Low and Moderate Income	\$0.00	\$4,350.00	\$3,100.00



004-E, Redev of Demolished or Vacant	\$0.00	\$1,357,793.00	\$1,356,972.00
005-E, Acquisition Only	\$0.00	\$4,682,394.00	\$4,654,056.00
2013 - Recaptured Funds, NSP1 Recaptured Funds	\$0.00	\$1,378,998.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B001M, Multifamily Developments	\$0.00	\$43,006,120.00	\$42,092,362.53
Program Income, Program Income	\$0.00	\$3,048,963.58	\$0.00



Activities

Grantee Activity Number: 001

Activity Title: MSHDA Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

O01 Admin

Projected Start Date: Projected End Date:

09/29/2008 05/31/2014

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A State of Michigan

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$5,193,770.00
Total Budget	\$0.00	\$5,193,770.00
Total Obligated	\$0.00	\$5,193,770.00
Total Funds Drawdown	\$0.00	\$4,377,289.07
Program Funds Drawdown	\$0.00	\$4,377,289.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$816,480.93	\$5,193,770.00
State of Michigan	\$816,480.93	\$5,193,770.00
Match Contributed	\$0.00	\$0.00

Activity Description:

These will include administrative expenses for the State of Michigan and for subrecipients - to be determined at grant award.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Michigan - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: NSP-2008-0281-CFR-E004
Activity Title: Lighthouse Communities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

_

Projected Start Date:

07/01/2009

004-E

Benefit Type:

Area Benefit (Survey)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redev of Demolished or Vacant

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Lighthouse Communities

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$699,179.00
Total Budget	\$0.00	\$699,179.00
Total Obligated	\$0.00	\$699,179.00
Total Funds Drawdown	\$0.00	\$699,179.00
Program Funds Drawdown	\$0.00	\$699,179.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$699,179.00
Lighthouse Communities	\$0.00	\$699,179.00
Match Contributed	\$0.00	\$1,116,625.00

Activity Description:

Redevelop one vacant building into a community center.

Location Description:

Madison Square Neighborhood

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 2 2/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1167 Madison Ave SE	Grand Rapids		Michigan	49507-	Match / N
341 Hall SE	Grand Rapids		Michigan	49507-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: NSP-2008-0318-CFR-B001
Activity Title: Bethany Housing Ministries

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

001-B

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Competative

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bethany Housing Ministries

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$348,544.00
Total Budget	\$0.00	\$348,544.00
Total Obligated	\$0.00	\$348,544.00
Total Funds Drawdown	\$0.00	\$348,207.00
Program Funds Drawdown	\$0.00	\$269,677.00
Program Income Drawdown	\$0.00	\$78,530.00
Program Income Received	\$0.00	\$78,530.00
Total Funds Expended	\$0.00	\$348,207.00
Bethany Housing Ministries	\$0.00	\$348,207.00
Match Contributed	\$0.00	\$15,932.00

Activity Description:

to acquire and rehabilitate three (3) homes for resale.

Location Description:

McLaughlin Neighborhood located in the City of Muskegon

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 1 4/0

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Households
 0
 1
 1
 2/1
 2/2
 4/3
 100.00



AddressCityCountyStateZipStatus / Accept1364 ArthurMuskegonMichigan49442-Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: NSP-2008-0826-ENT-B001

Activity Title: Battle Creek City

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Battle Creek City

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$594,139.28
Total Budget	\$0.00	\$594,139.28
Total Obligated	\$0.00	\$594,139.28
Total Funds Drawdown	\$0.00	\$594,139.28
Program Funds Drawdown	\$0.00	\$508,980.00
Program Income Drawdown	\$0.00	\$85,159.28
Program Income Received	\$0.00	\$85,159.28
Total Funds Expended	\$0.00	\$594,139.28
Battle Creek City	\$0.00	\$594,139.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 3 7/5

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total Low/Mod%
# of Households	1	2	3	1/0	2/0	4/0 75.00



Address	City	County	State	Zip	Status / Accept
146 N McKinley Ave	Battle Creek		Michigan	49017-	Match / N
4 New England Avenue	Battle Creek		Michigan	49014-	Match / N
94 College Street	Battle Creek		Michigan	49037-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: NSP-2008-5068-ENT-E001

Activity Title: Livonia City

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

001-E Construction of New Housing

Projected Start Date: Projected End Date:

07/01/2009 05/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Livonia City

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$326,009.00
Total Budget	\$0.00	\$326,009.00
Total Obligated	\$0.00	\$326,009.00
Total Funds Drawdown	\$0.00	\$307,583.00
Program Funds Drawdown	\$0.00	\$307,583.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$307,583.00
Livonia City	\$0.00	\$307,583.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Redevelopment of demolished or vacant properties through new construction.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 1 2/0

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Households
 0
 0
 1
 0/1
 1/1
 2/2
 50.00



AddressCityCountyStateZipStatus / Accept19320 BrentwoodLivoniaMichigan48152-Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: NSP-2008-5608-ENT-B001
Activity Title: Dearborn Heights City

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Dearborn Heights City

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,607,171.00
Total Budget	\$0.00	\$1,607,171.00
Total Obligated	\$0.00	\$1,607,171.00
Total Funds Drawdown	\$0.00	\$1,302,296.00
Program Funds Drawdown	\$0.00	\$1,011,056.00
Program Income Drawdown	\$0.00	\$291,240.00
Program Income Received	\$0.00	\$291,240.00
Total Funds Expended	\$0.00	\$1,302,296.00
Dearborn Heights City	\$0.00	\$1,302,296.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition/Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 1 12/6

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

of Households 0 1 1 2/0 3/0 11/0 45.45



AddressCityCountyStateZipStatus / Accept5975 Silvery LaneDearborn HeightsMichigan48127-Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: NSP-2008-5936-CFR-D001

Activity Title: Genesee County Land Bank Authority

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number:001-D

Demolition

Projected Start Date: Projected End Date:

07/01/2009 09/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Genesee County Land Bank Authority

Overall Oct 1 thru Dec 31, 2013 To Date **Total Projected Budget from All Sources** \$1,508,217.00 N/A **Total Budget** \$0.00 \$1,508,217.00 **Total Obligated** \$0.00 \$1,508,217.00 **Total Funds Drawdown** \$0.00 \$1,508,217.00 **Program Funds Drawdown** \$0.00 \$1,508,217.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$1,508,217.00 Genesee County Land Bank Authority \$0.00 \$1,508,217.00 \$71,750.00 **Match Contributed** \$0.00

Activity Description:

N/A

Demolition of 175 blighted units.

Location Description:

Carriage Town Historic Neighborhood and the City of Flint

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 4 142/175



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
1509 Maryland Ave	Flint		Michigan	48506-	Match / N
1814 M L King Ave	Flint		Michigan	48503-	Match / N
1901 Mackin Road	Flint		Michigan	48504-	Match / N
2107 W Pasadena Ave	Flint		Michigan	48504-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

