

Project Status Report: IS-DCS GL-ITC - Phase 3

Agency / Client	Project Manager	Project description	Project Status	As Of Date
IS - Infrastructure Services	David Bates	The State of Michigan is pursuing a public-private partnership initiative—referred to as the Great Lakes IT Center (GL-ITC)—to replace two of its existing hosting centers. This project phase will result in contract execution to source the data center to an outside provider. Data center transition will be its own project / project phase.	Green	12/17/2012

Project Key Milestones

Key Milestone	Baseline Finish	Revised Finish	Actual Finish	Status
Initiation Phase		12/21/2012	12/12/2012	
Planning Phase		12/21/2012	12/12/2012	
Execution Phase		7/31/2013	12/12/2012	
Closeout Phase		8/9/2013	12/12/2012	
Control Phase		8/9/2013	12/12/2012	

Current Activity Status

Current Activity Status
