



CITY OF FLINT

Dr. Karen Weaver
Mayor

December 27, 2016

Mr. Chris Korleski, Director
Water Division, Region 5
United States Environmental Protection Agency
Ralph Metcalfe Federal Building
77 West Jackson Boulevard (W-15J)
Chicago, Illinois 60604-3590

Sent via Email

Dear Mr. Korleski:

This correspondence provides an updated schedule for the activities associated with the design, permitting and construction of the 3 mile, 36-inch pipeline that will complete the connection of the Karegnondi Water Authority (KWA) water source to the City of Flint water treatment plant.

In response to *Paragraph 60.b.i.* of the Amended Order, the following *Pipeline Plan* was provided on December 2, 2016.

- Engineering plans completed by December 5, 2016;
- MDEQ Safe Drinking Water Act construction permit issued by December 9, 2016;
- Construction Management Service Agreement between the Genesee County Drain Commissioner (GCDC) and the City completed by December 22, 2016;
- GCDC bid advertisement by January 3, 2017; and,
- Construction commences by April, 2017.
- Construction completed by June, 2017.

Please note that engineering plans were completed and construction permits issued on the above referenced dates. However, protracted negotiations between the City of Flint and GCDC regarding the Construction Management Service Agreement will result in the following schedule adjustments.

- Construction Management Service Agreement between Genesee County Drain Commission (GCDC) and the City completed by January 9, 2017
- GCDC bid advertisement by January 27, 2017

Please note that a June, 2017 construction completion date is still anticipated for the project.

If you have clarifying questions and/or need additional information, please contact me at (810) 237-2035 or via email at kweaver@cityofflint.com.

Respectfully submitted,



Dr. Karen W. Weaver
Mayor

cc: Mr. Robert Kaplan, US EPA
Mr. Rich Baird, Governor's Office
Mr. Keith Creagh, MDNR
Mr. Bryce Feighner, MDEQ
Mr. Sylvester Jones, City of Flint