

Rural Task Force Monthly Status Report

December 21, 2021

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at the bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on December 21, 2021. Any changes in JobNet made up to that date are reflected in the RTF Financial Report. **Changes entered into JobNet after December 21, 2021 are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report please contact your RPA representative or Josh Grab at, Grabj@michigan.gov or (517) 582-4970. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

RTF 1 Regional meeting held 11/22/21.

Region 2 Planning Commission (R2PC)

RTF 2

No activity reported for November.

Southcentral Michigan Planning Council (SMPC)

RTF 3

Barry County meeting held 11/01/21.

Brach County meeting held 11/12/21.

Calhoun County meeting held 11/04/21.

Kalamazoo County meeting held 11/10/21.

St. Joseph County meeting held 11/08/21.

County meetings were held for Barry, Branch, Calhoun, Kalamazoo and St. Joseph to prioritize projects in the 2023 - 2026 Call For Projects for submission to RTF #3 for consideration and approval. RTF #3 meeting is scheduled for December 8 at 11:00 a.m.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No activity reported for November.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

Lapeer County meeting held 11/02/21.

Shiawassee County meeting held 11/09/21.

For the Shiawassee County meeting: election of a new Chairperson; approved their HIP COVID projects.

For the Lapeer County meeting: approval of the LCRC amendment; motion to review the submitted HIP COVID projects and make a decision at the next meeting.

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No activity reported for November.

East Michigan Council of Governments (EMCOG)

RTF 7a

No activity reported for November.

RTF 7b

No activity reported for November.

RTF 7c

No activity reported for November.

RTF 7d

No activity reported for November.

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

Osceola County meeting held 11/29/21.
Montcalm County meeting held 11/29/21.
Mecosta County meeting held 11/30/21

RTF 8b

Allegan County meeting held 11/10/21.
Ionia County meeting held 11/29/21.

Northeast Michigan Council of Governments (NEMCOG)

RTF 9

Alcona County meeting held 10/13/21.
Alpena County meeting held 11/02/21.
Cheboygan County meeting held 10/14/21.
Crawford County meeting held 10/14/21.
Montmorency County meeting held 10/05/21.
Oscoda County meeting held 10/12/21.
Otsego County meeting held 11/03/21.
Presque Isle County meeting held 10/20/21.
RTF 9 Regional meeting held 11/05/21.

All-Season Network Changes:

Staley Lake Rd – 4 Mile Rd to Pere Cheney Rd – Approved 11/5/21
Pere Cheney Road – Staley Lake Rd to Chase Bridge Rd – Approved 11/5/21

Networks Northwest

RTF 10a

No activity reported for November.

RTF 10b

No activity reported for November.

RTF 10c

No activity reported for November.

Eastern Upper Peninsula Regional Planning and Development Commission (EUPRPDC)

RTF 11

Mackinac County meeting held 10/12/21.
Luce County meeting held 10/14/21.
Chippewas County meeting held 10/28/21.
RTF 11 Regional meeting held 11/09/21.

Mackinac County to use HIP Relief Funds on Special Use - information attached.

All-Season Network Changes:

H-40 Hiawatha Trail – Gilchrist to Rexton – Approved 11/9/21

Central Upper Peninsula Planning and Development Regional Commission (CUPPAD)

RTF 12a

No activity reported for November.

RTF 12b

No activity reported for November.

Western Upper Peninsula Planning & Development Regional Commission (WUPPDR)

RTF 13a

No meetings were held in November.

RTF 13b

No meetings were held in November.

West Michigan Shoreline Regional Development Commission (WMSRDC)

RTF 14

Mason County meeting held 11/8/21.

Newaygo County meeting held 11/9/21.

Muskegon County meeting held 11/19/21.

Oceana County meeting held 11/22/21.

Lake County meeting held 11/23/21.

All local task force meetings were held in November 2021.



Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Date: December 21, 2021

Page: 1 of 23

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date	
RTF: 1																				
Year: 2022																				
County: Livingston																				
210603	CON	Chilson Rd	Chilson Road	Cold Milling HMA Surface, placing two courses of HMA		1.390	\$754,000	\$0	\$188,500	\$937,743	\$0	\$234,436	11/30/2021	STL					\$0	
Total For:		Livingston				1.39	\$754,000	\$0	\$188,500	\$937,743	\$0	\$234,436								\$0
County: Monroe																				
210419	CON	Saint Anthony Rd	St. Anthony Road	Hot mix asphalt resurfacing		2.950	\$610,232	\$101,250	\$138,008				12/10/2021	STU,EDD, STL						
212687	CON	Ida Center Rd	Ida Center Road between Douglas Road and Lewis Avenue	Ultra-thin Overlay		2.010	\$200,000	\$0	\$50,000				12/10/2021	STL						
212688	CON	Sumpter Rd	Sumpter Road	Hot mix asphalt cold milling, resurfacing		2.450	\$400,000	\$0	\$100,000				12/10/2021	STL						
213235	CON	S Stoney Creek Rd	South Stony Creek Road and Palmer Road	Slurry Seal		12.470	\$159,982	\$0	\$38,018				12/10/2021	STL,STUL						
Total For:		Monroe				19.88	\$1,370,214	\$101,250	\$326,026		\$0									\$0
County: St. Clair																				
205145	CON	Division Rd	Division Road from Gratiot to Road	Resurfacing I-94		5.160	\$472,577	\$0	\$272,723	\$484,809	\$0	\$279,753	11/19/2021	STL					\$0	
205146	CON	Kilgore Rd	Kilgore Road from Lapeer to Metcalf	Chip Seal- Resurface		6.010	\$144,000	\$0	\$36,000				01/07/2022	STL						
205147	CON	Yale Rd	Yale Road from Yale City Limits to 0.25miles east Duce Road	Chip Seal		5.700	\$144,000	\$0	\$36,000				01/07/2022	STL						
Total For:		St. Clair				16.87	\$760,577	\$0	\$344,723	\$484,809	\$0	\$279,753								\$0
County: Washtenaw																				
205632	CON	Pontiac Trl	North Territorial Rd at Pontiac Trail	Intersection roundabout improvements		0.000	\$1,158,080	\$94,000	\$314,570				11/12/2021	STL,EDD, HIC						
Total For:		Washtenaw				0.00	\$1,158,080	\$94,000	\$314,570		\$0									\$0
Total For:		2022				38.14	\$4,042,871	\$195,250	\$1,173,819	\$1,422,552	\$0	\$514,189								\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 2 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
Total For:		1				38.14	\$4,042,871	\$195,250	\$1,173,819	\$1,422,552	\$0	\$514,189							\$0
RTF:		2																	
Year:		2022																	
County:		Hillsdale																	
206317	CON	Camden Rd	Camden Road from Lickley Road to Tuttle Road	Crush and Shape and Asphalt Resurface		1.010	\$413,104	\$0	\$150,064				03/11/2022	STL					
206318	CON	W Montgomery Rd	Montgomery Road from Cambrian Road to South Hillsdale Road	Milling and One Course Asphalt Overlay		1.980	\$375,684	\$0	\$114,316				03/11/2022	STL					
206523	NI	Transit Capital	areawide	FY22 RTF - Signal & Communication Equipment		0.000	\$10,000	\$2,500	\$0				09/30/2022	STL					
212237	CON	Camden Rd	Camden Road 0.1 mile east of Gilbert Road	Culvert Replacement - Road		0.030	\$580,267	\$114,081	\$83,814				03/11/2022	STL,EDD, HIC					
Total For:		Hillsdale				3.01	\$1,379,055	\$116,581	\$348,194		\$0								\$0
County:		Jackson																	
206173	NI	Transit Capital	Jackson Area Transportation Authority - Service Areawide	Two full size transit vans for FY2022.		0.000	\$100,000	\$25,000	\$0				09/30/2022	STL					
206637	CON	N Elm Ave	N Elm St/Various	One Course Asphalt Overlay		0.000	\$915,000	\$135,859	\$0				02/04/2022	STL					
Total For:		Jackson				0.00	\$1,015,000	\$160,859	\$0		\$0								\$0
County:		Lenawee																	
206172	CON	Onsted Hwy	Onsted Highway from US-223 to M-50	Milling & Once Course Asphalt Overlay		6.520	\$632,000	\$51,041	\$106,959				06/01/2022	STL					
206186	CON	Slee Rd	Slee Road from US-223 to Onsted Highway	One Course Asphalt Overlay		3.710	\$360,000	\$90,000	\$0				06/01/2022	STL,EDD					
Total For:		Lenawee				10.23	\$992,000	\$141,041	\$106,959		\$0								\$0
Total For:		2022				13.24	\$3,386,055	\$418,481	\$455,153		\$0								\$0
Total For:		2				13.24	\$3,386,055	\$418,481	\$455,153		\$0								\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 3 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 3																			
Year: 2022																			
County: Barry																			
206904	CON	W State Rd	Countywide	One Course Asphalt Overlay		0.210	\$780,000	\$0	\$195,000				01/03/2022	STL					
Total For: Barry						0.21	\$780,000	\$0	\$195,000			\$0							\$0
County: Branch																			
206967	CON	Jonesville Rd	Countywide Preventive Maintenance	One Course HMA Overlay		0.170	\$651,000	\$104,756	\$57,994				01/07/2022	STL					
207007	CON	S Matteson St	Matteson Street, South Village Limit to North Village Limit	Chip Seal		1.030	\$24,000	\$6,000	\$0				11/12/2021	STL,EDD					
Total For: Branch						1.20	\$675,000	\$110,756	\$57,994			\$0							\$0
County: Calhoun																			
206776	CON	7 Mile Rd	7 Mile Road from P Drive S to the North Burlington Township Line	Crush and Shape with HMA Surface		1.820	\$582,400	\$145,600	\$0	\$576,774	\$144,194	\$0	10/20/2021	STL,EDD					\$0
207425	CON	K Dr S	from 6 Mile Road eastward to 7.5 Mile Road	Crush & shape and asphalt resurfacing		2.040	\$596,882	\$118,484	\$73,682	\$591,594	\$112,067	\$74,752	10/22/2021	STUL,EDD, STL					\$0
Total For: Calhoun						3.86	\$1,179,282	\$264,084	\$73,682	\$1,168,368	\$256,260	\$74,752							\$0
County: Kalamazoo																			
205411	CON	E S Ave	300 feet west of 29th Street to 34th Street	Reconstruction		2.600	\$552,000	\$0	\$1,623,000				11/01/2021	STL					
205412	NI	N Rose St	Metro Transit	van purchase		0.000	\$105,000	\$26,250	\$0				07/01/2022	STL					
Total For: Kalamazoo						2.60	\$657,000	\$26,250	\$1,623,000										\$0
County: St. Joseph																			
205791	NI	Transit Capital	areawide	FY22 RTF - Bus Replacement		0.000	\$84,000	\$21,000	\$0				09/30/2022	STL					
205793	CON	Youngs Prairie Rd	Constantine Village Limit to M-60	2" HMA Overlay		5.180	\$581,000	\$231,251	\$0				02/04/2022	STL,EDD					
214461	CON	Angevine Rd	Waterman Road to North Angling Street	2" HMA Overlay		3.090	\$300,000	\$0	\$75,000				02/04/2022	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Date: December 21, 2021

Page: 4 of 23

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 3																			
Year: 2022																			
Total For: St. Joseph						8.26	\$965,000	\$252,251	\$75,000										\$0
Total For: 2022						16.13	\$4,256,282	\$653,341	\$2,024,676	\$1,168,368	\$256,260	\$74,752							\$0
Total For: 3						16.13	\$4,256,282	\$653,341	\$2,024,676	\$1,168,368	\$256,260	\$74,752							\$0
RTF: 4																			
Year: 2022																			
County: Berrien																			
206404	CON	S Red Arrow Hwy	Cherry Beach Road to Sawyer Road, Berrien County	Milling and two course asphalt resurfacing		1.380	\$803,000	\$108,176	\$103,824				03/01/2022	STL,EDD					
Total For: Berrien						1.38	\$803,000	\$108,176	\$103,824										\$0
County: Cass																			
207175	CON	Barron Lake Rd	Barron Lake Road from Cook Mill and one course non-Street to Pokagon Highway	structural overlay		2.480	\$300,623	\$87,000	\$82,377				02/04/2022	STL,EDD					
207177	CON	N O Keefe Rd	North O'Keefe Street from York Street to Graham Street	Reconstruction		0.250	\$567,623	\$0	\$347,377				01/21/2022	STL,HIC					
Total For: Cass						2.73	\$868,246	\$87,000	\$429,754										\$0
County: Van Buren																			
206991	CON	Pine St	Main Street to North Village Limits	Reconstruction		0.580	\$368,000	\$0	\$92,400				01/07/2022	STL					
206994	CON	Prairie Ronde St	S. George Street to East Village Limit, Village of Decatur	Reconstruction		0.290	\$253,920	\$0	\$63,480	\$273,788	\$0	\$68,447	11/22/2021	STL					\$0
207369	CON	E Saint Joseph St	South Paw Paw Sreet to Eastasphalt overlay. village limits			0.510	\$238,080	\$72,480	\$77,640				08/12/2022	STL,EDD					
Total For: Van Buren						1.37	\$860,000	\$72,480	\$233,520	\$273,788	\$0	\$68,447							\$0
Total For: 2022						5.48	\$2,531,246	\$267,656	\$767,098	\$273,788	\$0	\$68,447							\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Date: December 21, 2021

Page: 5 of 23

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
Total For:		4				5.48	\$2,531,246	\$267,656	\$767,098	\$273,788	\$0	\$68,447							\$0
RTF:		5																	
Year:		2022																	
County:		Lapeer																	
206892	CON	Columbiaville Rd	Columbiaville Rd. from Village of Columbiaville to LeValley Rd.	resurfacing		2.250	\$425,040	\$46,644	\$85,008				03/04/2022	STL,EDD					
206918	CON	Dryden Rd	Dryden Rd. from Village of Dryden to M-53	Resurface		2.470	\$540,960	\$59,366	\$108,192				01/07/2022	STL,EDD					
Total For:		Lapeer				4.71	\$966,000	\$106,010	\$193,200										\$0
County:		Shiawassee																	
200599	CON	N Carland Rd	Carland Rd. Juddville Rd. to Riley Rd.	road repair		1.000	\$745,000	\$109,616	\$295,000	\$578,805	\$85,213	\$229,200	12/06/2021	STL,EDD					\$0
Total For:		Shiawassee				1.00	\$745,000	\$109,616	\$295,000	\$578,805	\$85,213	\$229,200							\$0
Total For:		2022				5.71	\$1,711,000	\$215,626	\$488,200	\$578,805	\$85,213	\$229,200							\$0
Total For:		5				5.71	\$1,711,000	\$215,626	\$488,200	\$578,805	\$85,213	\$229,200							\$0
RTF:		6																	
Year:		2022																	
County:		Clinton																	
207013	CON	W Grand River Hwy	Wright Road to I-96	Milling and Two Course Asphalt		3.410	\$640,000	\$7,653	\$152,347				11/12/2021	STL,EDD					
209075	CON	Colony Road, Scott Road	Colony Rd at US-127 and Scott Rd from Kinley Rd to Colony Rd, Clinton Count	Cul-de-sac Colony Road at US-127; pave Scott Road	ACC	0.000	\$107,000	\$0	\$0	\$107,000	\$0	\$0	04/02/2021	STL	\$0	\$0	\$0	07/08/2021	\$0
Total For:		Clinton				3.41	\$747,000	\$7,653	\$152,347	\$107,000	\$0	\$0			\$0	\$0	\$0		\$0
County:		Eaton																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 6																			
Year: 2022																			
County: Eaton																			
207019	CON	Battle Creek Hwy	Battle Creek Highway	Resurface		3.340	\$903,318	\$205,120	\$20,700				03/11/2022	STL,EDD					
Total For: Eaton						3.34	\$903,318	\$205,120	\$20,700						\$0	\$0	\$0		\$0
County: Ingham																			
207001	CON	Bellevue Rd	Bellevue Road from Hull Road to Onodaga Road	Full-depth pavement recycling/rehabilitation, HMA resurfacing	ACC	0.000	\$433,682	\$0	\$0	\$433,682	\$0	\$0	12/23/2020	STL	\$0	\$0	\$0	05/03/2021	\$0
Total For: Ingham						0.00	\$433,682	\$0	\$0	\$433,682	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 2022						6.75	\$2,084,000	\$212,773	\$173,047	\$540,682	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 6						6.75	\$2,084,000	\$212,773	\$173,047	\$540,682	\$0	\$0			\$0	\$0	\$0		\$0
RTF: 7a																			
Year: 2022																			
County: Huron																			
206132	NI	Transit Capital	Area Wide	FY22 RTF - Service Support/Administration Vehicle		0.000	\$32,000	\$8,000	\$0				09/30/2022	STL					
209807	CON	N Caseville Rd	Caseville Road over Pigeon River, Str# 3540 - Huron County	Bridge Replacement		0.000	\$1,844,947	\$340,000	\$109,053				01/07/2022	BRT,EDD, HIC					
212147	CON	E Atwater Rd	Atwater Road from M-53 to Ugly West Village Limits, Huron County	One Course Asphalt Overlay		7.750	\$839,000	\$0	\$270,000				01/07/2022	STL					
Total For: Huron						7.75	\$2,715,947	\$348,000	\$379,053						\$0	\$0	\$0		\$0
County: Sanilac																			
206146	CON	Todd Rd	M-90 to Fisher Rd	Asphalt Overlay		6.880	\$659,942	\$0	\$164,986				11/12/2021	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 7a																			
Year: 2022																			
County: Sanilac																			
206521	CON	Main St	Main St: Cass St - East to Rail Road Tracks, Village of Minden City	Crush & Shape & Asphalt Resurfacing		0.510	\$228,000	\$0	\$57,000				01/07/2022	STL					
208365	NI	Transit Capital	Area Wide	FY 2022 RTF - Bus Purchase		0.000	\$20,000	\$5,000	\$0				09/30/2022	STL					
Total For: Sanilac						7.39	\$907,942	\$5,000	\$221,986						\$0	\$0	\$0		\$0
County: Tuscola																			
206415	CON	N Seeger St	North Seeger Street from Main Street to North Village Limits, Cass City	Milling and One Course Asphalt Overlay		0.750	\$308,000	\$0	\$77,000				01/07/2022	STL					
206624	CON	W Main St	Main St: Lobdell Rd to Lincoln St, Mayville	Asphalt Reconstruct		0.370	\$598,460	\$0	\$149,615				11/12/2021	STL					
207064	CON	N Water St	Water Street: Proctor Street to Arch Street, City of Vassar	Milling and One Course Asphalt Overlay		0.410	\$257,600	\$0	\$64,400	\$257,600	\$0	\$135,772	10/20/2021	STL					\$0
212154	CON	S Bradleyville Rd	South Bradleyville Road from Cape Seal M-46 to M-81 Tuscola County			2.990	\$240,080	\$0	\$60,020				02/04/2022	STL					
212198	CON	Countywide	County Wide - Tuscola County Road Commission	400 ft of guard rail at 5 selected bridges		0.000	\$121,920	\$0	\$30,480				12/10/2021	STL					
Total For: Tuscola						4.51	\$1,526,060	\$0	\$381,515	\$257,600	\$0	\$135,772			\$0	\$0	\$0		\$0
Total For: 2022						19.65	\$5,149,949	\$353,000	\$982,554	\$257,600	\$0	\$135,772			\$0	\$0	\$0		\$0
Total For: 7a						19.65	\$5,149,949	\$353,000	\$982,554	\$257,600	\$0	\$135,772			\$0	\$0	\$0		\$0

RTF: 7b
Year: 2022
County: Bay

206167	CON	N Garfield Rd	Erickson Rd to Pinconning Rd	Crush & Shape & Asphalt Resurfacing		3.970	\$591,000	\$0	\$529,000				01/07/2022	STL					
--------	-----	---------------	------------------------------	-------------------------------------	--	-------	-----------	-----	-----------	--	--	--	------------	-----	--	--	--	--	--

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 8 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 7b																			
Year: 2022																			
County: Bay																			
214349	CON	E Kinney Rd	Kinney Road from Tuscola Road (M-15) to Farley Road	Milling & One Course Asphalt Overlay		1.130	\$128,592	\$0	\$42,865				02/04/2022	STL					
214352	CON	E Kinney Rd	Kinney Road from Nolet Road to Reese Road	Milling & One Course Asphalt Overlay		2.000	\$121,305	\$0	\$190,435				02/04/2022	STL					
214355	CON	S 7 Mile Rd	Seven Mile Road from Beaver Road to 1600' North of River Road	Milling & One Course Asphalt Overlay		2.290	\$303,750	\$0	\$101,250				02/04/2022	STL					
214357	CON	S 7 Mile Rd	Seven Mile Road from Salzburg Road to Midland Road	Milling & One Course Asphalt Overlay		1.500	\$157,500	\$0	\$52,500				02/04/2022	STL					
214361	CON	S Mackinaw Rd	Mackinaw Road from Beaver Road to Linwood Road	Milling & One Course Asphalt Overlay		4.940	\$603,750	\$0	\$201,250				02/04/2022	STL,HIC					
Total For: Bay						15.82	\$1,905,897	\$0	\$1,117,300						\$0	\$0	\$0		\$0
County: Gratiot																			
206068	CON	N Barry Rd	Barry Road from Madison Road to Jefferson Road	Crush & Shape & Asphalt Resurfacing		1.000	\$380,000	\$0	\$95,000				02/04/2022	STL					
206069	CON	N Wisner Rd	North Wisner Road from Lincoln Road to M-46	Asphalt Overlay		2.000	\$391,491	\$0	\$40,859				02/04/2022	HIC,STL					
206072	CON	W Center St	Jerome Rd to City Park	Asphalt Overlay		0.610	\$0	\$125,529	\$31,382				01/07/2022	EDD,STL					
206412	NI	Transit Capital	Area Wide	FY22 RTF - Bus and Van purchases		0.000	\$100,000	\$25,000	\$0				09/30/2022	STL					
Total For: Gratiot						3.61	\$871,491	\$150,529	\$167,241						\$0	\$0	\$0		\$0
County: Saginaw																			
211789	CON	Swan Creek Rd	Swan Creek Road from Graham (M-52) to River, Saginaw County	Two Course Asphalt Resurfacing	ACC	0.000	\$260,366	\$0	\$0	\$260,366	\$0	\$0	08/02/2021	STL	\$0	\$0	\$0		\$0
Total For: Saginaw						0.00	\$260,366	\$0	\$0	\$260,366	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 2022						19.43	\$3,037,754	\$150,529	\$1,284,541	\$260,366	\$0	\$0			\$0	\$0	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 9 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
Total For:		7b				19.43	\$3,037,754	\$150,529	\$1,284,541	\$260,366	\$0	\$0			\$0	\$0	\$0		\$0
RTF:		7c																	
Year:		2022																	
County:		Clare																	
206057	CON	Various CCRC Routes	Various CCRC Routes	Single Course Chip Seal (GPA)		0.000	\$540,000	\$74,657	\$150,000				01/07/2022	STL,EDD					
206061	NI	Transit Capital	Area Wide	Partial payment for a Dial-A-Ride bus		0.000	\$40,000	\$10,000	\$0				09/30/2022	STL					
Total For:		Clare				0.00	\$580,000	\$84,657	\$150,000						\$0	\$0	\$0		\$0
County:		Gladwin																	
206758	CON	County Wide	Various Locations: To Be Determined, Gladwin County	Ultra-Thin Course Asphalt Overlay		0.000	\$359,280	\$0	\$137,750				01/07/2022	STL					
209454	CON	W Brown St	Brown St 525 West of Church St to 625 West of Church St, Beaverton	Culvert rehabilitation		0.020	\$191,720	\$63,910	\$63,910				10/08/2021	STL,EDD					
214511	CON	N Bard Rd	County Wide Ultra Thin Overlay	Ultra-Thin Asphalt Overlay		6.520	\$524,033	\$0	\$137,750				01/07/2022	STL					
Total For:		Gladwin				6.54	\$1,075,033	\$63,910	\$339,410						\$0	\$0	\$0		\$0
County:		Isabella																	
206363	CON	Countywide	Various Locations, Isabella County	One Course Asphalt Overlay		0.000	\$721,000	\$0	\$180,250				11/12/2021	STL					
Total For:		Isabella				0.00	\$721,000	\$0	\$180,250						\$0	\$0	\$0		\$0
County:		Midland																	
206356	CON	Countywide	Various locations, Midland County	Milling and One Course Asphalt Overlay		0.000	\$592,000	\$73,388	\$224,212				01/07/2022	STL,EDD					
Total For:		Midland				0.00	\$592,000	\$73,388	\$224,212						\$0	\$0	\$0		\$0
Total For:		2022				6.54	\$2,968,033	\$221,955	\$893,872						\$0	\$0	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
Total For:		7c				6.54	\$2,968,033	\$221,955	\$893,872						\$0	\$0	\$0		\$0
RTF:	7d																		
Year:	2022																		
County:	Arenac																		
209597	CON	W Maple Ridge Rd	Maple Ridge Road from North Forest Lake Drive to Old M 76, Arenac County	Asphalt Overlay		4.210	\$404,000	\$58,515	\$118,184				04/08/2022	STL,EDD					
Total For:		Arenac				4.21	\$404,000	\$58,515	\$118,184						\$0	\$0	\$0		\$0
County:	Iosco																		
205989	CON	N Sand Lake Rd	Sand Lake Rd Patlo Townline Rd to M-55	Asphalt Overlay (1-1.5 Inches) (GPA)		2.500	\$325,600	\$67,132	\$14,268				01/07/2022	STL,EDD					
205995	CON	Alabaster Rd	Alabaster Rd 1.25 miles west of Empert Rd to Rempert Rd	Asphalt Overlay (1 - 1.5 Inches) (GPA)		1.250	\$151,400	\$0	\$37,850				01/07/2022	STL					
Total For:		Iosco				3.75	\$477,000	\$67,132	\$52,118						\$0	\$0	\$0		\$0
County:	Ogemaw																		
206617	CON	E State St	State Street from Fairview Street to First Street to M-55	Milling and resurface with 2 inch hot mix asphalt		0.730	\$0	\$267,477	\$66,869				11/12/2021	EDD					
211879	CON	County Wide	County Wide - selection will be made in 2021	Asphalt Overlay over Chip Seal		0.000	\$559,000	\$0	\$139,750				01/07/2022	STL					
Total For:		Ogemaw				0.73	\$559,000	\$267,477	\$206,619						\$0	\$0	\$0		\$0
County:	Roscommon																		
206576	CON	Snowbowl Rd	Various Locations, Roscommon Road Commission	Road Capital Preventative Maintenance		2.840	\$161,000	\$0	\$69,000				12/09/2021	STL					
206578	CON	Saint Helen Road	Saint Helen Road from East West Branch Road to Artesia Road	Road Capital Preventative Maintenance		3.130	\$187,606	\$104,469	\$287,925				12/29/2021	STL,EDD					
206664	NI	Transit Capital	Area Wide	FY 2022 RTF - 1110 - Bus Rolling Stock		0.000	\$73,540	\$18,385	\$0				09/30/2022	STL					
Total For:		Roscommon				5.98	\$422,146	\$122,854	\$356,925						\$0	\$0	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 11 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF:		7d																	
Total For:		2022				14.66	\$1,862,146	\$515,978	\$733,846						\$0	\$0	\$0		\$0
Total For:		7d				14.66	\$1,862,146	\$515,978	\$733,846						\$0	\$0	\$0		\$0
RTF:		8a																	
Year:		2022																	
County:		Mecosta																	
116166	CON	175th Ave	175th from Bryers Creek to Angling Road	Reconstruction		1.380	\$400,000	\$0	\$100,000				02/04/2022	STL					
207493	NI	Transit Capital	Area Wide	FY22 RTF - Facility improvements		0.000	\$64,000	\$16,000	\$0				09/30/2022	STL					
213282	CON	155th Ave	155th Avenue from 6 mile to Pierce Road	reconstruction		1.510	\$365,185	\$0	\$91,500				02/04/2022	STL					
Total For:		Mecosta				2.89	\$829,185	\$16,000	\$191,500						\$0	\$0	\$0		\$0
County:		Montcalm																	
206969	CON	N Federal Rd	County Road 599 (Federal Rd) from Pine Street to M-46	Asphalt overlay (1-1.5 inches)		3.380	\$808,355	\$0	\$201,500				11/12/2021	STL					
206974	NI	Transit Capital	areawide	FY22 RTF - Bus purchase		0.000	\$82,500	\$20,625	\$0				09/30/2022	STL					
Total For:		Montcalm				3.38	\$890,855	\$20,625	\$201,500						\$0	\$0	\$0		\$0
County:		Osceola																	
127179	CON	5th Ave	Countywide	Single Course Chip Seal (GPA)		19.820	\$590,000	\$26,600	\$120,900				01/13/2022	STL,EDD					
Total For:		Osceola				19.82	\$590,000	\$26,600	\$120,900						\$0	\$0	\$0		\$0
Total For:		2022				26.09	\$2,310,040	\$63,225	\$513,900						\$0	\$0	\$0		\$0
Total For:		8a				26.09	\$2,310,040	\$63,225	\$513,900						\$0	\$0	\$0		\$0

RTF: 8b

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 8b																			
Year: 2022																			
County: Allegan																			
207031	CON	30th St	30th St form 134th St to Ottogan St	Asphalt Pavement Repair, mill existing HMA surface, resurface with HMA		6.920	\$1,198,000	\$173,039	\$100,000				11/12/2021	STL,EDD					
207034	NI	Transit Capital	Areawide	FY22 RTF - Facility improvements and transit maintenance equipment		0.000	\$60,800	\$15,200	\$0				09/30/2022	STL					
Total For: Allegan						6.92	\$1,258,800	\$188,239	\$100,000						\$0	\$0	\$0		\$0
County: Ionia																			
208741	CON	Plains	Plains St. from Superior to Maple, Superior from Prairie to Plains	Crush & Shape & Asphalt Resurfacing		0.730	\$426,624	\$0	\$946,656	\$409,108	\$0	\$946,772	12/13/2021	STL					\$0
209743	CON	Areawide	Areawide (Ionia County)	Road capital preventative maintenance		0.840	\$298,742	\$0	\$74,685				02/04/2022	STL					
Total For: Ionia						1.56	\$725,366	\$0	\$1,021,341	\$409,108	\$0	\$946,772			\$0	\$0	\$0		\$0
County: Ottawa																			
207038	CON	Leonard St	Leonard St from 68th Ave to 48th Ave	Asphalt overlay 1-1.5 inches to include HMA resurfacing		2.650	\$703,000	\$73,179	\$271,421				03/11/2022	STL,EDD					
Total For: Ottawa						2.65	\$703,000	\$73,179	\$271,421						\$0	\$0	\$0		\$0
Total For: 2022						11.13	\$2,687,166	\$261,418	\$1,392,762	\$409,108	\$0	\$946,772			\$0	\$0	\$0		\$0
Total For: 8b						11.13	\$2,687,166	\$261,418	\$1,392,762	\$409,108	\$0	\$946,772			\$0	\$0	\$0		\$0

RTF: 9																			
Year: 2022																			
County: Alcona																			
205383	CON	N Barlow Rd	F 41 from the Village of Lincoln to Lost Lake Road	Asphalt Overlay		5.480	\$477,000	\$64,354	\$110,000				10/08/2021	STL,EDD					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 13 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 9																			
Year: 2022																			
Total For: Alcona						5.48	\$477,000	\$64,354	\$110,000						\$0	\$0	\$0		\$0
County: Alpena																			
205302	CON	Cathro Rd	Cathro Road from Long Rapids Road to Lacombe Road	Crush, shape and asphalt resurfacing	ACC	0.000	\$451,000	\$0	\$0	\$451,000	\$0	\$0	10/28/2020	STL	\$0	\$0	\$0	04/21/2021	\$0
205306	CON	W Long Lake Rd	Long Lake Rd - Lacombe Rd to US 23	Crush, shape and HMA surface		0.870	\$0	\$187,886	\$46,972				01/07/2022	EDD					
Total For: Alpena						0.87	\$451,000	\$187,886	\$46,972	\$451,000	\$0	\$0			\$0	\$0	\$0		\$0
County: Cheboygan																			
130333	CON	Levering Rd	Levering Road from Hill Road to Inverness Trail Road	Crush, Shape & HMA		3.000	\$637,000	\$70,325	\$88,925				01/07/2022	STL,EDD					
Total For: Cheboygan						3.00	\$637,000	\$70,325	\$88,925						\$0	\$0	\$0		\$0
County: Crawford																			
205311	CON	W County Road 612	West County Road 612 from KP Lake Road to Lonesome Lake Road	Crush, Shape, and Asphalt Resurfacing		2.970	\$420,000	\$56,819	\$48,181				04/08/2022	STL,EDD					
209789	NI	Transit Capital	Area Wide	FY2022 RTF - purchase computer equipment		0.000	\$10,000	\$2,500	\$0				09/30/2022	STL					
Total For: Crawford						2.97	\$430,000	\$59,319	\$48,181						\$0	\$0	\$0		\$0
County: Oscoda																			
205343	CON	W Miller Rd	West Miller Road from Richardson Road to .86 miles West of Galbraith Road	Crush, Shape & Asphalt Resurfacing		1.650	\$427,000	\$56,715	\$50,035				10/13/2021	STL,EDD					
Total For: Oscoda						1.65	\$427,000	\$56,715	\$50,035						\$0	\$0	\$0		\$0
County: Otsego																			
205318	CON	Marlette Rd	Marlette Rd - Old 27 South to Sherman Rd	Crush, Shape & HMA Resurfacing		1.920	\$467,000	\$221,962	\$71,038				12/10/2021	STL,EDD					
205338	CON	County Road 612	Old County Road 612 to Eagle Point Dr	Crush, Shape & HMA Resurfacing		1.000	\$404,000	\$51,713	\$49,287	\$405,842	\$50,730	\$50,730	10/20/2021	STL,EDD					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021
Page: 14 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 9																			
Year: 2022																			
Total For: Otsego						2.92	\$871,000	\$273,675	\$120,325	\$405,842	\$50,730	\$50,730			\$0	\$0	\$0		\$0
County: Presque Isle																			
205327	CON	County Road 451	E Hawks Hwy to Noffze Hwy	Crush,Shape & HMA Resurfacing		0.990	\$443,055	\$14,608	\$94,000				01/07/2022	STL,EDD					
205331	CON	North Allis Hwy	Cheboygan County Line east Chip & Fog Seal for 4 miles			4.000	\$44,945	\$48,877	\$0				02/04/2022	EDD,STL					
Total For: Presque Isle						4.99	\$488,000	\$63,485	\$94,000						\$0	\$0	\$0		\$0
Total For: 2022						21.89	\$3,781,000	\$775,759	\$558,438	\$856,842	\$50,730	\$50,730			\$0	\$0	\$0		\$0
Total For: 9						21.89	\$3,781,000	\$775,759	\$558,438	\$856,842	\$50,730	\$50,730			\$0	\$0	\$0		\$0
RTF: 10a																			
Year: 2022																			
County: Antrim																			
212803	CON	Atwood Rd	Atwood Road	One Course Asphalt Overlay		5.490	\$524,791	\$0	\$507,209				01/07/2022	STL,HIC					
Total For: Antrim						5.49	\$524,791	\$0	\$507,209						\$0	\$0	\$0		\$0
County: Charlevoix																			
205635	CON	Thumb Lake Rd	Thumb Lake Rd	Asphalt Overlay		4.280	\$423,000	\$0	\$0				10/08/2021	STL					
209925	NI	Transit Capital	Areawide	FY2022 RTF - Forklift Truck		0.000	\$30,000	\$7,500	\$0				09/30/2022	STL					
Total For: Charlevoix						4.28	\$453,000	\$7,500	\$0						\$0	\$0	\$0		\$0
County: Emmet																			
206014	CON	E Levering Rd	Pleasantview Rd. to 0.33 miles east of Bill Rd.	Crush & Shape		1.930	\$605,255	\$0	\$121,051				10/08/2021	STL					
Total For: Emmet						1.93	\$605,255	\$0	\$121,051						\$0	\$0	\$0		\$0
County: Kalkaska																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 10a																			
Year: 2022																			
County: Kalkaska																			
205751	NI	Transit Capital	areawide	FY22 RTF - Bus Purchase		0.000	\$100,000	\$25,000	\$0				09/30/2022	STL					
212984	CON	County Road 571 NE	County Road 571	Crush and Shape and Asphalt Resurfacing		2.010	\$410,000	\$0	\$190,000				12/10/2021	STL					
Total For: Kalkaska						2.01	\$510,000	\$25,000	\$190,000						\$0	\$0	\$0		\$0
Total For: 2022						13.72	\$2,093,046	\$32,500	\$818,260						\$0	\$0	\$0		\$0
Total For: 10a						13.72	\$2,093,046	\$32,500	\$818,260						\$0	\$0	\$0		\$0
RTF: 10b																			
Year: 2022																			
County: Manistee																			
206021	CON	Glovers Lake Rd	Glovers Lake Rd from East of Crush & Shape Zilch Rd to East of Keillor Rd			1.860	\$566,000	\$78,070	\$107,930				11/12/2021	STL,EDD, HIC					
206179	NI	Transit Capital	areawide	FY22 RTF - Bus purchase		0.000	\$80,000	\$20,000	\$0				09/30/2022	STL					
Total For: Manistee						1.86	\$646,000	\$98,070	\$107,930						\$0	\$0	\$0		\$0
County: Missaukee																			
208243	NI	S 8 Mile Rd	8 Mile Road from Prosper Road to Kelly Road, Missaukee County	Reconstruction		3.480	\$1,040,000	\$250,000	\$210,000				11/12/2021	STL,EDD					
209752	NI	Transit Capital	Areawide	FY22 RTF - Office Furniture		0.000	\$8,000	\$2,000	\$0				09/30/2022	STL					
Total For: Missaukee						3.48	\$1,048,000	\$252,000	\$210,000						\$0	\$0	\$0		\$0
Total For: 2022						5.34	\$1,694,000	\$350,070	\$317,930						\$0	\$0	\$0		\$0
Total For: 10b						5.34	\$1,694,000	\$350,070	\$317,930						\$0	\$0	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 16 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 10c																			
Year: 2022																			
County: Benzie																			
205708	NI	Transit Capital	areawide	FY22 RTF - Van replacement		0.000	\$62,400	\$15,600	\$0				09/30/2022	STL					
Total For: Benzie						0.00	\$62,400	\$15,600	\$0						\$0	\$0	\$0		\$0
County: Grand Traverse																			
205711	CON	S Brownson Ave	M-113 to Fenton St.	Reconstruct		0.250	\$200,000	\$0	\$181,000				10/08/2021	STL					
205774	CON	La Franier Rd	Various	single course chip seal		0.540	\$400,000	\$0	\$88,818				10/08/2021	STL					
209771	NI	Transit Capital	Areawide	FY22 RTF - Computer/Computer Equipment		0.000	\$39,500	\$9,875	\$0				09/30/2022	STL					
Total For: Grand Traverse						0.79	\$639,500	\$9,875	\$269,818						\$0	\$0	\$0		\$0
County: Leelanau																			
205809	CON	Bugai Rd	Lincoln Rd. to CR 614 (FouchAsphalt Overlay Rd.)			1.660	\$355,500	\$0	\$88,875				10/08/2021	STL					
Total For: Leelanau						1.66	\$355,500	\$0	\$88,875						\$0	\$0	\$0		\$0
Total For: 2022						2.46	\$1,057,400	\$25,475	\$358,693						\$0	\$0	\$0		\$0
Total For: 10c						2.46	\$1,057,400	\$25,475	\$358,693						\$0	\$0	\$0		\$0

RTF: 11																			
Year: 2022																			
County: Chippewa																			
206194	NI	Transit Capital	areawide	FY22 RTF - Mini-Van/Admin Vehicle		0.000	\$30,000	\$7,500	\$0				09/30/2022	STL					
206196	NI	Transit Capital	areawide	FY22 RTF - Technology Upgrades (Facility)		0.000	\$60,800	\$15,200	\$0				09/30/2022	STL					
211808	CON	Lakeshore Dr	W. 6 Mile Road	Milling & one Course Asphalt Overlay		7.710	\$842,080	\$112,020	\$98,500				10/08/2021	STL,EDD					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 17 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 11																			
Year: 2022																			
County: Chippewa																			
212714	NI	Transit Capital	areawide	FY 2022 RTF - Bus Support Equipment Purchase		0.000	\$6,392	\$1,598	\$0				09/30/2022	STL					
Total For: Chippewa						7.71	\$939,272	\$136,318	\$98,500						\$0	\$0	\$0		\$0
County: Luce																			
206153	CON	County Road 407	1.7 Miles north of High Bridge over Two Hearted River to 2.8 mile north	Asphalt Overlay (1-1.5 inches) (GPA)		2.800	\$500,325	\$54,000	\$80,180				11/05/2021	STL,EDD, HIC					
Total For: Luce						2.80	\$500,325	\$54,000	\$80,180						\$0	\$0	\$0		\$0
County: Mackinac																			
206156	CON	McKelvey Rd	McKelvey Road from M-117 to Krause Road	Asphalt Overlay (1-1.5 inches) (GPA)		1.010	\$225,651	\$0	\$56,413	\$227,295	\$0	\$56,824	11/01/2021	STL					\$0
206181	CON	Hiawatha Trl	Hiawatha Trail from M-117 westerly 1.5 Miles	Asphalt Overlay (1-1.5 inches) (GPA)		1.500	\$197,508	\$49,377	\$0	\$198,003	\$49,501	\$0	11/03/2021	STL,EDD					\$0
211809	CON	Countywide	Various Locations - Mackinac County	FY21 Pavement Markings	ACC	0.000	\$91,416	\$0	\$0	\$91,416	\$0	\$0	02/19/2021	STL	\$0	\$0	\$0	07/05/2021	\$0
Total For: Mackinac						2.51	\$514,575	\$49,377	\$56,413	\$516,714	\$49,501	\$56,824			\$0	\$0	\$0		\$0
Total For: 2022						13.03	\$1,954,172	\$239,695	\$235,093	\$516,714	\$49,501	\$56,824			\$0	\$0	\$0		\$0
Total For: 11						13.03	\$1,954,172	\$239,695	\$235,093	\$516,714	\$49,501	\$56,824			\$0	\$0	\$0		\$0

RTF: 12a

Year: 2022

County: Alger

205568	NI	Transit Capital	Area Wide	FY22 RTF - Transit capital (equipment)		0.000	\$38,000	\$9,500	\$0				09/30/2022	STL					
205573	NI	Transit Capital	Area Wide	FY 2022 RTF- Equipment		0.000	\$8,000	\$2,000	\$0				09/30/2022	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 18 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 12a																			
Year: 2022																			
County: Alger																			
205574	NI	Transit Capital	Area Wide	FY22 RTF - transit capital (equipment)		0.000	\$12,000	\$3,000	\$0				09/30/2022	STL					
205595	CON	County Road 58	H-58	Road Rehabilitation-		1.300	\$406,000	\$62,759	\$85,000				10/08/2021	STL,EDD					
209717	NI	Transit Capital	Area Wide	FY 2022 RTF- Facilities		0.000	\$2,000	\$500	\$0				09/30/2022	STL					
Total For: Alger						1.30	\$466,000	\$77,759	\$85,000						\$0	\$0	\$0		\$0
County: Marquette																			
205611	NI	Transit Capital	Area Wide	FY22 RTF - Facility Improvements		0.000	\$80,000	\$20,000	\$0				09/30/2022	STL					
205655	CON	County Road 581	County Road 581	Road Rehabilitation		2.510	\$896,000	\$82,744	\$141,256				10/08/2021	STL,EDD					
Total For: Marquette						2.51	\$976,000	\$102,744	\$141,256						\$0	\$0	\$0		\$0
County: Schoolcraft																			
203314	CON	River Rd	CR 433- River Road	Road Rehabilitation		2.350	\$525,000	\$98,192	\$70,808				01/07/2022	STL,EDD					
Total For: Schoolcraft						2.35	\$525,000	\$98,192	\$70,808						\$0	\$0	\$0		\$0
Total For: 2022						6.17	\$1,967,000	\$278,695	\$297,064						\$0	\$0	\$0		\$0
Total For: 12a						6.17	\$1,967,000	\$278,695	\$297,064						\$0	\$0	\$0		\$0

RTF: 12b																			
Year: 2022																			
County: Delta																			
205477	NI	Transit Capital	Area Wide	FY22 RTF - Transit Capital (tires)		0.000	\$960	\$240	\$0				09/30/2022	STL					
205825	CON	H Rd	D Rd/H Rd (CR535) from M-35 to US-2 and Bark River	asphalt overlay	ACC	0.000	\$685,000	\$0	\$0	\$685,000	\$0	\$0	06/23/2021	STL	\$0	\$0	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 19 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 12b																			
Year: 2022																			
County: Delta																			
205836	NI	Transit Capital	Area Wide	FY22 RTF - Maintenance equipment		0.000	\$25,000	\$6,250	\$0				09/30/2022	STL					
Total For: Delta						0.00	\$710,960	\$6,490	\$0	\$685,000	\$0	\$0			\$0	\$0	\$0		\$0
County: Dickinson																			
205432	CON	Pine Creek Rd	Pine Creek Road from 0.61 miles east of 15th Avenue to city limits	crush & shape & asphalt resurfacing (GPA)		0.420	\$114,800	\$62,820	\$20,000				02/04/2022	STL,EDD					
205454	CON	County Road 581	County Road 581 from Springhill Road to 0.6 miles north	Crush & Shape & Asphalt Resurfacing (GPA)		0.600	\$297,200	\$0	\$74,300				10/08/2021	STL					
205465	NI	Transit Capital	area wide	FY22 RTF - Transit Capital (tires)		0.000	\$2,000	\$500	\$0				09/30/2022	STL					
206903	NI	Transit Capital	Area Wide	FY22 RTF - Transit Capital (tires)		0.000	\$1,000	\$250	\$0				09/30/2022	STL					
212179	CON	County Road 577	County Road 577 from 5000 ft north of Menominee County Line north .5 mile	Crush & Shape & Asphalt Resurfacing (GPA)		0.500	\$297,200	\$0	\$74,300				12/10/2021	STL					
Total For: Dickinson						1.52	\$712,200	\$63,570	\$168,600						\$0	\$0	\$0		\$0
County: Menominee																			
205481	CON	Snow Rd	29 Road (Snow Road) from 0.87 mile east of CR 577 to P-1 Lane	asphalt reconstruction		3.180	\$796,040	\$0	\$199,010				11/12/2021	STL					
Total For: Menominee						3.18	\$796,040	\$0	\$199,010						\$0	\$0	\$0		\$0
Total For: 2022						4.71	\$2,219,200	\$70,060	\$367,610	\$685,000	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 12b						4.71	\$2,219,200	\$70,060	\$367,610	\$685,000	\$0	\$0			\$0	\$0	\$0		\$0

RTF: 13a

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 20 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 13a																			
Year: 2022																			
County: Baraga																			
207527	CON	Skaneec Rd	Skaneec Road from 1.8 miles east of Townline Road thence easterly .9 miles	Crush & Shape & Asphalt Resurfacing		0.840	\$0	\$100,000	\$80,000				11/12/2021	EDD					
Total For: Baraga						0.84	\$0	\$100,000	\$80,000							\$0	\$0	\$0	\$0
County: Houghton																			
206722	CON	Wassa Rd	Waasa Road from Salo Rd to Asphalt Reconstruction M-203			1.460	\$532,000	\$0	\$133,000				01/07/2022	STL					
206728	OPS	Lake Front Rd	Countywide	Pavement Marking		0.000	\$94,000	\$0	\$0				02/02/2022	STL					
Total For: Houghton						1.46	\$626,000	\$0	\$133,000							\$0	\$0	\$0	\$0
County: Keweenaw																			
206844	CON	Gay Lac La Belle Rd	Gay-Lac LaBelle Road	Crush and Shape and Asphalt Resurfacing		3.730	\$230,000	\$0	\$57,500				12/10/2021	STL					
206894	CON	Gay Lac La Belle Rd	Gay-Lac La Belle Road	New Road Relocating and Existing Route		0.500	\$237,000	\$172,351	\$100,000				10/13/2021	STL,EDD					
Total For: Keweenaw						4.23	\$467,000	\$172,351	\$157,500							\$0	\$0	\$0	\$0
Total For: 2022						6.53	\$1,093,000	\$272,351	\$370,500							\$0	\$0	\$0	\$0
Total For: 13a						6.53	\$1,093,000	\$272,351	\$370,500							\$0	\$0	\$0	\$0

RTF: 13b																			
Year: 2022																			
County: Gogebic																			
206911	NI	Transit Capital	Area Wide	FY22 RTF - Bus Purchase		0.000	\$67,200	\$16,800	\$0				09/30/2022	STL					
206915	CON	Lake Rd	Lake Road from the Wisconsin Border easterly for 2.755 miles	Cold -In-Place Recycle & Asphalt Resurfacing		2.760	\$513,800	\$166,950	\$202,000	\$475,901	\$154,545	\$187,253	10/13/2021	STL,EDD					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 21, 2021

Page: 21 of 23

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 13b																			
Year: 2022																			
Total For: Gogebic						2.76	\$581,000	\$183,750	\$202,000	\$475,901	\$154,545	\$187,253			\$0	\$0	\$0		\$0
County: Iron																			
206913	CON	County Road 424	CR 424 from Treeline Drive Easterly 1 mile to Blue Lake Hill	Crush and Shape and Asphalt Resurfacing		1.000	\$267,000	\$66,600	\$0				03/11/2022	STL,EDD					
206914	CON	Baumgartner Rd	Baumgartner Road	Crush and Shape and Asphalt Resurfacing		1.140	\$337,000	\$0	\$85,500				03/11/2022	STL					
Total For: Iron						2.14	\$604,000	\$66,600	\$85,500						\$0	\$0	\$0		\$0
County: Ontonagon																			
206908	NI	Transit Capital	Area Wide	FY22 RTF - Bus Purchase		0.000	\$63,200	\$15,800	\$0				09/30/2022	STL					
207298	CON	S Boundary Rd	1.5 south of 107th Engineers Memorial Highway thence 2.5 miles south	Crush and Shape and Asphalt Resurfacing		2.500	\$545,800	\$0	\$136,450				01/07/2022	STL					
Total For: Ontonagon						2.50	\$609,000	\$15,800	\$136,450						\$0	\$0	\$0		\$0
Total For: 2022						7.39	\$1,794,000	\$266,150	\$423,950	\$475,901	\$154,545	\$187,253			\$0	\$0	\$0		\$0
Total For: 13b						7.39	\$1,794,000	\$266,150	\$423,950	\$475,901	\$154,545	\$187,253			\$0	\$0	\$0		\$0

RTF: 14																			
Year: 2022																			
County: Lake																			
209712	CON	W 8th St	West 8th Street	Crush and Shape and Asphalt resurfacing		0.470	\$473,000	\$0	\$118,250				01/07/2022	STL					
Total For: Lake						0.47	\$473,000	\$0	\$118,250						\$0	\$0	\$0		\$0
County: Mason																			
214161	CON	E Hoague Rd	Hoague and Darr Rds	Crush and Shape and Asphalt Resurfacing		2.360	\$561,449	\$233,085	\$155,466				02/04/2022	STL,EDD, HIC					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 14																			
Year: 2022																			
Total For: Mason						2.36	\$561,449	\$233,085	\$155,466						\$0	\$0	\$0		\$0
County: Muskegon																			
205897	CON	Harrisburg Rd	Harrisburg Road - Main Street to Squires	Crush & Shape & Asphalt Resurfacing	AC	1.470	\$436,000	\$79,428	\$459,572				02/04/2022	STL,EDD					
Total For: Muskegon						1.47	\$436,000	\$79,428	\$459,572						\$0	\$0	\$0		\$0
County: Oceana																			
206319	NI	Transit Capital	areawide	FY 22 RTF - New administrative vehicle		0.000	\$39,000	\$9,750	\$0				09/30/2022	STL					
206376	CON	S 192nd Ave	192nd Street from McKinley to Cleveland Rd	Crush and Shape and Asphalt resurface		2.080	\$629,000	\$88,106	\$125,800				10/08/2021	STL,EDD					
Total For: Oceana						2.08	\$668,000	\$97,856	\$125,800						\$0	\$0	\$0		\$0
Total For: 2022						6.38	\$2,138,449	\$410,369	\$859,088						\$0	\$0	\$0		\$0
Total For: 14						6.38	\$2,138,449	\$410,369	\$859,088						\$0	\$0	\$0		\$0
Grand Total:																			
						297.240	\$55,817,809	\$6,250,356	\$15,490,094	\$7,445,727	\$596,250	\$2,263,939			\$0	\$0	\$0		\$0

Total Jobs Reported: 155

Preferences: Report Name Rural Task Force (RTF) Financial Status

Report Type Statewide

Fiscal Year 2022

Job Type Local, Multi-Modal

Phase Type ALL

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2022

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed		Fed Amt	Initial Obligation		Date	Funding Source	Fed Amt	Award		Date	Cost To Date
Phase Operational Status			Programmed, Active, Completed																
Finance System			Local - EDD, STL, Multi-Modal - STL																
Template			Local - STP - Rural/Flexible, TEDF Category D, Multi-Modal - Transit, Transit - STP - Rural - Flex																

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.