

ATTACHMENT TO RURAL TASK FORCE – RTF REPORT
Period October 1, 2015 through March 31, 2016

The attached report, “Rural Task Force – RTF REPORT”, Fiscal Year(s) 2016”, includes obligations since the beginning of the fiscal year.

Please contact Pamela Boyd (boydp1@michigan.gov) or Tracie Leix (leixt@michigan.gov) if you have any questions.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 1 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 1																			
Year : 2016																			
County: MONROE																			
129176	58555	EDD	US Turnpike	from Port Sunlight Road to 0.2 miles north o	0.73 miles of hot mix asphalt cold milling	05/06/2016	EDD	0.000	CON	10/23/2015	03/16/2016	\$177,000	\$0	\$145,000	\$32,000	\$180,725		\$0	\$0
126964	58555	STP Rural	Ida West Road	Road Commission Drive to 400 Ft. West of I	Resurface	06/03/2016	STL,EDD	4.696	CON	10/01/2015	03/25/2016	\$1,824,694	\$884,694	\$847,000	\$93,000	\$2,194,245		\$0	\$0
Subtotal for: MONROE 2016								4.696				\$2,001,694	\$884,694	\$992,000	\$125,000	\$2,374,970	\$0	\$0	\$0
Subtotal for: 2016								4.696				\$2,001,694	\$884,694	\$992,000	\$125,000	\$2,374,970	\$0	\$0	\$0
Subtotal for: RTF: 1								4.696				\$2,001,694	\$884,694	\$992,000	\$125,000	\$2,374,970	\$0	\$0	\$0
RTF: 2																			
Year : 2016																			
County: HILLSDALE																			
129559	30141	STP Rural	Carpenter Rd	Territorial to Camden	Resurface	04/01/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,737		\$0	\$0
129562	30555	EDD	Reading Rd	Reading VL to Hillsdale Rd	Resurface	06/03/2016	EDD	0.000	CON	01/08/2016	02/29/2016	\$94,000	\$0	\$75,200	\$18,800	\$93,473		\$0	\$0
129561	30141	STP Rural	Long Lake Rd	Reading Rd to Bankers Rd	Resurface	04/01/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,819		\$0	\$0
129557	30141	STP Rural	Sterling Rd	US-12 to Knowles Rd	Resurface	06/03/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,846		\$0	\$0
129558	30141	STP Rural	Litchfield Rd	Litchfield City Limits to County Line	Resurface	05/06/2016	STL	0.000	CON	01/08/2016	03/03/2016	\$447,556	\$358,045	\$0	\$89,511	\$463,066		\$0	\$0
Subtotal for: HILLSDALE 2016								0				\$823,556	\$583,645	\$75,200	\$164,711	\$837,941	\$0	\$0	\$0
County: JACKSON																			
127209	38400	STP Rural	N Main St	M-60 to Village Limits	Resurface	10/03/2014	STL,EDD	1.000	CON	10/01/2015		\$179,558	\$80,000	\$45,000	\$54,558	\$0			\$179,558
127216	38555	STP Rural	S Dearing Rd	County Farm to M-60	Resurface	06/03/2016	STL,EDD	1.200	CON	10/01/2015		\$463,252	\$353,252	\$110,000	\$0	\$0			\$463,252
129563	38555	STP Rural	Mt.. Hope Rd and Fra	VL to I-94 and E Michigan to I-94	Resurface	06/03/2016	STL,EDD	0.000	CON	01/08/2016	03/30/2016	\$454,251	\$364,251	\$90,000	\$0	\$389,446		\$0	\$0
Subtotal for: JACKSON 2016								2.2				\$1,097,061	\$797,503	\$245,000	\$54,558	\$389,446	\$0	\$0	\$642,810
County: LENAWEЕ																			
127217	46555	STP Rural	Holloway Rd	Palmer Rd to Buckholtz Hwy	Reconstruct	10/02/2015	STL,EDD	2.890	CON	10/01/2015		\$1,190,000	\$772,003	\$305,791	\$112,206	\$0			\$1,190,000
Subtotal for: LENAWEЕ 2016								2.89				\$1,190,000	\$772,003	\$305,791	\$112,206	\$0	\$0	\$0	\$1,190,000
Subtotal for: 2016								5.090				\$3,110,617	\$2,153,151	\$625,991	\$331,475	\$1,227,386	\$0	\$0	\$1,832,810
Subtotal for: RTF: 2								5.090				\$3,110,617	\$2,153,151	\$625,991	\$331,475	\$1,227,386	\$0	\$0	\$1,832,810
RTF: 3																			
Year : 2016																			
County: BARRY																			
130883	08141	STP Rural	Charlton Park Road	Sager Road to 792' south of Bayne Road	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$100,000	\$79,031	\$0	\$20,969	\$0		\$0	\$100,000

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 2 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 3																			
Year : 2016																			
County: BARRY																			
130889	08141	STP Rural	Yankee Springs Roac N. M-37 to 1,584' North of Gun Lake Road		Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$100,000	\$79,031	\$0	\$20,969	\$0		\$0	\$100,000
130887	08141	STP Rural	North Avenue	Baseline Road to 1,000' North of Fruin Roac	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$100,000	\$79,031	\$0	\$20,969	\$0		\$0	\$100,000
130884	08141	STP Rural	Finkbeiner Road	Patterson Road to 2,094' East of Cherry Val	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$100,000	\$79,031	\$0	\$20,969	\$0		\$0	\$100,000
Subtotal for: BARRY 2016								0				\$400,000	\$316,124	\$0	\$83,876	\$0	\$0	\$0	\$400,000
County: BRANCH																			
120227	12141	STP Rural	Orland, Southern, Ric	Countywide	Preventative Maintenance	09/02/2016	STL,EDD	0.000	CON	10/01/2015		\$365,028	\$292,000	\$47,028	\$26,000	\$0			\$365,028
120228	12555	STP Rural	S Matteson St	S. City Limits - N. City Limits	Resurface	03/04/2016	STL,EDD	0.980	CON	10/01/2015	12/29/2015	\$659,000	\$240,000	\$60,000	\$359,000	\$718,999	\$715,024	\$103	\$0
102701	12141	STP Rural	Countywide	Countywide Preventative Maintenance	Resurface	06/03/2016	STL	0.000	CON	10/02/2015		\$260,120	\$198,120	\$0	\$62,000	\$0			\$260,120
89438	12111	STP Rural	Division Rd	Main-WCL, Sherwood	Reconstruct	10/02/2015	STL	0.502	CON	10/01/2015		\$145,000	\$116,000	\$0	\$29,000	\$0			\$145,000
Subtotal for: BRANCH 2016								1.482				\$1,429,148	\$846,120	\$107,028	\$476,000	\$718,999	\$715,024	\$103	\$770,148
County: CALHOUN																			
120307	13555	STP Rural	Bellevue Road	McAllister to 13 Mile Road	Resurface	09/02/2016	STL,EDD	0.000	CON	10/01/2015		\$846,922	\$528,922	\$318,000	\$0	\$0			\$846,922
127153	13400	STP Rural	Various Locations	Various Locations	Resurface	10/02/2015	STL	0.000	CON	10/02/2015		\$209,505	\$173,505	\$0	\$36,000	\$0			\$209,505
Subtotal for: CALHOUN 2016								0				\$1,056,427	\$702,427	\$318,000	\$36,000	\$0	\$0	\$0	\$1,056,427
County: KALAMAZOO																			
120244	39141	STP Rural	42nd Street	Y Avenue to W Avenue	Reconstruct	04/01/2016	STL	2.006	CON	10/01/2015	02/19/2016	\$1,595,159	\$648,799	\$0	\$946,360	\$1,568,910		\$0	\$0
Subtotal for: KALAMAZOO 2016								2.006				\$1,595,159	\$648,799	\$0	\$946,360	\$1,568,910	\$0	\$0	\$0
County: ST. JOSEPH																			
126907	78149	STP Rural	Colon Road	M-66 East to Deno Rd	Reconstruct	05/06/2016	STL	0.000	CON	10/01/2015	03/01/2016	\$338,043	\$270,434	\$0	\$67,609	\$370,324		\$0	\$0
127156	78555	STP Rural	Fulton/Wattles	M-60 / M-86 to Kalamazoo County Line / Br	Resurface	04/01/2016	STL,EDD	5.620	CON	10/02/2015	03/04/2016	\$94,000	\$26,200	\$67,800	\$0	\$93,741		\$0	\$0
127157	78141	STP Rural	Lutz Road/Klinger Lal	Centreville -Constantine Road / Centreville \	Resurface	03/04/2016	STL	5.670	CON	10/02/2015	03/04/2016	\$94,000	\$61,700	\$0	\$32,300	\$85,452		\$0	\$0
127148	78141	STP Rural	Silver Street	M-60 to Wakeman Road	Crush and Shape with HMA 13A applicat	05/06/2016	STL	1.500	CON	10/01/2015	03/04/2016	\$400,000	\$320,000	\$0	\$80,000	\$404,614		\$0	\$0
127154	78141	STP Rural	Michigan and Feather	US-131 / Constantine Village Limit to N. Fis	Resurface	06/03/2016	STL	5.272	CON	10/01/2015	03/04/2016	\$94,000	\$62,000	\$0	\$32,000	\$87,053		\$0	\$0
Subtotal for: ST. JOSEPH 2016								18.062				\$1,020,043	\$740,334	\$67,800	\$211,909	\$1,041,185	\$0	\$0	\$0
Subtotal for: 2016								21.550				\$5,500,777	\$3,253,804	\$492,828	\$1,754,145	\$3,329,094	\$715,024	\$103	\$2,226,575
Subtotal for: RTF: 3								21.550				\$5,500,777	\$3,253,804	\$492,828	\$1,754,145	\$3,329,094	\$715,024	\$103	\$2,226,575

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 3 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 4																			
Year : 2016																			
County: BERRIEN																			
123765	11021	STP Rural	All weather road proje	TBD	Preventative Maintenance	09/02/2016	STL,EDD	6.072	CON	10/01/2015		\$702,000	\$570,000	\$132,000	\$0	\$0			\$702,000
130523	11555	STP Rural	Shawnee Road	Cleveland Ave to Hills Rd	Restore and rehabilitate	09/02/2016	STL,EDD	0.000	CON	10/01/2015		\$315,705	\$191,794	\$83,911	\$40,000	\$0			\$315,705
Subtotal for: BERRIEN 2016								6.072				\$1,017,705	\$761,794	\$215,911	\$40,000	\$0	\$0	\$0	\$1,017,705
County: CASS																			
124368	14141	STP Rural	Pavement Markings	Countywide	Pavement Marking centerline and edgeli	06/03/2016	STL	0.237	CON	10/01/2015	03/30/2016	\$75,000	\$75,000	\$0	\$0	\$78,588		\$0	\$0
120109	14555	STP Rural	Marcellus Hwy	Lawrence - Township line	Resurface	06/01/2016	STL,EDD	0.988	CON	10/01/2015		\$94,000	\$75,200	\$18,800	\$0	\$0			\$94,000
120108	14555	EDD	Brownsville St	Township Line - Eagle Point	Resurface	09/02/2016	EDD,STL	0.946	CON	10/01/2015		\$94,000	\$75,200	\$18,800	\$0	\$0			\$94,000
123766	14027	STP Rural	Countywide	Countywide, Cass County	Pavement Marking	09/01/2016	STL	0.179	CON	10/01/2015		\$94,000	\$94,000	\$0	\$0	\$0			\$94,000
120106	14555	EDD	Dailey Rd	Beeson S 1.0 Mile	Resurface	09/02/2016	EDD,STL	0.980	CON	10/01/2015		\$94,000	\$69,137	\$18,800	\$6,063	\$0			\$94,000
120104	14555	EDD	Marcellus Hwy	Griffis - Decatur	Resurface	09/02/2016	STL,EDD	0.925	CON	10/01/2015		\$94,000	\$75,200	\$18,800	\$0	\$0			\$94,000
120111	14555	STP Rural	Marcellus Hwy	Gards Prairie to Goodenough	Resurface	06/03/2016	STL,EDD	0.650	CON	10/01/2015	03/30/2016	\$160,920	\$128,736	\$32,184	\$0	\$153,821		\$0	\$0
Subtotal for: CASS 2016								4.905				\$705,920	\$592,473	\$107,384	\$6,063	\$232,409	\$0	\$0	\$470,000
County: VAN BUREN																			
127133	80555	STP Rural	Kalamazoo Street	Oak Street to East Village Limits	Reconstruct	07/08/2016	STL	0.562	CON	10/01/2015		\$407,000	\$45,163	\$155,705	\$206,132	\$0			\$407,000
123769	80159	STP Rural	County Road 681	77th Ave - CR 352	Resurface	09/02/2016	STL,EDD	1.383	CON	10/01/2015		\$546,000	\$400,000	\$22,000	\$124,000	\$0			\$546,000
119994	80159	STP Rural	N Phelps St	St Marys Street to Cedar Street	Resurface	03/04/2016	STL	0.195	CON	10/05/2015	12/28/2015	\$150,000	\$120,000	\$0	\$30,000	\$175,000	\$182,855	\$0	\$0
127131	80555	STP Rural	CR 681	77th Avenue to CR 352	Resurface	02/05/2016	STL	0.629	CON	10/01/2015	12/15/2015	\$750,000	\$600,000	\$21,863	\$128,137	\$829,567	\$829,067	\$77	\$0
123768	80159	STP Rural	County Road 354	29th - Lawton VL	Resurface	09/02/2016	STL,EDD	0.921	CON	10/01/2015		\$470,000	\$270,000	\$100,000	\$100,000	\$0			\$470,000
Subtotal for: VAN BUREN 2016								3.69				\$2,323,000	\$1,435,163	\$299,568	\$588,269	\$1,004,567	\$1,011,922	\$77	\$1,423,000
Subtotal for: 2016								14.667				\$4,046,625	\$2,789,430	\$622,863	\$634,332	\$1,236,976	\$1,011,922	\$77	\$2,910,705
Subtotal for: RTF: 4								14.667				\$4,046,625	\$2,789,430	\$622,863	\$634,332	\$1,236,976	\$1,011,922	\$77	\$2,910,705

RTF: 5																			
Year : 2016																			
County: LAPEER																			
124077	44555	STP Rural	Columbiaville Road	Lonsberry Road to M-24	Reconstruct	04/01/2016	STL,EDD	1.487	CON	10/01/2015	12/17/2015	\$1,120,668	\$896,401	\$178,267	\$46,000	\$1,335,057		\$0	\$0
Subtotal for: LAPEER 2016								1.487				\$1,120,668	\$896,401	\$178,267	\$46,000	\$1,335,057	\$0	\$0	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 4 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 5																			
Year : 2016																			
County: SHIAWASSEE																			
120763	76555	STP Rural	State Road and East	Easton - .25 Mi N of Intersection	Reconstruction	01/08/2016	STL,EDD	0.350	CON	10/01/2015	10/29/2015	\$843,131	\$674,505	\$131,055	\$37,571	\$717,559	\$717,059	\$57	\$0
Subtotal for: SHIAWASSEE 2016								0.35				\$843,131	\$674,505	\$131,055	\$37,571	\$717,559	\$717,059	\$57	\$0
Subtotal for: 2016								1.837				\$1,963,799	\$1,570,906	\$309,322	\$83,571	\$2,052,616	\$717,059	\$57	\$0
Subtotal for: RTF: 5								1.837				\$1,963,799	\$1,570,906	\$309,322	\$83,571	\$2,052,616	\$717,059	\$57	\$0
RTF: 6																			
Year : 2016																			
County: CLINTON																			
120504	19037	STP Rural	State Road	Little Lake Dr to M-100	Resurface	02/05/2016	STL	2.905	CON	10/01/2015	11/03/2015	\$550,000	\$440,000	\$0	\$110,000	\$557,995	\$557,495	\$43	\$0
120502	19037	STP Rural	Countywide chipseal	Countywide	Chipseal	09/02/2016	STL	0.433	CON	10/01/2015		\$400,000	\$320,000	\$0	\$80,000	\$0			\$400,000
Subtotal for: CLINTON 2016								3.338				\$950,000	\$760,000	\$0	\$190,000	\$557,995	\$557,495	\$43	\$400,000
County: INGHAM																			
120514	33555	STP Rural	Aurelius/Byrum/Kinne	Bellevue to Barnes	Resurface	05/06/2016	STL,EDD	0.138	CON	10/01/2015	03/09/2016	\$940,429	\$677,315	\$224,949	\$38,165	\$1,060,358		\$0	\$0
126796	33555	STP Rural	Haslett Road	Williamston Rd to M-52	Haslett Road	01/08/2016	STL,EDD	1.000	CON	10/02/2015	11/05/2015	\$150,000	\$55,000	\$21,000	\$74,000	\$194,960	\$194,460	\$5	\$0
120513	33555	STP Rural	Barnes Road	Countywide	Preventive maintenance	01/08/2016	STL,EDD	0.138	CON	10/01/2015	11/05/2015	\$80,000	\$55,000	\$9,000	\$16,000	\$95,546	\$95,046	\$7	\$0
126797	33555	STP Rural	Holt Road	Meridian to Zimmer	Holt Road	01/08/2016	STL,EDD	1.000	CON	10/02/2015	11/06/2015	\$219,000	\$142,000	\$33,000	\$44,000	\$278,087	\$277,587	\$7	\$0
Subtotal for: INGHAM 2016								2.276				\$1,389,429	\$929,315	\$287,949	\$172,165	\$1,628,951	\$567,093	\$19	\$0
Subtotal for: 2016								5.614				\$2,339,429	\$1,689,315	\$287,949	\$362,165	\$2,186,946	\$1,124,588	\$62	\$400,000
Subtotal for: RTF: 6								5.614				\$2,339,429	\$1,689,315	\$287,949	\$362,165	\$2,186,946	\$1,124,588	\$62	\$400,000
RTF: 7a																			
Year : 2016																			
County: HURON																			
129587	32555	STP Rural	Main Street	Notter to Caseville	Resurface	06/03/2016	STL,EDD	0.000	CON	01/20/2016	03/17/2016	\$200,000	\$110,000	\$50,000	\$40,000	\$200,383		\$0	\$0
123601	32555	STP Rural	Main Street	RxR to Village Limit, Elkton	Resurface	06/03/2016	STL,EDD	0.341	CON	10/01/2015	03/22/2016	\$182,000	\$57,600	\$88,000	\$36,400	\$187,398		\$0	\$0
119188	32900	STP Rural	Area Wide Transit	Thumb Area Transit, Bad Axe, Huron Co	Small van/bus purchase	09/01/2016	STL,CTF	0.147	CON	10/01/2015		\$40,000	\$32,000	\$8,000	\$0	\$0			\$40,000
Subtotal for: HURON 2016								0.488				\$422,000	\$199,600	\$146,000	\$76,400	\$387,782	\$0	\$0	\$40,000
County: SANILAC																			
115892	74555	STP Rural	Deckerville Rd	Decker Road to Wheeler	Resurface	09/02/2016	STL,EDD	3.988	CON	10/01/2015		\$1,290,380	\$768,577	\$217,532	\$304,271	\$0			\$1,290,380

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 5 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 7a																			
Year : 2016																			
County: SANILAC																			
127892	74555	STP Rural	East Marlette Street	Main St (M-53) to Municipal Dr	Resurface	06/03/2016	STL,EDD	0.000	CON	10/02/2015		\$200,000	\$98,051	\$50,000	\$51,949	\$0			\$200,000
Subtotal for: SANILAC 2016								3.988				\$1,490,380	\$866,628	\$267,532	\$356,220	\$0	\$0	\$0	\$1,490,380
County: TUSCOLA																			
126869	79400	STP Rural	Kingston Road	Kingston Village to Bevens Road	Resurface	02/05/2016	STL	2.487	CON	10/01/2015	10/29/2015	\$322,289	\$222,172	\$0	\$100,117	\$363,623	\$363,123	\$37	\$0
127976	79141	STP Rural	Bay City Forestville R	Colwood - Lapak	Reconstruct	06/03/2016	STL	0.000	CON	10/01/2015		\$1,385,185	\$1,108,148	\$0	\$277,037	\$0			\$1,385,185
Subtotal for: TUSCOLA 2016								2.487				\$1,707,474	\$1,330,320	\$0	\$377,154	\$363,623	\$363,123	\$37	\$1,385,185
Subtotal for: 2016								6.963				\$3,619,854	\$2,396,548	\$413,532	\$809,774	\$751,405	\$363,123	\$37	\$2,915,565
Subtotal for: RTF: 7a								6.963				\$3,619,854	\$2,396,548	\$413,532	\$809,774	\$751,405	\$363,123	\$37	\$2,915,565
RTF: 7b																			
Year : 2016																			
County: BAY																			
129891	09555	STP Rural	Cass Road	Jones to Farley	Resurface	07/08/2016	STL,EDD	0.000	CON	10/01/2015		\$820,814	\$436,638	\$304,048	\$80,128	\$0			\$820,814
127657	09555	STP Rural	Farley Road	M-25 to M-138	Resurface	07/08/2016	STL,EDD	0.000	CON	10/01/2015		\$1,363,337	\$649,471	\$413,696	\$300,170	\$0			\$1,363,337
129892	09141	STP Rural	Fifth Street	Water St. to WCL	Traffic ops/safety	06/03/2016	STL	0.000	CON	10/01/2015		\$7,500	\$6,000	\$0	\$1,500	\$0			\$7,500
Subtotal for: BAY 2016								0				\$2,191,651	\$1,092,109	\$717,744	\$381,798	\$0	\$0	\$0	\$2,191,651
County: GRATIOT																			
123477	29057	STP Rural	Warner Road	Washington to Fillmore	Preventive Maintenance	04/01/2016	STL	1.000	CON	10/01/2015	12/02/2015	\$110,000	\$88,000	\$0	\$22,000	\$123,305		\$0	\$0
127658	29141	STP Rural	Buchanan Road	Baldwin to 0.5 miles east	Reconstruct	04/01/2016	STL	0.000	CON	10/01/2015	12/07/2015	\$90,000	\$72,000	\$0	\$18,000	\$94,996		\$0	\$0
129193	29555	EDD	Washington Road	0.5 miles W of N Luce Rd to Jerome Rd	Preventative Maintenance	06/03/2016	EDD	0.000	CON	10/27/2015	11/02/2015	\$91,000	\$0	\$72,800	\$18,200	\$91,233		\$0	\$0
123482	29057	STP Rural	Bagley Rd	M46 to Riverside Drive	Preventive Maintenance	12/04/2015	STL	3.250	CON	10/01/2015	12/02/2015	\$78,000	\$62,400	\$0	\$15,600	\$82,376		\$0	\$0
123481	29057	STP Rural	Wisner Rd	Buchanan to Washington	Preventive Maintenance	12/04/2015	STL	3.000	CON	10/01/2015	11/13/2015	\$72,000	\$57,600	\$0	\$14,400	\$72,703		\$0	\$0
123479	29057	STP Rural	Baldwin Rd	Washington to Tyler Rd	Preventive Maintenance	02/05/0016	STL	3.000	CON	10/01/2015	12/02/2015	\$72,000	\$57,600	\$0	\$14,400	\$75,265		\$0	\$0
123478	29555	STP Rural	State Rd	M57 to Grant Road	Preventive Maintenance	12/04/2015	EDD	0.000	CON	10/01/2015	10/27/2015	\$50,000	\$0	\$40,000	\$10,000	\$55,982		\$0	\$0
123487	29057	STP Rural	Alger Road	Buchanan Road to Pierce Road	Reconstruct	04/01/2016	STL	0.997	CON	10/01/2015	12/02/2015	\$300,000	\$240,000	\$0	\$60,000	\$320,365		\$0	\$0
Subtotal for: GRATIOT 2016								11.247				\$863,000	\$577,600	\$112,800	\$172,600	\$916,224	\$0	\$0	\$0
County: SAGINAW																			
127896	73141	STP Rural	Merrill Road	Ederer Rd to Swan Creek	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$20,000	\$16,000	\$0	\$4,000	\$0			\$20,000
127895	73141	STP Rural	Merrill Road	Village of Merrill to Ederer Rd	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$20,000	\$16,000	\$0	\$4,000	\$0			\$20,000

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 6 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 7b																			
Year : 2016																			
County: SAGINAW																			
127894	73141	STP Rural	Birch Run Road	Over Briggs Drain	Bridge replacement	06/03/2016	STL	0.000	CON	10/01/2015		\$349,085	\$204,537	\$0	\$144,548	\$0			\$349,085
126876	73404	STP Rural	Portsmouth Road	Munger to Washington	Restore and Rehabilitate	02/06/2015	STL	4.970	CON	10/01/2015		\$79,953	\$63,963	\$0	\$15,990	\$0			\$79,953
126872	73404	STP Rural	Gasper Road	over branch of Fairchild Creek	Bridge Replacement	02/06/2015	STL	0.100	CON	10/01/2015		\$295,000	\$236,000	\$0	\$59,000	\$0			\$295,000
126875	73404	STP Rural	Merrill Road	over Handy Creek	o	02/06/2015	STL	0.500	CON	10/01/2015		\$288,332	\$236,000	\$0	\$52,332	\$0			\$288,332
123484	73141	STP Rural	Nichols	Willard to Birch Run Rd	Reconstruct	06/03/2016	STL	2.274	CON	10/01/2015		\$932,855	\$732,855	\$0	\$200,000	\$0			\$932,855
Subtotal for: SAGINAW 2016								7.844				\$1,985,225	\$1,505,355	\$0	\$479,870	\$0	\$0	\$0	\$1,985,225
Subtotal for: 2016								19.091				\$5,039,876	\$3,175,064	\$830,544	\$1,034,268	\$916,224	\$0	\$0	\$4,176,876
Subtotal for: RTF: 7b								19.091				\$5,039,876	\$3,175,064	\$830,544	\$1,034,268	\$916,224	\$0	\$0	\$4,176,876
RTF: 7c																			
Year : 2016																			
County: CLARE																			
119895	18900	STP Rural	Area Wide Transit	Clare County Transit, Harrison	Reseal/stripe parking lot	09/15/2016	STL,CTF	0.187	CON	10/01/2015		\$40,000	\$32,000	\$8,000	\$0	\$0			\$40,000
123527	18555	EDD	Lake Station Ave	Dunlop to Lake Station Ave	Resurface	03/04/2016	EDD,STL	2.566	CON	10/01/2015		\$325,000	\$260,000	\$65,000	\$0	\$0			\$325,000
127668	18555	STP Rural	Countywide	Countywide	County Wide chip and seal	05/06/2016	STL,EDD	0.000	CON	10/03/2015	03/03/2016	\$680,000	\$422,955	\$78,292	\$178,753	\$679,672		\$0	\$0
123526	18555	EDD	S Harrison Ave	Mannsiding Road to Gladwin Road	Resurface	03/04/2016	EDD,STL	1.963	CON	10/01/2015		\$196,000	\$116,000	\$80,000	\$0	\$0			\$196,000
Subtotal for: CLARE 2016								4.716				\$1,241,000	\$830,955	\$231,292	\$178,753	\$679,672	\$0	\$0	\$561,000
County: GLADWIN																			
127898	26141	STP Rural	F-97 (Round Lake Rc	Sugar River Rd to Sargent Rd	Resurface	06/03/2016	STL	0.000	CON	10/01/2015		\$300,000	\$240,000	\$0	\$60,000	\$0			\$300,000
116231	26555	STP Rural	Knox Road	Shock Rd to Long Rd	Resurface	04/01/2016	STL,EDD	1.991	CON	10/01/2015	01/07/2016	\$680,954	\$439,131	\$68,120	\$173,703	\$723,096		\$0	\$0
109971	26141	STP Rural	Round Lake Road	Sugar River north to Sargent Rd	Resurface	03/04/2016	STL	0.970	CON	10/01/2015	11/24/2015	\$300,000	\$240,000	\$0	\$60,000	\$225,527	\$225,027	\$0	\$0
Subtotal for: GLADWIN 2016								2.961				\$1,280,954	\$919,131	\$68,120	\$293,703	\$948,623	\$225,027	\$0	\$300,000
County: ISABELLA																			
113163	37111	STP Rural	S Whiteville Rd	Wing - Bluegrass	Reconstruct	09/15/2017	STL	0.997	CON	10/05/2015		\$507,198	\$399,775	\$0	\$107,423	\$0			\$507,198
127678	37141	STP Rural	Wise Road	Fremont Road to Pleasant Valley Road	Reconstruct	02/05/2016	STL	0.000	CON	10/01/2015	11/17/2015	\$237,325	\$189,860	\$0	\$47,465	\$246,401	\$245,901	\$44	\$0
116225	37900	STP Rural	Transit	Areawide Transit - Isabella County Transpor	Bus Purchase	09/15/2016	STL,CTF	0.000		10/01/2015		\$180,000	\$144,000	\$36,000	\$0	\$0			\$180,000
Subtotal for: ISABELLA 2016								0.997				\$924,523	\$733,635	\$36,000	\$154,888	\$246,401	\$245,901	\$44	\$687,198
County: MIDLAND																			
127676	56555	STP Rural	Shearer Road	Swede Road to Jefferson Road	Resurface	06/03/2016	STL,EDD	0.000	CON	10/01/2015		\$300,000	\$148,293	\$17,035	\$134,672	\$0			\$300,000

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 7 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 7c																			
Year : 2016																			
County: MIDLAND																			
128801	56555	STP Rural	Multiple Locations	Multiple locations in Midland County.	Resurface	02/05/2016	STL,EDD	0.000	CON	10/01/2015	11/13/2015	\$833,500	\$493,785	\$81,263	\$258,452	\$840,608	\$840,108	\$40	\$0
Subtotal for: MIDLAND 2016								0				\$1,133,500	\$642,078	\$98,298	\$393,124	\$840,608	\$840,108	\$40	\$300,000
Subtotal for: 2016								8.674				\$4,579,977	\$3,125,799	\$433,710	\$1,020,468	\$2,715,304	\$1,311,036	\$83	\$1,848,198
Subtotal for: RTF: 7c								8.674				\$4,579,977	\$3,125,799	\$433,710	\$1,020,468	\$2,715,304	\$1,311,036	\$83	\$1,848,198
RTF: 7d																			
Year : 2016																			
County: ARENAC																			
127679	06555	STP Rural	Sterling Road	Deep River to Grove Rd	Reconstruct	04/01/2016	STL,EDD	0.000	CON	10/01/2015	02/17/2016	\$444,696	\$318,667	\$48,169	\$77,860	\$466,292		\$0	\$0
Subtotal for: ARENAC 2016								0				\$444,696	\$318,667	\$48,169	\$77,860	\$466,292	\$0	\$0	\$0
County: IOSCO																			
129825	35555	STP Rural	Alabaster Road	Sand Lake Road to National City Road	Resurface	05/06/2016	STL,EDD	0.000	CON	10/01/2015	03/04/2016	\$308,725	\$157,251	\$89,729	\$61,745	\$309,385		\$0	\$0
119918	35141	STP Rural	National City Road	Alabaster Road north .54 miles	Resurface	05/06/2016	STL	1.506	CON	10/01/2015	03/04/2016	\$61,600	\$49,280	\$0	\$12,320	\$62,289		\$0	\$0
119917	35069	STP Rural	Lincoln Street	Robert Elliott Blvd - East City Limits	Resurface	02/05/2016	STL	0.886	CON	10/01/2015	10/30/2015	\$225,000	\$169,000	\$0	\$56,000	\$201,614	\$201,114	\$49	\$0
Subtotal for: IOSCO 2016								2.392				\$595,325	\$375,531	\$89,729	\$130,065	\$573,288	\$201,114	\$49	\$0
County: OGEMAW																			
119924	65555	STP Rural	Various Preventative	Various Locations	Preventative Maintenance	03/04/2016	STL	15.000	CON	10/01/2015		\$281,250	\$225,000	\$0	\$56,250	\$0			\$281,250
116216	65555	STP Rural	State Road	0.3 miles west of Pettit Road to Henderson I	Reconstruct	04/01/2016	STL,EDD	0.998	CON	10/01/2015	01/29/2016	\$510,139	\$330,010	\$78,092	\$102,037	\$489,161		\$0	\$0
123532	65129	STP Rural	Main Street	0.5 M west of M-33	Resurface	05/06/2016	STL	0.519	CON	10/01/2015	03/01/2016	\$136,250	\$109,000	\$0	\$27,250	\$136,261		\$0	\$0
127751	65141	STP Rural	Countywide	Ogemaw County	Pavement Striping	06/03/2016	STL	0.000	CON	10/01/2015		\$36,506	\$36,506	\$0	\$0	\$0			\$36,506
Subtotal for: OGEMAW 2016								16.517				\$964,145	\$700,516	\$78,092	\$185,537	\$625,421	\$0	\$0	\$317,756
County: ROSCOMMON																			
119934	72555	EDD	CR 103, 106, 107, 20 Intersection to Intersection		Chip Seal and Fog Seal, pavement mark	04/01/2016	EDD,STL	7.600	CON	10/01/2015		\$255,000	\$177,000	\$27,000	\$51,000	\$0			\$255,000
128895	72141	STP Rural	F-18 (Greenwood Ro: F97 to County Line		Chip Seal, Fog Seal and preventative m	04/01/2016	STL	0.000	CON	10/01/2015	02/05/2016	\$215,021	\$165,291	\$0	\$49,730	\$207,209		\$0	\$0
119939	72555	STP Rural	F-97 (Maple Valley R: Sargent Road to Rustic Ridge Road		Chip Seal, Fog Seal and preventative m	04/01/2016	STL,EDD	13.000	CON	10/01/2015	02/12/2016	\$248,700	\$136,830	\$45,587	\$66,283	\$255,555		\$0	\$0
Subtotal for: ROSCOMMON 2016								20.6				\$718,721	\$479,121	\$72,587	\$167,013	\$462,763	\$0	\$0	\$255,000
Subtotal for: 2016								39.509				\$2,722,887	\$1,873,835	\$288,577	\$560,475	\$2,127,765	\$201,114	\$49	\$572,756
Subtotal for: RTF: 7d								39.509				\$2,722,887	\$1,873,835	\$288,577	\$560,475	\$2,127,765	\$201,114	\$49	\$572,756

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 8 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 8a																			
Year : 2016																			
County: MECOSTA																			
116173	54555	STP Rural	Pierce Road/100th Av	130th to Buchanan	Resurface	04/01/2016	STL,EDD	1.293	CON	10/01/2015	01/12/2016	\$175,824	\$140,658	\$14,186	\$20,980	\$186,417		\$0	\$0
129514	54141	STP Rural	Various Roads	Countywide	Reconstruct - sign upgrade	06/03/2016	STL	0.000	CON	12/21/2015		\$24,000	\$19,200	\$0	\$4,800	\$0			\$24,000
124487	54555	STP Rural	5 Mile Rd	40th Ave to 70th Ave	Resurface	11/06/2015	STL,EDD	3.023	CON	10/01/2015		\$93,520	\$0	\$93,520	\$0	\$0		\$0	\$93,520
Subtotal for: MECOSTA 2016								4.316				\$293,344	\$159,858	\$107,706	\$25,780	\$186,417	\$0	\$0	\$117,520
County: MONTCALM																			
116133	59141	STP Rural	CR 506 (County Farr	West Village Limits	Reconstruct	02/05/2016	STL	0.000	CON	10/01/2015	11/13/2015	\$490,000	\$80,000	\$0	\$410,000	\$507,845	\$507,345	\$22	\$0
110984	59555	STP Rural	Shaw Street	West Howard City Village Limits to CR 599 (Reconstruct	02/12/2016	STL,EDD	0.877	CON	10/01/2015		\$1,727,400	\$130,000	\$180,400	\$1,417,000	\$0			\$1,727,400
Subtotal for: MONTCALM 2016								0.877				\$2,217,400	\$210,000	\$180,400	\$1,827,000	\$507,845	\$507,345	\$22	\$1,727,400
County: OSCEOLA																			
119144	67555	STP Rural	80th Avenue	15 Mile to M-115	Chip/Fog Seal	05/06/2016	STL,EDD	4.900	CON	10/01/2015	03/17/2016	\$172,000	\$116,960	\$55,040	\$0	\$196,565		\$0	\$0
119143	67141	STP Rural	18 Mile Road	200th to 140th	Chip/Fog Seal	05/06/2016	STL	6.886	CON	10/01/2015	03/17/2016	\$215,000	\$172,000	\$0	\$43,000	\$216,341		\$0	\$0
110338	67555	STP Rural	135th Avenue	US10 South to Kalium Plant	Chip/Fog Seal	05/06/2016	STL,EDD	0.000	CON	10/01/2015	03/17/2016	\$136,000	\$92,480	\$43,520	\$0	\$133,883		\$0	\$0
Subtotal for: OSCEOLA 2016								11.786				\$523,000	\$381,440	\$98,560	\$43,000	\$546,789	\$0	\$0	\$0
Subtotal for: 2016								16.979				\$3,033,744	\$751,298	\$386,666	\$1,895,780	\$1,241,051	\$507,345	\$22	\$1,844,920
Subtotal for: RTF: 8a								16.979				\$3,033,744	\$751,298	\$386,666	\$1,895,780	\$1,241,051	\$507,345	\$22	\$1,844,920

RTF: 8b

Year : 2016

County: ALLEGAN

119349	03141	STP Rural	Transit	Allegan - Interurban Transit Authority	Purchase Bus	09/01/2016	STL,CTF	0.079	CON	10/01/2015		\$71,000	\$57,000	\$14,000	\$0	\$0			\$71,000
119343	03555	STP Rural	4th St	122nd Avenue to 124th Avenue	Reconstruct	05/06/2016	STL,EDD	0.891	CON	10/01/2015		\$993,750	\$795,000	\$162,907	\$35,843	\$0			\$993,750
119345	03005	STP Rural	124th Ave	12th Street to 10th Street	Resurface	05/06/2016	STL	1.098	CON	10/01/2015	03/18/2016	\$210,000	\$168,000	\$0	\$42,000	\$210,500		\$0	\$0

Subtotal for: ALLEGAN 2016

County: IONIA

119473	34067	STP Rural	Tupper Lake Rd	Washington Blvd to 4th Ave	Reconstruct	09/02/2016	STL	0.563	CON	10/01/2015		\$231,250	\$185,000	\$0	\$46,250	\$0			\$231,250
126882	34400	STP Rural	Countywide	Countywide	Preventative maintenance	04/01/2016	STL	0.100	CON	10/01/2015	01/26/2016	\$250,000	\$200,000	\$0	\$50,000	\$256,757		\$0	\$0
116675	34141	STP Rural	Countywide	Countywide	Preventative Maintenance (Arterials)	04/01/2016	STL	0.838	CON	10/02/2015	01/25/2016	\$481,976	\$385,581	\$0	\$96,395	\$556,650		\$0	\$0

Subtotal for: IONIA 2016

1.501 **\$963,226** **\$770,581** **\$0** **\$192,645** **\$813,407** **\$0** **\$0** **\$231,250**

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 9 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 8b																			
Year : 2016																			
County: OTTAWA																			
119467	70555	STP Rural	Adams Street	24th Avenue to Kenowa	Resurface	05/06/2016	STL,EDD	2.984	CON	10/01/2015	03/01/2016	\$1,143,886	\$564,886	\$81,000	\$498,000	\$1,350,455		\$0	\$0
Subtotal for: OTTAWA 2016								2.984				\$1,143,886	\$564,886	\$81,000	\$498,000	\$1,350,455	\$0	\$0	\$0
Subtotal for: 2016								6.553				\$3,381,862	\$2,355,467	\$257,907	\$768,488	\$2,374,362	\$0	\$0	\$1,296,000
Subtotal for: RTF: 8b								6.553				\$3,381,862	\$2,355,467	\$257,907	\$768,488	\$2,374,362	\$0	\$0	\$1,296,000
RTF: 9																			
Year : 2016																			
County: ALCONA																			
119483	01555	STP Rural	F-41	Kings Corner Road to Goddard Road	Resurface	04/01/2016	STL,EDD	2.835	CON	10/01/2015	01/26/2016	\$350,265	\$192,890	\$157,375	\$0	\$350,761		\$0	\$0
123253	01141	STP Rural	Black River Road	F-41 - US 23	Reconstruct	05/06/2016	STL	2.257	CON	10/01/2015	03/03/2016	\$741,786	\$173,786	\$0	\$568,000	\$813,939		\$0	\$0
Subtotal for: ALCONA 2016								5.092				\$1,092,051	\$366,676	\$157,375	\$568,000	\$1,164,700	\$0	\$0	\$0
County: ALPENA																			
119487	04141	STP Rural	Nicholson Hill Road	Wolf Creek Road to Bushey Road	Resurface	04/01/2016	STL	2.803	CON	10/01/2015	02/10/2016	\$640,304	\$511,952	\$0	\$128,352	\$682,630		\$0	\$0
Subtotal for: ALPENA 2016								2.803				\$640,304	\$511,952	\$0	\$128,352	\$682,630	\$0	\$0	\$0
County: CHEBOYGAN																			
124279	16555	EDD	Onaway Road	Martha - 560' E of I-75	Reconstruct	06/03/2016	STL,EDD	1.077	CON	10/01/2015	03/22/2016	\$164,296	\$130,819	\$33,477	\$0	\$199,081		\$0	\$0
116032	16029	EDD	West Main Street	South Straits Highway to Roosevelt Street	Resurface	09/02/2016	STL	0.315	CON	10/01/2015		\$130,000	\$104,000	\$0	\$26,000	\$0			\$130,000
Subtotal for: CHEBOYGAN 2016								1.392				\$294,296	\$234,819	\$33,477	\$26,000	\$199,081	\$0	\$0	\$130,000
County: CRAWFORD																			
102826	20900	STP Rural	Area Wide Transit	Crawford Co Transp Auth, Grayling	Maintenance equipment	09/15/2016	STL,CTF	0.244		10/01/2015		\$10,000	\$8,000	\$2,000	\$0	\$0			\$10,000
129442	20555	EDD	County Road 612	Jones Lake Road to KP Lake Road	Resurface	05/06/2016	EDD	0.000	CON	10/01/2015	03/07/2016	\$132,240	\$0	\$98,446	\$33,794	\$132,740		\$0	\$0
123255	20141	STP Rural	N Sherman Road	Co Rd 612 NORTH for 1.4 Miles	Resurface	05/06/2016	STL	1.267	CON	01/11/2016	03/07/2016	\$231,347	\$155,971	\$0	\$75,376	\$214,847		\$0	\$0
Subtotal for: CRAWFORD 2016								1.511				\$373,587	\$163,971	\$100,446	\$109,170	\$347,587	\$0	\$0	\$10,000
County: MONTMORENCY																			
109642	60555	STP Rural	County Road 624	Rush Lake Road to Voyer Lake Road	Single Course Chip Seal	09/02/2016	STL,EDD	2.057	CON	10/01/2015		\$842,392	\$633,608	\$129,106	\$79,678	\$0			\$842,392
Subtotal for: MONTMORENCY 2016								2.057				\$842,392	\$633,608	\$129,106	\$79,678	\$0	\$0	\$0	\$842,392
County: OSCODA																			
129443	68555	STP Rural	Kittle Road	Camp Ten Road to M-33	Resurface	06/03/2016	STL,EDD	0.000	CON	10/01/2015		\$269,755	\$215,804	\$20,796	\$33,155	\$0			\$269,755
Subtotal for: OSCODA 2016								0				\$269,755	\$215,804	\$20,796	\$33,155	\$0	\$0	\$0	\$269,755

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 10 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 9																			
Year : 2016																			
County: OTSEGO																			
127136	69400	STP Rural	Mt Jack Road	Alba Road to M32	Reconstruct	02/05/2016	STL	1.750	CON	10/01/2015	12/07/2015	\$784,257	\$370,573	\$0	\$413,684	\$688,644	\$688,144	\$55	\$0
Subtotal for: OTSEGO 2016								1.75				\$784,257	\$370,573	\$0	\$413,684	\$688,644	\$688,144	\$55	\$0
County: PRESQUE ISLE																			
116042	71900	STP Rural	Area Wide Transit	Presque Isle Co COA, Posen	Facility construction	09/15/2016	STL,CTF	0.252	CON	10/01/2015		\$12,500	\$10,000	\$2,500	\$0	\$0			\$12,500
112808	71555	STP Rural	CR 451	Mill Hwy - W of CR 638	Reconstruct	09/02/2016	STL,EDD	1.100	CON	10/01/2015		\$257,999	\$173,331	\$57,421	\$27,247	\$0			\$257,999
123257	71555	EDD	County Road 451	Molski Road - W 634 Hwy	Resurface	09/02/2016	EDD,STL	1.970	CON	10/01/2015		\$260,000	\$200,000	\$32,000	\$28,000	\$0			\$260,000
Subtotal for: PRESQUE ISLE 2016								3.322				\$530,499	\$383,331	\$91,921	\$55,247	\$0	\$0	\$0	\$530,499
Subtotal for: 2016								17.927				\$4,827,141	\$2,880,734	\$533,121	\$1,413,286	\$3,082,642	\$688,144	\$55	\$1,782,646
Subtotal for: RTF: 9								17.927				\$4,827,141	\$2,880,734	\$533,121	\$1,413,286	\$3,082,642	\$688,144	\$55	\$1,782,646
RTF: 10a																			
Year : 2016																			
County: ANTRIM																			
123376	05141	STP Rural	CR 42	3.64 miles east of US-131 to County Line	Overlay & shoulder work	06/03/2016	STL	0.001	CON	10/01/2015	03/22/2016	\$837,490	\$663,990	\$0	\$173,500	\$842,002		\$0	\$0
Subtotal for: ANTRIM 2016								0.001				\$837,490	\$663,990	\$0	\$173,500	\$842,002	\$0	\$0	\$0
County: CHARLEVOIX																			
127101	15400	STP Rural	Countywide	Countywide	Pavement Markings	05/06/2016	STL	0.000	CON	10/01/2015	03/18/2016	\$94,083	\$84,083	\$0	\$10,000	\$109,151		\$0	\$0
Subtotal for: CHARLEVOIX 2016								0				\$94,083	\$84,083	\$0	\$10,000	\$109,151	\$0	\$0	\$0
County: EMMET																			
112843	24555	STP Rural	West Central Avenue	DeJauncy to Wilderness Park Dr	Widening - minor	06/03/2016	STL,EDD	1.547	CON	10/01/2015		\$1,272,951	\$473,714	\$101,740	\$697,497	\$0		\$0	\$1,272,951
Subtotal for: EMMET 2016								1.547				\$1,272,951	\$473,714	\$101,740	\$697,497	\$0	\$0	\$0	\$1,272,951
County: KALKASKA																			
116285	40555	STP Rural	Starvation Lake Road E. of Cunningham Rd. to W. of Sunset Tr.		Resurface	05/06/2016	STL,EDD	3.357	CON	10/01/2015	03/03/2016	\$700,000	\$278,157	\$281,843	\$140,000	\$693,677		\$0	\$0
Subtotal for: KALKASKA 2016								3.357				\$700,000	\$278,157	\$281,843	\$140,000	\$693,677	\$0	\$0	\$0
Subtotal for: 2016								4.905				\$2,904,524	\$1,499,944	\$383,583	\$1,020,997	\$1,644,829	\$0	\$0	\$1,272,951
Subtotal for: RTF: 10a								4.905				\$2,904,524	\$1,499,944	\$383,583	\$1,020,997	\$1,644,829	\$0	\$0	\$1,272,951

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 11 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt	
RTF: 10b																				
Year : 2016																				
County: MANISTEE																				
119233	51141	STP Rural	Seaman Road	12 Mile Road to Hoxeyville Road	Resurface	06/03/2016	STL	1.000	CON	10/01/2015	03/01/2016	\$455,250	\$361,000	\$0	\$94,250	\$466,604		\$0	\$0	
Subtotal for: MANISTEE 2016								1				\$455,250	\$361,000	\$0	\$94,250	\$466,604	\$0	\$0	\$0	
County: WEXFORD																				
116269	83141	STP Rural	Various Locations	Various Locations	Resurface	03/04/2016	STL	0.045	CON	10/01/2015		\$600,000	\$500,000	\$0	\$100,000	\$0			\$600,000	
129571	83141	STP Rural	18 Rd	11 Rd to M-37	Culvert replacement	06/03/2016	STL	0.000	CON	01/11/2016		\$150,000	\$100,000	\$0	\$50,000	\$0			\$150,000	
129568	83555	STP Rural	Burkett Rd	Stoney Corners Rd. N	Bridge replacement	06/03/2016	STL,EDD	0.000	CON	01/11/2016		\$320,000	\$100,000	\$169,000	\$51,000	\$0			\$320,000	
119243	83900	STP Rural	Transit	Cadillac/Wexford Transit Authority	Bus Purchase	09/01/2016	STL,CTF	0.370		10/01/2015		\$36,000	\$29,000	\$7,000	\$0	\$0			\$36,000	
Subtotal for: WEXFORD 2016								0.415				\$1,106,000	\$729,000	\$176,000	\$201,000	\$0	\$0	\$0	\$1,106,000	
Subtotal for: 2016								1.415				\$1,561,250	\$1,090,000	\$176,000	\$295,250	\$466,604	\$0	\$0	\$0	\$1,106,000
Subtotal for: RTF: 10b								1.415				\$1,561,250	\$1,090,000	\$176,000	\$295,250	\$466,604	\$0	\$0	\$0	\$1,106,000
RTF: 10c																				
Year : 2016																				
County: BENZIE																				
115947	10555	STP Rural	Lindy Road	M-115 to West Thompsonville VL	Resurface/Widening	05/06/2016	STL,EDD	1.209	CON	10/05/2015	03/03/2016	\$550,000	\$368,000	\$92,000	\$90,000	\$528,798		\$0	\$0	
Subtotal for: BENZIE 2016								1.209				\$550,000	\$368,000	\$92,000	\$90,000	\$528,798	\$0	\$0	\$0	
County: GRAND TRAVERSE																				
119205	28555	STP Rural	Blackman Road/Fentl	County Line Rd to Fenton St./ VL to Blackm: Reconstruct		06/03/2016	STL,EDD	0.999	CON	10/01/2015		\$850,000	\$680,000	\$125,000	\$45,000	\$0		\$0	\$850,000	
Subtotal for: GRAND TRAVERSE 2016								0.999				\$850,000	\$680,000	\$125,000	\$45,000	\$0	\$0	\$0	\$850,000	
Subtotal for: 2016								2.208				\$1,400,000	\$1,048,000	\$217,000	\$135,000	\$528,798	\$0	\$0	\$850,000	
Subtotal for: RTF: 10c								2.208				\$1,400,000	\$1,048,000	\$217,000	\$135,000	\$528,798	\$0	\$0	\$850,000	
RTF: 11																				
Year : 2016																				
County: CHIPPEWA																				
126883	17400	STP Rural	Countywide	Countywide	Countywide pavement markings	01/08/2016	STL	0.100	CON	10/02/2015	10/29/2015	\$70,455	\$57,667	\$0	\$12,788	\$45,725	\$45,225	\$17	\$0	
113005	17555	EDD	Town Line Rd	Hancock to M-129	reconstruct	05/06/2016	STL,EDD	1.988	CON	10/02/2015	03/04/2016	\$476,000	\$380,000	\$80,000	\$16,000	\$428,280		\$0	\$0	
113006	17555	STP Rural	Gogomain Road	M-129 To Pennington Rd.	reconstruct	02/05/2016	STL,EDD	2.004	CON	10/01/2015	12/16/2015	\$505,163	\$250,000	\$50,000	\$205,163	\$528,910	\$528,410	\$32	\$0	
Subtotal for: CHIPPEWA 2016								4.092				\$1,051,618	\$687,667	\$130,000	\$233,951	\$1,002,915	\$573,636	\$50	\$0	

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 12 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 11																			
Year : 2016																			
County: LUCE																			
76805	48555	STP Rural	County Road 381	M28-Toonerville	Reconstruct	03/04/2016	STL	2.186	CON	10/01/2015	12/23/2015	\$374,000	\$299,000	\$75,000	\$0	\$269,041	\$268,541	\$51	\$0
127734	48141	STP Rural	Areawide	Various locations	Pavement markings	04/01/2016	STL	0.000	CON	10/01/2015	02/04/2016	\$50,000	\$50,000	\$0	\$0	\$50,363		\$0	\$0
Subtotal for: LUCE 2016								2.186				\$424,000	\$349,000	\$75,000	\$0	\$319,404	\$268,541	\$51	\$0
County: MACKINAC																			
116579	49097	STP Rural	Krause Rd	Brown Road northerly 0.50 miles	Reconstruct	05/06/2016	STL	1.150	CON	10/01/2015	03/02/2016	\$94,000	\$75,200	\$0	\$18,800	\$93,693		\$0	\$0
127733	49555	STP Rural	Rockview Road	M-129 to 3 Mile	Resurface	05/06/2016	STL,EDD	0.000	CON	10/01/2015	03/04/2016	\$213,223	\$177,623	\$35,600	\$0	\$215,711		\$0	\$0
120346	49555	STP Rural	Sandtown Rd	Forrest Trail westerly 0.5 Mi	Reconstruction	04/01/2016	STL,EDD	0.500	CON	10/01/2015	03/02/2016	\$94,000	\$75,200	\$9,400	\$9,400	\$93,205		\$0	\$0
Subtotal for: MACKINAC 2016								1.65				\$401,223	\$328,023	\$45,000	\$28,200	\$402,609	\$0	\$0	\$0
Subtotal for: 2016								7.928				\$1,876,841	\$1,364,690	\$250,000	\$262,151	\$1,724,927	\$842,176	\$100	\$0
Subtotal for: RTF: 11								7.928				\$1,876,841	\$1,364,690	\$250,000	\$262,151	\$1,724,927	\$842,176	\$100	\$0
RTF: 12a																			
Year : 2016																			
County: ALGER																			
116501	02555	STP Rural	H44	0.25 miles west of Mahne Road- 1.5 miles e	Reconstruct	03/04/2016	STL,EDD	2.290	CON	10/01/2015	01/12/2016	\$395,544	\$295,544	\$70,000	\$30,000	\$403,649	\$446,956	\$0	\$0
Subtotal for: ALGER 2016								2.29				\$395,544	\$295,544	\$70,000	\$30,000	\$403,649	\$446,956	\$0	\$0
County: MARQUETTE																			
119494	52555	STP Rural	CR 557	1.2 miles north of CR-438 to 0.5 miles south	Resurface	03/04/2016	STL,EDD	3.000	CON	10/01/2015	01/12/2016	\$570,900	\$219,724	\$191,176	\$160,000	\$532,131	\$531,631	\$42	\$0
102928	52103	STP Rural	County Road 510	Hardwood Lane-Hoist Road	Resurface	03/04/2016	STL	1.009	CON	10/01/2015	01/08/2016	\$578,000	\$400,000	\$0	\$178,000	\$578,022	\$521,422	\$0	\$0
Subtotal for: MARQUETTE 2016								4.009				\$1,148,900	\$619,724	\$191,176	\$338,000	\$1,110,154	\$1,053,053	\$42	\$0
County: SCHOOLCRAFT																			
119452	75555	EDD	CR 450	7.0 to 7.45 miles north of M-28	Resurface	11/06/2015	STL,EDD	0.500	CON	10/01/2015	11/05/2015	\$93,795	\$75,036	\$18,759	\$0	\$93,794		\$0	\$0
111275	75153	STP Rural	CR 435	Beechwood South 2.0 mi to Beechwood So	resurface	02/05/2016	STL	0.050	CON	10/01/2015	12/07/2015	\$94,000	\$75,200	\$0	\$18,800	\$93,833		\$0	\$0
Subtotal for: SCHOOLCRAFT 2016								0.55				\$187,795	\$150,236	\$18,759	\$18,800	\$187,628	\$0	\$0	\$0
Subtotal for: 2016								6.849				\$1,732,239	\$1,065,504	\$279,935	\$386,800	\$1,701,430	\$1,500,009	\$42	\$0
Subtotal for: RTF: 12a								6.849				\$1,732,239	\$1,065,504	\$279,935	\$386,800	\$1,701,430	\$1,500,009	\$42	\$0

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 13 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 12b																			
Year : 2016																			
County: DELTA																			
116429	21141	STP Rural	Transit	Delta Area Transit Authority, Escanaba	Computer Dispatch	09/01/2016	STL,CTF	0.073		10/01/2015		\$30,000	\$24,000	\$6,000	\$0	\$0			\$30,000
128873	21141	STP Rural	Various	Various Locations, Delta County	Countywide Preventative Maintenance	12/04/2015	STL	0.000	CON	10/01/2015	01/29/2016	\$114,051	\$91,241	\$0	\$22,810	\$79,989		\$0	\$0
127359	21555	STP Rural	CR 414	from County Road 426 to Soo Hill School	Resurface	03/04/2016	STL,EDD	2.000	CON	10/02/2015	01/12/2016	\$279,000	\$216,000	\$54,000	\$9,000	\$256,175	\$255,675	\$0	\$0
127357	21555	STP Rural	County Road 426	from Carroll's Corner (intersection of 426 an	Resurface	03/04/2016	STL,EDD	0.000	CON	10/01/2015	01/13/2016	\$693,178	\$272,268	\$68,732	\$352,178	\$628,608	\$628,108	\$0	\$0
Subtotal for: DELTA 2016								2.073				\$1,116,229	\$603,509	\$128,732	\$383,988	\$964,772	\$883,783	\$0	\$30,000
County: DICKINSON																			
100237	22555	STP Rural	County Road 569	6.25 miles N of US-2 to 7.5 miles N of US-2	Resurface	05/06/2016	STL,EDD	5.661	CON	10/01/2015	03/03/2016	\$462,581	\$370,000	\$62,448	\$30,133	\$462,291		\$0	\$0
Subtotal for: DICKINSON 2016								5.661				\$462,581	\$370,000	\$62,448	\$30,133	\$462,291	\$0	\$0	\$0
County: MENOMINEE																			
126885	55400	STP Rural	Countywide	Countywide	Countywide preventative maintenance	01/08/2016	STL	0.100	CON	10/01/2015	10/29/2015	\$382,093	\$312,743	\$0	\$69,350	\$350,150	\$349,650	\$115	\$0
100211	55040	STP Rural	County Road 348	S of No. 18.70 Lane	Resurface	09/02/2016	STL	0.784	CON	10/01/2015		\$250,000	\$200,000	\$0	\$50,000	\$0			\$250,000
89955	55040	STP Rural	County Road 348	S of No. 18.70 Lane	Resurface	09/02/2016	STL	0.784	CON	10/01/2015		\$225,000	\$180,000	\$0	\$45,000	\$0			\$225,000
119414	55555	STP Rural	Countywide PM	Various	Preventative Maintenance	05/06/2016	STL,EDD	0.115	CON	10/01/2015	03/02/2016	\$110,000	\$72,000	\$28,000	\$10,000	\$106,467		\$0	\$0
128874	55141	STP Rural	Various	Various Locations, Menominee County.	Countywide Preventative Maintenance	05/06/2016	STL	0.000	CON	10/01/2015	03/02/2016	\$154,255	\$123,404	\$0	\$30,851	\$155,826		\$0	\$0
116496	55141	STP Rural	Various	Various Locations	Preventative Maintenance	05/06/2016	STL	0.115	CON	10/01/2015	03/02/2016	\$358,945	\$287,156	\$0	\$71,789	\$330,625		\$0	\$0
116466	55141	STP Rural	Various	Various Roads	Preventative Maintenance	05/06/2016	STL	0.115	CON	10/01/2015	03/02/2016	\$340,000	\$272,000	\$0	\$68,000	\$320,380		\$0	\$0
Subtotal for: MENOMINEE 2016								2.013				\$1,820,293	\$1,447,303	\$28,000	\$344,990	\$1,263,448	\$349,650	\$115	\$475,000
Subtotal for: 2016								9.747				\$3,399,103	\$2,420,812	\$219,180	\$759,111	\$2,690,510	\$1,233,433	\$115	\$505,000
Subtotal for: RTF: 12b								9.747				\$3,399,103	\$2,420,812	\$219,180	\$759,111	\$2,690,510	\$1,233,433	\$115	\$505,000

RTF: 13a																			
Year : 2016																			
County: BARAGA																			
120037	07013	STP Rural	Ford Rd	M28 Southerly	Culvert replacements	02/07/2014	STL	0.025	CON	10/01/2015		\$100,000	\$59,612	\$0	\$40,388	\$0			\$100,000
123757	07013	STP Rural	Bellaire Rd	FR N of Pelto 1.5 mi	Resurface	03/04/2016	STL	1.503	CON	10/01/2015	01/12/2016	\$373,750	\$299,000	\$0	\$74,750	\$363,095	\$305,840	\$0	\$0
106043	07555	EDD	E Broad St	US41-Fourth St, L'Anse	Resurface	09/04/2015	EDD	0.630	CON	10/01/2015		\$1,000	\$0	\$1,000	\$0	\$0			\$1,000
106042	07555	EDD	Main St, L'Anse	Broad St to Jentoff	Reconstruct	04/03/2015	EDD	0.514	CON	10/01/2015		\$1,000	\$0	\$1,000	\$0	\$0			\$1,000
Subtotal for: BARAGA 2016								2.672				\$475,750	\$358,612	\$2,000	\$115,138	\$363,095	\$305,840	\$0	\$102,000

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 14 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 13a																			
Year : 2016																			
County: HOUGHTON																			
116611	31061	STP Rural	Pike River Road	Aldrich Road, north 3.43 miles, Houghton Co	Resurface	04/01/2016	STL	4.000	CON	10/01/2015	01/26/2016	\$697,000	\$557,600	\$0	\$139,400	\$694,110		\$0	\$0
127799	31055	STP Rural	Countywide	Houghton County	Pavement Marking	07/08/2016	STL	0.000	CON	10/01/2015		\$1,000	\$1,000	\$0	\$0	\$0			\$1,000
Subtotal for: HOUGHTON 2016								4				\$698,000	\$558,600	\$0	\$139,400	\$694,110	\$0	\$0	\$1,000
County: KEWEENAW																			
106308	42555	STP Rural	Gay LacLaBelle Rd	10.5 Miles NE of Gay thence NE 3.5 Miles	Resurface	04/01/2016	STL,EDD	1.547	CON	10/01/2015	01/15/2016	\$360,000	\$186,000	\$38,000	\$136,000	\$360,417		\$0	\$0
Subtotal for: KEWEENAW 2016								1.547				\$360,000	\$186,000	\$38,000	\$136,000	\$360,417	\$0	\$0	\$0
Subtotal for: 2016								8.219				\$1,533,750	\$1,103,212	\$40,000	\$390,538	\$1,417,622	\$305,840	\$0	\$103,000
Subtotal for: RTF: 13a								8.219				\$1,533,750	\$1,103,212	\$40,000	\$390,538	\$1,417,622	\$305,840	\$0	\$103,000
RTF: 13b																			
Year : 2016																			
County: GOGEBIC																			
119566	27555	STP Rural	Lake Rd	Vanderhagen Rd - North and West along ro	Reconstruct	04/01/2016	STL,EDD	0.000	CON	10/01/2015	01/27/2016	\$512,381	\$315,325	\$94,580	\$102,476	\$512,881		\$0	\$0
119558	27053	STP Rural	Old US 2	Chaney Lake Rd - West 1.308 mi	Resurface	05/06/2016	STL	1.308	CON	10/01/2015	03/18/2016	\$201,212	\$140,812	\$0	\$60,400	\$201,812		\$0	\$0
Subtotal for: GOGEBIC 2016								1.308				\$713,593	\$456,137	\$94,580	\$162,876	\$714,693	\$0	\$0	\$0
County: IRON																			
119649	36071	STP Rural	CR 651/Sunset Lk	US-2 - Javoroski Rd	Resurface	02/05/2016	STL	1.273	CON	10/01/2015		\$312,500	\$250,000	\$0	\$62,500	\$0			\$312,500
116629	36555	STP Rural	CR 424	East Gaastra City Limit to 2 Mile hill	Restore & rehabilitate	01/08/2016	STL,EDD	0.418	CON	10/01/2015		\$481,285	\$226,285	\$255,000	\$0	\$0			\$481,285
Subtotal for: IRON 2016								1.691				\$793,785	\$476,285	\$255,000	\$62,500	\$0	\$0	\$0	\$793,785
County: ONTONAGON																			
129787	66555	EDD	E. Shore Road	Gogebic County Line thence 1.25 miles Nor	Reconstruct	06/03/2016	EDD	0.000	CON	10/01/2015		\$250,000	\$0	\$200,000	\$50,000	\$0			\$250,000
127813	66555	EDD	Airport Road	Michigan Ave to Paul Bunyan Ave	Resurface	06/03/2016	EDD	0.000	CON	10/01/2015		\$150,000	\$0	\$125,000	\$25,000	\$0			\$150,000
119638	66555	EDD	Bond Falls Rd	Middle Branch Ontonagon River to S. Agate	Reconstruct	03/04/2016	EDD	0.000	CON	10/01/2015		\$772,458	\$0	\$617,966	\$154,492	\$0			\$772,458
127812	66555	STP Rural	North 7th Street	Michigan Ave to Paul Bunyan Ave	Resurface	06/03/2016	STL,EDD	0.000	CON	10/01/2015		\$150,000	\$50,000	\$100,000	\$0	\$0			\$150,000
124349	66555	STP Rural	L P Walsh Rd	North side of M-64 to Southwest side of M-6	Resurface	09/02/2016	STL	5.230	CON	10/01/2015		\$640,071	\$548,883	\$0	\$91,188	\$0			\$640,071
Subtotal for: ONTONAGON 2016								5.23				\$1,962,529	\$598,883	\$1,042,966	\$320,680	\$0	\$0	\$0	\$1,962,529
Subtotal for: 2016								8.229				\$3,469,907	\$1,531,305	\$1,392,546	\$546,056	\$714,693	\$0	\$0	\$2,756,314
Subtotal for: RTF: 13b								8.229				\$3,469,907	\$1,531,305	\$1,392,546	\$546,056	\$714,693	\$0	\$0	\$2,756,314

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 15 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 14																			
Year : 2016																			
County: LAKE																			
129227	43555	STP Rural	56th Street	from Broadway Street to South Kings Highw	Resurface	05/06/2016	STL,EDD	0.000	CON	11/02/2015	03/02/2016	\$540,000	\$404,323	\$104,677	\$31,000	\$574,421		\$0	\$0
Subtotal for: LAKE 2016								0				\$540,000	\$404,323	\$104,677	\$31,000	\$574,421	\$0	\$0	\$0
County: MASON																			
119752	53105	STP Rural	Hansen Rd	Dennis Road to Amber Road	Reconstruct	09/02/2016	STL,EDD	2.497	CON	10/01/2015		\$1,065,000	\$852,000	\$213,000	\$0	\$0			\$1,065,000
129607	53141	STP Rural	Various	Various Federal-aid routes in south Mason C	Traffic ops/safety	06/02/2017	STL,SBD,ST	0.000	CON	01/25/2016		\$45,000	\$36,833	\$0	\$8,167	\$0			\$45,000
127289	53000	STP Rural	Mason County	Various Routes	Pavement Markings	10/02/2015	STL	0.000	CON	10/02/2015		\$45,000	\$45,000	\$0	\$0	\$0			\$45,000
127286	53000	STP Rural	Main Street	US-10 north to Johnson Rd	Mill and fill	05/06/2016	STL	0.500	CON	10/02/2015	02/19/2016	\$316,704	\$175,000	\$0	\$141,704	\$317,204		\$0	\$0
Subtotal for: MASON 2016								2.997				\$1,471,704	\$1,108,833	\$213,000	\$149,871	\$317,204	\$0	\$0	\$1,155,000
County: MUSKEGON																			
129595	61555	STP Rural	Fruitvale Rd and Whii	Fruitvale and Whitbeck Rds, Muskegon Cou	Resurface	06/02/2017	STL,EDD	0.000	CON	01/21/2016		\$809,865	\$600,151	\$209,714	\$0	\$0			\$809,865
127739	61141	STP Rural	Zeller Road	Michilinda Road to Lakewood Road	Crush and resurface	04/01/2016	STL	0.000	CON	10/01/2015	02/04/2016	\$418,750	\$335,000	\$0	\$83,750	\$419,489		\$0	\$0
Subtotal for: MUSKEGON 2016								0				\$1,228,615	\$935,151	\$209,714	\$83,750	\$419,489	\$0	\$0	\$809,865

Scheduled Start Date = Anticipated Obligation Date, Actual Start Date = Date of Project Obligation, Obligated Amount = Current Amt. authorized on projects, Programmed Federal Amount = STP-Rural funds, Programmed State Amount = State D/CTF funds, Programmed Local Amount = Local Agency funds, Unsubmitted Amount = Programmed on MDOT database, but not obligated.



Program Detail (Obligations) Rural Task Force - STATEWIDE REPORT
 Date Range: 10/01/2015 To 03/31/2016

Date March 31, 2016

Page 16 of 16

Job	CS	Template	Route	Location	Work Description	Const. Let Date	Finance System	Miles	Phase	Schd. Start	Actual Start	Prog Total Amt	Prog Fed Amt	Prog St Amt	Prog Lcl Amt	Obligated Amt	Award Amt	Cost To Date	Unsub Amt
RTF: 14																			
Year : 2016																			
County: NEWAYGO																			
127273	62555	STP Rural	88th Street	Redwood east to Catalpa	Reconstruct	10/02/2015	STL,EDD	1.500	CON	10/01/2015		\$1,177,751	\$942,751	\$132,000	\$103,000	\$0			\$1,177,751
Subtotal for: NEWAYGO 2016								1.5				\$1,177,751	\$942,751	\$132,000	\$103,000	\$0	\$0	\$0	\$1,177,751
Subtotal for: 2016								4.497				\$4,418,070	\$3,391,058	\$659,391	\$367,621	\$1,311,114	\$0	\$0	\$3,142,616
Subtotal for: RTF: 14								4.497				\$4,418,070	\$3,391,058	\$659,391	\$367,621	\$1,311,114	\$0	\$0	\$3,142,616
Grand Total :								223.147				\$68,463,966	\$43,414,570	\$10,092,645	\$14,956,751	\$37,817,268	\$10,520,814	\$803	\$31,542,932

Total Jobs Reported : 186

Preferences : Report Style Statewide
 Date Range 10/01/2015 To 03/31/2016
 Job Type Local,Multi-Modal
 Phase Type Construction,Early Prelim Engineering
 Phase Status Active,Programmed
 Finance System 5310 5311 EDD EDDF STL
 Templates Local - EDD,STP Rural