

Grantee: State of Michigan

Grant: B-08-DN-26-0001

April 1, 2013 thru June 30, 2013 Performance Report



Grant Number:
B-08-DN-26-0001

Obligation Date:

Award Date:

Grantee Name:
State of Michigan

Contract End Date:

Review by HUD:
Submitted - Await for Review

Grant Amount:
\$97,964,416.00

Grant Status:
Active

QPR Contact:
No QPR Contact Found

Estimated P/RL Funds:
\$12,500,000.00

Total Budget:
\$110,464,416.00

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

MSHDA's new Neighborhood Stabilization Program (NSP) provides targeted emergency assistance to local governments, non-profits, land banks and for profits to acquire and redevelop foreclosed properties that might otherwise become sources of abandonment and blight within their communities. The State of Michigan has been allocated \$98,653,915 to address the areas of greatest need within Michigan. The State of Michigan has selected areas with a HUD risk score of 6 or above as the areas of greatest need.

Distribution and Uses of Funds:

All awards will be made in accord with our published action plan, and activities will be entered as awards are made.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$107,026,177.21
Total Budget	\$244,768.32	\$107,026,177.21
Total Obligated	(\$444,730.68)	\$105,921,553.18
Total Funds Drawdown	\$1,029,436.00	\$101,117,688.53
Program Funds Drawdown	\$1,029,436.00	\$95,498,353.85
Program Income Drawdown	\$0.00	\$5,619,334.68



Program Income Received	\$0.00	\$5,835,746.51
Total Funds Expended	\$320,653.00	\$102,335,985.60
Match Contributed	\$0.00	\$75,247,031.28

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$75,247,031.28
Limit on Public Services	\$14,694,662.40	\$0.00
Limit on Admin/Planning	\$9,796,441.60	\$6,323,973.07
Limit on State Admin	\$0.00	\$6,323,973.07

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$24,491,104.00	\$39,356,891.35

Overall Progress Narrative:

The NSP1 program is nearing completion. Almost all grantees have submitted their final grant draws for the first phase of NSP1 funding. Accomplishment data is being collected and reported in OPAL and activity closeouts are the current focus of the grantees. Additional discussion is taking place within MSHDA regarding how the remaining grant dollars and program income returned to MSHDA will be utilized.

Please note, there is one action plan change needed to increase the City of Muskegon's E001 grant by \$2,897 to make the expenditures and draws reflect the budgeted amount. Also, three activities had obligation amount adjustments that are accessible from the obligation search tab but are not showing up as modified within the QPR report being submitted (Saginaw City B002 and D001 and Southwest Housing Solutions D001). This may be a cache issue that will resolve itself once this report is submitted.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
001, Admin	\$1,963.00	\$8,076,132.00	\$6,323,443.07
001-A, Financing Mechanisms SF	\$0.00	\$1,609,478.00	\$1,427,895.41
001-B, Eligible Use B-Competative	\$30,144.00	\$8,725,153.85	\$7,069,656.92
001-D, Demolition	\$972,055.00	\$21,275,235.10	\$19,507,985.00
001-E, Construction of New Housing	\$2,068.00	\$1,247,634.00	\$1,094,284.00



002-A, Financing Mechanisms DPA	\$0.00	\$179,490.00	\$179,490.00
002-B, Eligible Use B-Entitlement	\$22,206.00	\$14,258,430.00	\$11,282,584.92
002-C, Land Banking-Disposition	\$0.00	\$59,017.00	\$56,817.00
002-E, Rehab/Reconstruction of Residential Structures	\$0.00	\$508,644.46	\$449,707.00
003-E, Homeownership Assistance to Low and Moderate Income	\$1,000.00	\$4,350.00	\$3,100.00
004-E, Redev of Demolished or Vacant	\$0.00	\$1,357,793.00	\$1,356,972.00
005-E, Acquisition Only	\$0.00	\$4,682,394.00	\$4,654,056.00
2013 - Recaptured Funds, NSP1 Recaptured Funds	\$0.00	\$1,378,998.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B001M, Multifamily Developments	\$0.00	\$43,006,120.00	\$42,092,362.53
Program Income, Program Income	\$0.00	\$3,048,963.58	\$0.00



Activities

Grantee Activity Number: NSP-2008-0096-CFR-B001

Activity Title: Monroe County Opportunity Program

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

001-B

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Competative

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Monroe County Opportunity Program

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$620,969.07

Total Budget

\$0.00

\$620,969.07

Total Obligated

\$0.00

\$620,969.07

Total Funds Drawdown

\$0.00

\$611,387.81

Program Funds Drawdown

\$0.00

\$430,770.00

Program Income Drawdown

\$0.00

\$180,617.81

Program Income Received

\$0.00

\$180,617.81

Total Funds Expended

\$0.00

\$611,387.81

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition and rehabilitation for resale of five units.

Location Description:

In the City of Monroe and Frenchtown Township

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/2	1/3	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0230-ENT-001

Activity Title: Royal Oak City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Royal Oak City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$59,328.00
Total Budget	\$0.00	\$59,328.00
Total Obligated	\$0.00	\$59,328.00
Total Funds Drawdown	\$0.00	\$25,000.00
Program Funds Drawdown	\$0.00	\$25,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$34,328.00)	\$25,000.00
Royal Oak City	(\$34,328.00)	\$25,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0230-ENT-B001

Activity Title: Royal Oak City

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

002-B

Project Title:

Eligible Use B-Entitlement

Projected Start Date:

03/17/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Royal Oak City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$590,567.00
Total Budget	\$0.00	\$590,567.00
Total Obligated	\$0.00	\$590,567.00
Total Funds Drawdown	\$0.00	\$472,428.00
Program Funds Drawdown	\$0.00	\$459,346.00
Program Income Drawdown	\$0.00	\$13,082.00
Program Income Received	\$0.00	\$13,882.00
Total Funds Expended	\$0.00	\$472,428.00
Royal Oak City	\$0.00	\$472,428.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition/Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		5/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	4/0	5/0	80.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
1825 E 10 Mile Road	Royal Oak		Michigan	48067-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0274-ENT-001

Activity Title: Jackson City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Jackson City

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$106,902.00

Total Budget

\$0.00

\$106,902.00

Total Obligated

\$0.00

\$106,902.00

Total Funds Drawdown

\$0.00

\$62,523.00

Program Funds Drawdown

\$0.00

\$62,523.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$5,215.00

\$81,285.00

 Jackson City

\$5,215.00

\$81,285.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0274-ENT-D001

Activity Title: Jackson City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Jackson City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$324,729.00
Total Budget	\$0.00	\$324,729.00
Total Obligated	\$0.00	\$324,729.00
Total Funds Drawdown	\$0.00	\$189,110.00
Program Funds Drawdown	\$0.00	\$189,110.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$189,110.00
Jackson City	\$0.00	\$189,110.00
Match Contributed	\$0.00	\$10,161.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	11	41/23

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	11	17/0
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
522 N Waterloo	Jackson		Michigan	49201-	Match / N
408 Homewild Ave	Jackson		Michigan	49201-	Match / N
508 Homewild	Jackson		Michigan	49201-	Match / N
565 Cooper	Jackson		Michigan	49201-	Match / N
504-506 Homewild	Jackson		Michigan	49201-	Match / N
563 Cooper	Jackson		Michigan	49201-	Match / N
707 N Park	Jackson		Michigan	49201-	Match / N
409 N Park	Jackson		Michigan	49201-	Match / N
401 W Trail	Jackson		Michigan	49201-	Match / N
704 E Ganson	Jackson		Michigan	49201-	Match / N
612 E Ganson	Jackson		Michigan	49201-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0276-ENT-001

Activity Title: Wyoming City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Wyoming City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$74,319.00
Total Budget	\$0.00	\$74,319.00
Total Obligated	\$0.00	\$74,319.00
Total Funds Drawdown	\$0.00	\$69,549.00
Program Funds Drawdown	\$0.00	\$69,549.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$150.00)	\$69,549.00
Wyoming City	(\$150.00)	\$69,549.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0278-ENT-001

Activity Title: Bay City City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Bay City City

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$2,763.00

Total Budget

\$0.00

\$2,763.00

Total Obligated

\$0.00

\$2,763.00

Total Funds Drawdown

\$1,963.00

\$2,763.00

Program Funds Drawdown

\$1,963.00

\$2,763.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,763.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0278-ENT-B001

Activity Title: Bay City City

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bay City City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Bay City City

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$0.00

\$0.00

\$22,206.00

\$22,206.00

\$0.00

\$0.00

\$22,206.00

\$22,206.00

\$0.00

To Date

\$358,232.00

\$358,232.00

\$358,232.00

\$358,232.00

\$354,437.00

\$3,795.00

\$3,795.00

\$358,232.00

\$358,232.00

\$0.00

Activity Description:

Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		1		2/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	1/0	2/0	5/0	60.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
218 N Grant	Bay City		Michigan	48708-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0278-ENT-D001

Activity Title: Bay City City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bay City City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Apr 1 thru Jun 30, 2013

N/A

(\$27,237.00)

(\$27,237.00)

\$8,835.00

\$8,835.00

\$0.00

\$0.00

\$0.00

To Date

\$18,396.00

\$18,396.00

\$18,396.00

\$18,396.00

\$18,396.00

\$0.00

\$0.00

\$18,396.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0278-ENT-E001

Activity Title: Bay City

Activity Category:

Construction of new housing

Project Number:

001-E

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Construction of New Housing

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bay City City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$165,902.00
Total Budget	(\$700.00)	\$165,902.00
Total Obligated	(\$700.00)	\$165,902.00
Total Funds Drawdown	\$2,068.00	\$165,902.00
Program Funds Drawdown	\$2,068.00	\$165,902.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$165,902.00
Bay City City	\$0.00	\$165,902.00
Match Contributed	\$0.00	\$4,553.00

Activity Description:

New construction

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		1		2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	2/0	0/0	2/0	100.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
405 Stanton Street	Bay City		Michigan	48708-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0278-ENT-E003

Activity Title: Bay City - 0278

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

003-E

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Homeownership Assistance to Low and Moderate Income

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bay City City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$700.00
Total Budget	\$0.00	\$700.00
Total Obligated	\$0.00	\$700.00
Total Funds Drawdown	\$700.00	\$700.00
Program Funds Drawdown	\$700.00	\$700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Counseling

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0



# Owner Households	0	0	0	0/0	0/2	0/2	0
--------------------	---	---	---	-----	-----	-----	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0280-ENT-E001

Activity Title: Muskegon City

Activity Category:

Construction of new housing

Project Number:

001-E

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Construction of New Housing

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Muskegon City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$274,656.00
Total Budget	\$0.00	\$274,656.00
Total Obligated	\$0.00	\$274,656.00
Total Funds Drawdown	\$0.00	\$277,553.00
Program Funds Drawdown	\$0.00	\$277,553.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$277,553.00
Match Contributed	\$0.00	\$120,000.00

Activity Description:

Redevelopment of demolished or vacant properties by constructing four new residential units.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	1/0	3/4	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0280-ENT-E003

Activity Title: Muskegon City

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

003-E

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Homeownership Assistance to Low and Moderate Income

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Muskegon City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,700.00
Total Budget	\$300.00	\$1,700.00
Total Obligated	\$300.00	\$1,700.00
Total Funds Drawdown	\$300.00	\$1,700.00
Program Funds Drawdown	\$300.00	\$1,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$300.00	\$1,700.00
Muskegon City	\$300.00	\$1,700.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct homeownership assistance in housing counseling associated with the redevelopment of demolished or vacant properties into newly constructed units.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: NSP-2008-0295-ENT-001

Activity Title: Muskegon Heights City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Muskegon Heights City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$19,616.00
Total Budget	\$0.00	\$19,616.00
Total Obligated	\$0.00	\$19,616.00
Total Funds Drawdown	\$0.00	\$10,465.00
Program Funds Drawdown	\$0.00	\$10,465.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$617.00)	\$17,060.00
Muskegon Heights City	(\$617.00)	\$17,060.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0306-ENT-D001

Activity Title: Port Huron City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Port Huron City

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$148,945.00

Total Budget

(\$8,584.00)

\$148,945.00

Total Obligated

(\$8,584.00)

\$148,945.00

Total Funds Drawdown

\$0.00

\$148,532.00

Program Funds Drawdown

\$0.00

\$148,532.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$148,532.00

Match Contributed

\$0.00

\$70,794.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	26/4



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: NSP-2008-0318-CFR-B001

Activity Title: Bethany Housing Ministries

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

001-B

Project Title:

Eligible Use B-Competitive

Projected Start Date:

07/01/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Bethany Housing Ministries

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$348,544.00
Total Budget	\$337.00	\$348,544.00
Total Obligated	\$337.00	\$348,544.00
Total Funds Drawdown	\$0.00	\$348,207.00
Program Funds Drawdown	\$0.00	\$269,677.00
Program Income Drawdown	\$0.00	\$78,530.00
Program Income Received	\$0.00	\$78,530.00
Total Funds Expended	\$0.00	\$348,207.00
Match Contributed	\$0.00	\$15,932.00

Activity Description:

to acquire and rehabilitate three (3) homes for resale.

Location Description:

McLaughlin Neighborhood located in the City of Muskegon

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/1	1/2	3/3	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0323-ENT-D001

Activity Title: Kalamazoo City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Kalamazoo City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$341,158.00
Total Budget	\$0.00	\$341,158.00
Total Obligated	\$0.00	\$341,158.00
Total Funds Drawdown	\$0.00	\$332,144.00
Program Funds Drawdown	\$0.00	\$332,144.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$3,688.00)	\$332,144.00
Kalamazoo City	(\$3,688.00)	\$332,144.00
Match Contributed	\$0.00	\$12,000.00

Activity Description:

Clearance and demolition.

Location Description:

In the eastside, northside and Edison Neighborhood.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	88/54

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0
# of Multifamily Units	0	0/0



of Singlefamily Units

0

1/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0323-ENT-E002

Activity Title: Kalamazoo City

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

002-E

Project Title:

Rehab/Reconstruction of Residential Structures

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Kalamazoo City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$55,466.00
Total Budget	\$0.00	\$55,466.00
Total Obligated	\$0.00	\$55,466.00
Total Funds Drawdown	\$0.00	\$20,381.00
Program Funds Drawdown	\$0.00	\$20,381.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$27,412.00)	\$20,381.00
Kalamazoo City	(\$27,412.00)	\$20,381.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0323-ENT-E005

Activity Title: City of Kalamazoo NSP1

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

005-E

Project Title:

Acquisition Only

Projected Start Date:

03/17/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Kalamazoo City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$369,776.00
Total Budget	\$0.00	\$369,776.00
Total Obligated	\$0.00	\$369,776.00
Total Funds Drawdown	\$0.00	\$341,438.00
Program Funds Drawdown	\$0.00	\$341,438.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$28,338.00)	\$341,438.00
Kalamazoo City	(\$28,338.00)	\$341,438.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Marketplace Land acquisition.

Location Description:

In the eastside, northside and Edison Neighborhood.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	17/63

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0



of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0381-ENT-B001

Activity Title: Ann Arbor City

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Ann Arbor City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Ann Arbor City

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$33,472.00

\$33,472.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$759,452.00

\$759,452.00

\$759,452.00

\$719,296.00

\$697,574.00

\$21,722.00

\$0.00

\$719,296.00

\$719,296.00

\$267,090.00

Activity Description:

Acquisition and Rehab

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		2		2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	1	2	2/0	2/0	4/2	100.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
10 Rockland Ct	Ann Arbor		Michigan	48108-	Match / N
2970 Sharon Dr	Ann Arbor		Michigan	48108-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0381-ENT-B002

Activity Title: Ann Arbor City NSP1

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

002-B

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Ann Arbor City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Apr 1 thru Jun 30, 2013

N/A

(\$651.00)

(\$651.00)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$1,149.00

\$1,149.00

\$1,149.00

\$1,149.00

\$1,149.00

\$0.00

\$0.00

\$1,149.00

Match Contributed

\$0.00

\$642,747.00

Activity Description:

Counseling

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



Grantee Activity Number: NSP-2008-0381-ENT-D001

Activity Title: Ann Arbor City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Ann Arbor City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Ann Arbor City

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

(\$33,655.00)

(\$33,655.00)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$27,700.00

\$27,700.00

\$27,700.00

\$27,700.00

\$25,287.00

\$2,413.00

\$24,135.00

\$27,700.00

\$27,700.00

\$0.00

Activity Description:

Demolition.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	5/4



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
2900 Sharon	Ann Arbor		Michigan	48108-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0387-ENT-001

Activity Title: Saginaw City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Saginaw City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$160,000.00
Total Budget	\$0.00	\$160,000.00
Total Obligated	\$0.00	\$160,000.00
Total Funds Drawdown	\$0.00	\$75,158.00
Program Funds Drawdown	\$0.00	\$75,158.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$59,523.00)	\$100,477.00
Saginaw City	(\$59,523.00)	\$100,477.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0387-ENT-B001

Activity Title: Saginaw City

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Saginaw City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Saginaw City

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

(\$205,401.68)

(\$205,401.68)

\$0.00

\$0.00

\$0.00

\$0.00

(\$79,204.00)

(\$79,204.00)

\$0.00

To Date

\$705,788.00

\$705,788.00

\$705,788.00

\$705,788.00

\$705,788.00

\$0.00

\$126,189.68

\$705,788.00

\$705,788.00

\$0.00

Activity Description:

Acquisition/Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		3/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	4/0	6/0	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0387-ENT-B002

Activity Title: Saginaw City

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Saginaw City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,198.00
Total Budget	\$0.00	\$4,198.00
Total Obligated	\$0.00	\$4,198.00
Total Funds Drawdown	\$0.00	\$852.00
Program Funds Drawdown	\$0.00	\$852.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,990.00)	\$852.00
Saginaw City	(\$1,990.00)	\$852.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DPA and Counseling

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/6	0/12	0



# Owner Households	0	0	0	0/6	0/6	0/12	0
--------------------	---	---	---	-----	-----	------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0387-ENT-D001

Activity Title: Saginaw City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Saginaw City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$667,339.00
Total Budget	\$0.00	\$667,339.00
Total Obligated	\$0.00	\$645,000.00
Total Funds Drawdown	\$0.00	\$507,223.00
Program Funds Drawdown	\$0.00	\$507,223.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$649,992.00
Saginaw City	\$0.00	\$649,992.00
Match Contributed	\$0.00	\$250,692.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	21	124/72



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
2037 Walnut	Saginaw		Michigan	48601-	Match / N
122 N 12th	Saginaw		Michigan	48601-	Match / N
1914 Perkins	Saginaw		Michigan	48601-	Match / N
343 S 5th	Saginaw		Michigan	48601-	Match / N
2003 Lowell	Saginaw		Michigan	48601-	Match / N
2042 Lapeer	Saginaw		Michigan	48601-	Match / N
2031 Walnut	Saginaw		Michigan	48601-	Match / N
441 S 14th	Saginaw		Michigan	48601-	Match / N
2027 Janes	Saginaw		Michigan	48601-	Match / N
2103 Walnut	Saginaw		Michigan	48601-	Match / N
218 N 6th	Saginaw		Michigan	48601-	Match / N
403 S 14th	Saginaw		Michigan	48601-	Match / N
1910 Cherry	Saginaw		Michigan	48601-	Match / N
230 S 5th	Saginaw		Michigan	48601-	Match / N
1909 Stone	Saginaw		Michigan	48601-	Match / N
1623 Walnut	Saginaw		Michigan	48601-	Match / N
1811 Lapeer	Saginaw		Michigan	48601-	Match / N
1720 Lapeer	Saginaw		Michigan	48601-	Match / N
2116 Janes	Saginaw		Michigan	48601-	Match / N
2003 Lapeer	Saginaw		Michigan	48601-	Match / N
2106 Lapeer	Saginaw		Michigan	48601-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0552-CFR-B001

Activity Title: Ingham County

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

001-B

Project Title:

Eligible Use B-Competitive

Projected Start Date:

07/01/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Ingham County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$917,836.00
Total Budget	\$0.00	\$917,836.00
Total Obligated	\$0.00	\$917,836.00
Total Funds Drawdown	\$30,144.00	\$917,836.00
Program Funds Drawdown	\$30,144.00	\$623,018.00
Program Income Drawdown	\$0.00	\$294,818.00
Program Income Received	\$0.00	\$294,818.00
Total Funds Expended	\$30,144.00	\$917,836.00
Ingham County	\$30,144.00	\$917,836.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and redevelopment of four foreclosed or abandoned properties for resale.

Location Description:

City of Mason

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		2/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/2	0/1	3/3	0.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
238 W Elm Street	Mason		Michigan	48854-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0552-CFR-D001

Activity Title: Ingham County 0552

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

07/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Ingham County

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,361.00
Total Budget	\$0.00	\$6,361.00
Total Obligated	\$0.00	\$6,361.00
Total Funds Drawdown	\$6,361.00	\$6,361.00
Program Funds Drawdown	\$6,361.00	\$6,361.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,361.00	\$6,361.00
Ingham County	\$6,361.00	\$6,361.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
848 S Jefferson	Mason		Michigan	48854-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0586-CFR-D001

Activity Title: Southwest Housing Solutions Corporation

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

07/01/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Southwest Housing Solutions Corporation

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$484,255.00
Total Budget	\$0.00	\$484,255.00
Total Obligated	\$0.00	\$484,255.00
Total Funds Drawdown	\$0.00	\$484,245.00
Program Funds Drawdown	\$0.00	\$484,245.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$10.00)	\$484,245.00
Southwest Housing Solutions Corporation	(\$10.00)	\$484,245.00
Match Contributed	\$0.00	\$150,000.00

Activity Description:

Demolition of 50 blighted properties.

Location Description:

Southwest Detroit

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	64/50

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/50
# of Multifamily Units	0	0/0



of Singlefamily Units

0

0/50

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0804-ENT-B001

Activity Title: St. Clair Shores City

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

St. Clair Shores City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,615,808.00
Total Budget	\$0.00	\$1,615,808.00
Total Obligated	\$0.00	\$1,615,808.00
Total Funds Drawdown	\$0.00	\$1,495,422.58
Program Funds Drawdown	\$0.00	\$1,027,604.00
Program Income Drawdown	\$0.00	\$467,818.58
Program Income Received	\$0.00	\$467,819.16
Total Funds Expended	\$0.00	\$1,499,256.58
St. Clair Shores City	\$0.00	\$1,499,256.58
Match Contributed	\$0.00	\$163,290.83

Activity Description:

Acquisition/Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	8/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	8/8
# of Singlefamily Units	1	8/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	4/0	3/0	8/8	87.50

Activity Locations

Address	City	County	State	Zip	Status / Accept
21704 Colony	Saint Clair Shores		Michigan	48080-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0826-ENT-001

Activity Title: Battle Creek City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Battle Creek City

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$122,618.00

Total Budget

(\$60,000.00)

\$122,618.00

Total Obligated

(\$60,000.00)

\$122,618.00

Total Funds Drawdown

\$0.00

\$119,888.00

Program Funds Drawdown

\$0.00

\$119,888.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$119,888.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-0826-ENT-B001

Activity Title: Battle Creek City

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

002-B

Project Title:

Eligible Use B-Entitlement

Projected Start Date:

03/17/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Battle Creek City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$594,139.28
Total Budget	\$0.00	\$594,139.28
Total Obligated	\$0.00	\$594,139.28
Total Funds Drawdown	\$0.00	\$594,139.28
Program Funds Drawdown	\$0.00	\$508,980.00
Program Income Drawdown	\$0.00	\$85,159.28
Program Income Received	\$0.00	\$85,159.28
Total Funds Expended	\$0.00	\$594,139.28
Battle Creek City	\$0.00	\$594,139.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		4/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	1/0	0.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
273 Garfield Avenue	Battle Creek		Michigan	49017-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-0826-ENT-D001

Activity Title: Battle Creek City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Battle Creek City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,193,883.00
Total Budget	\$0.00	\$1,193,883.00
Total Obligated	\$0.00	\$1,193,883.00
Total Funds Drawdown	\$0.00	\$1,193,883.00
Program Funds Drawdown	\$0.00	\$1,193,883.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,193,883.00
Battle Creek City	\$0.00	\$1,193,883.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	28	90/125



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
207 Post Ave	Battle Creek		Michigan	49014-	Match / N
25 Illinois St	Battle Creek		Michigan	49014-	Match / N
58 First St	Battle Creek		Michigan	49017-	Match / N
701 N Washington Ave	Battle Creek		Michigan	49037-	Match / N
21 Hancock Ct	Battle Creek		Michigan	49037-	Match / N
91 Green St	Battle Creek		Michigan	49014-	Match / N
473 E Michigan Ave	Battle Creek		Michigan	49017-	Match / N
119 Grenville St	Battle Creek		Michigan	49016-	Match / N
17 High St	Battle Creek		Michigan	49017-	Match / N
267 Greenwood	Battle Creek		Michigan	49037-	Match / N
23 Caine St	Battle Creek		Michigan	49017-	Match / N
41 Seivour St	Battle Creek		Michigan	49037-	Match / N
55 Willard Ave	Battle Creek		Michigan	49037-	Match / N
86 James	Battle Creek		Michigan	49014-	Match / N
447 W Jackson St	Battle Creek		Michigan	49037-	Match / N
318 S Union St	Battle Creek		Michigan	49017-	Match / N
106 Academy St	Battle Creek		Michigan	49014-	Match / N
65 Seivour Ave	Battle Creek		Michigan	49037-	Match / N
39 Seivour St	Battle Creek		Michigan	49037-	Match / N
112 Third St	Battle Creek		Michigan	49017-	Match / N
118 Highway St	Battle Creek		Michigan	49017-	Match / N
89 Clay St	Battle Creek		Michigan	49017-	Match / N
42 Mary St	Battle Creek		Michigan	49017-	Match / N
21 Oneita	Battle Creek		Michigan	49037-	Match / N
9 Riverside Ct	Battle Creek		Michigan	49015-	Match / N
51 Annapolis	Battle Creek		Michigan	49037-	Match / N
24 Post Ave	Battle Creek		Michigan	49014-	Match / N
276 Lafayette Ave	Battle Creek		Michigan	49037-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-1200-DFP-D001

Activity Title: Henry Ford Health System

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

07/01/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Henry Ford Health System

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Apr 1 thru Jun 30, 2013

N/A

(\$44,396.00)

(\$44,396.00)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$571,029.00

\$571,029.00

\$571,029.00

\$571,029.00

\$571,029.00

\$0.00

\$0.00

\$571,029.00

\$0.00

Match Contributed

Activity Description:

Demolition with deconstructions of 22 blighted properties.

Location Description:

In the Henry Ford South Campus/Community Health Park located in the City of Detroit.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/22



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: NSP-2008-1318-CFR-D001

Activity Title: Sturgis City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

07/01/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Sturgis City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$43,670.00
Total Budget	\$0.00	\$43,670.00
Total Obligated	\$0.00	\$43,670.00
Total Funds Drawdown	\$23,760.00	\$43,670.00
Program Funds Drawdown	\$23,760.00	\$43,670.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,760.00	\$43,670.00
Sturgis City	\$23,760.00	\$43,670.00
Match Contributed	\$0.00	\$1,032.00

Activity Description:

Demolish four blighted properties.

Location Description:

City of Sturgis

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	6/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	4/4
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
506 E Hatch Street	Sturgis		Michigan	49091-	Match / N
206 Jacob Street	Sturgis		Michigan	49091-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-5068-ENT-001

Activity Title: Livonia City

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

09/29/2008

Projected End Date:

05/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Livonia City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$145,000.00
Total Budget	\$0.00	\$145,000.00
Total Obligated	\$0.00	\$145,000.00
Total Funds Drawdown	\$0.00	\$145,000.00
Program Funds Drawdown	\$0.00	\$145,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$110.00)	\$145,000.00
Livonia City	(\$110.00)	\$145,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-5068-ENT-B001

Activity Title: Livonia City

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Livonia City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Livonia City

Match Contributed

Apr 1 thru Jun 30, 2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$1,197,985.65

\$1,197,985.65

\$1,197,985.65

\$1,197,985.65

\$771,491.00

\$426,494.65

\$426,494.65

\$1,197,985.65

\$1,197,985.65

\$41,983.00

Activity Description:

Acquisition/Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		8		8/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	6	8	1/0	7/0	9/0	88.89



Activity Locations

Address	City	County	State	Zip	Status / Accept
29115 W Chicago	Livonia		Michigan	48150-	Match / N
20108 Antago	Livonia		Michigan	48152-	Match / N
18660 Floral	Livonia		Michigan	48154-	Match / N
9994 E Clements Circle	Livonia		Michigan	48150-	Match / N
11180 Haller	Livonia		Michigan	48150-	Match / N
29524 Joy Road	Livonia		Michigan	48150-	Match / N
28614 Seven Mile Road	Livonia		Michigan	48512-	Match / N
11750 Cardwell	Livonia		Michigan	48150-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-5068-ENT-B002

Activity Title: Livonia City

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

002-B

Project Title:

Eligible Use B-Entitlement

Projected Start Date:

03/17/2009

Projected End Date:

05/31/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Livonia City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$0.00	\$5,473.00
Total Funds Drawdown	\$0.00	\$5,473.00
Program Funds Drawdown	\$0.00	\$5,473.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,000.00
Livonia City	\$0.00	\$6,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DPA (local product) and Counseling

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/8	0/11	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-5068-ENT-D001

Activity Title: Livonia City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Livonia City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$89,827.00
Total Budget	\$0.00	\$89,827.00
Total Obligated	\$0.00	\$89,827.00
Total Funds Drawdown	\$0.00	\$89,827.00
Program Funds Drawdown	\$0.00	\$89,827.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$89,827.00
Livonia City	\$0.00	\$89,827.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	10/6



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
9001 Hugh	Livonia		Michigan	48150-	Match / N
9071 Deering	Livonia		Michigan	48150-	Match / N
19965 Inkster	Livonia		Michigan	48152-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: NSP-2008-5068-ENT-E001

Activity Title: Livonia City

Activity Category:

Construction of new housing

Project Number:

001-E

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Construction of New Housing

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Livonia City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$326,009.00
Total Budget	\$0.00	\$326,009.00
Total Obligated	\$0.00	\$326,009.00
Total Funds Drawdown	\$0.00	\$307,583.00
Program Funds Drawdown	\$0.00	\$307,583.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$307,583.00
Livonia City	\$0.00	\$307,583.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Redevelopment of demolished or vacant properties through new construction.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		1		1/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/1	1/1	1/2	100.00



Activity Locations

Address	City	County	State	Zip	Status / Accept
18981 Melvin	Livonia		Michigan	48152-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-5540-ENT-B001

Activity Title: Roseville City

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

002-B

Project Title:

Eligible Use B-Entitlement

Projected Start Date:

03/17/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Roseville City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$917,030.46
Total Budget	\$33,713.00	\$917,030.46
Total Obligated	\$33,713.00	\$917,030.46
Total Funds Drawdown	\$0.00	\$883,317.46
Program Funds Drawdown	\$0.00	\$808,304.00
Program Income Drawdown	\$0.00	\$75,013.46
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$883,317.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of residential.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		7/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	4/0	3/0	7/0	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-5608-ENT-B001

Activity Title: Dearborn Heights City

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

002-B

Projected Start Date:

03/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Eligible Use B-Entitlement

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Dearborn Heights City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,607,171.00
Total Budget	\$0.00	\$1,607,171.00
Total Obligated	\$0.00	\$1,607,171.00
Total Funds Drawdown	\$0.00	\$1,302,296.00
Program Funds Drawdown	\$0.00	\$1,011,056.00
Program Income Drawdown	\$0.00	\$291,240.00
Program Income Received	\$0.00	\$291,240.00
Total Funds Expended	\$0.00	\$1,302,296.00
Dearborn Heights City	\$0.00	\$1,302,296.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition/Rehab/Residential

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	5		8/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	2	0	5	2/0	0/0	7/0	28.57



Activity Locations

Address	City	County	State	Zip	Status / Accept
8436 Colonial	Dearborn Heights		Michigan	48127-	Match / N
4160 Lincoln	Dearborn Heights		Michigan	48125-	Match / N
8273 Silvery Lane	Dearborn Heights		Michigan	48127-	Match / N
4903 Lincoln	Dearborn Heights		Michigan	48127-	Match / N
5918 Fenton	Dearborn Heights		Michigan	48127-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: NSP-2008-5608-ENT-D001

Activity Title: Dearborn Heights City

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

03/17/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Dearborn Heights City

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$70,306.00
Total Budget	\$0.00	\$70,306.00
Total Obligated	\$0.00	\$70,306.00
Total Funds Drawdown	\$0.00	\$54,615.00
Program Funds Drawdown	\$0.00	\$54,615.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$15,691.00)	\$54,615.00
Dearborn Heights City	(\$15,691.00)	\$54,615.00
Match Contributed	\$0.00	\$12,155.00

Activity Description:

Demo

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-5829-CFR-E001

Activity Title: Three Rivers City

Activity Category:

Construction of new housing

Project Number:

001-E

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Construction of New Housing

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Three Rivers City

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Apr 1 thru Jun 30, 2013

N/A

(\$131,928.00)

(\$131,928.00)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$201,941.00

\$201,941.00

\$201,941.00

\$201,941.00

\$201,941.00

\$0.00

\$530.00

\$201,941.00

Match Contributed

\$0.00

\$34,662.00

Activity Description:

Acquisition and new construction

Location Description:

In the City of Three Rivers second district

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	1/0	2/0	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP-2008-5936-CFR-D001

Activity Title: Genesee County Land Bank Authority

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

07/01/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Genesee County Land Bank Authority

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,508,217.00
Total Budget	\$0.00	\$1,508,217.00
Total Obligated	\$0.00	\$1,508,217.00
Total Funds Drawdown	\$336,284.00	\$1,508,217.00
Program Funds Drawdown	\$336,284.00	\$1,508,217.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$311,286.00	\$1,508,217.00
Genesee County Land Bank Authority	\$311,286.00	\$1,508,217.00
Match Contributed	\$0.00	\$71,750.00

Activity Description:

Demolition of 175 blighted units.

Location Description:

Carriage Town Historic Neighborhood and the City of Flint

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	60	74/175



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
3605 Burgess St	Flint		Michigan	48504-	Match / N
332 W Eighth St	Flint		Michigan	48502-	Match / N
129 W Genesee St	Flint		Michigan	48505-	Match / N
607 W Sixth St	Flint		Michigan	48503-	Match / N
1316 Mackin Road	Flint		Michigan	48503-	Match / N
1609 Belle Ave	Flint		Michigan	48506-	Match / N
905 Kennelworth Ave	Flint		Michigan	48503-	Match / N
311 Sylvan Ct	Flint		Michigan	48502-	Match / N
1405 Mackin Road	Flint		Michigan	48503-	Match / N
1311 Canniff St	Flint		Michigan	48505-	Match / N
702 W Dayton Ave	Flint		Michigan	48504-	Match / N
1116 Osceola Ave	Flint		Michigan	48505-	Match / N
2305 Francis Ave	Flint		Michigan	48505-	Match / N
1209 S Grand Traverse	Flint		Michigan	48502-	Match / N
419 Carril Ct	Flint		Michigan	48503-	Match / N
1217 Vincent Ave	Flint		Michigan	48503-	Match / N
118 Green St	Flint		Michigan	48503-	Match / N
1712 Dakota Ave	Flint		Michigan	48506-	Match / N
226 Stockdale St	Flint		Michigan	48503-	Match / N
2259 Oren Ave	Flint		Michigan	48505-	Match / N
232 W Baker St	Flint		Michigan	48505-	Match / N
201 W Paterson St	Flint		Michigan	48503-	Match / N
2238 Milbourne Ave	Flint		Michigan	48504-	Match / N
3909 Keyes St	Flint		Michigan	48504-	Match / N
408 W Seventh St	Flint		Michigan	48503-	Match / N
812 Stockton St	Flint		Michigan	48503-	Match / N
713 E Ridgeway Ave	Flint		Michigan	48505-	Match / N
123 W Genesee St	Flint		Michigan	48505-	Match / N
1225 S Grand Traverse	Flint		Michigan	48502-	Match / N
317 Grace St	Flint		Michigan	48503-	Match / N
1926 M L King Ave	Flint		Michigan	48503-	Match / N
425 Odette St	Flint		Michigan	48503-	Match / N
3514 Burgess St	Flint		Michigan	48504-	Match / N
217 E Moore St	Flint		Michigan	48505-	Match / N
214 W Baltimore Blvd	Flint		Michigan	48505-	Match / N
1501 Canniff St	Flint		Michigan	48505-	Match / N
124 W Genesee St	Flint		Michigan	48505-	Match / N



114 Odette St	Flint	Michigan	48503-	Match / N
925 Scott St	Flint	Michigan	48503-	Match / N
609 W Taylor St	Flint	Michigan	48505-	Match / N
1320 Mackin Road	Flint	Michigan	48503-	Match / N
3424 Comstock Ave	Flint	Michigan	48504-	Match / N
227 Edwin	Flint	Michigan	48505-	Match / N
210 E Genesee St	Flint	Michigan	48505-	Match / N
1401 Canniff St	Flint	Michigan	48505-	Match / N
209 W Paterson St	Flint	Michigan	48503-	Match / N
208 W Witherbee St	Flint	Michigan	48503-	Match / N
626 E Dartmouth St	Flint	Michigan	48505-	Match / N
1214 Oak St	Flint	Michigan	48503-	Match / N
126 Odette St	Flint	Michigan	48503-	Match / N
1635 Dakota Ave	Flint	Michigan	48506-	Match / N
309 Van Wagoner Ave	Flint	Michigan	48505-	Match / N
217 Green St	Flint	Michigan	48503-	Match / N
1322 Chippewa St	Flint	Michigan	48503-	Match / N
329 W Hamilton Ave	Flint	Michigan	48503-	Match / N
301 E Newall St	Flint	Michigan	48505-	Match / N
421 Carril Ct	Flint	Michigan	48503-	Match / N
341 E Newall St	Flint	Michigan	48505-	Match / N
638 E Flint Park Blvd	Flint	Michigan	48505-	Match / N
333 E Newall St	Flint	Michigan	48505-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-6027-SLB-001

Activity Title: Michigan Land Bank

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

001

Project Title:

Admin

Projected Start Date:

05/01/2009

Projected End Date:

12/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Michigan Land Bank

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$1,000,000.00

Total Budget

\$0.00

\$1,000,000.00

Total Obligated

\$0.00

\$1,000,000.00

Total Funds Drawdown

\$0.00

\$318,949.00

Program Funds Drawdown

\$0.00

\$318,949.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$172,442.00

\$699,062.00

 Michigan Land Bank

\$172,442.00

\$699,062.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP-2008-COP-D001

Activity Title: COP Demolition-NSP

Activity Category:

Clearance and Demolition

Project Number:

001-D

Projected Start Date:

07/01/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

State of Michigan

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,061,145.10
Total Budget	\$0.00	\$6,061,145.10
Total Obligated	\$0.00	\$6,061,145.10
Total Funds Drawdown	\$596,815.00	\$6,028,508.00
Program Funds Drawdown	\$596,815.00	\$6,028,508.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,061,145.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Cities of Promise Blight Elimination for:

- COP-2008-0610-RDN Benton Harbor \$106,998.10 (11 units)
- COP-2008-0382-RDN Detroit \$1,110,285 (111 units)
- COP-2008-0049-RDN Flint \$1,270,000 (157 units)
- COP-2008-0732-RDN Hamtramck \$129,847 (16 units)
- COP-2008-0343-RDN Highland Park \$1,500,000 (180 units)
- COP-2008-0295-RDN Muskegon Heights \$104,015 (10 units)
- COP-2008-0387-RDN Saginaw \$1,840,000 (299 units)

Location Description:

Benton Harbor, Detroit, Hamtramck, Flint, Highland Park, Muskegon Heights and Saginaw.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/784



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

