

**Grantee: State of Michigan**

**Grant: B-08-DN-26-0001**

**July 1, 2013 thru September 30, 2013 Performance Report**

---



**Grant Number:**

B-08-DN-26-0001

**Obligation Date:****Award Date:****Grantee Name:**

State of Michigan

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**LOCCS Authorized Amount:**

\$97,964,416.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**Estimated P/RL Funds:**

\$12,500,000.00

**Total Budget:**

\$110,464,416.00

## Disasters:

**Declaration Number**

NSP

## Narratives

**Areas of Greatest Need:**

MSHDA's new Neighborhood Stabilization Program (NSP) provides targeted emergency assistance to local governments, non-profits, land banks and for profits to acquire and redevelop foreclosed properties that might otherwise become sources of abandonment and blight within their communities. The State of Michigan has been allocated \$98,653,915 to address the areas of greatest need within Michigan. The State of Michigan has selected areas with a HUD risk score of 6 or above as the areas of greatest need.

**Distribution and and Uses of Funds:**

All awards will be made in accord with our published action plan, and activities will be entered as awards are made.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period****To Date**

N/A

\$107,026,177.21

**Total Budget**

\$0.00

\$107,026,177.21

**Total Obligated**

(\$134,172.00)

\$105,787,381.18

**Total Funds Drawdown**

\$0.00

\$101,117,688.53

**Program Funds Drawdown**

\$0.00

\$95,498,353.85

**Program Income Drawdown**

\$0.00

\$5,619,334.68



<b>Program Income Received</b>	\$0.00	\$5,835,746.51
<b>Total Funds Expended</b>	\$0.00	\$102,335,985.60
<b>Match Contributed</b>	\$0.00	\$75,247,031.28

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$75,247,031.28
<b>Limit on Public Services</b>	\$14,694,662.40	\$0.00
<b>Limit on Admin/Planning</b>	\$9,796,441.60	\$6,323,973.07
<b>Limit on State Admin</b>	\$0.00	\$6,323,973.07

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$24,491,104.00	\$39,356,891.35

## Overall Progress Narrative:

This quarter was focused on completing and closing out all of the NSP1 activities. We are now in the process of identifying the completed grants and beginning the formal NSP1 portfolio closeout process. It is anticipated that all activities will be closed by the end of the next quarter.

## Project Summary

<b>Project #, Project Title</b>	<b>This Report Period</b>	<b>To Date</b>	
	<b>Program Funds Drawdown</b>	<b>Project Funds Budgeted</b>	<b>Program Funds Drawdown</b>
001, Admin	\$0.00	\$8,076,132.00	\$6,323,443.07
001-A, Financing Mechanisms SF	\$0.00	\$1,609,478.00	\$1,427,895.41
001-B, Eligible Use B-Competative	\$0.00	\$8,725,153.85	\$7,069,656.92
001-D, Demolition	\$0.00	\$21,275,235.10	\$19,507,985.00
001-E, Construction of New Housing	\$0.00	\$1,247,634.00	\$1,094,284.00
002-A, Financing Mechanisms DPA	\$0.00	\$179,490.00	\$179,490.00
002-B, Eligible Use B-Entitlement	\$0.00	\$14,258,430.00	\$11,282,584.92
002-C, Land Banking-Disposition	\$0.00	\$59,017.00	\$56,817.00
002-E, Rehab/Reconstruction of Residential Structures	\$0.00	\$508,644.46	\$449,707.00
003-E, Homeownership Assistance to Low and Moderate Income	\$0.00	\$4,350.00	\$3,100.00



004-E, Redev of Demolished or Vacant	\$0.00	\$1,357,793.00	\$1,356,972.00
005-E, Acquisition Only	\$0.00	\$4,682,394.00	\$4,654,056.00
2013 - Recaptured Funds, NSP1 Recaptured Funds	\$0.00	\$1,378,998.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B001M, Multifamily Developments	\$0.00	\$43,006,120.00	\$42,092,362.53
Program Income, Program Income	\$0.00	\$3,048,963.58	\$0.00



## Activities

**Grantee Activity Number:** NSP-2008-0230-ENT-001

**Activity Title:** Royal Oak City

**Activity Category:**

Administration

**Project Number:**

001

**Projected Start Date:**

09/29/2008

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Royal Oak City

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2013**

**To Date**

N/A

\$59,328.00

**Total Budget**

\$0.00

\$59,328.00

**Total Obligated**

(\$34,328.00)

\$25,000.00

**Total Funds Drawdown**

\$0.00

\$25,000.00

**Program Funds Drawdown**

\$0.00

\$25,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$25,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0274-ENT-001

**Activity Title:** Jackson City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

09/30/2012

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Jackson City

**Overall**

**Jul 1 thru Sep 30, 2013**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$106,902.00

**Total Budget**

\$0.00

\$106,902.00

**Total Obligated**

(\$25,617.00)

\$81,285.00

**Total Funds Drawdown**

\$0.00

\$62,523.00

**Program Funds Drawdown**

\$0.00

\$62,523.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$81,285.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0274-ENT-B001

**Activity Title:** Jackson City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jackson City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$754,914.30
<b>Total Budget</b>	\$0.00	\$754,914.30
<b>Total Obligated</b>	\$0.00	\$754,914.30
<b>Total Funds Drawdown</b>	\$0.00	\$748,709.30
<b>Program Funds Drawdown</b>	\$0.00	\$632,821.00
<b>Program Income Drawdown</b>	\$0.00	\$115,888.30
<b>Program Income Received</b>	\$0.00	\$120,207.30
<b>Total Funds Expended</b>	\$0.00	\$748,709.30
Jackson City	\$0.00	\$748,709.30
<b>Match Contributed</b>	\$0.00	\$250.00

**Activity Description:**

Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	13/9

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	1	17/9



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	6/0	5/0	14/0	78.57

## Activity Locations

Address	City	County	State	Zip	Status / Accept
904 Orchard Place	Jackson		Michigan	49203-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP-2008-0276-ENT-001

**Activity Title:** Wyoming City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

09/30/2012

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Wyoming City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$74,319.00
<b>Total Budget</b>	\$0.00	\$74,319.00
<b>Total Obligated</b>	(\$4,770.00)	\$69,549.00
<b>Total Funds Drawdown</b>	\$0.00	\$69,549.00
<b>Program Funds Drawdown</b>	\$0.00	\$69,549.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$69,549.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0280-ENT-E001

**Activity Title:** Muskegon City

**Activity Category:**

Construction of new housing

**Project Number:**

001-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Construction of New Housing

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Muskegon City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$274,656.00
<b>Total Budget</b>	\$0.00	\$274,656.00
<b>Total Obligated</b>	\$0.00	\$274,656.00
<b>Total Funds Drawdown</b>	\$0.00	\$277,553.00
<b>Program Funds Drawdown</b>	\$0.00	\$277,553.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$277,553.00
Muskegon City	\$0.00	\$277,553.00
<b>Match Contributed</b>	\$0.00	\$120,000.00

**Activity Description:**

Redevelopment of demolished or vacant properties by constructing four new residential units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	1		4/4	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	1	1	2/0	2/0	4/4	100.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
605 Jackson	Muskegon		Michigan	49441-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0295-ENT-001

**Activity Title:** Muskegon Heights City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

09/30/2012

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Muskegon Heights City

**Overall**

**Jul 1 thru Sep 30, 2013**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$19,616.00

**Total Budget**

\$0.00

\$19,616.00

**Total Obligated**

(\$2,556.00)

\$17,060.00

**Total Funds Drawdown**

\$0.00

\$10,465.00

**Program Funds Drawdown**

\$0.00

\$10,465.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$17,060.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0323-ENT-D001

**Activity Title:** Kalamazoo City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Kalamazoo City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$341,158.00
<b>Total Budget</b>	\$0.00	\$341,158.00
<b>Total Obligated</b>	(\$9,014.00)	\$332,144.00
<b>Total Funds Drawdown</b>	\$0.00	\$332,144.00
<b>Program Funds Drawdown</b>	\$0.00	\$332,144.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$332,144.00
<b>Match Contributed</b>	\$0.00	\$12,000.00

**Activity Description:**

Clearance and demolition.

**Location Description:**

In the eastside, northside and Edison Neighborhood.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	88/54

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/0
<b># of Multifamily Units</b>	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0381-ENT-B001

**Activity Title:** Ann Arbor City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ann Arbor City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$759,452.00
<b>Total Budget</b>	\$0.00	\$759,452.00
<b>Total Obligated</b>	\$0.00	\$759,452.00
<b>Total Funds Drawdown</b>	\$0.00	\$719,296.00
<b>Program Funds Drawdown</b>	\$0.00	\$697,574.00
<b>Program Income Drawdown</b>	\$0.00	\$21,722.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$719,296.00
Ann Arbor City	\$0.00	\$719,296.00
<b>Match Contributed</b>	\$0.00	\$267,090.00

**Activity Description:**

Acquisition and Rehab

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	3		5/2	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	2	1	3	4/0	3/0	7/2	100.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
10 Rockland Ct	Ann Arbor		Michigan	48108-	Match / N
2905 Marshall	Ann Arbor		Michigan	48108-	Match / N
2970 Sharon Dr	Ann Arbor		Michigan	48108-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0381-ENT-D001

**Activity Title:** Ann Arbor City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ann Arbor City

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2013**

N/A

**To Date**

\$27,700.00

**Total Budget**

\$0.00

\$27,700.00

**Total Obligated**

\$0.00

\$27,700.00

**Total Funds Drawdown**

\$0.00

\$27,700.00

**Program Funds Drawdown**

\$0.00

\$25,287.00

**Program Income Drawdown**

\$0.00

\$2,413.00

**Program Income Received**

\$0.00

\$24,135.00

**Total Funds Expended**

\$0.00

\$27,700.00

Ann Arbor City

\$0.00

\$27,700.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Demolition.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	6/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
2900 Sharon	Ann Arbor		Michigan	48108-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0387-ENT-001

**Activity Title:** Saginaw City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

09/30/2012

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Saginaw City

**Overall**

**Jul 1 thru Sep 30, 2013**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$160,000.00

**Total Budget**

\$0.00

\$160,000.00

**Total Obligated**

(\$59,523.00)

\$100,477.00

**Total Funds Drawdown**

\$0.00

\$75,158.00

**Program Funds Drawdown**

\$0.00

\$75,158.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$100,477.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0387-ENT-B001

**Activity Title:** Saginaw City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$705,788.00
<b>Total Budget</b>	\$0.00	\$705,788.00
<b>Total Obligated</b>	\$0.00	\$705,788.00
<b>Total Funds Drawdown</b>	\$0.00	\$705,788.00
<b>Program Funds Drawdown</b>	\$0.00	\$705,788.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$126,189.68
<b>Total Funds Expended</b>	\$0.00	\$705,788.00
Saginaw City	\$0.00	\$705,788.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	1		4/12	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Households</b>	0	1	1	2/0	5/0	7/0	100.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
525 Alexander	Saginaw		Michigan	48602-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0387-ENT-B002

**Activity Title:** Saginaw City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,198.00
<b>Total Budget</b>	\$0.00	\$4,198.00
<b>Total Obligated</b>	(\$3,346.00)	\$852.00
<b>Total Funds Drawdown</b>	\$0.00	\$852.00
<b>Program Funds Drawdown</b>	\$0.00	\$852.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$852.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

DPA and Counseling

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/6	0/6	0/12	0



# Owner Households	0	0	0	0/6	0/6	0/12	0
--------------------	---	---	---	-----	-----	------	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0387-ENT-D001

**Activity Title:** Saginaw City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$667,339.00
<b>Total Budget</b>	\$0.00	\$667,339.00
<b>Total Obligated</b>	\$4,992.00	\$649,992.00
<b>Total Funds Drawdown</b>	\$0.00	\$507,223.00
<b>Program Funds Drawdown</b>	\$0.00	\$507,223.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$649,992.00
Saginaw City	\$0.00	\$649,992.00
<b>Match Contributed</b>	\$0.00	\$250,692.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	21	145/72



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
122 N 12th	Saginaw		Michigan	48601-	Match / N
1623 Walnut	Saginaw		Michigan	48601-	Match / N
1720 Lapeer	Saginaw		Michigan	48601-	Match / N
1811 Lapeer	Saginaw		Michigan	48601-	Match / N
1909 Stone	Saginaw		Michigan	48601-	Match / N
1910 Cherry	Saginaw		Michigan	48601-	Match / N
1914 Perkins	Saginaw		Michigan	48601-	Match / N
2003 Lapeer	Saginaw		Michigan	48601-	Match / N
2003 Lowell	Saginaw		Michigan	48601-	Match / N
2027 Janes	Saginaw		Michigan	48601-	Match / N
2031 Walnut	Saginaw		Michigan	48601-	Match / N
2037 Walnut	Saginaw		Michigan	48601-	Match / N
2042 Lapeer	Saginaw		Michigan	48601-	Match / N
2103 Walnut	Saginaw		Michigan	48601-	Match / N
2106 Lapeer	Saginaw		Michigan	48601-	Match / N
2116 Janes	Saginaw		Michigan	48601-	Match / N
218 N 6th	Saginaw		Michigan	48607-	Match / N
230 S 5th	Saginaw		Michigan	48607-	Match / N
343 S 5th	Saginaw		Michigan	48607-	Match / N
403 S 14th	Saginaw		Michigan	48601-	Match / N
441 S 14th	Saginaw		Michigan	48601-	Match / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP-2008-0552-CFR-B001

**Activity Title:** Ingham County

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

09/30/2012

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Ingham County

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$917,836.00
<b>Total Budget</b>	\$0.00	\$917,836.00
<b>Total Obligated</b>	\$0.00	\$917,836.00
<b>Total Funds Drawdown</b>	\$0.00	\$917,836.00
<b>Program Funds Drawdown</b>	\$0.00	\$623,018.00
<b>Program Income Drawdown</b>	\$0.00	\$294,818.00
<b>Program Income Received</b>	\$0.00	\$294,818.00
<b>Total Funds Expended</b>	\$0.00	\$917,836.00
Ingham County	\$0.00	\$917,836.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and redevelopment of four foreclosed or abandoned properties for resale.

**Location Description:**

City of Mason

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	2		4/0	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	1	0	2	1/2	0/1	5/3	20.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
238 W Elm Street	Mason		Michigan	48854-	Match / N
308 Columbia	Mason		Michigan	48854-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0552-CFR-D001

**Activity Title:** Ingham County 0552

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,361.00
<b>Total Budget</b>	\$0.00	\$6,361.00
<b>Total Obligated</b>	\$0.00	\$6,361.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,361.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,361.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,361.00
Ingham County	\$0.00	\$6,361.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	3	4/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
320 Center Street	Mason		Michigan	48854-	Match / N
409 W Columbia	Mason		Michigan	48854-	Match / N
848 S Jefferson	Mason		Michigan	48854-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0586-CFR-D001  
**Activity Title:** Southwest Housing Solutions Corporation

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
001-D

**Project Title:**  
Demolition

**Projected Start Date:**  
07/01/2009

**Projected End Date:**  
09/30/2011

**Benefit Type:**

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
Southwest Housing Solutions Corporation

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$484,255.00
Total Budget	\$0.00	\$484,255.00
Total Obligated	(\$10.00)	\$484,245.00
Total Funds Drawdown	\$0.00	\$484,245.00
Program Funds Drawdown	\$0.00	\$484,245.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$484,245.00
Match Contributed	\$0.00	\$150,000.00

**Activity Description:**

Demolition of 50 blighted properties.

**Location Description:**

Southwest Detroit

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	64/50

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/50
# of Multifamily Units	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-1200-DFP-D001

**Activity Title:** Henry Ford Health System

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry Ford Health System

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$571,029.00
<b>Total Budget</b>	\$0.00	\$571,029.00
<b>Total Obligated</b>	\$0.00	\$571,029.00
<b>Total Funds Drawdown</b>	\$0.00	\$571,029.00
<b>Program Funds Drawdown</b>	\$0.00	\$571,029.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$571,029.00
Henry Ford Health System	\$0.00	\$571,029.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition with deconstructions of 22 blighted properties.

**Location Description:**

In the Henry Ford South Campus/Community Health Park located in the City of Detroit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	47	47/22



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
1410 Ferry Park	Detroit		Michigan	48208-	Match / N
1529 Holden	Detroit		Michigan	48206-	Match / N
1535 Holden	Detroit		Michigan	48206-	Match / N
1557 Holden	Detroit		Michigan	48206-	Match / N
1626 Holden	Detroit		Michigan	48208-	Match / N
1930 Ferry Park	Detroit		Michigan	48206-	Match / N
1940 Stanley	Detroit		Michigan	48206-	Match / N
5710 Wabash	Detroit		Michigan	48208-	Match / N
5727 Vermont	Detroit		Michigan	48202-	Match / N
5765 Vermont	Detroit		Michigan	48206-	Match / N
5782 Wabash	Detroit		Michigan	48208-	Match / N
5784 Rosa Parks Blvd	Detroit		Michigan	48206-	Match / N
5951 Rosa Parks Blvd	Detroit		Michigan	48208-	Match / N
6074 Hecia	Detroit		Michigan	48208-	Match / N
6122 Commonwealth	Detroit		Michigan	48208-	Match / N
6130 Trumbull	Detroit		Michigan	48206-	Match / N
6157 Hecia	Detroit		Michigan	48206-	Match / N
6168 Hecia	Detroit		Michigan	48208-	Match / N
6169 Hecia	Detroit		Michigan	48208-	Match / N
6195 Rosa Parks Blvd	Detroit		Michigan	48208-	Match / N
6204 Hecia	Detroit		Michigan	48208-	Match / N
6331 Trumbull	Detroit		Michigan	48202-	Match / N
6337 Trumbull	Detroit		Michigan	48202-	Match / N
6342 Trumbull	Detroit		Michigan	48206-	Match / N
6343 Trumbull	Detroit		Michigan	48202-	Match / N
6387 Trumbull	Detroit		Michigan	48202-	Match / N
6393 Trumbull	Detroit		Michigan	48202-	Match / N
6399 Trumbull	Detroit		Michigan	48202-	Match / N
6400 Trumbull	Detroit		Michigan	48202-	Match / N
6412 Trumbull	Detroit		Michigan	48206-	Match / N
6415 Trumbull	Detroit		Michigan	48202-	Match / N
6418 Trumbull	Detroit		Michigan	48202-	Match / N
6425 Trumbull	Detroit		Michigan	48202-	Match / N
6432 Trumbull	Detroit		Michigan	48206-	Match / N
6435 Sterling	Detroit		Michigan	48206-	Match / N
6438 Sterling	Detroit		Michigan	48206-	Match / N
6441 Sterling	Detroit		Michigan	48202-	Match / N



6442 Trumbull	Detroit	Michigan	48206-	Match / N
6447 Sterling	Detroit	Michigan	48206-	Match / N
6452 Trumbull	Detroit	Michigan	48202-	Match / N
6456 Trumbull	Detroit	Michigan	48206-	Match / N
6461 Sterling	Detroit	Michigan	48202-	Match / N
6472 Sterling	Detroit	Michigan	48206-	Match / N
6492 Sterling	Detroit	Michigan	48206-	Match / N
6512 Sterling	Detroit	Michigan	48206-	Match / N
6554 Sterling	Detroit	Michigan	48202-	Match / N
7639 Poe	Detroit	Michigan	48206-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

#### Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** NSP-2008-5608-ENT-B001

**Activity Title:** Dearborn Heights City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

002-B

**Project Title:**

Eligible Use B-Entitlement

**Projected Start Date:**

03/17/2009

**Projected End Date:**

09/30/2012

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Dearborn Heights City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,607,171.00
<b>Total Budget</b>	\$0.00	\$1,607,171.00
<b>Total Obligated</b>	\$0.00	\$1,607,171.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,302,296.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,011,056.00
<b>Program Income Drawdown</b>	\$0.00	\$291,240.00
<b>Program Income Received</b>	\$0.00	\$291,240.00
<b>Total Funds Expended</b>	\$0.00	\$1,302,296.00
Dearborn Heights City	\$0.00	\$1,302,296.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	3		11/6	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	2	3	2/0	2/0	10/0	40.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
4160 Lincoln	Dearborn Heights		Michigan	48125-	Match / N
5918 Fenton	Dearborn Heights		Michigan	48127-	Match / N
8273 Silvery Lane	Dearborn Heights		Michigan	48127-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-5608-ENT-E005

**Activity Title:** Dearborn Heights City

**Activity Category:**

Acquisition - general

**Project Number:**

005-E

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Acquisition Only

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Dearborn Heights City

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$99,571.00
<b>Total Budget</b>	\$0.00	\$99,571.00
<b>Total Obligated</b>	\$0.00	\$99,571.00
<b>Total Funds Drawdown</b>	\$0.00	\$99,571.00
<b>Program Funds Drawdown</b>	\$0.00	\$99,571.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$99,571.00
Dearborn Heights City	\$0.00	\$99,571.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition only

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	1/7

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
5947 Colonial	Dearborn Heights		Michigan	48127-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP-2008-5936-CFR-D001

**Activity Title:** Genesee County Land Bank Authority

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank Authority

**Overall**

	<b>Jul 1 thru Sep 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,508,217.00
<b>Total Budget</b>	\$0.00	\$1,508,217.00
<b>Total Obligated</b>	\$0.00	\$1,508,217.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,508,217.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,508,217.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,508,217.00
Genesee County Land Bank Authority	\$0.00	\$1,508,217.00
<b>Match Contributed</b>	\$0.00	\$71,750.00

**Activity Description:**

Demolition of 175 blighted units.

**Location Description:**

Carriage Town Historic Neighborhood and the City of Flint

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	64	138/175



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
1116 Osceola Ave	Flint		Michigan	48505-	Match / N
114 Odette St	Flint		Michigan	48503-	Match / N
118 Green St	Flint		Michigan	48503-	Match / N
1209 S Grand Traverse	Flint		Michigan	48502-	Match / N
1214 Oak St	Flint		Michigan	48503-	Match / N
1217 Vincent Ave	Flint		Michigan	48503-	Match / N
1225 S Grand Traverse	Flint		Michigan	48502-	Match / N
123 W Genesee St	Flint		Michigan	48505-	Match / N
124 W Genesee St	Flint		Michigan	48505-	Match / N
126 Odette St	Flint		Michigan	48503-	Match / N
129 W Genesee St	Flint		Michigan	48505-	Match / N
1311 Canniff St	Flint		Michigan	48505-	Match / N
1316 Mackin Rd	Flint		Michigan	48503-	Match / N
1320 Mackin Rd	Flint		Michigan	48503-	Match / N
1322 Chippewa St	Flint		Michigan	48503-	Match / N
1401 Canniff St	Flint		Michigan	48505-	Match / N
1405 Mackin Rd	Flint		Michigan	48503-	Match / N
1501 Canniff St	Flint		Michigan	48505-	Match / N
1609 Belle Ave	Flint		Michigan	48506-	Match / N
1635 Dakota Ave	Flint		Michigan	48506-	Match / N
1712 Dakota Ave	Flint		Michigan	48506-	Match / N
1814 M L King Ave	Flint		Michigan	48503-	Match / N
1901 Mackin Rd	Flint		Michigan	48504-	Match / N
1926 M L King Ave	Flint		Michigan	48503-	Match / N
201 W Paterson St	Flint		Michigan	48503-	Match / N
208 W Witherbee St	Flint		Michigan	48503-	Match / N
209 W Paterson St	Flint		Michigan	48503-	Match / N
210 E Genesee St	Flint		Michigan	48505-	Match / N
2107 W Pasadena Ave	Flint		Michigan	48504-	Match / N
214 W Baltimore Blvd	Flint		Michigan	48505-	Match / N
217 E Moore St	Flint		Michigan	48505-	Match / N
217 Green St	Flint		Michigan	48503-	Match / N
2238 Milbourne Ave	Flint		Michigan	48504-	Match / N
2259 Oren Ave	Flint		Michigan	48505-	Match / N
226 Stockdale St	Flint		Michigan	48503-	Match / N
227 Edwin	Flint		Michigan	48505-	Match / N
2305 Francis Ave	Flint		Michigan	48505-	Match / N



232 W Baker St	Flint	Michigan	48505-	Match / N
3005 Brownell Blvd	Flint	Michigan	48504-	Match / N
301 E Newall St	Flint	Michigan	48505-	Match / N
309 Van Wagoner Ave	Flint	Michigan	48505-	Match / N
311 Sylvan Ct	Flint	Michigan	48502-	Match / N
317 Grace St	Flint	Michigan	48503-	Match / N
329 W Hamilton Ave	Flint	Michigan	48503-	Match / N
332 W Eighth St	Flint	Michigan	48502-	Match / N
333 E Newall St	Flint	Michigan	48505-	Match / N
341 E Newall St	Flint	Michigan	48505-	Match / N
3424 Comstock Ave	Flint	Michigan	48504-	Match / N
3514 Burgess St	Flint	Michigan	48504-	Match / N
3605 Burgess St	Flint	Michigan	48504-	Match / N
3909 Keyes St	Flint	Michigan	48504-	Match / N
408 W Seventh St	Flint	Michigan	48503-	Match / N
419 Carrill Ct	Flint	Michigan	48503-	Match / N
421 Carrill Ct	Flint	Michigan	48503-	Match / N
425 Odette St	Flint	Michigan	48503-	Match / N
607 W Sixth St	Flint	Michigan	48503-	Match / N
609 W Taylor St	Flint	Michigan	48505-	Match / N
626 E Dartmouth St	Flint	Michigan	48505-	Match / N
638 E Flint Park Blvd	Flint	Michigan	48505-	Match / N
702 W Dayton Ave	Flint	Michigan	48504-	Match / N
713 E Ridgeway Ave	Flint	Michigan	48505-	Match / N
812 Stockton St	Flint	Michigan	48503-	Match / N
905 Kennelworth Ave	Flint	Michigan	48503-	Match / N
925 Scott St	Flint	Michigan	48503-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP-2008-6084-DFP - B001  
**Activity Title:** Labor-Management Fund Advisors

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 001-B

**Project Title:**  
 Eligible Use B-Competitive

**Projected Start Date:**  
 01/08/2010

**Projected End Date:**  
 09/30/2012

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Labor-Management Fund Advisors Ltd.

Overall	Jul 1 thru Sep 30, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,042,538.68
<b>Total Budget</b>	\$0.00	\$1,042,538.68
<b>Total Obligated</b>	\$0.00	\$1,042,538.68
<b>Total Funds Drawdown</b>	\$0.00	\$1,041,330.68
<b>Program Funds Drawdown</b>	\$0.00	\$1,015,028.00
<b>Program Income Drawdown</b>	\$0.00	\$26,302.68
<b>Program Income Received</b>	\$0.00	\$26,302.68
<b>Total Funds Expended</b>	\$0.00	\$1,041,330.68
Labor-Management Fund Advisors Ltd.	\$0.00	\$1,041,330.68
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of abandoned and foreclosed properties.

**Location Description:**

Target areas in the City of Detroit identified within the contract.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		6/9	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	1/0	5/0	8/0	75.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
9173 Haverhill	Detroit		Michigan	48224-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

