



### Attachment C: Quarterly Program Report (QPR)

I. Grantee Information			
1. Grant Number 2021-010		2. Grantee Company Mercury Wireless Indiana, LLC	
3. Address 6004 Highview Dr, Ste B		4. City Fort Wayne	5. State IN
			6. ZIP Code 46818
II. Progress Report (Due 30 Days After the End of a Reporting Period)			
7. Reporting Period			
<input type="checkbox"/> 11/1//2020 – 12/31/2020	<input type="checkbox"/> 10/1/2021 – 12/31/2021	<input type="checkbox"/> 10/1/2022 – 12/31/2022	
<input checked="" type="checkbox"/> 1/1/2021 – 3/31/2021	<input type="checkbox"/> 1/1/2022 – 3/31/2022	<input type="checkbox"/> 1/1/2023 – 3/31/2023	
<input type="checkbox"/> 4/1/2021 – 6/30/2021	<input type="checkbox"/> 4/1/2022 – 6/30/2022	<input type="checkbox"/> 4/1/2023 – 6/30/2023	
<input type="checkbox"/> 7/1/2021 – 9/30/2021	<input type="checkbox"/> 7/1/2022 – 9/30/2022	<input type="checkbox"/> 7/1/2023 – 9/30/2023	
<p>8. Please summarize current reporting period activities. The prior reporting period focused on activities to boost our core infrastructure and system capabilities to support the anticipated expansion in Eaton, Ingham, Calhoun, and Jackson County. Since these activities and related expenses are not middle mile or last mile components, there are no expenses reported in the QFR and QFDR attachments.</p>			
<p>9. Have you encountered roadblocks to the implementation of this project? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If yes, please provide details and describe your plan for overcoming the listed roadblocks. Some of the roadblocks that have we have encountered include access to equipment from overseas vendors who are battling logistics challenges due to the COVID-19 pandemic, access to skilled labor, and additional improvements being made to our core infrastructure to support the bandwidth needs of our expansion efforts, which were delayed by vendors.</p>			
<p>10. Is your project on track with the overall project timeline? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If no, please provide details and describe your plan for moving the project back on track. An amended grant agreement was requested and signed for 2021-010 which moved the timeline for construction to Quarter 4, 2021. Based on our amended grant agreement timeline, we are currently on track to meet our overall project timelines.</p>			
<p>11. Please provide a narrative to accompany Attachment D. Complete and include Attachment D, indicating the census blocks with service available this reporting period, the speed of service offered, the price of service offered, the number of locations subscribing to your service this quarter, and the cumulative number of locations subscribing to your service. There have been no project accomplishments during this reporting period. Deployments are set to begin in Q4 2021.</p>			
III. Certification			
<p>I certify all statements in this report, including all requested supplemental information, are true, complete, and accurate to the best of my knowledge. I understand failure to submit any required reports may result in the termination of the grant. I understand this grant may be terminated if DTMB concludes I am not in compliance with the conditions and provisions required by the contract covering this grant, or have falsified any information. By way of signature, I agree with all the conditions of this grant program.</p>			
Grantee Authorized Official Signature 		Date 4/21/2021	
Printed Name of Authorized Official <b>Matthew Sams</b>		Title of Authorized Official or Financial Officer Chief of Staff	
For DTMB Use Only			
Reviewed	Approved By:	Date:	
		4/23/2021	