

Rural Task Force Monthly Status Report

December 15, 2022

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on December 15, 2022. Any changes in JobNet made up to that date are reflected in the RTF Financial Report.

Changes entered into JobNet after December 15, 2022, are not reflected in this report.

If there are inconsistencies with any of the projects in the RTF Financial Report, please contact your RPA representative or Don Mayle at, MayleD@michigan.gov or (517) 243-8589. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

No activity reported for November.

Region 2 Planning Commission (R2PC)

RTF 2

No activity reported for November.

Southcentral Michigan Planning Council (SMPC)

RTF 3

No activity reported for November.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No activity reported for November.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

No activity reported for November.

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No activity reported for November.

East Michigan Council of Governments (EMCOG)

RTF 7a

No activity reported for November.

RTF 7b

No activity reported for November.

RTF 7c

No activity reported for November.

RTF 7d

No activity reported for November.

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

No activity reported for November.

RTF 8b

Ionia meeting held 11/21/22

Allegan meeting held 11/28/22

Locally approved projects for FY23-26. Projects will go before region on December 21st.

Northeast Michigan Council of Governments (NEMCOG)

RTF 9

No activity reported for November.

Networks Northwest

RTF 10a

Regional meeting held 11/21/22.

RTF 10b

Regional meeting held 11/22/22.

RTF 10c

No meetings held in November.

Eastern Upper Peninsula Regional Planning and Development Commission (EUPRPDC)**RTF 11**

Meeting held on 11/29/22.

Central Upper Peninsula Planning and Development Regional Commission (CUPPAD)**RTF 12a**

No activity reported for November.

RTF 12b

No activity reported for November.

Western Upper Peninsula Planning & Development Regional Commission (WUPPDR)**RTF 13a**

Meeting held on 11/22/22.

RTF 13b

Meeting held on 11/21/22.

West Michigan Shoreline Regional Development Commission (WMSRDC)**RTF 14**

Staff attended the virtual monthly RTF meeting hosted by MDOT. Staff worked with the multiple road agencies on changes to projects in JobNet. Staff received updated funding numbers for FY2023 and forwarded them on to RTF 14 members. Staff sent out agenda to committee members for December meeting.



Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 1																			
Year: 2023																			
County: Livingston																			
210604	CON	Chilson Rd	from Crooked Lake Road to Beck Road	Mill HMA Surface place two course HMA Overlay		1.630	\$997,930	\$0	\$474,240				12/09/2022	STL					
Total For: Livingston						1.63	\$997,930	\$0	\$474,240										
County: Monroe																			
213257	CON	Sterns Rd	Sterns Road from Memorial Highway to US-23	Hot mix asphalt resurfacing		1.840	\$540,200	\$0	\$63,800				12/09/2022	STL,HIC					
213259	CON	W Samaria Rd	Samaria Road and Secor Road	Hot mix asphalt widening and resurfacing		3.530	\$549,208	\$145,070	\$129,652				10/07/2022	STL,EDD,STU,STUL					
Total For: Monroe						5.36	\$1,089,408	\$145,070	\$193,452										
County: St. Clair																			
205171	CON	Comstock Rd	from Graham to Wildcat	Road Resurfacing		2.370	\$265,131	\$0	\$66,250				01/06/2023	STL					
205172	CON	Fargo Rd	from M-136 to Yale Rd	Chip Seal Treatment		4.940	\$244,573	\$0	\$82,000				01/06/2023	STL					
205173	CON	Bordman Rd	from Main Street to Cole Street	Road Rehabilitation		0.180	\$324,037	\$0	\$79,759				01/06/2023	STL,HIC					
215083	CON	King Rd	over Belle River	Superstructure Replacement	ACC	0.000	\$394,260	\$0	\$0	\$394,260	\$0	\$0	09/21/2022	STL	\$0	\$0	\$0		\$0
Total For: St. Clair						7.48	\$1,228,001	\$0	\$228,009	\$394,260	\$0	\$0			\$0	\$0	\$0		\$0
County: Washtenaw																			
205637	CON	7 Mile Rd	7 Mile Road from Dixboro Road to Pontiac Trail	Milling and One course Asphalt Overlay		0.920	\$175,000	\$0	\$43,750				12/09/2022	STL					
214604	CON	N Prospect St	Prospect Road	Milland and One Course Asphalt Overlay		1.000	\$176,000	\$0	\$44,000				12/09/2022	STL					
214634	CON	Whitmore Lake Rd	from Joy Road to North Territorial Road	Mill and one course asphalt overlay		2.600	\$804,234	\$112,925	\$71,000				11/30/2022	STL,EDD					
Total For: Washtenaw						4.53	\$1,155,234	\$112,925	\$158,750		\$0	\$0			\$0	\$0	\$0		\$0
Total For: 2023						19.00	\$4,470,573	\$257,995	\$1,054,451	\$394,260	\$0	\$0			\$0	\$0	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 2 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
Total For:		1				19.00	\$4,470,573	\$257,995	\$1,054,451	\$394,260	\$0	\$0			\$0	\$0	\$0		\$0
RTF:		2																	
Year:		2023																	
County:		Hillsdale																	
206522	NI	Transit Capital	areawide	FY 2023 RTF - Computer/Computer Equipment		0.000	\$10,000	\$2,500	\$0				09/29/2023	STL					
Total For:		Hillsdale				0.00	\$10,000	\$2,500	\$0		\$0	\$0			\$0	\$0	\$0		\$0
County:		Jackson																	
206639	CON	N Elm Ave	N Elm St/ Various	One Course Asphalt Overlay		0.000	\$1,005,000	\$154,998	\$96,252				10/03/2022	STL,EDD					
215615	CON	Constitution Ave	from South Main Street to Tiffany Street	Milling and One Course Asphalt Overlay		0.540	\$232,000	\$0	\$58,000				04/07/2023	STL					
Total For:		Jackson				0.54	\$1,237,000	\$154,998	\$154,252		\$0	\$0			\$0	\$0	\$0		\$0
County:		Lenawee																	
206172	CON	Onsted Hwy	from US-223 to M-50	One Course Asphalt Overlay		7.020	\$523,000	\$174,330	\$174,330				02/10/2023	STL,EDD					
206482	NI	Transit Capital	areawide	FY 2023 RTF - Equipment		0.000	\$10,000	\$2,500	\$0				09/29/2023	STL					
215622	NI	Transit Capital	areawide	FY 2023 RTF - Bus support equipment/facilities (Replace Garage Doors)		0.000	\$10,000	\$2,500	\$0				09/29/2023	STL					
215778	CON	Wolf Creek Hwy	from US-223 to M-50	One Course Asphalt Overlay		7.140	\$680,000	\$0	\$170,000				02/10/2023	STL					
Total For:		Lenawee				14.16	\$1,223,000	\$179,330	\$344,330		\$0	\$0			\$0	\$0	\$0		\$0
Total For:		2023				14.69	\$2,470,000	\$336,828	\$498,582		\$0	\$0			\$0	\$0	\$0		\$0
Total For:		2				14.69	\$2,470,000	\$336,828	\$498,582		\$0	\$0			\$0	\$0	\$0		\$0

RTF: 3

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 3 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 3																			
Year: 2023																			
County: Barry																			
206905	CON	Coats Grove Rd	Countywide	One Course Ashpalt Overlay		0.510	\$940,222	\$0	\$235,056				11/10/2022	STL					
217962	CON	Countywide	Various Locations - Barry County	Pavement Marking		0.460	\$311,000	\$0	\$0				12/12/2022	STL,HIC					
Total For: Barry						0.96	\$1,251,222	\$0	\$235,056		\$0	\$0			\$0	\$0	\$0		\$0
County: Branch																			
206971	CON	Countywide	Countywide	Milling and One Course Asphalt Overlay		0.740	\$930,882	\$104,756	\$232,721				07/07/2023	STL,EDD					
207007	CON	S Matteson St	South Village Limit to North Village Limit	Chip Seal		1.030	\$24,000	\$6,000	\$0				11/10/2022	STL,EDD					
Total For: Branch						1.76	\$954,882	\$110,756	\$232,721		\$0	\$0			\$0	\$0	\$0		\$0
County: Calhoun																			
206765	CON	28 Mile Rd	from Lake Access to H Drive N	Crush and Shape with HMA surface		2.800	\$1,240,308	\$235,200	\$4,509	\$1,280,018	\$235,200	\$14,437	11/02/2022	STL,EDD, HIC					\$0
209352	CON	S Elm St	Main to Elm, Railroad to Clinton, Elm to Main	Asphalt milling and overlay over chip seal		1.120	\$420,000	\$0	\$140,000				01/06/2023	STL					
Total For: Calhoun						3.92	\$1,660,308	\$235,200	\$144,509	\$1,280,018	\$235,200	\$14,437			\$0	\$0	\$0		\$0
County: Kalamazoo																			
205414	CON	E W Ave	42nd Street to 44th Street	Crush and Shape and Asphalt Resurfacing		1.000	\$758,535	\$0	\$165,110				10/07/2022	STL,HIC					
205416	NI	Transit Capital	Areawide	FY 2023 RTF - Bus Purchase		0.000	\$332,606	\$83,152	\$0				09/29/2023	STL					
Total For: Kalamazoo						1.00	\$1,091,141	\$83,152	\$165,110						\$0	\$0	\$0		\$0
County: St. Joseph																			
205801	CON	Silver St	from M-60 to Michigan Avenue and Michigan Avenue to East Z Avenue	2" HMA Overlay		4.210	\$607,468	\$154,867	\$0				02/10/2023	STL,EDD					
205802	NI	Transit Capital	areawide	FY 2023 RTF - Bus Replacement		0.000	\$48,000	\$12,000	\$0				09/29/2023	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 3																			
Year: 2023																			
County: St. Joseph																			
217884	CON	Klinger Lake Rd	Timm Road to Banker Road	Single Course Asphalt Overlay		3.190	\$310,903	\$0	\$153,897				01/06/2023	STL					
Total For: St. Joseph						7.40	\$966,371	\$166,867	\$153,897						\$0	\$0	\$0		\$0
Total For:						15.04	\$5,923,924	\$595,975	\$931,293	\$1,280,018	\$235,200	\$14,437			\$0	\$0	\$0		\$0
Total For: 3						15.04	\$5,923,924	\$595,975	\$931,293	\$1,280,018	\$235,200	\$14,437			\$0	\$0	\$0		\$0
RTF: 4																			
Year: 2023																			
County: Berrien																			
206408	CON	Red Arrow Hwy	Lakeside Road to Lakeshore Road	Milling and two coarse asphalt resurfacing		1.450	\$820,000	\$108,176	\$103,824				03/01/2023	STL,EDD					
Total For: Berrien						1.45	\$820,000	\$108,176	\$103,824						\$0	\$0	\$0		\$0
County: Cass																			
207181	CON	Calvin Center Rd	US-12 to Grange Street	Mill and one course non-structural hot-mix-asphalt overlay		1.320	\$198,400	\$24,800	\$24,800				02/10/2023	STL,EDD					
207189	CON	Hilton St	North Broadway Street to North O'keefe Street	Reconstruction		0.130	\$95,520	\$14,557	\$119,923	\$105,072	\$14,557	\$160,561	10/28/2022	STL,EDD	\$218,230	\$54,557	\$15,235		\$0
207345	CON	County wide	Various	Pavement Markings		0.000	\$75,000	\$0	\$0				02/10/2023	STL					
216628	CON	Pine Lake St	from Hess Rd. to M-62	Crush and Shape the HMA Surface and add 4" of HMA		1.380	\$335,152	\$181,990	\$15,798				04/07/2023	STL,EDD					
Total For: Cass						2.83	\$704,072	\$221,347	\$160,521	\$105,072	\$14,557	\$160,561			\$218,230	\$54,557	\$15,235		\$0
County: Van Buren																			
206742	CON	County Road 388	County Road 388 from County Road 653 (29th St.) to 26th St.	Crush and Shape		1.500	\$877,000	\$126,820	\$786,180				10/07/2022	STL,EDD					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 5 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 4																			
Year: 2023																			
Total For: Van Buren						1.50	\$877,000	\$126,820	\$786,180										\$0
Total For: 2023						5.78	\$2,401,072	\$456,343	\$1,050,525	\$105,072	\$14,557	\$160,561			\$218,230	\$54,557			\$0
Total For: 4						5.78	\$2,401,072	\$456,343	\$1,050,525	\$105,072	\$14,557	\$160,561			\$218,230	\$54,557	\$15,235		\$0
RTF: 5																			
Year: 2023																			
County: Shiawassee																			
200673	CON	N Carland Rd	from Riley Road to 0.45 miles	asphalt reconstruction north of Henderson Road		1.450	\$1,068,858	\$106,000	\$161,215				01/31/2023	STL,EDD					
Total For: Shiawassee						1.45	\$1,068,858	\$106,000	\$161,215										\$0
Total For: 2023						1.45	\$1,068,858	\$106,000	\$161,215										\$0
Total For: 5						1.45	\$1,068,858	\$106,000	\$161,215										\$0
RTF: 6																			
Year: 2023																			
County: Clinton																			
206993	CON	S Dewitt Rd	from Parks Road to Centerline Road	Two Course Asphalt		2.070	\$480,000	\$0	\$120,000				01/06/2023	STL					
207016	CON	Welling Rd	Welling Road from Maple Rapids Road to French Road	Welling Rd: Two Course Asphalt		3.020	\$480,000	\$120,000	\$0				11/10/2022	STL,EDD					
217365	CON	Ridge Rd (aka Hyde Road)	Ridge Road- Welling Road to Road Rehabilitation Krepps Road			0.500	\$321,591	\$0	\$80,398				04/07/2023	STL					
217366	CON	S Meridian Rd	Meridian Road- Ovid Village Limits to Hibbard Road	Road Rehabilitation		2.460	\$635,026	\$0	\$158,757				04/07/2023	STL					
Total For: Clinton						8.05	\$1,916,617	\$120,000	\$359,155										\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Fiscal Year(s): 2023

Page: 6 of 23

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 6																			
Year: 2023																			
County: Ingham																			
207001	CON	Bellevue Rd	Bellevue Road from Hull Road to Onodaga Road	Full-depth pavement recycling/rehabilitation, HMA resurfacing	ACC	0.000	\$343,581	\$0	\$0	\$343,581	\$0	\$0	12/23/2020	STL	\$0	\$0	\$0	05/03/2021	\$0
Total For: Ingham						0.00	\$343,581	\$0	\$0	\$343,581	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 2023						8.05	\$2,260,198	\$120,000	\$359,155	\$343,581	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 6						8.05	\$2,260,198	\$120,000	\$359,155	\$343,581	\$0	\$0			\$0	\$0	\$0		\$0
RTF: 7a																			
Year: 2023																			
County: Huron																			
206129	NI	Transit Capital	areawide	FY 2023 RTF - Support/Administrative vehicle		0.000	\$32,000	\$8,000	\$0				09/29/2023	STL					
206137	CON	S Ruth Rd	Ruth Road North of Atwater Road to M-142, Huron County	Two Course Asphalt Resurfacing		7.140	\$857,000	\$0	\$230,000				11/10/2022	STL					
216972	CON	Learman Rd	Various Locations, Huron County	One Course Asphalt Overlay		4.380	\$193,864	\$105,000	\$326,136				12/09/2022	STL,EDD					
Total For: Huron						11.52	\$1,082,864	\$113,000	\$556,136										\$0
County: Sanilac																			
206147	CON	French Line Rd	M-53 to Juhl Rd	Asphalt Overlay		5.040	\$934,261	\$81,739	\$254,000				11/23/2022	STL,EDD, HIC					
206514	CON	Main St	from Maple Street to East of Rail Road	Milling and Two Course Asphalt Resurfacing		0.400	\$311,200	\$0	\$77,800	\$320,765	\$0	\$80,191	10/27/2022	STL					\$0
Total For: Sanilac						5.44	\$1,245,461	\$81,739	\$331,800	\$320,765	\$0	\$80,191							\$0
County: Tuscola																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 7 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 7a																			
Year: 2023																			
County: Tuscola																			
206209	CON	E Bevens Rd	Bevens Road M-24 to East Dayton Road in Tuscola County	Asphalt Overlay		3.190	\$325,600	\$0	\$81,400				11/10/2022	STL					
206211	CON	W Saginaw Rd	Saginaw Road from Scotch Rd (Vassar City Limits) to Washburn Rd	Milling & One Course Asphalt Overlay		5.160	\$667,300	\$150,000	\$174,600				12/09/2022	STL,EDD					
206213	CON	S Hurds Corner Rd	Muck Rd to Bevens Rd	Multiple Curse Chip Seal		1.500	\$103,718	\$0	\$25,929				12/09/2022	STL					
206216	NI	Transit Capital	areawide	FY 2023 RTF - Bus Replacement		0.000	\$136,000	\$34,000	\$0				09/29/2023	STL					
215489	CON	S Hurds Corner Rd	from Bevens to Deckerville	Multiple Course Chip Seal		3.950	\$250,240	\$0	\$62,560				11/10/2022	STL					
215491	CON	N Cemetery Rd	from Deckerville to Huron County Line Road	Multiple Course Chip Seal		9.760	\$575,520	\$22,400	\$149,480				11/10/2022	STL,EDD, HIC					
Total For: Tuscola						23.56	\$2,058,378	\$206,400	\$493,969										\$0
Total For: 2023						40.52	\$4,386,703	\$401,139	\$1,381,905	\$320,765	\$0	\$80,191							\$0
Total For: 7a						40.52	\$4,386,703	\$401,139	\$1,381,905	\$320,765	\$0	\$80,191							\$0
RTF: 7b																			
Year: 2023																			
County: Bay																			
216489	CON	N Garfield Rd	from Townline 16 to Pinconning Road	Crush & Shape & Asphalt Resurfacing		2.010	\$780,128	\$0	\$353,813	\$678,600	\$0	\$398,543	11/07/2022	STL,HIC					\$0
Total For: Bay						2.01	\$780,128	\$0	\$353,813	\$678,600	\$0	\$398,543							\$0
County: Gratiot																			
211749	CON	N Barry Rd	Barry Road from Jefferson Road to North County Line Rd	Crush & Shape & Asphalt Resurfacing		2.020	\$870,437	\$0	\$400,000				02/10/2023	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 7b																			
Year: 2023																			
Total For: Gratiot						2.02	\$870,437	\$0	\$400,000										\$0
County: Saginaw																			
214006	CON	Dixie Hwy	Dixie Highway at Curtis Road, Saginaw County	Roundabout		0.540	\$600,000	\$150,000	\$0				01/06/2023	HRRR,EDD					
215492	CON	Dixie Highway	Birch Run Road to Junction Road	Milling and Two Course Asphalt Resurfacing	AC	6.690	\$825,001	\$104,119	\$2,704,551				09/15/2023	STL,EDD, EMRP					
Total For: Saginaw						7.23	\$1,425,001	\$254,119	\$2,704,551										\$0
Total For: 2023						11.26	\$3,075,566	\$254,119	\$3,458,364	\$678,600	\$0	\$398,543							\$0
Total For: 7b						11.26	\$3,075,566	\$254,119	\$3,458,364	\$678,600	\$0	\$398,543							\$0
RTF: 7c																			
Year: 2023																			
County: Clare																			
206058	CON	Various CCRC Routes	Various CCRC Routes	Single Course Chip Seal (GPA)		0.000	\$551,000	\$74,657	\$150,000				01/06/2023	STL,EDD					
206062	NI	Transit Capital	areawide	FY 2023 RTF - Bus Purchase		0.000	\$40,000	\$10,000	\$0				09/29/2023	STL					
Total For: Clare						0.00	\$591,000	\$84,657	\$150,000										\$0
County: Isabella																			
206364	CON	County Wide	Various Locations, Isabella County	Single Course Chip Seal		34.900	\$1,031,251	\$0	\$370,133				01/06/2023	STL					
Total For: Isabella						34.90	\$1,031,251	\$0	\$370,133										\$0
County: Midland																			
206357	CON	E Tittabawassee Rd	from Sasse to Orr	Milling and Two Course Asphalt Resurfacing		3.000	\$713,000	\$84,574	\$152,426				01/06/2023	STL,EDD					
Total For: Midland						3.00	\$713,000	\$84,574	\$152,426										\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 7c																			
Total For:		2023				37.90	\$2,335,251	\$169,231	\$672,559										\$0
Total For:		7c				37.90	\$2,335,251	\$169,231	\$672,559										\$0
RTF: 7d																			
Year:		2023																	
County:		Arenac																	
214859	NI	Transit Capital	Area Wide	FY 2023 RTF - Equipment		0.000	\$30,000	\$7,500	\$0				09/29/2023	STL					
Total For:		Arenac				0.00	\$30,000	\$7,500	\$0										\$0
County:		Iosco																	
205997	CON	National City Rd	National City Rd Lake State Railway (spur removed) to Whittemore Rd	Asphalt Overlay (1 - 1.5 inches) (GPA)		1.480	\$201,600	\$50,400	\$0				01/06/2023	STL,EDD					
214957	CON	N Sand Lake Rd	Various Locations	Two Course Asphalt Resurfacing		1.960	\$444,691	\$0	\$111,173				12/09/2022	STL					
215471	NI	Transit Capital	Area Wide	FY 2023 RTF - Replace furnaces		0.000	\$16,000	\$4,000	\$0				09/29/2023	STL					
Total For:		Iosco				3.43	\$662,291	\$54,400	\$111,173										\$0
County:		Ogemaw																	
206023	NI	Transit Capital	areawide	FY 2023 RTF - Bus Purchase		0.000	\$60,000	\$15,000	\$0				09/29/2023	STL					
212024	CON	W State Rd	State Road from Schagel Road to Clark Road	Aggregate Grade Lift & Asphalt Overlay		1.980	\$510,000	\$0	\$127,500				01/06/2023	STL					
Total For:		Ogemaw				1.98	\$570,000	\$15,000	\$127,500										\$0
County:		Roscommon																	
206579	CON	Countywide	Various Locations, Roscommon County	Ultra-Thin Asphalt Overlay		4.230	\$450,900	\$59,430	\$169,670	\$450,900	\$59,430	\$164,953	11/17/2022	STL,EDD					\$0
206668	NI	Transit Capital	Area Wide	FY 2023 RTF - Bus Replacement		0.000	\$89,100	\$22,275	\$0				09/29/2023	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date	
RTF:		7d																		
Year:		2023																		
Total For:		Roscommon				4.23	\$540,000	\$81,705	\$169,670	\$450,900	\$59,430	\$164,953								\$0
Total For:		2023				9.64	\$1,802,291	\$158,605	\$408,343	\$450,900	\$59,430	\$164,953								\$0
Total For:		7d				9.64	\$1,802,291	\$158,605	\$408,343	\$450,900	\$59,430	\$164,953								\$0
RTF:		8a																		
Year:		2023																		
County:		Mecosta																		
206888	NI	Transit Capital	Areawide	FY 2023 RTF - Bus Purchase		0.000	\$72,000	\$18,000	\$0				09/29/2023	STL						
206935	CON	23 Mile Rd	130th Avenue to 140th Avenue	Two Course Asphalt Resurfacing (GPA)		0.990	\$201,352	\$0	\$50,200				02/10/2023	STL						
206941	CON	80th Ave	80th Avenue from Cleveland Road to Taft Road	One Course Asphalt Overlay (GPA)		1.760	\$490,172	\$0	\$122,500				02/10/2023	STL						
208234	CON	16 Mile Rd	S. Bronson Ave. - 180th Ave	Restoration and Rehabilitation		1.010	\$411,204	\$130,000	\$0	\$411,204	\$127,111	\$0	11/02/2022	STUL,EDD, HIC					\$0	
209697	CON	14 Mile Rd	105th Avenue to 120th Avenue	Crush & Shape & Asphalt Resurfacing		1.450	\$329,648	\$0	\$82,500				02/10/2023	STL						
Total For:		Mecosta				5.22	\$1,504,376	\$148,000	\$255,200	\$411,204	\$127,111	\$0								\$0
County:		Montcalm																		
213788	CON	N Federal Rd	Federal Road (CR 599) from Howard City to M-46, Montcalm County	Shoulder paving, shoulder rumble strips		1.720	\$461,374	\$51,264	\$0	\$479,218	\$53,246	\$0	10/28/2022	HRRR,EDD					\$0	
Total For:		Montcalm				1.72	\$461,374	\$51,264	\$0	\$479,218	\$53,246	\$0								\$0
County:		Osceola																		
217432	CON	River St	River St. from 7th St. (US-10) to 7 Mile Rd.	Crush & Shape & Asphalt Resurfacing (GPA)		1.060	\$0	\$219,000	\$331,000				05/12/2023	EDD						
217758	CON	165th Ave	165th Ave. from 13 Mile Rd. to 15 Mile Rd.	Aggregate Grade Lift & Asphalt Overlay (GPA)		1.940	\$676,000	\$0	\$712,000				01/06/2023	STL						

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 11 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 8a																			
Year: 2023																			
Total For: Osceola						3.00	\$676,000	\$219,000	\$1,043,000										\$0
Total For: 2023						9.94	\$2,641,750	\$418,264	\$1,298,200	\$890,422	\$180,357	\$0							\$0
Total For: 8a						9.94	\$2,641,750	\$418,264	\$1,298,200	\$890,422	\$180,357	\$0							\$0
RTF: 8b																			
Year: 2023																			
County: Allegan																			
211686	CON	S Main St	from South City Limits to Rookus Drive	Asphalt Reconstruction		0.650	\$669,900	\$0	\$1,244,256				12/13/2022	STL,CM, HIC					
214917	NI	Transit Capital	areawide	FY 2023 RTF - Communication Equipment		0.000	\$25,600	\$6,400	\$0				09/29/2023	STL					
214918	NI	Transit Capital	areawide	FY 2023 RTF - Facility Improvements		0.000	\$27,360	\$6,840	\$0				09/29/2023	STL					
Total For: Allegan						0.65	\$722,860	\$13,240	\$1,244,256										\$0
County: Ionia																			
206995	CON	Tabor St	Tabor St from Bridge St to North Village Limits	Asphalt Reconstruction		0.680	\$0	\$448,263	\$901,737				11/10/2022	EDD					
207008	CON	County-wide	County-wide	Asphalt Pavement Repair area wide		0.500	\$743,000	\$0	\$185,750				11/10/2022	STL					
207011	NI	Transit Capital	areawide	FY 2023 RTF - administrative vehicle		0.000	\$24,000	\$6,000	\$0				09/29/2023	STL					
Total For: Ionia						1.18	\$767,000	\$454,263	\$1,087,487										\$0
County: Ottawa																			
207042	CON	Leonard St	Leonard St from 88th Ave to 68th Ave	Asphalt overlay 1-1.5 inches, will include HMA resurfacing with the constru		2.810	\$718,000	\$73,179	\$488,821				03/10/2023	STL,EDD					
Total For: Ottawa						2.81	\$718,000	\$73,179	\$488,821										\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 12 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 8b																			
Total For:						4.65	\$2,207,860	\$540,682	\$2,820,564										\$0
Total For:						4.65	\$2,207,860	\$540,682	\$2,820,564										\$0
RTF: 9																			
Year: 2023																			
County: Alcona																			
205384	CON	F 41	F 41 from Lost Lake Road (Badger Road) to US 23	Asphalt Overlay		5.170	\$478,000	\$61,000	\$197,354	\$515,154	\$63,404	\$213,987	10/27/2022	STL,EDD					\$0
214584	CON	E Spruce Rd	from Hubbard Lake Rd to US 23	One Course Asphalt Overlay		5.530	\$272,734	\$30,970	\$284,353				01/06/2023	STL,EDD					
Total For:						10.70	\$750,734	\$91,970	\$481,707	\$515,154	\$63,404	\$213,987							\$0
County: Alpena																			
205307	CON	Spruce Rd	from Hubert Road to Nicholson Hill Road	Crush, Shape & Asphalt Resurfacing	ACC	0.000	\$595,299	\$0	\$0	\$595,299	\$0	\$0	07/13/2022	STL	\$0	\$0	\$0	10/31/2022	\$0
Total For:						0.00	\$595,299	\$0	\$0	\$595,299	\$0	\$0			\$0	\$0	\$0		\$0
County: Crawford																			
205309	CON	S Military Rd	from Fletcher Rd to 4 Mile Rd	Crush, Shape, and Asphalt Resurfacing		4.010	\$552,996	\$54,000	\$357,004				04/07/2023	STL,EDD					
Total For:						4.01	\$552,996	\$54,000	\$357,004										\$0
County: Montmorency																			
205339	CON	County Road 487	from County Road 489 to 650 ft. east of Morningstar Lake Road	Crush, Shape & Asphalt Resurfacing		1.600	\$533,241	\$57,205	\$66,291	\$610,765	\$67,886	\$80,229	11/01/2022	STL,EDD, HIC					\$0
217889	CON	County Road 612	from County Road 491 to Fish Lab Road	Permanent Pavement Marking		5.560	\$137,559	\$5,884	\$28,506				01/06/2023	STL,EDD					
Total For:						7.17	\$670,800	\$63,089	\$94,797	\$610,765	\$67,886	\$80,229							\$0
County: Oscoda																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date		
RTF: 9																					
Year: 2023																					
County: Oscoda																					
205344	CON	W Miller Rd	from .5 miles west of Townline Road to Richardson Road	Crush, Shape & Asphalt Resurfacing		1.950	\$561,319	\$54,000	\$86,330	\$505,072	\$48,613	\$77,655	12/09/2022	STL,EDD					\$0		
Total For:		Oscoda				1.95	\$561,319	\$54,000	\$86,330	\$505,072	\$48,613	\$77,655								\$0	
County: Otsego																					
205319	CON	Theisen Rd	from Hallock Road to N Townline Road	Crush, Shape and Asphalt Resurfacing		2.010	\$494,171	\$0	\$373,000				12/12/2022	STL							
Total For:		Otsego				2.01	\$494,171	\$0	\$373,000											\$0	
County: Presque Isle																					
205327	CON	County Road 451	from 666 feet west of E Hawks Hwy to Noffze Hwy	Crush, Shape and Asphalt Resurfacing		1.120	\$639,560	\$92,566	\$67,324				01/06/2023	STL,EDD							
Total For:		Presque Isle				1.12	\$639,560	\$92,566	\$67,324											\$0	
Total For:		2023				26.95	\$4,264,879	\$355,625	\$1,460,162	\$2,226,290	\$179,902	\$371,870				\$0	\$0			\$0	
Total For:		9				26.95	\$4,264,879	\$355,625	\$1,460,162	\$2,226,290	\$179,902	\$371,870				\$0	\$0	\$0			\$0

RTF:		10a																		
Year:		2023																		
County:		Antrim																		
214806	NI	Transit Capital	areawide	FY 2023 RTF - Equipment	0.000	\$60,000	\$15,000	\$0											09/29/2023	STL
Total For:		Antrim			0.00	\$60,000	\$15,000	\$0												\$0
County:		Charlevoix																		
214819	CON	Front St	Second Street to W. Main Street	Crush and Shape and Asphalt Resurfacing	0.450	\$199,400	\$0	\$49,850											03/10/2023	STL

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 14 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 10a																			
Year: 2023																			
County: Charlevoix																			
214823	NI	Transit Capital	Areawide	FY 2023 RTF - Admin vehicle purchase and facility improvements		0.000	\$276,802	\$69,200	\$0				09/29/2023	STL					
214824	NI	Transit Capital	areawide	FY 2023 RTF - Equipment		0.000	\$20,806	\$5,202	\$0				09/29/2023	STL					
Total For: Charlevoix						0.45	\$497,008	\$74,402	\$49,850										\$0
County: Emmet																			
215446	CON	E Hathaway Rd	N. Conway Road to Mink Road	Asphalt Reconstruction		1.510	\$638,975	\$86,225	\$73,519				03/10/2023	STL,EDD					
Total For: Emmet						1.51	\$638,975	\$86,225	\$73,519										\$0
County: Kalkaska																			
213087	CON	County Road 571 NE	Meyers Road to Grass Lake Road	Crush and Shape and Asphalt Resurfacing		1.000	\$609,177	\$72,747	\$100,000				02/10/2023	STL,EDD					
Total For: Kalkaska						1.00	\$609,177	\$72,747	\$100,000										\$0
Total For: 2023						2.96	\$1,805,160	\$248,374	\$223,369										\$0
Total For: 10a						2.96	\$1,805,160	\$248,374	\$223,369										\$0
RTF: 10b																			
Year: 2023																			
County: Manistee																			
206126	CON	Coates Hwy	from Coates Hwy (West) to No. 1 Road	Crush & Shape		1.990	\$670,000	\$88,070	\$79,430				12/09/2022	STL,EDD					
Total For: Manistee						1.99	\$670,000	\$88,070	\$79,430										\$0
County: Missaukee																			
206199	CON	S 8 Mile Rd	from North of Lotan Road to M-55	Reconstruction		3.920	\$772,197	\$0	\$693,049				02/10/2023	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 10b																			
Year: 2023																			
County: Missaukee																			
209768	NI	Transit Capital	areawide	FY2023 RTF - Equipment (Office Furniture)		0.000	\$8,000	\$2,000	\$0				09/29/2023	STL					
Total For: Missaukee						3.92	\$780,197	\$2,000	\$693,049										\$0
County: Wexford																			
209754	NI	Transit Capital	areawide	FY 2023 RTF - Bus Purchase		0.000	\$197,000	\$49,250	\$0				09/29/2023	STL					
215173	CON	W Wexford Ave	M-37 to North 17 Road	Crush and Shape and Asphalt Resurfacing		1.010	\$337,000	\$0	\$84,250				09/01/2023	STL					
Total For: Wexford						1.01	\$534,000	\$49,250	\$84,250										\$0
Total For: 2023						6.92	\$1,984,197	\$139,320	\$856,729										\$0
Total For: 10b						6.92	\$1,984,197	\$139,320	\$856,729										\$0

RTF: 10c																			
Year: 2023																			
County: Benzie																			
205709	NI	Transit Capital	areawide	FY 2023 RTF - Bus Replacement		0.000	\$76,400	\$19,100	\$0				09/29/2023	STL					
Total For: Benzie						0.00	\$76,400	\$19,100	\$0										\$0
County: Grand Traverse																			
205774	CON	Blackman Rd	from East County Line Road to South of Fenton Street	Asphalt Overlay over Chip Seal		4.730	\$0	\$73,771	\$747,485				01/06/2023	EDD					
209772	NI	Transit Capital	areawide	FY 2023 RTF - Computer/Computer Equipment		0.000	\$71,200	\$17,800	\$0				09/29/2023	STL					
209773	NI	Transit Capital	areawide	FY 2023 RTF - Computer/Computer Equipment		0.000	\$47,900	\$11,975	\$0				09/29/2023	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 16 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 10c																			
Year: 2023																			
Total For: Grand Traverse						4.73	\$119,100	\$103,546	\$747,485										\$0
County: Leelanau																			
215117	CON	Gallivan Rd	from CR 616 (Alpine Road) to SE Corner - Section 15	Two Course Asphalt Resurfacing		1.570	\$451,010	\$107,775	\$5,000				02/10/2023	STL,EDD					
Total For: Leelanau						1.57	\$451,010	\$107,775	\$5,000										\$0
Total For: 2023						6.29	\$646,510	\$230,421	\$752,485										\$0
Total For: 10c						6.29	\$646,510	\$230,421	\$752,485										\$0
RTF: 11																			
Year: 2023																			
County: Chippewa																			
206149	CON	Johnswood Rd	Johnswood Road from M-134 to Big Shoal Bay Rd. (Pine Lake Rd.)	Crush & Shape & Asphalt Resurfacing (GPA)		7.630	\$860,320	\$0	\$215,080				12/09/2022	STL					
206197	NI	Transit Capital	areawide	FY 2023 RTF - Maintenance Equipment		0.000	\$60,800	\$15,200	\$0				09/29/2023	STL					
215465	CON	County wide Fed Aid system	County-wide Federal Aid roadways	Pavement Marking		1.010	\$250,000	\$0	\$0				12/09/2022	STL					
Total For: Chippewa						8.64	\$1,171,120	\$15,200	\$215,080										\$0
County: Luce																			
206154	CON	County Road 403 North	County Road 403 North: M-28 to CR 466	Crush and Shape and Asphalt Resurfacing (GPA)		2.990	\$958,784	\$56,000	\$183,700				12/09/2022	STL,EDD					
Total For: Luce						2.99	\$958,784	\$56,000	\$183,700										\$0
County: Mackinac																			
206188	CON	Borgstrom Rd	H-40 north to County line	Asphalt Overlay (1-1.5 inches) ACC (GPA)		0.000	\$299,136	\$0	\$0	\$299,136	\$0	\$0	05/17/2022	STL	\$0	\$0	\$0	08/05/2022	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022
Page: 17 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 11																			
Year: 2023																			
Total For: Mackinac						0.00	\$299,136	\$0	\$0	\$299,136	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 2023						11.63	\$2,429,040	\$71,200	\$398,780	\$299,136	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 11						11.63	\$2,429,040	\$71,200	\$398,780	\$299,136	\$0	\$0			\$0	\$0	\$0		\$0
RTF: 12a																			
Year: 2023																			
County: Alger																			
205575	NI	Transit Capital	Area Wide	FY 2023 RTF- equipment		0.000	\$8,000	\$2,000	\$0				09/29/2023	STL					
205576	NI	Transit Capital	areawide	FY 2023 RTF - equipment		0.000	\$32,000	\$8,000	\$0				09/29/2023	STL					
205578	NI	Transit Capital	areawide	FY 2023 RTF - equipment		0.000	\$18,000	\$4,500	\$0				09/29/2023	STL					
209719	NI	Transit Capital	Area Wide	FY 2023 RTF- facilities		0.000	\$2,000	\$500	\$0				09/29/2023	STL					
Total For: Alger						0.00	\$60,000	\$15,000	\$0										\$0
County: Marquette																			
205631	NI	Transit Capital	areawide	FY 2023 RTF - Facility improvements		0.000	\$80,000	\$20,000	\$0				09/29/2023	STL					
Total For: Marquette						0.00	\$80,000	\$20,000	\$0										\$0
County: Schoolcraft																			
205684	CON	County Road 433	from US-2 north to Scharstrom/Faketty intersection	Road Rehabilitation		2.070	\$599,000	\$82,060	\$146,240	\$595,816	\$82,060	\$149,646	11/16/2022	STL,EDD					\$0
Total For: Schoolcraft						2.07	\$599,000	\$82,060	\$146,240	\$595,816	\$82,060	\$149,646							\$0
Total For: 2023						2.07	\$739,000	\$117,060	\$146,240	\$595,816	\$82,060	\$149,646							\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
Total For:		12a				2.07	\$739,000	\$117,060	\$146,240	\$595,816	\$82,060	\$149,646							\$0
RTF:	12b																		
Year:	2023																		
County:	Delta																		
205479	NI	Transit Capital	Area Wide	FY 2023 RTF - Equipment (bus tires)		0.000	\$1,440	\$360	\$0				09/29/2023	STL					
205837	NI	Transit Capital	areawide	FY 2023 RTF - Vehicle Replacement		0.000	\$25,000	\$6,250	\$0				09/29/2023	STL					
214984	CON	W Maple Ridge Rd	from M-35 to 3.82 miles west	One Course Asphalt Overlay	ACC	0.000	\$282,244	\$0	\$0	\$282,244	\$0	\$0	05/17/2022	STL	\$0	\$0	\$0		\$0
215213	CON	Robing Road/Saint Nicholas 31st Rd	Robbing Rd: Boney Falls to St Nicholas; St Nicholas: Robing Rd to M-35	One Course Asphalt Overlay	ACC	0.000	\$599,756	\$0	\$0	\$599,756	\$0	\$0	05/31/2022	STL	\$0	\$0	\$0	11/28/2022	\$0
Total For:		Delta				0.00	\$908,440	\$6,610	\$0	\$882,000	\$0	\$0			\$0	\$0	\$0		\$0
County:	Dickinson																		
205466	NI	Transit Capital	area wide	FY 2023 RTF - Equipment (tires)		0.000	\$2,000	\$500	\$0				09/29/2023	STL					
205467	NI	Transit Capital	area wide	FY 2023 RTF - Equipment (tire replacements)		0.000	\$7,680	\$1,920	\$0				09/29/2023	STL					
207481	NI	Transit Capital	Area Wide	FY 2023 RTF - Equipment (tires)		0.000	\$1,000	\$250	\$0				09/29/2023	STL					
216608	NI	Transit Capital	areawide	FY 2023 RTF - Facility improvements		0.000	\$10,000	\$2,500	\$0				09/29/2023	STL					
Total For:		Dickinson				0.00	\$20,680	\$5,170	\$0										\$0
County:	Menominee																		
215256	CON	County Road 354	from 100 feet west of Big Brook crossing to 100 feet east	Culvert Replacement - Road		0.030	\$201,000	\$0	\$60,523				03/10/2023	STL					
215258	CON	County Road 557	from 100 feet south of Crooked Creek crossing to 100 feet N	Culvert Replacement - Road		0.030	\$322,989	\$0	\$80,747				11/10/2022	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 19 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 12b																			
Year: 2023																			
County: Menominee																			
215263	CON	County Road 577	from County Road G-12 to County Road 356	Crush & Shape & Asphalt Resurfacing		2.170	\$474,011	\$217,540	\$0				11/10/2022	STL,EDD					
215457	CON	Various Routes	Various Routes	Multiple Course Chip Seal		0.770	\$153,981	\$0	\$58,052				01/06/2023	STL					
Total For: Menominee						3.00	\$1,151,981	\$217,540	\$199,322										\$0
Total For: 2023						3.00	\$2,081,101	\$229,320	\$199,322	\$882,000	\$0	\$0			\$0	\$0			\$0
Total For: 12b						3.00	\$2,081,101	\$229,320	\$199,322	\$882,000	\$0	\$0			\$0	\$0	\$0		\$0

RTF: 13a																			
Year: 2023																			
County: Baraga																			
130414	CON	Section 16 Rd	Section 16 Road From Plains One Course Asphalt Overlay Rd to M-28			3.320	\$300,000	\$0	\$75,000				11/10/2022	STL					
207518	CON	Portice Rd	Portice Rd from Skanee Road to Lower Skanee Road	Two Course Asphalt Resurfacing		2.000	\$0	\$49,703	\$350,297				11/10/2022	EDD					
207522	CON	Prison Camp Rd	Baraga Plains Road	Crush and Shape and Asphalt Resurfacing		4.550	\$155,000	\$0	\$790,000				11/10/2022	STL					
207523	CON	Imperial Heights Road	Imperial Heights Road from M-28 to Red Road	Crush and Shape and Asphalt Resurfacing		0.520	\$1,000	\$0	\$1,000				11/10/2022	STL					
207527	CON	Skanee Road	from 1.8 miles east of Townline Road thence easterly .9 miles	Crush & Shape & Asphalt Resurfacing		0.840	\$0	\$100,000	\$80,000				07/07/2023	EDD					
207531	CON	Plains Rd	Plains Road from Big Lake (Randolph Road) thence Northeasterly 3.1 miles	Aggregate Grade Lift and Asphalt Overlay		3.100	\$1,000	\$0	\$699,000				11/10/2022	STL					
Total For: Baraga						14.33	\$457,000	\$149,703	\$1,995,297										\$0
County: Houghton																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 13a																			
Year: 2023																			
County: Houghton																			
206719	CON	Traprock Valley Rd	Traprock Valley Road From Bootjack Rd to Gay Rd	One Course Asphalt Overlay		1.410	\$0	\$167,254	\$41,814				01/06/2023	EDD					
206734	CON	Lake Shore Rd	M-203 then north 1.10 miles	Crush and Shape and Asphalt Resurfacing		1.100	\$383,792	\$0	\$95,948				01/06/2023	STL					
206783	CON	Gay Rd	Gay Road from Traprock Valley Rd easterly 1.0 miles	One Course Asphalt Overlay		1.000	\$0	\$76,692	\$19,173				02/10/2023	EDD					
206787	OPS	Lake Front Rd	Countywide	Pavement Marking		0.000	\$19,000	\$0	\$0				02/01/2023	STL					
215592	CON	Traprock Valley Rd	Bootjack Road to Gay Road	One Course Asphalt Overlay		1.410	\$0	\$168,000	\$42,000				01/06/2023	EDD					
215597	CON	Lake Front Rd	County Wide	Pavement Marking		0.000	\$16,708	\$0	\$0				01/06/2023	STL					
216637	NI	Transit Capital	areawide	FY 2023 RTF - Computer/Computer Equipment		0.000	\$5,200	\$1,300	\$0				09/29/2023	STL					
216638	NI	Transit Capital	Areawide	FY 2023 RTF - Equipment (tires)		0.000	\$1,600	\$400	\$0				09/29/2023	STL					
Total For: Houghton						4.92	\$426,300	\$413,646	\$198,935										\$0
County: Keweenaw																			
206844	CON	Gay Lac La Belle Rd	Montgomery Point Road thence Southeast 2.5 miles	Crush and Shape and Asphalt Resurfacing		2.500	\$298,611	\$0	\$74,700				01/06/2023	STL					
Total For: Keweenaw						2.50	\$298,611	\$0	\$74,700										\$0
Total For: 2023						21.74	\$1,181,911	\$563,349	\$2,268,932										\$0
Total For: 13a						21.74	\$1,181,911	\$563,349	\$2,268,932										\$0

RTF: 13b
Year: 2023
County: Gogebic

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 21 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date	
RTF:		13b																		
Year:		2023																		
County:		Gogebic																		
206912	NI	Transit Capital	Area Wide	FY 2023 RTF - Bus Purchase		0.000	\$82,782	\$20,696	\$0				09/29/2023	STL						
214914	CON	Van Buskirk Rd	Midway Avenue thence southerly 1.96 miles.	Cold-In-Place Recycle & Asphalt Resurfacing		1.960	\$621,218	\$0	\$155,312	\$621,384	\$0	\$155,346	11/28/2022	STL					\$0	
Total For:		Gogebic				1.96	\$704,000	\$20,696	\$155,312	\$621,384	\$0	\$155,346								\$0
County:		Iron																		
207487	CON	Baumgartner Rd	Eden Drive to Snipe South.	Crush & Shape & Asphalt Resurfacing		1.450	\$425,873	\$0	\$106,468				03/10/2023	STL						
217836	CON	Main Ave	Gaastra/Caspian City Limit Thence East to East Gaastra City Limit	Crush & Shape & Asphalt Resurfacing		1.200	\$551,200	\$137,800	\$0				02/10/2023	STL,EDD						
Total For:		Iron				2.65	\$977,073	\$137,800	\$106,468											\$0
County:		Ontonagon																		
207298	CON	S Boundary Rd	2.7 miles south of CR107 to 5.4 miles south of CR107	Crush and Shape and Asphalt Resurfacing		2.700	\$887,280	\$0	\$221,820				03/10/2023	STL						
212002	NI	Transit Capital	areawide	FY 2023 RTF - Bus Replacement		0.000	\$65,600	\$16,400	\$0				09/29/2023	STL						
Total For:		Ontonagon				2.70	\$952,880	\$16,400	\$221,820											\$0
Total For:		2023				7.31	\$2,633,953	\$174,896	\$483,600	\$621,384	\$0	\$155,346								\$0
Total For:		13b				7.31	\$2,633,953	\$174,896	\$483,600	\$621,384	\$0	\$155,346								\$0

RTF: 14
Year: 2023
County: Lake

206239	NI	Transit Capital	areawide	FY 2023 RTF - Equipment		0.000	\$22,000	\$5,500	\$0				09/29/2023	STL					
--------	----	-----------------	----------	-------------------------	--	-------	----------	---------	-----	--	--	--	------------	-----	--	--	--	--	--

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 15, 2022

Page: 22 of 23

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF: 14																			
Year: 2023																			
County: Lake																			
209712	CON	W 8th St	from Michigan Avenue east to Baldwin Village limits	Crush and Shape and Asphalt resurfacing		0.470	\$509,820	\$0	\$127,455				10/07/2022	STL					
Total For: Lake						0.47	\$531,820	\$5,500	\$127,455										\$0
County: Mason																			
206658	CON	W Hawley Rd	Hawkey Rd Stiles to Gordon	Crush and Shape		0.520	\$469,000	\$70,650	\$130,350				10/07/2022	STL,EDD					
206674	CON	S Stiles Rd	Various fed aid routes in south half of county	Pavement markings		0.100	\$38,400	\$0	\$9,600				10/07/2022	STL					
215963	CON	W Iris Rd	from Pere Marquette Highway to S. Lakeshore Dr.	Crush and Shape and asphalt resurfacing		1.530	\$613,296	\$0	\$216,704				12/09/2022	STL					
Total For: Mason						2.14	\$1,120,696	\$70,650	\$356,654										\$0
County: Muskegon																			
205907	CON	Ravenna Rd	from Apple Ave to Bailey Road	Crush and shape and asphalt resurfacing		3.040	\$842,064	\$220,877	\$180,000				12/09/2022	STL,EDD, HIC					
Total For: Muskegon						3.04	\$842,064	\$220,877	\$180,000										\$0
County: Newaygo																			
214616	CON	Tulip Ave	Various county fed aid routes	chip seal various fed aid routes		0.520	\$927,242	\$0	\$231,811				10/12/2022	STL					
214779	CON	Echo Dr	over Robinson Creek	Bridge replacement		0.000	\$0	\$468,719	\$468,719				04/07/2023	EDD					
Total For: Newaygo						0.52	\$927,242	\$468,719	\$700,530										\$0
County: Oceana																			
206381	CON	S 192nd Ave	192nd/194th from Cleveland Rd to Garfield Rd	Crush and Shape and Asphalt Resurfacing		2.150	\$642,000	\$88,106	\$128,400				07/07/2023	STL,EDD					
215082	CON	126th Ave	from Monroe to Madison	Milling and one course overlay		0.990	\$217,482	\$183,535	\$140,821				01/06/2023	STL,EDD					
216032	NI	Transit Capital	areawide	FY 2023 RTF - Equipment		0.000	\$25,000	\$6,250	\$0				09/29/2023	STL					
Total For: Oceana						3.14	\$884,482	\$277,891	\$269,221										\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2023

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed State Amt	Local Amt	Fed Amt	Initial Obligation State Amt	Local Amt	Date	Funding Source	Fed Amt	Award State Amt	Local Amt	Date	Cost To Date
RTF:		14																	
Total For:		2023				9.31	\$4,306,304	\$1,043,637	\$1,633,860										\$0
Total For:		14				9.31	\$4,306,304	\$1,043,637	\$1,633,860										\$0
Grand Total:						304.370	\$57,116,101	\$6,988,383	\$22,518,635	\$9,088,244	\$751,507	\$1,495,547			\$218,230	\$54,557	\$15,235		\$0

Total Jobs Reported: 162

Preferences:

Report Name

Rural Task Force (RTF) Financial Status

Report Type

Statewide

Fiscal Year

2023

Job Type

Local, Multi-Modal

Phase Type

ALL

Phase Operational Status

Programmed, Active, Completed

Finance System

Local - EDD, STL, Multi-Modal - STL

Template

Local - STP - Rural/Flexible, TEDF Category D, Multi-Modal - Transit, Transit - STP - Rural - Flex

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.