

# **Rural Task Force Monthly Status Report**

January 16, 2024

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

## **Rural Task Force (RTF) Financial Report**

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on January 16, 2024. Any changes in JobNet made up to that date are reflected in the RTF Financial Report.

**Changes entered into JobNet after January 16, 2024, are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report, please contact your RPA representative or Brian Stark at, StarkB1@michigan.gov or (517) 582-4970. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

## **Summary of RPA Monthly Progress Report activity**

### **Southeast Michigan Council of Governments (SEMCOG)**

#### **RTF 1**

No activity reported for December.

### **Region 2 Planning Commission (R2PC)**

#### **RTF 2**

No activity reported for December.

**Southcentral Michigan Planning Council (SMPC)**

**RTF 3**

No meetings were held in December

**Southwest Michigan Planning Commission (SWMPC)**

**RTF 4**

No activity reported for December.

**Genesee-Lapeer -Shiawassee Region V Planning and Development Commission**

**RTF 5**

No activity reported for December.

**Tri-County Regional Planning Commission (TCRPC)**

**RTF 6**

No activity reported for December.

**East Michigan Council of Governments (EMCOG)**

**RTF 7a**

No activity reported for December.

**RTF 7b**

No activity reported for December.

**RTF 7c**

No activity reported for December.

**RTF 7d**

No activity reported for December.

**West Michigan Regional Planning Commission (WMRPC)**

**RTF 8a**

No activity reported for December.

**RTF 8b**

No activity reported for December.

**Northeast Michigan Council of Governments (NEMCOG)**

**RTF 9**

No activity reported for December.

**Networks Northwest**

**RTF 10a**

No activity reported for December.

**RTF 10b**

No activity reported for December.

**RTF 10c**

No activity reported for December.

**Eastern Upper Peninsula Regional Planning and Development Commission  
(EUPRPDC)**

**RTF 11**

No meetings were held in December

**Central Upper Peninsula Planning and Development Regional Commission  
(CUPPAD)**

**RTF 12a**

No activity reported for December.

**RTF 12b**

No activity reported for December.

**Western Upper Peninsula Planning & Development Regional Commission  
(WUPPDR)**

**RTF 13a**

No meetings were held in December

**RTF 13b**

A full task force meeting was held December 14<sup>th</sup>.

**West Michigan Shoreline Regional Development Commission (WMSRDC)**

**RTF 14**

No activity reported for December.



# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 1 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date					
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date	Fed Amt	State Amt	Local Amt	Date
<b>RTF: 1</b>																			
<b>Year: 2024</b>																			
<b>County: Livingston</b>																			
214368	CON	W Grand River Ave	At Cemetery Road Intersection	Center Left Turn Widening		0.860	\$913,981	\$251,233	\$228,495			07/01/2024	STL,EDD						
<b>Total For: Livingston</b>						<b>0.86</b>	<b>\$913,981</b>	<b>\$251,233</b>	<b>\$228,495</b>										
<b>County: St. Clair</b>																			
214978	CON	S Main St	from Downey Rd to Yale Rd	Mill and Resurface	ACC	0.000	\$615,274	\$0	\$0	\$615,274	\$0	\$0	03/22/2023	STL	\$0	\$0	\$0	06/20/2023	\$0
215187	CON	PARK Ave	from Main St to School Dr	Mill and Resurface		0.240	\$197,066	\$0	\$49,267				04/12/2024	STL					
215193	CON	Burtch Rd	from Wildcat Road to North Road	Mill and Resurface		2.600	\$364,136	\$0	\$91,034				01/05/2024	STL					
<b>Total For: St. Clair</b>						<b>2.84</b>	<b>\$1,176,476</b>	<b>\$0</b>	<b>\$140,301</b>	<b>\$615,274</b>	<b>\$0</b>	<b>\$0</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$0</b>
<b>County: Washtenaw</b>																			
209657	CON	Dexter Chelsea Rd	from Dancer to Parker	HMA road resurfacing		2.350	\$330,000	\$99,000	\$50,000	\$394,243	\$98,561	\$50	12/19/2023	STL,EDD					\$0
214983	NI	Jennings Rd	10 Jennings Rd., Whitmore Lake, MI 48189	EPE Surveys for Parking Facility		0.000	\$48,000	\$12,000	\$0				10/03/2023	STL					
215005	CON	North Territorial Rd	from Webster Church Road to Whitmore Lake Road	Milling & One Course Asphalt Overlay (GPA)		3.180	\$662,000	\$0	\$165,500				12/08/2023	STL					
<b>Total For: Washtenaw</b>						<b>5.53</b>	<b>\$1,040,000</b>	<b>\$111,000</b>	<b>\$215,500</b>	<b>\$394,243</b>	<b>\$98,561</b>	<b>\$50</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$0</b>
<b>Total For: 2024</b>						<b>9.23</b>	<b>\$3,130,457</b>	<b>\$362,233</b>	<b>\$584,296</b>	<b>\$1,009,517</b>	<b>\$98,561</b>	<b>\$50</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$0</b>
<b>Total For: 1</b>						<b>9.23</b>	<b>\$3,130,457</b>	<b>\$362,233</b>	<b>\$584,296</b>	<b>\$1,009,517</b>	<b>\$98,561</b>	<b>\$50</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$0</b>

<b>RTF: 2</b>																			
<b>Year: 2024</b>																			
<b>County: Hillsdale</b>																			
212353	CON	Camden Rd	from Tripp Road to Pittsford Road	Crush & Shape & Asphalt Resurfacing		2.010	\$935,000	\$263,726	\$130,260				05/03/2024	STL,EDD					
214997	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$10,000	\$2,500	\$0				09/30/2024	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 2 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date	
							Fed Amt	State Amt	Fed Amt	State Amt		Fed Amt	State Amt		Date
<b>RTF: 2</b>															
<b>Year: 2024</b>															
<b>Total For: Hillsdale</b>						<b>2.01</b>	<b>\$945,000</b>	<b>\$266,226</b>	<b>\$130,260</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>County: Jackson</b>															
211703	CON	Horton Rd	at Springbrook Road	Roundabout		0.460	\$442,025	\$0	\$49,114		06/07/2024	HSIP,STL			
216492	NI	Transit Capital	Area Wide	FY 2024 RTF - Van Purchase		0.000	\$104,000	\$26,000	\$0		09/30/2024	STL			
216522	CON	E High St	Various Roads	One Course Asphalt Overlay		0.380	\$1,158,000	\$154,998	\$134,502		10/02/2023	STL,EDD			
<b>Total For: Jackson</b>						<b>0.84</b>	<b>\$1,704,025</b>	<b>\$180,998</b>	<b>\$183,616</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>County: Lenawee</b>															
215602	CON	Deerfield Rd	from Rogers Highway to Deerfield Village	One Course Asphalt Overlay		7.010	\$616,560	\$0	\$154,140		04/05/2024	STL			
215632	NI	Transit Capital	Area Wide	FY24 RTF - Equipment		0.000	\$10,000	\$2,500	\$0		09/30/2024	STL			
215783	CON	S Blissfield Hwy	from Beagle Street to Holloway Road	One Course Asphalt Overlay		6.940	\$610,440	\$0	\$152,610		02/09/2024	STL			
<b>Total For: Lenawee</b>						<b>13.96</b>	<b>\$1,237,000</b>	<b>\$2,500</b>	<b>\$306,750</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Total For: 2024</b>						<b>16.80</b>	<b>\$3,886,025</b>	<b>\$449,724</b>	<b>\$620,626</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Total For: 2</b>						<b>16.80</b>	<b>\$3,886,025</b>	<b>\$449,724</b>	<b>\$620,626</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>

<b>RTF: 3</b>															
<b>Year: 2024</b>															
<b>County: Barry</b>															
216333	CON	Countywide	Various Roads	Single Course Asphalt Overlay		0.610	\$1,293,052	\$0	\$323,263		11/09/2023	STL			
<b>Total For: Barry</b>						<b>0.61</b>	<b>\$1,293,052</b>	<b>\$0</b>	<b>\$323,263</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>County: Branch</b>															
216403	CON	Countywide	Countywide	Milling and One Course Asphalt Overlay		0.500	\$664,000	\$101,000	\$65,000		07/12/2024	STL,EDD			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 3 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
<b>RTF: 3</b>																			
<b>Year: 2024</b>																			
<b>Total For: Branch</b>						<b>0.50</b>	<b>\$664,000</b>	<b>\$101,000</b>	<b>\$65,000</b>					<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		
<b>County: Calhoun</b>																			
215826	CON	R Dr S	West County Line to 1 1/2 Mile Road	Crush and Shape and Asphalt Resurfacing		1.500	\$745,948	\$0	\$186,487	\$760,611	\$0	\$190,153	10/16/2023	STL	\$676,995	\$0	\$169,249	\$0	
<b>Total For: Calhoun</b>						<b>1.50</b>	<b>\$745,948</b>	<b>\$0</b>	<b>\$186,487</b>	<b>\$760,611</b>	<b>\$0</b>	<b>\$190,153</b>				<b>\$676,995</b>	<b>\$0</b>	<b>\$169,249</b>	<b>\$0</b>
<b>County: Kalamazoo</b>																			
216404	CON	Mercury Dr	MN Avenue to E. Michigan	One Course Asphalt Overlay		1.940	\$373,842	\$162,603	\$0				01/05/2024	STL,EDD					
<b>Total For: Kalamazoo</b>						<b>1.94</b>	<b>\$373,842</b>	<b>\$162,603</b>	<b>\$0</b>							<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>County: St. Joseph</b>																			
216317	CON	N Angling Rd	Major Road to Butler Road, and N. Angling Road to Nottawa Road	Crush and Shape and Asphalt Resurfacing		5.090	\$872,493	\$0	\$327,507				01/05/2024	STL					
<b>Total For: St. Joseph</b>						<b>5.09</b>	<b>\$872,493</b>	<b>\$0</b>	<b>\$327,507</b>							<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>Total For: 2024</b>						<b>9.64</b>	<b>\$3,949,335</b>	<b>\$263,603</b>	<b>\$902,257</b>	<b>\$760,611</b>	<b>\$0</b>	<b>\$190,153</b>				<b>\$676,995</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Total For: 3</b>						<b>9.64</b>	<b>\$3,949,335</b>	<b>\$263,603</b>	<b>\$902,257</b>	<b>\$760,611</b>	<b>\$0</b>	<b>\$190,153</b>				<b>\$676,995</b>	<b>\$0</b>	<b>\$169,249</b>	<b>\$0</b>

<b>RTF: 4</b>																		
<b>Year: 2024</b>																		
<b>County: Berrien</b>																		
216289	CON	S Red Arrow Hwy	Berrien St to Lakeshore Dr	Mill and HMA resurfacing, 4 to AC 2 lane conversion, non-motorized path		2.660	\$921,770	\$237,351	\$2,940,100				03/08/2024	STL,EDD				
<b>Total For: Berrien</b>						<b>2.66</b>	<b>\$921,770</b>	<b>\$237,351</b>	<b>\$2,940,100</b>							<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>County: Cass</b>																		
207184	CON	Dailey Rd	Pine Lake Street to Coulter Street	Mill and one course non-structural overlay		0.750	\$0	\$28,896	\$127,604				02/23/2024	EDD				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 4 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
<b>RTF: 4</b>																	
<b>Year: 2024</b>																	
<b>County: Cass</b>																	
216337	CON	W State St	West Village limits of Cassopolis to Broadway St. (M-60)	Reconstruction		0.380	\$324,167	\$31,105	\$139,728	\$390,799	\$0	\$173,457	10/30/2023	STL,EDD			\$0
218476	CON	Gumwood Rd	Gumwood and Redfield Intersection	Realignment of Gumwood Rd. AC		0.400	\$360,071	\$0	\$804,929				11/30/2023	STL,STU			
220386	NI	Transit Capital	Areawide	FY 2024 RTF - Communication Equipment		0.000	\$20,000	\$5,000	\$0				09/30/2024	STL			
<b>Total For: Cass</b>						<b>1.53</b>	<b>\$704,238</b>	<b>\$65,001</b>	<b>\$1,072,261</b>	<b>\$390,799</b>	<b>\$0</b>	<b>\$173,457</b>					<b>\$0</b>
<b>County: Van Buren</b>																	
216331	CON	E Van Buren St	State Street (M-40) to Hughson Court	Reconstruction		0.480	\$676,975	\$48,386	\$334,426	\$744,674	\$48,386	\$299,239	12/12/2023	STL,EDD			\$0
216342	CON	S Paw Paw St	South Village Limits to Bangor Rd.	Mill and overlay		0.940	\$355,337	\$17,859	\$141,827				12/05/2023	STL,EDD			
<b>Total For: Van Buren</b>						<b>1.41</b>	<b>\$1,032,312</b>	<b>\$66,245</b>	<b>\$476,253</b>	<b>\$744,674</b>	<b>\$48,386</b>	<b>\$299,239</b>					<b>\$0</b>
<b>Total For: 2024</b>						<b>5.60</b>	<b>\$2,658,320</b>	<b>\$368,597</b>	<b>\$4,488,614</b>	<b>\$1,135,473</b>	<b>\$48,386</b>	<b>\$472,696</b>					<b>\$0</b>
<b>Total For: 4</b>						<b>5.60</b>	<b>\$2,658,320</b>	<b>\$368,597</b>	<b>\$4,488,614</b>	<b>\$1,135,473</b>	<b>\$48,386</b>	<b>\$472,696</b>					<b>\$0</b>
<b>RTF: 5</b>																	
<b>Year: 2024</b>																	
<b>County: Lapeer</b>																	
206901	CON	Otter Lake Rd	from M-24 to the East Village Limits of Otter Lake	Milling and Two Course Asphalt Resurfacing		6.890	\$1,018,800	\$101,316	\$1,990,384				12/05/2023	STL,EDD			
215534	NI	Transit Capital	Areawide	FY 2024 5311 RTF Transit Capital		0.000	\$113,200	\$28,895	\$0				09/30/2024	STL			
<b>Total For: Lapeer</b>						<b>6.89</b>	<b>\$1,132,000</b>	<b>\$130,211</b>	<b>\$1,990,384</b>								<b>\$0</b>
<b>County: Shiawassee</b>																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 5 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
<b>RTF: 5</b>																			
<b>Year: 2024</b>																			
<b>County: Shiawassee</b>																			
215477	CON	N Carland Rd	from Henderson Rd. to Collins Rd.	Asphalt Reconstruction		2.500	\$813,627	\$141,421	\$150,752				02/02/2024	STL,EDD					
215535	NI	Transit Capital	Areawide	FY 2024 5311 RTF Transit Capital		0.000	\$89,900	\$24,419	\$0				09/30/2024	STL					
<b>Total For: Shiawassee</b>						<b>2.50</b>	<b>\$903,527</b>	<b>\$165,840</b>	<b>\$150,752</b>									<b>\$0</b>	<b>\$0</b>
<b>Total For: 2024</b>						<b>9.39</b>	<b>\$2,035,527</b>	<b>\$296,051</b>	<b>\$2,141,136</b>									<b>\$0</b>	<b>\$0</b>
<b>Total For: 5</b>						<b>9.39</b>	<b>\$2,035,527</b>	<b>\$296,051</b>	<b>\$2,141,136</b>									<b>\$0</b>	<b>\$0</b>
<b>RTF: 6</b>																			
<b>Year: 2024</b>																			
<b>County: Clinton</b>																			
207016	CON	Welling Rd	Welling Road from Maple Rapids Road to French Road	Welling Rd: Two Course Asphalt	ACC	0.000	\$580,000	\$0	\$0	\$580,000	\$0	\$0	01/31/2023	STL	\$0	\$0	\$0	05/04/2023	\$0
215989	CON	S Chandler Rd	from Parks Road to M-21	Road Rehabilitation		2.010	\$480,000	\$0	\$120,000				01/05/2024	STL					
<b>Total For: Clinton</b>						<b>2.01</b>	<b>\$1,060,000</b>	<b>\$0</b>	<b>\$120,000</b>	<b>\$580,000</b>	<b>\$0</b>	<b>\$0</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$0</b>
<b>County: Ingham</b>																			
219203	CON	Holt Rd	US-127 to Okemos Road	Road rehabilitation - concrete pavement rubblize & asphalt resurfacing	AC	2.320	\$1,446,572	\$0	\$724,143	\$1,779,519	\$0	\$444,880	12/27/2023	STL					
<b>Total For: Ingham</b>						<b>2.32</b>	<b>\$1,446,572</b>	<b>\$0</b>	<b>\$724,143</b>	<b>\$1,779,519</b>	<b>\$0</b>	<b>\$444,880</b>							<b>\$0</b>
<b>Total For: 2024</b>						<b>4.33</b>	<b>\$2,506,572</b>	<b>\$0</b>	<b>\$844,143</b>	<b>\$2,359,519</b>	<b>\$0</b>	<b>\$444,880</b>			<b>\$0</b>	<b>\$0</b>			<b>\$0</b>
<b>Total For: 6</b>						<b>4.33</b>	<b>\$2,506,572</b>	<b>\$0</b>	<b>\$844,143</b>	<b>\$2,359,519</b>	<b>\$0</b>	<b>\$444,880</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$0</b>
<b>RTF: 7a</b>																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.







# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 6 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date
<b>RTF: 7a</b>															
<b>Year: 2024</b>															
<b>County: Huron</b>															
217911	CON	N Verona Rd	from M-53 to M-142 and from One Course Asphalt Overlay Rapson Road and Kinde Road			9.550	\$1,013,345	\$105,000	\$227,655			01/08/2024	STL,EDD		
<b>Total For: Huron</b>						<b>9.55</b>	<b>\$1,013,345</b>	<b>\$105,000</b>	<b>\$227,655</b>					<b>\$0</b>	
<b>County: Sanilac</b>															
216764	NI	Transit Capital	Area Wide	FY 2024 RTF - Bus Support Equipment & Facilities		0.000	\$14,940	\$3,735	\$0			09/30/2024	STL		
218263	CON	Black River St	Blackriver Street from Orange Street to Brush Street	Milling and One Course Asphalt Overlay		0.450	\$240,000	\$0	\$60,000			01/05/2024	STL		
220432	CON	Maple Grove Rd	Maplegrove Rd from Deckerville to Bay City Fosterville	Asphalt Overlay over Chip Seal			\$866,808	\$166,250	\$1,073,029			01/05/2024	STL,EDD		
<b>Total For: Sanilac</b>						<b>0.45</b>	<b>\$1,121,748</b>	<b>\$169,985</b>	<b>\$1,133,029</b>					<b>\$0</b>	
<b>County: Tuscola</b>															
215506	CON	Cemetery Rd	from Cass City Village Limits to Huron County Line Road	One Course Asphalt Overlay		4.260	\$482,454	\$33,546	\$129,000			11/09/2023	STL,EDD		
215507	CON	S Hurds Corner Rd	from M-46 to Bevens	One Course Asphalt Overlay		3.020	\$304,880	\$0	\$151,120			11/09/2023	STL		
215508	CON	S Hurds Corner Rd	from Bevens Road to Deckerville Road	One Course Asphalt Overlay		3.950	\$145,266	\$329,934	\$118,800			11/09/2023	EDD,STL		
219713	CON	Washington St	Washington Street from M-46 to Walnut Street	Crush and Shape and Asphalt Resurfacing		0.180	\$252,400	\$0	\$143,450			12/08/2023	STL		
<b>Total For: Tuscola</b>						<b>11.42</b>	<b>\$1,185,000</b>	<b>\$363,480</b>	<b>\$542,370</b>					<b>\$0</b>	
<b>Total For: 2024</b>						<b>21.42</b>	<b>\$3,320,093</b>	<b>\$638,465</b>	<b>\$1,903,054</b>					<b>\$0</b>	
<b>Total For: 7a</b>						<b>21.42</b>	<b>\$3,320,093</b>	<b>\$638,465</b>	<b>\$1,903,054</b>					<b>\$0</b>	

RTF: 7b

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 7 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
<b>RTF:</b>		<b>7b</b>																
<b>Year:</b>		<b>2024</b>																
<b>County:</b>		<b>Bay</b>																
219984	CON	W Midland Rd	Auburn City Limits to Seven Mile Road	Mill and one course overlay	AC	0.890	\$21,355	\$0	\$178,645				01/05/2024	STL				
219998	CON	N Pine Rd	Cass Avenue to Youngs Ditch	Milling & One Course Asphalt Overlay		0.990	\$134,320	\$0	\$33,580				11/09/2023	STL				
219999	CON	Freeland Rd	Mackinaw Rd to M-84	Milling & One Course Asphalt Overlay		1.030	\$144,560	\$0	\$36,140				02/09/2024	STL				
220002	CON	E Parish Rd	Fraser Road to M-13	Milling & One Course Asphalt Overlay		1.980	\$284,720	\$0	\$71,180				11/09/2023	STL				
220007	CON	W Midland Rd	Auburn City Limits to Seven Mile Road	Mill and one course overlay		0.690	\$70,800	\$0	\$17,700				01/05/2024	STL				
<b>Total For:</b>		<b>Bay</b>				<b>5.58</b>	<b>\$655,755</b>	<b>\$0</b>	<b>\$337,245</b>									<b>\$0</b>
<b>County:</b>		<b>Gratiot</b>																
218027	CON	E Washington Rd	Washington Road from Baldwin Road to Barry Road	One Course Asphalt Overlay		6.000	\$654,136	\$335,121	\$0				02/09/2024	STL,EDD				
<b>Total For:</b>		<b>Gratiot</b>				<b>6.00</b>	<b>\$654,136</b>	<b>\$335,121</b>	<b>\$0</b>									<b>\$0</b>
<b>County:</b>		<b>Saginaw</b>																
215492	CON	Dixie Highway	Birch Run Road to Junction Road	Milling and Two Course Asphalt Resurfacing	ACC	0.000	\$1,191,506	\$0	\$0	\$1,191,506	\$0	\$0	08/25/2023	STL	\$0	\$0	\$0	\$0
220001	CON	W Munger Rd	Pine Road to M-15	Milling & One Course Asphalt Overlay		1.490	\$185,440	\$0	\$46,360				11/09/2023	STL				
<b>Total For:</b>		<b>Saginaw</b>				<b>1.49</b>	<b>\$1,376,946</b>	<b>\$0</b>	<b>\$46,360</b>	<b>\$1,191,506</b>	<b>\$0</b>	<b>\$0</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Total For:</b>		<b>2024</b>				<b>13.07</b>	<b>\$2,686,837</b>	<b>\$335,121</b>	<b>\$383,605</b>	<b>\$1,191,506</b>	<b>\$0</b>	<b>\$0</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Total For:</b>		<b>7b</b>				<b>13.07</b>	<b>\$2,686,837</b>	<b>\$335,121</b>	<b>\$383,605</b>	<b>\$1,191,506</b>	<b>\$0</b>	<b>\$0</b>			<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>

**RTF:** 7c  
**Year:** 2024  
**County:** Clare

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 8 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation		Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt		Local Amt	Fed Amt	State Amt	
<b>RTF: 7c</b>																
<b>Year: 2024</b>																
<b>County: Clare</b>																
219377	CON	E Colonville Rd	Eberhart Avenue to Brand Avenue	Crush and Shape and Asphalt Resurfacing		3.180	\$675,000	\$72,000	\$816,635			03/08/2024	STL,EDD			
<b>Total For: Clare</b>						<b>3.18</b>	<b>\$675,000</b>	<b>\$72,000</b>	<b>\$816,635</b>					<b>\$0</b>		<b>\$0</b>
<b>County: Gladwin</b>																
214534	CON	N Hockaday Rd	Various Locations	County Wide Chip Seal		0.980	\$563,000	\$0	\$137,000			01/02/2024	STL			
<b>Total For: Gladwin</b>						<b>0.98</b>	<b>\$563,000</b>	<b>\$0</b>	<b>\$137,000</b>					<b>\$0</b>		<b>\$0</b>
<b>County: Isabella</b>																
214145	CON	Pere Marquette Rd	from US10BR to Loomis Road	Milling & One Course Asphalt Overlay		0.080	\$618,079	\$0	\$250,705			01/11/2024	STL			
220306	CON	N Loomis Rd	from Pere Marquette Road to North of Herrick Road	Crush and Shape and Asphalt Resurfacing		0.630	\$0	\$354,207	\$88,551			01/11/2024	EDD,STL			
220307	NI	Transit Capital	Area Wide	FY 2024 RTF - Bus Rolling Stock			\$165,200	\$41,300	\$0			09/30/2024	STL			
<b>Total For: Isabella</b>						<b>0.71</b>	<b>\$783,279</b>	<b>\$395,507</b>	<b>\$339,256</b>					<b>\$0</b>		<b>\$0</b>
<b>County: Midland</b>																
215638	CON	Multiple Locations	7th Street, Webster Street, Shaffer Rd, Eastman Rd, 7 Mile Rd, Wackerly Rd	Milling and Two Course Asphalt Resurfacing		5.270	\$727,000	\$86,266	\$161,734			01/05/2024	STL,EDD			
<b>Total For: Midland</b>						<b>5.27</b>	<b>\$727,000</b>	<b>\$86,266</b>	<b>\$161,734</b>					<b>\$0</b>		<b>\$0</b>
<b>Total For: 2024</b>						<b>10.14</b>	<b>\$2,748,279</b>	<b>\$553,773</b>	<b>\$1,454,625</b>					<b>\$0</b>		<b>\$0</b>
<b>Total For: 7c</b>						<b>10.14</b>	<b>\$2,748,279</b>	<b>\$553,773</b>	<b>\$1,454,625</b>					<b>\$0</b>		<b>\$0</b>

**RTF: 7d**  
**Year: 2024**  
**County: Arenac**

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 9 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
<b>RTF:</b>		<b>7d</b>																	
<b>Year:</b>		<b>2024</b>																	
<b>County:</b>		<b>Arenac</b>																	
214862	NI	Transit Capital	Area Wide	FY 2024 RTF - Equipment		0.000	\$17,000	\$4,250	\$0				09/30/2024	STL					
219323	CON	N Tonkey Rd	Tonkey Road from US-23 to Twining Road	One Course Asphalt Overlay		4.390	\$505,000	\$112,000	\$33,000	\$488,559	\$108,352	\$31,946	11/01/2023	STL,EDD	\$431,361	\$95,667	\$28,206	\$0	
<b>Total For:</b>		<b>Arenac</b>				<b>4.39</b>	<b>\$522,000</b>	<b>\$116,250</b>	<b>\$33,000</b>	<b>\$488,559</b>	<b>\$108,352</b>	<b>\$31,946</b>			<b>\$431,361</b>	<b>\$95,667</b>	<b>\$28,206</b>	<b>\$0</b>	
<b>County:</b>		<b>Iosco</b>																	
215478	CON	N Sand Lake Rd	Various Locations Iosco County	Two Course Asphalt Resurfacing		3.370	\$460,000	\$0	\$115,000				02/09/2024	STL					
215486	NI	Transit Capital	Area Wide	FY 2024 RTF - Facility Improvements		0.000	\$40,000	\$10,000	\$0				09/30/2024	STL					
<b>Total For:</b>		<b>Iosco</b>				<b>3.37</b>	<b>\$500,000</b>	<b>\$10,000</b>	<b>\$115,000</b>										<b>\$0</b>
<b>County:</b>		<b>Ogemaw</b>																	
215827	NI	Transit Capital	Area Wide	FY 2024 RTF - Facility improvements (Heating system replacement)		0.000	\$40,000	\$10,000	\$0				09/30/2024	STL					
<b>Total For:</b>		<b>Ogemaw</b>				<b>0.00</b>	<b>\$40,000</b>	<b>\$10,000</b>	<b>\$0</b>										<b>\$0</b>
<b>County:</b>		<b>Roscommon</b>																	
215511	NI	Transit Capital	Area Wide	FY 2024 RTF - Bus purchase		0.000	\$89,100	\$22,275	\$0				09/30/2024	STL					
215887	CON	Old M 76	from Madison Street to South Street	Single Course Chip Seal		11.770	\$305,900	\$0	\$180,100	\$305,900	\$0	\$297,027	11/06/2023	STL	\$405,513	\$0	\$101,378	\$0	
219319	CON	Greenwood Rd	Maple Valley Road to Matthews Road	One Course Asphalt Overlay		3.020	\$118,000	\$0	\$282,000	\$118,000	\$0	\$294,633	11/06/2023	STL	\$288,474	\$0	\$72,118	\$0	
<b>Total For:</b>		<b>Roscommon</b>				<b>14.79</b>	<b>\$513,000</b>	<b>\$22,275</b>	<b>\$462,100</b>	<b>\$423,900</b>	<b>\$0</b>	<b>\$591,660</b>			<b>\$693,987</b>	<b>\$0</b>	<b>\$173,497</b>	<b>\$0</b>	
<b>Total For:</b>		<b>2024</b>				<b>22.55</b>	<b>\$1,575,000</b>	<b>\$158,525</b>	<b>\$610,100</b>	<b>\$912,459</b>	<b>\$108,352</b>	<b>\$623,605</b>			<b>\$1,125,348</b>	<b>\$95,667</b>	<b>\$173,497</b>	<b>\$0</b>	
<b>Total For:</b>		<b>7d</b>				<b>22.55</b>	<b>\$1,575,000</b>	<b>\$158,525</b>	<b>\$610,100</b>	<b>\$912,459</b>	<b>\$108,352</b>	<b>\$623,605</b>			<b>\$1,125,348</b>	<b>\$95,667</b>	<b>\$201,703</b>	<b>\$0</b>	

**RTF:** 8a

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 10 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Fed Amt	State Amt		Local Amt	Fed Amt	State Amt		Local Amt
<b>RTF: 8a</b>																
<b>Year: 2024</b>																
<b>County: Mecosta</b>																
209889	NI	Transit Capital	Areawide	FY2024 RTF - Bus Purchase		0.000	\$72,000	\$18,000	\$0		09/30/2024	STL				
<b>Total For: Mecosta</b>						<b>0.00</b>	<b>\$72,000</b>	<b>\$18,000</b>	<b>\$0</b>							<b>\$0</b>
<b>County: Montcalm</b>																
220276	CON	N Crystal Rd	from CR530 (McBride Rd) to the North County Line	One Course Asphalt Overlay (GPA)		5.980	\$1,376,828	\$0	\$345,000		04/12/2024	STL				
220291	CON	W Cannonsville Rd	from US-131 to CR599 (Federal Rd)	Milling & One Course Asphalt Overlay (GPA)		1.240	\$0	\$182,063	\$0		01/05/2024	EDD				
<b>Total For: Montcalm</b>						<b>7.22</b>	<b>\$1,376,828</b>	<b>\$182,063</b>	<b>\$345,000</b>							<b>\$0</b>
<b>County: Osceola</b>																
217741	CON	220th Ave/Patterson St	Upton St. to US-10	Asphalt Reconstruction		0.790	\$701,012	\$0	\$942,588		01/05/2024	STL				
<b>Total For: Osceola</b>						<b>0.79</b>	<b>\$701,012</b>	<b>\$0</b>	<b>\$942,588</b>							<b>\$0</b>
<b>Total For: 2024</b>						<b>8.01</b>	<b>\$2,149,840</b>	<b>\$200,063</b>	<b>\$1,287,588</b>							<b>\$0</b>
<b>Total For: 8a</b>						<b>8.01</b>	<b>\$2,149,840</b>	<b>\$200,063</b>	<b>\$1,287,588</b>							<b>\$0</b>
<b>RTF: 8b</b>																
<b>Year: 2024</b>																
<b>County: Allegan</b>																
217831	CON	142nd Ave	142nd Ave from 23rd St to US-131	Milling & One Course Asphalt Overlay (GPA)		5.000	\$1,483,000	\$174,746	\$200,000		01/05/2024	STL,EDD				
218306	NI	Transit Capital	Areawide	FY 2024 RTF - Facility Improvements		0.000	\$200,000	\$50,000	\$0		09/30/2024	STL				
220295	NI	Transit Capital	areawide	FY 2024 RTF - Communication Equipment		0.000	\$2,560	\$640	\$0		09/30/2024	STL				
<b>Total For: Allegan</b>						<b>5.00</b>	<b>\$1,685,560</b>	<b>\$225,386</b>	<b>\$200,000</b>							<b>\$0</b>
<b>County: Ionia</b>																

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 11 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
<b>RTF: 8b</b>																			
<b>Year: 2024</b>																			
<b>County: Ionia</b>																			
211805	CON	Main St	Bridge Street to East Village Limits	Road Capital Preventative Maintenance		0.810	\$301,600	\$75,400	\$0				12/08/2023	STL,EDD					
212056	NI	Transit Capital	Areawide	FY 2024 RTF - Facility improvements		0.000	\$25,000	\$6,250	\$0				09/30/2024	STL					
218311	CON	Feuerstein Rd	Feuerstein Rd from Potters Rd to Richmond Rd	Crush & Shape & Asphalt Resurfacing (GPA)		1.500	\$619,400	\$0	\$256,937				10/06/2023	STL					
<b>Total For: Ionia</b>						<b>2.31</b>	<b>\$946,000</b>	<b>\$81,650</b>	<b>\$256,937</b>										<b>\$0</b>
<b>County: Ottawa</b>																			
214813	CON	Fillmore St	96th Avenue to 72nd Avenue	Milling and Two Course Asphalt Overlay		3.050	\$843,000	\$72,752	\$882,000				03/08/2024	STL,EDD					
<b>Total For: Ottawa</b>						<b>3.05</b>	<b>\$843,000</b>	<b>\$72,752</b>	<b>\$882,000</b>										<b>\$0</b>
<b>Total For: 2024</b>						<b>10.36</b>	<b>\$3,474,560</b>	<b>\$379,788</b>	<b>\$1,338,937</b>										<b>\$0</b>
<b>Total For: 8b</b>						<b>10.36</b>	<b>\$3,474,560</b>	<b>\$379,788</b>	<b>\$1,338,937</b>										<b>\$0</b>
<b>RTF: 9</b>																			
<b>Year: 2024</b>																			
<b>County: Alcona</b>																			
214558	CON	N Hubbard Lake Rd	from Ritchie Rd to north Township line	One Course Asphalt Overlay		5.010	\$437,113	\$104,623	\$126,011				01/05/2024	STL,EDD					
214581	CON	W Bamfield Rd	from AuSable Rd to Demotte Rd	One Course Asphalt Overlay		1.460	\$126,500	\$0	\$55,854				01/05/2024	STL					
<b>Total For: Alcona</b>						<b>6.47</b>	<b>\$563,613</b>	<b>\$104,623</b>	<b>\$181,865</b>										<b>\$0</b>
<b>County: Alpena</b>																			
205307	CON	Spruce Rd	from Hubert Road to Nicholson Hill Road	Crush, Shape & Asphalt Resurfacing	ACC	0.000	\$262,022	\$0	\$0	\$262,022	\$0	\$0	07/13/2022	STL	\$0	\$0	\$0	10/31/2022	\$0
211778	CON	Airport Rd	from M-32 north for .7 miles	Crush, Shape & Asphalt Resurfacing		0.700	\$268,091	\$101,774	\$0	\$0	\$77,864	\$0	10/31/2023	STL,EDD					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 12 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date
<b>RTF: 9</b>															
<b>Year: 2024</b>															
<b>Total For: Alpena</b>						<b>0.70</b>	<b>\$530,113</b>	<b>\$101,774</b>	<b>\$0</b>	<b>\$262,022</b>	<b>\$77,864</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>County: Cheboygan</b>															
214611	CON	S Straits Hwy	from Hackwood Rd to Berry Creek Rd	Crush & Shape & Asphalt Resurfacing		2.110	\$741,068	\$126,959	\$89,096				01/05/2024	STL,EDD	
<b>Total For: Cheboygan</b>						<b>2.11</b>	<b>\$741,068</b>	<b>\$126,959</b>	<b>\$89,096</b>						<b>\$0</b>
<b>County: Crawford</b>															
211765	CON	W County Road 612	from I-75 to Hartwick Pines Road	Crush, Shape & Asphalt Resurfacing		3.700	\$529,547	\$103,584	\$401,869				04/12/2024	STL,EDD	
<b>Total For: Crawford</b>						<b>3.70</b>	<b>\$529,547</b>	<b>\$103,584</b>	<b>\$401,869</b>						<b>\$0</b>
<b>County: Montmorency</b>															
214644	CON	County Road 487	from 400 ft. east of Morningstar Lake Rd east for 1.5 miles	Crush, Shape & Asphalt Resurfacing		1.500	\$479,139	\$84,694	\$141,167				12/07/2023	STL,EDD	
<b>Total For: Montmorency</b>						<b>1.50</b>	<b>\$479,139</b>	<b>\$84,694</b>	<b>\$141,167</b>						<b>\$0</b>
<b>County: Oscoda</b>															
214652	CON	W Miller Rd	from 1611 feet east of Ruth Road to 1.5 miles west of County Road 489	Crush, Shape & Asphalt Resurfacing		2.810	\$510,079	\$67,320	\$75,600	\$458,984	\$60,583	\$68,046	12/14/2023	STL,EDD	\$0
<b>Total For: Oscoda</b>						<b>2.81</b>	<b>\$510,079</b>	<b>\$67,320</b>	<b>\$75,600</b>	<b>\$458,984</b>	<b>\$60,583</b>	<b>\$68,046</b>			<b>\$0</b>
<b>County: Otsego</b>															
116038	CON	Sparr Rd	from Marquardt Road to Sawyer Road	Crush, Shape and Asphalt Resurfacing		4.470	\$478,000	\$0	\$119,500				11/17/2023	STL	
<b>Total For: Otsego</b>						<b>4.47</b>	<b>\$478,000</b>	<b>\$0</b>	<b>\$119,500</b>						<b>\$0</b>
<b>County: Presque Isle</b>															
211763	NI	Transit Capital	Area Wide	FY2024 RTF - Bus Purchase		0.000	\$54,400	\$13,600	\$0				09/30/2024	STL	
211768	CON	County Road 451	from Wenzel Hwy to US 23	Crush, Shape & Asphalt Resurfacing		1.660	\$399,655	\$12,123	\$243,345				11/09/2023	STL,EDD	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 13 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date	
							Fed Amt	State Amt	Fed Amt	State Amt		Fed Amt	State Amt		Local Amt
<b>RTF: 9</b>															
<b>Year: 2024</b>															
<b>County: Presque Isle</b>															
211771	CON	638 Hwy	638 Hwy from Hawks westerly for 4 miles	Chip & Fog Seal		4.000	\$44,945	\$48,877	\$0		02/16/2024	EDD,STL			
<b>Total For: Presque Isle</b>						<b>5.66</b>	<b>\$499,000</b>	<b>\$74,600</b>	<b>\$243,345</b>					<b>\$0</b>	
<b>Total For: 2024</b>						<b>27.42</b>	<b>\$4,330,559</b>	<b>\$663,554</b>	<b>\$1,252,442</b>	<b>\$721,006</b>	<b>\$138,447</b>	<b>\$68,046</b>		<b>\$0</b>	
<b>Total For: 9</b>						<b>27.42</b>	<b>\$4,330,559</b>	<b>\$663,554</b>	<b>\$1,252,442</b>	<b>\$721,006</b>	<b>\$138,447</b>	<b>\$68,046</b>		<b>\$0</b>	
<b>RTF: 10a</b>															
<b>Year: 2024</b>															
<b>County: Antrim</b>															
214808	NI	Transit Capital	areawide	FY 2024 RTF - Alignment Machine		0.000	\$33,965	\$8,491	\$0		09/30/2024	STL			
220702	CON	W Eddy School Rd	Between Derenzey Road and M-66	Crush and Shape and Asphalt Resurfacing		6.660	\$597,000	\$0	\$150,000		02/09/2024	STL			
<b>Total For: Antrim</b>						<b>6.66</b>	<b>\$630,965</b>	<b>\$8,491</b>	<b>\$150,000</b>					<b>\$0</b>	
<b>County: Charlevoix</b>															
214821	CON	Sunset St	from East Jordan City Limits (Advance Road) to Division Street	Asphalt Reconstruction		0.740	\$396,000	\$0	\$99,000		01/05/2024	STL			
214825	NI	Transit Capital	Areawide	FY 24 RTF - Facility improvements (Ferry loading ramps repair/replacement)		0.000	\$154,000	\$38,500	\$0		09/30/2024	STL			
<b>Total For: Charlevoix</b>						<b>0.74</b>	<b>\$550,000</b>	<b>\$38,500</b>	<b>\$99,000</b>					<b>\$0</b>	
<b>County: Kalkaska</b>															
214831	NI	Transit Capital	Areawide	FY 2024 Bus Purchase Replacement		0.000	\$110,000	\$27,500	\$0		09/30/2024	STL			
220721	CON	County Road 571 NE	Meyers Road to County Road 612	Crush and Shape Resurfacing		1.000	\$0	\$130,985	\$523,940	\$0	\$130,985	\$0	01/11/2024	EDD	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.







# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 14 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
RTF: 10a																	
Year: 2024																	
Total For: Kalkaska						1.00	\$110,000	\$158,485	\$523,940	\$0	\$130,985	\$0					\$0
Total For: 2024						8.39	\$1,290,965	\$205,476	\$772,940	\$0	\$130,985	\$0					\$0
Total For: 10a						8.39	\$1,290,965	\$205,476	\$772,940	\$0	\$130,985	\$0					\$0
RTF: 10b																	
Year: 2024																	
County: Manistee																	
215147	CON	9 Mile Rd	from 1.67 Mile East of Yates Road to Marilla Road	Crush and Shape and Asphalt Resurfacing		2.060	\$669,780	\$149,256	\$126,494	\$690,837	\$150,987	\$127,908	12/27/2023	STL,EDD			\$0
Total For: Manistee						2.06	\$669,780	\$149,256	\$126,494	\$690,837	\$150,987	\$127,908					\$0
County: Wexford																	
215393	CON	S 37 Rd	from 13th Street to E 28 Road	Asphalt Overlay over Chip Seal		3.930	\$1,279,000	\$0	\$319,750				02/09/2024	STL			\$0
Total For: Wexford						3.93	\$1,279,000	\$0	\$319,750								\$0
Total For: 2024						5.99	\$1,948,780	\$149,256	\$446,244	\$690,837	\$150,987	\$127,908					\$0
Total For: 10b						5.99	\$1,948,780	\$149,256	\$446,244	\$690,837	\$150,987	\$127,908					\$0
RTF: 10c																	
Year: 2024																	
County: Benzie																	
214843	CON	N Manistee County Line Rd	from US-31 to Kurick Road	Single Course Chip Seal		6.210	\$419,600	\$55,000	\$83,920				04/12/2024	STL,EDD			\$0
214849	NI	Transit Capital	areawide	FY 2024 RTF - Bus Replacement		0.000	\$76,400	\$19,100	\$0				09/30/2024	STL			\$0
Total For: Benzie						6.21	\$496,000	\$74,100	\$83,920								\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 15 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt	Date		
<b>RTF:</b>		<b>10c</b>														
<b>Year:</b>		<b>2024</b>														
<b>County:</b>		<b>Grand Traverse</b>														
214801	NI	Transit Capital	Area Wide	FY 2024 RTF - Farebox System Replacement		0.000	\$72,600	\$18,150	\$0		09/30/2024	STL				
214814	CON	Fife Lake Rd	from Fife Lake North Village Limits to Twenty-Two Creek	Asphalt Overlay over Chip Seal		2.660	\$653,400	\$58,000	\$161,250		11/09/2023	STL,EDD				
214834	NI	Transit Capital	Area Wide	FY 2024 RTF - Farebox System Replacement		0.000	\$48,900	\$12,225	\$0		09/30/2024	STL				
<b>Total For:</b>		<b>Grand Traverse</b>				<b>2.66</b>	<b>\$774,900</b>	<b>\$88,375</b>	<b>\$161,250</b>							<b>\$0</b>
<b>County:</b>		<b>Leelanau</b>														
214837	CON	Omena Rd	from County Road 637 to County Road 633	Crush and Shape and Asphalt Resurfacing		1.720	\$440,100	\$0	\$110,025		02/09/2024	STL				
<b>Total For:</b>		<b>Leelanau</b>				<b>1.72</b>	<b>\$440,100</b>	<b>\$0</b>	<b>\$110,025</b>							<b>\$0</b>
<b>Total For:</b>		<b>2024</b>				<b>10.60</b>	<b>\$1,711,000</b>	<b>\$162,475</b>	<b>\$355,195</b>							<b>\$0</b>
<b>Total For:</b>		<b>10c</b>				<b>10.60</b>	<b>\$1,711,000</b>	<b>\$162,475</b>	<b>\$355,195</b>							<b>\$0</b>

<b>RTF:</b>		<b>11</b>														
<b>Year:</b>		<b>2024</b>														
<b>County:</b>		<b>Chippewa</b>														
214401	NI	Transit Capital	Area Wide	FY 2024 RTF -Van Purchase		0.000	\$72,000	\$18,000	\$0		09/30/2024	STL				
215524	CON	S Mackinac Trail	6 Mile Road to 9 Mile Road	Asphalt Reconstruction		3.220	\$1,038,720	\$0	\$259,680		01/05/2024	STL				
<b>Total For:</b>		<b>Chippewa</b>				<b>3.22</b>	<b>\$1,110,720</b>	<b>\$18,000</b>	<b>\$259,680</b>							<b>\$0</b>
<b>County:</b>		<b>Luce</b>														
214397	NI	Transit Capital	Area Wide	FY 2024 RTF - Van Purchase		0.000	\$43,600	\$10,900	\$0		09/30/2024	STL				
214537	CON	County Road 393	County Road 393 from Mackinac/Luce County Line to 1.8 miles south of M-28	Crush and Shape and Asphalt Resurfacing		2.240	\$422,000	\$56,000	\$50,000		08/30/2024	STL,EDD				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 16 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
<b>RTF: 11</b>																		
<b>Year: 2024</b>																		
<b>County: Luce</b>																		
214797	CON	County Road 407	from M-123 to 1 mile westerly	Crush and Shape and Asphalt Resurfacing		1.000	\$362,400	\$28,000	\$62,600				12/08/2023	STL,EDD				
220315	CON	County-wide	Countywide Fed Aid system	Traffic Safety		0.250	\$90,000	\$0	\$0				12/08/2023	STL				
<b>Total For: Luce</b>							<b>3.49</b>	<b>\$918,000</b>	<b>\$94,900</b>	<b>\$112,600</b>							<b>\$0</b>	
<b>County: Mackinac</b>																		
206189	CON	Cheeseman Rd	US-2 to St. Ignace City limits	One Course Asphalt Overlay (GPA)		5.160	\$540,000	\$129,474	\$0				12/15/2023	STL,EDD				
<b>Total For: Mackinac</b>							<b>5.16</b>	<b>\$540,000</b>	<b>\$129,474</b>	<b>\$0</b>							<b>\$0</b>	
<b>Total For: 2024</b>							<b>11.87</b>	<b>\$2,568,720</b>	<b>\$242,374</b>	<b>\$372,280</b>							<b>\$0</b>	
<b>Total For: 11</b>							<b>11.87</b>	<b>\$2,568,720</b>	<b>\$242,374</b>	<b>\$372,280</b>							<b>\$0</b>	

<b>RTF: 12a</b>																		
<b>Year: 2024</b>																		
<b>County: Alger</b>																		
214868	CON	H 58	from Miners Castle Road to 1.5 miles east	Crush & Shape & Asphalt Resurfacing		1.500	\$500,600	\$61,000	\$72,000	\$490,897	\$59,840	\$70,652	11/06/2023	STL,EDD	\$464,686	\$56,645	\$66,880	\$0
218514	NI	Transit Capital	Areawide	FY 2024 RTF - Facilities		0.000	\$2,000	\$500	\$0				09/30/2024	STL				
218516	NI	Transit Capital	Areawide	FY 2024 RTF - Bus support equipment		0.000	\$8,000	\$2,000	\$0				09/30/2024	STL				
218517	NI	Transit Capital	Areawide	FY 2024 RTF - Bus support equipment		0.000	\$2,160	\$540	\$0				09/30/2024	STL				
218518	NI	Transit Capital	Areawide	FY 2024 RTF - Communication Equipment		0.000	\$2,400	\$600	\$0				09/30/2024	STL				
218519	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$24,000	\$6,000	\$0				09/30/2024	STL				
218525	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$34,544	\$8,636	\$0				09/30/2024	STL				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 17 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date		
<b>RTF:</b>		<b>12a</b>															
<b>Year:</b>		<b>2024</b>															
<b>Total For:</b>		<b>Alger</b>				<b>1.50</b>	<b>\$573,704</b>	<b>\$79,276</b>	<b>\$72,000</b>	<b>\$490,897</b>	<b>\$59,840</b>	<b>\$70,652</b>		<b>\$464,686</b>	<b>\$56,645</b>	<b>\$66,880</b>	<b>\$0</b>
<b>County:</b>		<b>Marquette</b>															
214879	CON	Huron Bay Grade	from north of Dishno Road northerly 4.92 miles	Two Course Asphalt Resurfacing		4.920	\$1,057,222	\$0	\$264,306				02/09/2024	STL			
218805	NI	Transit Capital	Areawide	FY 2024 RTF - Facility improvements		0.000	\$90,000	\$22,500	\$0				09/30/2024	STL			
<b>Total For:</b>		<b>Marquette</b>				<b>4.92</b>	<b>\$1,147,222</b>	<b>\$22,500</b>	<b>\$264,306</b>								<b>\$0</b>
<b>County:</b>		<b>Schoolcraft</b>															
210597	CON	River Rd	from East Kendall Road to County Road 438	Crush & Shape & Asphalt Resurfacing		1.690	\$464,833	\$83,701	\$9,266				01/05/2024	STL,EDD			
214907	CON	County Road 453	from County Road 437 to Peterson Road	One Course Asphalt Overlay		0.990	\$90,043	\$0	\$59,957				01/05/2024	STL			
214908	CON	Riverside Truck Trail	from 1.5 miles north of Bear Creek to 2.0 miles north	Drainage Improvement		0.500	\$75,200	\$0	\$18,800				01/03/2024	STL			
215368	NI	Transit Capital	Areawide	FY 2024 RTF - Maintenance Equipment		0.000	\$19,333	\$4,833	\$0				09/30/2024	STL			
<b>Total For:</b>		<b>Schoolcraft</b>				<b>3.18</b>	<b>\$649,409</b>	<b>\$88,534</b>	<b>\$88,023</b>								<b>\$0</b>
<b>Total For:</b>		<b>2024</b>				<b>9.60</b>	<b>\$2,370,335</b>	<b>\$190,310</b>	<b>\$424,329</b>	<b>\$490,897</b>	<b>\$59,840</b>	<b>\$70,652</b>		<b>\$464,686</b>	<b>\$56,645</b>	<b>\$66,880</b>	<b>\$0</b>
<b>Total For:</b>		<b>12a</b>				<b>9.60</b>	<b>\$2,370,335</b>	<b>\$190,310</b>	<b>\$424,329</b>	<b>\$490,897</b>	<b>\$59,840</b>	<b>\$70,652</b>		<b>\$464,686</b>	<b>\$56,645</b>	<b>\$66,880</b>	<b>\$0</b>

<b>RTF:</b>		<b>12b</b>															
<b>Year:</b>		<b>2024</b>															
<b>County:</b>		<b>Delta</b>															
215217	CON	II Rd	from M-183 to End of Pavement	One Course Asphalt Overlay		7.670	\$864,943	\$0	\$275,057				10/31/2023	STL			
219202	CON	Boney Falls H Rd	.16 miles north of CR-426 to intersection of CR-519 then east to CR-434	One Course Asphalt Overlay		1.440	\$0	\$237,655	\$59,414	\$0	\$237,655	\$0	10/24/2023	EDD			\$237,655

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 18 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
<b>RTF: 12b</b>																		
<b>Year: 2024</b>																		
<b>County: Delta</b>																		
220384	CON	33rd Rd	from Forest Highway-13 to Schoolcraft County line	One Course Asphalt Overlay		10.870	\$833,000	\$0	\$1,014,670				08/30/2024	STL				
<b>Total For: Delta</b>							<b>19.98</b>	<b>\$1,697,943</b>	<b>\$237,655</b>	<b>\$1,349,141</b>	<b>\$0</b>	<b>\$237,655</b>	<b>\$0</b>				<b>\$237,655</b>	
<b>County: Dickinson</b>																		
215405	CON	County Road 581	from 1.5 mi south of Ford River Bridge to north at bridge	Crush & Shape & Asphalt Resurfacing		1.500	\$496,537	\$67,463	\$142,000				12/08/2023	STL,EDD				
216613	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$1,600	\$400	\$0				09/30/2024	STL				
<b>Total For: Dickinson</b>							<b>1.50</b>	<b>\$498,137</b>	<b>\$67,863</b>	<b>\$142,000</b>								
<b>County: Menominee</b>																		
208637	CON	County Road 557	from County Road 380 to County Road 374	Crush & Shape & Asphalt Resurfacing		2.000	\$458,320	\$0	\$114,580	\$474,139	\$0	\$118,535	01/11/2024	STL				\$0
215304	CON	County Road 551	from Number 34.5 Road to Number 36 Road	One Course Asphalt Overlay		1.520	\$241,163	\$133,000	\$0	\$245,103	\$135,196	\$0	01/11/2024	STL,EDD				\$0
215458	CON	County Road 551 and County Road 358	County Road 551; 36 Road to US-2 and County Road 358; Village of Dagget	Single Course Chip Seal		8.730	\$276,000	\$100,000	\$0	\$275,904	\$99,987	\$0	01/09/2024	STL,EDD				\$0
<b>Total For: Menominee</b>							<b>12.25</b>	<b>\$975,483</b>	<b>\$233,000</b>	<b>\$114,580</b>	<b>\$995,147</b>	<b>\$235,184</b>	<b>\$118,535</b>				<b>\$0</b>	
<b>Total For: 2024</b>							<b>33.72</b>	<b>\$3,171,563</b>	<b>\$538,518</b>	<b>\$1,605,721</b>	<b>\$995,147</b>	<b>\$472,839</b>	<b>\$118,535</b>				<b>\$237,655</b>	
<b>Total For: 12b</b>							<b>33.72</b>	<b>\$3,171,563</b>	<b>\$538,518</b>	<b>\$1,605,721</b>	<b>\$995,147</b>	<b>\$472,839</b>	<b>\$118,535</b>				<b>\$237,655</b>	

**RTF: 13a**  
**Year: 2024**  
**County: Baraga**

207508	CON	Lower Skanee Rd	Lower Skanee Road from Ohman Rd thence easterly 3 miles	Two Course Asphalt Resurfacing		2.980	\$0	\$168,797	\$531,203				11/09/2023	EDD				
--------	-----	-----------------	---	--------------------------------	--	-------	-----	-----------	-----------	--	--	--	------------	-----	--	--	--	--

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 19 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
<b>RTF:</b>		<b>13a</b>															
<b>Year:</b>		<b>2024</b>															
<b>County:</b>		<b>Baraga</b>															
207509	CON	Townline Rd	Townline Road from .1 miles north of Skanee Road thence northerly 3.475	Two Course Asphalt Resurfacing		3.480	\$356,000	\$0	\$344,000				11/09/2023	STL			
207512	CON	Plains Rd	Plains Road from Section 16 Rd thence northerly 4.243 miles	Crush & Shape & Asphalt Resurfacing		4.240	\$1,000	\$0	\$699,000				11/09/2023	STL			
207521	CON	Imperial Heights Road	Imperial Heights Road from Cardinal Red Road to Marquette County Line	Crush & Shape & Asphalt Resurfacing		0.720	\$1,000	\$0	\$299,000				11/09/2023	STL			
212811	CON	Plains Rd	Baraga Plains Road from M-38 thence southerly 2.015 miles	Crush & Shape & Asphalt Resurfacing		2.020	\$100,000	\$0	\$300,000				11/09/2023	STL			
217953	CON	Prison Camp Rd	US-41 thence westerly 1.4 miles	Crush & Shape & Asphalt Resurfacing		1.400	\$525,044	\$0	\$131,261				12/21/2023	STL			
<b>Total For: Baraga</b>						<b>14.83</b>	<b>\$983,044</b>	<b>\$168,797</b>	<b>\$2,304,464</b>								
<b>County:</b>		<b>Houghton</b>															
206727	CON	Otter Lake Tapiola Rd	Valley Road thence northly 3.3 miles	Crush & Shape & Asphalt Resurfacing		3.300	\$785,000	\$0	\$196,250				02/09/2024	STL			
206791	CON	Lake Shore Rd	1.0 miles north of M-203 thence northly 1.0 miles	Asphalt Reconstruction		2.200	\$765,792	\$0	\$191,448				01/05/2024	STL			
215592	CON	Traprock Valley Rd	Bootjack Road to Gay Road	One Course Asphalt Overlay		1.170	\$0	\$188,424	\$47,106	\$0	\$188,884	\$47,221	12/28/2023	EDD			\$0
215593	CON	Gay Rd	Traprock Valley Road to East 1.0 mile	One Course Asphalt Overlay		1.000	\$0	\$100,738	\$25,185				01/05/2024	EDD			
215594	CON	Lake Front Rd	Countywide	Pavement Marking		0.000	\$19,208	\$0	\$0				01/05/2024	STL			
<b>Total For: Houghton</b>						<b>7.67</b>	<b>\$1,570,000</b>	<b>\$289,162</b>	<b>\$459,989</b>	<b>\$0</b>	<b>\$188,884</b>	<b>\$47,221</b>					<b>\$0</b>
<b>County:</b>		<b>Keweenaw</b>															
206894	CON	Gay Lac La Belle Rd	from 3.71 northeast of Jarvi Road thence northeast .54 miles	Crush & Shape & Asphalt Resurfacing		0.540	\$130,000	\$0	\$32,500				10/06/2023	STL			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 20 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
<b>RTF:</b>		<b>13a</b>																
<b>Year:</b>		<b>2024</b>																
<b>County:</b>		<b>Keweenaw</b>																
215728	CON	Five Mile Point Rd	from North Farmers Block Road thence northerly 2 miles	Crush & Shape & Asphalt Resurfacing		2.000	\$134,600	\$109,900	\$48,900					10/06/2023	STL,EDD			
217954	CON	Gratiot Lake Rd	3.9 miles south of US-41 thence southerly 1.1 miles	Crush & Shape & Asphalt Resurfacing		1.050	\$284,747	\$127,030	\$95,000					12/21/2023	STL,EDD			
217955	CON	Five Mile Point Rd	Gratiot River	Culvert Rehabilitation		0.000	\$34,600	\$0	\$8,700					11/01/2023	STL			
<b>Total For:</b>		<b>Keweenaw</b>				<b>3.59</b>	<b>\$583,947</b>	<b>\$236,930</b>	<b>\$185,100</b>									
<b>Total For:</b>		<b>2024</b>				<b>26.09</b>	<b>\$3,136,991</b>	<b>\$694,889</b>	<b>\$2,949,553</b>	<b>\$0</b>	<b>\$188,884</b>	<b>\$47,221</b>						<b>\$0</b>
<b>Total For:</b>		<b>13a</b>				<b>26.09</b>	<b>\$3,136,991</b>	<b>\$694,889</b>	<b>\$2,949,553</b>	<b>\$0</b>	<b>\$188,884</b>	<b>\$47,221</b>						<b>\$0</b>

<b>RTF:</b>		<b>13b</b>																
<b>Year:</b>		<b>2024</b>																
<b>County:</b>		<b>Gogebic</b>																
203395	CON	Kimberly Rd	M-64 to US-2	Cold -In-Place Recycle & Asphalt Resurfacing		2.140	\$597,849	\$361,216	\$0					01/05/2024	STL,EDD			
215104	NI	Transit Capital	Areawide	FY 2024 RTF - Bus and Van Purchase		0.000	\$86,921	\$21,730	\$0					09/30/2024	STL			
<b>Total For:</b>		<b>Gogebic</b>				<b>2.14</b>	<b>\$684,770</b>	<b>\$382,946</b>	<b>\$0</b>									
<b>County:</b>		<b>Iron</b>																
207482	CON	County Road 424	Blue Lake Hill to Blue Lake Pit	Crush & Shape & Asphalt Resurfacing (GPA)		1.080	\$389,874	\$105,629	\$0					12/08/2023	STL,EDD			
218674	CON	Brule Mountain Rd	Snipe Lake South to Big Bear Lane	Crush & Shape & Asphalt Resurfacing		0.980	\$356,997	\$0	\$89,250	\$357,807	\$0	\$89,452	01/08/2024	STL				\$0
<b>Total For:</b>		<b>Iron</b>				<b>2.06</b>	<b>\$746,871</b>	<b>\$105,629</b>	<b>\$89,250</b>	<b>\$357,807</b>	<b>\$0</b>	<b>\$89,452</b>						<b>\$0</b>

<b>County:</b>		<b>Ontonagon</b>																
207301	CON	S Boundary Rd	4.9 miles south of CR107 to 6.3 miles south of CR107	Crush and Shape and Asphalt Resurfacing		1.400	\$657,252	\$0	\$164,313					01/05/2024	STL			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 21 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
<b>RTF: 13b</b>																			
<b>Year: 2024</b>																			
<b>County: Ontonagon</b>																			
215374	NI	Transit Capital	Areawide	FY 2024 RTF - Bus Purchase		0.000	\$65,600	\$16,400	\$0				09/30/2024	STL					
<b>Total For: Ontonagon</b>							<b>1.40</b>	<b>\$722,852</b>	<b>\$16,400</b>	<b>\$164,313</b>									
<b>Total For: 2024</b>							<b>5.60</b>	<b>\$2,154,493</b>	<b>\$504,975</b>	<b>\$253,563</b>	<b>\$357,807</b>	<b>\$0</b>	<b>\$89,452</b>						<b>\$0</b>
<b>Total For: 13b</b>							<b>5.60</b>	<b>\$2,154,493</b>	<b>\$504,975</b>	<b>\$253,563</b>	<b>\$357,807</b>	<b>\$0</b>	<b>\$89,452</b>						<b>\$0</b>
<b>RTF: 14</b>																			
<b>Year: 2024</b>																			
<b>County: Lake</b>																			
209712	CON	W 8th St	from Michigan Avenue east to Baldwin Village limits	Crush and Shape and Asphalt resurfacing		0.470	\$509,820	\$0	\$127,455				10/06/2023	STL					
214554	NI	Transit Capital	Areawide	FY 2024 RTF - Facility Improvements		0.000	\$6,310	\$1,578	\$0				09/30/2024	STL					
220646	CON	W Old M 63 Rd	West of Culvert, East of Syer Dr	culvert		0.040	\$118,039	\$0	\$56,961				07/12/2024	STL					
<b>Total For: Lake</b>							<b>0.51</b>	<b>\$634,169</b>	<b>\$1,578</b>	<b>\$184,416</b>									
<b>County: Mason</b>																			
220644	CON	E Fountain Rd	Stiles Rd to the west limits of Fountain Village	Single Course Chip Seal		7.440	\$300,000	\$0	\$100,000				02/01/2024	STL					
220645	CON	N Stiles Rd	from US 10 to Townline Rd	Single Course Chip Seal		8.620	\$323,800	\$0	\$86,200				02/01/2024	STL					
<b>Total For: Mason</b>							<b>16.06</b>	<b>\$623,800</b>	<b>\$0</b>	<b>\$186,200</b>									
<b>County: Muskegon</b>																			
214572	CON	Michillinda Rd	Whitehall Rd to Zellar Rd	One course asphalt overlay		3.240	\$489,835	\$0	\$212,627	\$489,835	\$0	\$180,904	11/22/2023	STL				\$0	
214578	CON	Whitehall Rd	from Michilinda to Lakewood Rd	Milling and One Course Overlay		1.000	\$264,152	\$56,835	\$9,203	\$240,099	\$56,835	\$3,190	11/30/2023	STL,EDD				\$0	
<b>Total For: Muskegon</b>							<b>4.24</b>	<b>\$753,987</b>	<b>\$56,835</b>	<b>\$221,830</b>	<b>\$729,934</b>	<b>\$56,835</b>	<b>\$184,094</b>						<b>\$0</b>

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.







# Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: January 16, 2024

Page: 22 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 14																		
Year: 2024																		
County: Newaygo																		
214612	CON	36th St	Elm to Croton Hardy Drive	Reconstruct		1.110	\$866,467	\$0	\$245,250				10/11/2023	STL				
<b>Total For: Newaygo</b>							<b>1.11</b>	<b>\$866,467</b>	<b>\$0</b>	<b>\$245,250</b>								
County: Oceana																		
215081	CON	E Madison Rd	from 126th to east of 144th	Crush and Shape and Asphalt resurfacing		2.270	\$769,535	\$0	\$192,384				02/09/2024	STL				
<b>Total For: Oceana</b>							<b>2.27</b>	<b>\$769,535</b>	<b>\$0</b>	<b>\$192,384</b>								
<b>Total For: 2024</b>							<b>24.19</b>	<b>\$3,647,958</b>	<b>\$58,413</b>	<b>\$1,030,080</b>	<b>\$729,934</b>	<b>\$56,835</b>	<b>\$184,094</b>					<b>\$0</b>
<b>Total For: 14</b>							<b>24.19</b>	<b>\$3,647,958</b>	<b>\$58,413</b>	<b>\$1,030,080</b>	<b>\$729,934</b>	<b>\$56,835</b>	<b>\$184,094</b>					<b>\$0</b>
<b>Grand Total:</b>						<b>323.980</b>	<b>\$60,452,209</b>	<b>\$7,416,183</b>	<b>\$26,021,328</b>	<b>\$11,354,712</b>	<b>\$1,454,115</b>	<b>\$2,437,290</b>	<b>\$2,267,029</b>	<b>\$152,311</b>	<b>\$437,831</b>	<b>\$237,655</b>		

Total Jobs Reported: 159

**Preferences:**  
**Report Name** Rural Task Force (RTF) Financial Status  
**Report Type** Statewide  
**Fiscal Year** 2024  
**Job Type** Local, Multi-Modal  
**Phase Type** ALL  
**Phase Operational Status** Programmed, Active, Completed  
**Finance System** Local - EDD, STL, Multi-Modal - STL  
**Template** Local - STP - Rural/Flexible, TEDF Category D, Multi-Modal - Transit, Transit - STP - Rural - Flex

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

**AC** = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



This report is approved by MDOT Statewide Transportation Planning Division.