

Rural Task Force Monthly Status Report

September 13, 2024

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on September 13, 2024. Any changes in JobNet made up to that date are reflected in the RTF Financial Report. **Changes entered into JobNet after September 13, 2024, are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report, please contact your RPA representative or Brian Stark at, StarkB1@michigan.gov or (517) 582-4970. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

No activity reported for August.

Region 2 Planning Commission (R2PC)

RTF 2

No activity reported for August.

Southcentral Michigan Planning Council (SMPC)

RTF 3

No activity reported for August.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No activity reported for August.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

No activity reported for August.

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No RTF 6 meeting was held in August 2024. The next scheduled meeting is October 10th.

East Michigan Council of Governments (EMCOG)

RTF 7a

No activity reported for August.

RTF 7b

No activity reported for August.

RTF 7c

No activity reported for August.

RTF 7d

No activity reported for August.

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

No activity reported for August.

RTF 8b

No activity reported for August.

Northeast Michigan Council of Governments (NEMCOG)

RTF 9

No activity reported for August.

Networks Northwest

RTF 10a

No activity reported for August.

RTF 10b

No activity reported for August.

RTF 10c

No activity reported for August.

RTF 11

No meetings held in August.

**Central Upper Peninsula Planning and Development Regional Commission
(CUPPAD)****RTF 12a**

Email votes to approve minor budget changes to JN203389 and 220468. A majority of the 12A Committee approved the changes on 8/21/24.

RTF 12b

No activity for August.

**Western Upper Peninsula Planning & Development Regional Commission
(WUPPDR)****RTF 13a**

No meetings held in August.

RTF 13b

No meetings held in August.

West Michigan Shoreline Regional Development Commission (WMSRDC)**RTF 14**

No activity reported for August.



Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 1 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 1 Year: 2024 County: Livingston																			
214368	CON	W Grand River Ave	At Cemetery Road Intersection	Center Left Turn Widening		0.860	\$598,691	\$251,537	\$149,673	\$598,691	\$251,537	\$158,508	09/04/2024	STL,EDD			\$0		
Total For: Livingston						0.86	\$598,691	\$251,537	\$149,673	\$598,691	\$251,537	\$158,508					\$0		
County: Monroe																			
220806	CON	Countywide	Various Bridges - Monroe County	Rehabilitation of Six Bridges in AC Monroe County		0.000	\$1,019,734	\$108,634	\$1,092,487				09/04/2024	STL,EDD, HIPS,HIPU, ST,STU, STUL					
Total For: Monroe						0.00	\$1,019,734	\$108,634	\$1,092,487									\$0	
County: St. Clair																			
214978	CON	S Main St	from Downey Rd to Yale Rd	Mill and Resurface	ACC	0.000	\$615,274	\$0	\$0	\$615,274	\$0	\$0	03/22/2023	STL	\$0	\$0	\$0	06/20/2023	\$0
215187	CON	Park Ave	from Main St to School Dr	Mill and Resurface		0.240	\$197,066	\$0	\$49,267	\$181,178	\$0	\$45,295	05/13/2024	STL	\$168,515	\$0	\$42,129	08/28/2024	\$0
Total For: St. Clair						0.24	\$812,340	\$0	\$49,267	\$796,452	\$0	\$45,295			\$168,515	\$0	\$42,129		\$0
County: Washtenaw																			
209657	CON	Dexter Chelsea Rd	from Dancer to Parker	HMA road resurfacing		2.350	\$330,000	\$99,000	\$50,000	\$375,640	\$93,910	\$600	12/19/2023	STL,EDD	\$375,480	\$93,870	\$600	03/18/2024	\$440,095
214983	NI	Transit Capital	areawide	FY 2024 RTF - Purchase of a minivan expansion vehicle		0.000	\$48,000	\$12,000	\$0				09/30/2024	STL					
Total For: Washtenaw						2.35	\$378,000	\$111,000	\$50,000	\$375,640	\$93,910	\$600			\$375,480	\$93,870	\$600		\$440,095
Total For: 2024						3.45	\$2,808,765	\$471,171	\$1,341,427	\$1,770,783	\$345,447	\$204,402			\$543,995	\$93,870	\$600		\$440,095
Total For: 1						3.45	\$2,808,765	\$471,171	\$1,341,427	\$1,770,783	\$345,447	\$204,402			\$543,995	\$93,870	\$42,729		\$440,095

RTF: 2
Year: 2024
County: Hillsdale

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 2 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 2																			
Year: 2024																			
County: Hillsdale																			
212353	CON	Camden Rd	from Tripp Road to Pittsford Road	Crush & Shape & Asphalt Resurfacing		2.010	\$1,000,393	\$179,308	\$193,817	\$996,811	\$178,613	\$193,258	07/23/2024	STL,EDD				\$0	
214997	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$10,000	\$2,500	\$0				09/30/2024	STL					
Total For: Hillsdale						2.01	\$1,010,393	\$181,808	\$193,817	\$996,811	\$178,613	\$193,258				\$0			
County: Jackson																			
216492	NI	Transit Capital	Area Wide	FY 2024 RTF - Van Purchase		0.000	\$104,000	\$26,000	\$0				09/30/2024	STL					
216522	CON	County Farm Rd	Folks Rd to Concord Village Limit and County Farm Rd from Parma to Blackman	One Course Asphalt Overlay		0.380	\$925,656	\$350,939	\$1	\$919,554	\$348,796	\$0	05/28/2024	STL,EDD	\$715,017	\$271,213	\$0	08/22/2024	\$0
220975	CON	E Michigan Ave	from Grass Lake Village Limits to Jackson County Line.	Asphalt Overlay over Chip Seal		3.610	\$75,199	\$0	\$18,800	\$75,185	\$0	\$18,796	09/04/2024	STL					\$0
220976	CON	Lansing Ave	from North Stone Road to Maple Grove Road	Asphalt Overlay over Chip Seal		2.200	\$75,199	\$0	\$18,800	\$75,192	\$0	\$18,798	09/05/2024	STL					\$0
220977	CON	Pulaski Rd	from Hillsdale County Line to Folks Road	Asphalt Overlay over Chip Seal		3.170	\$75,199	\$0	\$18,800	\$75,191	\$0	\$18,798	09/05/2024	STL					\$0
221559	NI	Transit Capital	Areawide	FY24 job for the FY18 RTF program ? Van replacements		0.000	\$100,000	\$25,000	\$0				09/30/2024	STL					
Total For: Jackson						9.35	\$1,355,253	\$401,939	\$56,401	\$1,145,122	\$348,796	\$56,392			\$715,017	\$271,213	\$0		\$0
County: Lenawee																			
215602	CON	Deerfield Rd	from City of Adrian to Deerfield Village	One Course Asphalt Overlay		11.690	\$1,114,414	\$0	\$278,604	\$1,124,443	\$0	\$351,655	03/28/2024	STL	\$1,124,283	\$0	\$351,615	06/17/2024	\$1,085,457
215632	NI	Transit Capital	Area Wide	FY24 RTF - Facility improvements		0.000	\$10,000	\$2,500	\$0				09/30/2024	STL					
Total For: Lenawee						11.69	\$1,124,414	\$2,500	\$278,604	\$1,124,443	\$0	\$351,655			\$1,124,283	\$0	\$351,615		\$1,085,457
Total For: 2024						23.05	\$3,490,060	\$586,247	\$528,822	\$3,266,375	\$527,409	\$601,305			\$1,839,299	\$271,213	\$351,615		\$1,085,457
Total For: 2						23.05	\$3,490,060	\$586,247	\$528,822	\$3,266,375	\$527,409	\$601,305			\$1,839,299	\$271,213	\$351,615		\$1,085,457

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 3 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 3																			
Year: 2024																			
County: Branch																			
216403	CON	Burr Oak Rd	West St. Joseph County LineOne Course Asphalt Overlay to Mill Street			5.880	\$728,527	\$0	\$182,132	\$862,329	\$0	\$215,582	09/04/2024	STL				\$0	
Total For: Branch							5.88	\$728,527	\$0	\$182,132	\$862,329	\$0	\$215,582				\$0		
County: Calhoun																			
215826	CON	R Dr S	West County Line to 1 1/2 Mile Road	Crush and Shape and Asphalt Resurfacing		1.500	\$745,948	\$0	\$186,487	\$677,155	\$0	\$169,289	10/16/2023	STL	\$675,276	\$0	\$168,819	01/26/2024	\$633,792
Total For: Calhoun							1.50	\$745,948	\$0	\$186,487	\$677,155	\$0	\$169,289		\$675,276	\$0	\$168,819		\$633,792
County: Kalamazoo																			
216404	CON	Mercury Dr	MN Avenue to E. Michigan	One Course Asphalt Overlay		1.940	\$373,842	\$162,603	\$0	\$343,891	\$85,973	\$0	02/16/2024	STL,EDD	\$343,731	\$85,933	\$0	04/25/2024	\$321,571
216405	NI	Transit Capital	Areawide	FY24 RTF - Van Purchase		0.000	\$469,684	\$117,421	\$0				09/30/2024	STL					
Total For: Kalamazoo							1.94	\$843,526	\$280,024	\$0	\$343,891	\$85,973	\$0			\$343,731	\$85,933	\$0	\$321,571
County: St. Joseph																			
216317	CON	N Angling Rd	Major Road to Butler Road, and N. Angling Road to Nottawa Road	Crush and Shape and Asphalt Resurfacing		5.090	\$872,493	\$0	\$327,507	\$878,860	\$0	\$329,860	01/22/2024	STL	\$878,715	\$0	\$329,805	04/25/2024	\$0
Total For: St. Joseph							5.09	\$872,493	\$0	\$327,507	\$878,860	\$0	\$329,860		\$878,715	\$0	\$329,805		\$0
Total For: 2024							14.41	\$3,190,494	\$280,024	\$696,126	\$2,762,235	\$85,973	\$714,731		\$1,897,722	\$85,933	\$329,805		\$955,363
Total For: 3							14.41	\$3,190,494	\$280,024	\$696,126	\$2,762,235	\$85,973	\$714,731		\$1,897,722	\$85,933	\$498,624		\$955,363
RTF: 4																			
Year: 2024																			
County: Berrien																			
216289	CON	S Red Arrow Hwy	Berrien St to Lakeshore Dr	Mill and HMA resurfacing	AC	2.660	\$921,770	\$237,351	\$1,142,644	\$1,061,770	\$230,765	\$1,584,421	05/20/2024	STL,EDD	\$2,353,899	\$0	\$588,475	08/06/2024	\$0
Total For: Berrien							2.66	\$921,770	\$237,351	\$1,142,644	\$1,061,770	\$230,765	\$1,584,421		\$2,353,899	\$0	\$588,475		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 4 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 4																			
Year: 2024																			
County: Cass																			
207184	CON	Dailey Rd	Pine Lake Street to Coulter Street	Mill and one course non-structural overlay		0.750	\$0	\$28,896	\$127,604	\$0	\$28,896	\$0	05/13/2024	EDD				\$0	
216337	CON	W State St	West Village limits of Cassopolis to Broadway St. (M-60)	Reconstruction		0.380	\$324,167	\$31,105	\$139,728	\$356,583	\$31,105	\$280,075	10/30/2023	STL,EDD	\$487,570	\$121,893	\$59,988	02/13/2024	\$170,758
218476	CON	Gumwood Rd	Gumwood and Redfield Intersection	Realignment of Gumwood Rd. AC		0.400	\$387,475	\$0	\$777,525	\$882,146	\$0	\$195,613	05/30/2024	STL,HIPU,ST,STU	\$768,758	\$0	\$170,470	08/07/2024	\$0
220386	NI	Transit Capital	Areawide	FY 2024 RTF - Communication Equipment		0.000	\$20,000	\$5,000	\$0				09/30/2024	STL					
221185	CON	Pine Lake St	From Conraid road to Dailey road	Pine Lake street from Conrad road to Dailey road		1.440	\$0	\$29,924	\$269,314	\$0	\$29,924	\$0	05/13/2024	EDD					\$0
221186	CON	Pine Lake St	from Dailey road Hess Road	Pine Lake street from Conrad road to Dailey road		1.000	\$0	\$20,926	\$188,332	\$0	\$20,926	\$0	05/13/2024	EDD					\$0
Total For: Cass						3.96	\$731,642	\$115,851	\$1,502,503	\$1,238,729	\$110,851	\$475,688			\$1,256,328	\$121,893	\$230,457		\$170,758
County: Van Buren																			
216331	CON	E Van Buren St	State Street (M-40) to Hughson Court	Reconstruction		0.480	\$676,975	\$48,386	\$334,426	\$631,645	\$48,386	\$228,261	12/12/2023	STL,EDD	\$633,066	\$158,267	\$118,736	03/07/2024	\$606,250
216342	CON	S Paw Paw St	South Village Limits of Lawrence to Bangor Rd.	Mill and overlay		0.940	\$355,337	\$17,859	\$141,827	\$390,870	\$17,859	\$80,238	03/14/2024	STL,EDD	\$391,014	\$97,753	\$0	06/10/2024	\$113,455
Total For: Van Buren						1.41	\$1,032,312	\$66,245	\$476,253	\$1,022,515	\$66,245	\$308,500			\$1,024,080	\$256,020	\$118,736		\$719,705
Total For: 2024						8.04	\$2,685,724	\$419,447	\$3,121,400	\$3,323,014	\$407,861	\$2,368,609			\$4,634,307	\$377,913	\$118,736		\$890,464
Total For: 4						8.04	\$2,685,724	\$419,447	\$3,121,400	\$3,323,014	\$407,861	\$2,368,609			\$4,634,307	\$377,913	\$937,668		\$890,464

RTF: 5																			
Year: 2024																			
County: Lapeer																			
206901	CON	Otter Lake Rd	from M-24 to the East Village Limits of Otter Lake	Milling and Two Course Asphalt Resurfacing		6.890	\$0	\$128,046	\$2,982,454	\$0	\$128,046	\$0	02/06/2024	EDD					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 5 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 5																			
Year: 2024																			
County: Lapeer																			
215534	NI	Transit Capital	Areawide	FY 2024 RTF - Bus Replacement		0.000	\$117,039	\$29,260	\$0				09/30/2024	STL					
Total For: Lapeer							6.89	\$117,039	\$157,306	\$2,982,454	\$0	\$128,046	\$0				\$0		
County: Shiawassee																			
215477	CON	N Carland Rd	from 0.45 mile N of Henderson Road to 1200 feet N of Huff Road	Asphalt Reconstruction		2.500	\$813,627	\$141,421	\$150,752	\$1,020,489	\$177,476	\$188,569	02/05/2024	STL,EDD	\$1,020,342	\$177,451	\$188,541	04/25/2024	\$1,028,743
215535	NI	Transit Capital	Areawide	FY24 RTF - Purchase Full Size Van (with lift)		0.000	\$90,403	\$22,601	\$0				09/30/2024	STL					
Total For: Shiawassee							2.50	\$904,030	\$164,022	\$150,752	\$1,020,489	\$177,476	\$188,569		\$1,020,342	\$177,451	\$188,541		\$1,028,743
Total For: 2024							9.39	\$1,021,069	\$321,328	\$3,133,206	\$1,020,489	\$305,522	\$188,569		\$1,020,342	\$177,451	\$188,541		\$1,028,743
Total For: 5							9.39	\$1,021,069	\$321,328	\$3,133,206	\$1,020,489	\$305,522	\$188,569		\$1,020,342	\$177,451	\$188,541		\$1,028,743
RTF: 6																			
Year: 2024																			
County: Clinton																			
207016	CON	Welling Rd	Welling Road from Maple Rapids Road to French Road	Welling Rd: Two Course Asphalt	ACC	0.000	\$580,000	\$0	\$0	\$580,000	\$0	\$0	01/31/2023	STL	\$0	\$0	\$0	05/04/2023	\$0
215989	CON	S Chandler Rd	from Parks Road to M-21	Road Rehabilitation		2.010	\$480,000	\$0	\$120,000	\$394,084	\$0	\$98,821	01/24/2024	STL	\$393,924	\$0	\$98,781	04/17/2024	\$343,252
Total For: Clinton							2.01	\$1,060,000	\$0	\$120,000	\$974,084	\$0	\$98,821		\$393,924	\$0	\$98,781		\$343,252
County: Ingham																			
219203	CON	Holt Rd	US-127 to Okemos Road	Road rehabilitation - concrete pavement rubblize & asphalt resurfacing	AC	2.320	\$1,446,572	\$0	\$724,143	\$1,838,644	\$0	\$482,741	12/27/2023	STL	\$1,838,484	\$0	\$482,701	03/04/2024	\$1,488,312
Total For: Ingham							2.32	\$1,446,572	\$0	\$724,143	\$1,838,644	\$0	\$482,741		\$1,838,484	\$0	\$482,701		\$1,488,312

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 6 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 6																			
Total For:		2024				4.33	\$2,506,572	\$0	\$844,143	\$2,812,729	\$0	\$581,562		\$2,232,409	\$0	\$482,701	\$1,831,564		
Total For:		6				4.33	\$2,506,572	\$0	\$844,143	\$2,812,729	\$0	\$581,562		\$2,232,409	\$0	\$581,482	\$1,831,564		
RTF: 7a																			
Year: 2024																			
County: Huron																			
217911	CON	N Verona Rd / Pinnebog Rd	Pinnebog Rd from M-53 to M-One Course Asphalt Overlay 142 & Verona Rd from Rapson Road and Kinde Rd			9.550	\$1,013,345	\$105,000	\$227,655	\$1,038,627	\$107,601	\$233,274	01/25/2024	STL,EDD	\$1,038,477	\$107,586	\$233,240	04/24/2024	\$152,922
220774	NI	Transit Capital	Areawide	FY 2024 RTF - Administrative vehicle purchase		0.000	\$32,000	\$8,000	\$0				09/30/2024	STL					
Total For:		Huron				9.55	\$1,045,345	\$113,000	\$227,655	\$1,038,627	\$107,601	\$233,274			\$1,038,477	\$107,586	\$233,240		\$152,922
County: Sanilac																			
216764	NI	Transit Capital	Area Wide	FY 2024 RTF - Bus Support Equipment & Facilities		0.000	\$14,940	\$3,735	\$0				09/30/2024	STL					
218263	CON	Black River St	from Orange Street to West 0.50 miles to Brush Street	Milling and Two Course Asphalt Resurfacing		0.450	\$290,000	\$0	\$85,000	\$262,847	\$0	\$77,056	08/27/2024	STL					\$0
220432	CON	Maple Grove Rd	Maplegrove Rd from Deckerville to Bay City Fosterville	Asphalt Overlay over Chip Seal			\$866,808	\$166,250	\$1,073,029	\$941,018	\$166,174	\$998,937	05/13/2024	STL,EDD	\$930,612	\$164,336	\$987,890	07/30/2024	\$0
221239	NI	Transit Capital	Areawide	FY23 RTF - maintenance equipment (mobile vehicle lift).		0.000	\$29,600	\$7,400	\$0				05/20/2024	STL					
Total For:		Sanilac				0.45	\$1,201,348	\$177,385	\$1,158,029	\$1,203,865	\$166,174	\$1,075,993			\$930,612	\$164,336	\$987,890		\$0
County: Tuscola																			
215506	CON	Cemetery Rd	from Cass City Village Limits to Huron County Line Road	One Course Asphalt Overlay		4.260	\$444,250	\$71,750	\$129,000	\$468,250	\$75,594	\$135,961	09/04/2024	STL,EDD					\$0
215507	CON	S Hurds Corner Rd	from M-46 to Bevens	One Course Asphalt Overlay		3.020	\$304,880	\$0	\$151,120	\$304,880	\$0	\$152,900	02/27/2024	STL	\$366,064	\$0	\$91,516	05/23/2024	\$0
215508	CON	S Hurds Corner Rd	from Bevens Road to Deckerville Road	One Course Asphalt Overlay		3.950	\$145,266	\$329,934	\$118,800	\$145,266	\$329,934	\$89,384	02/27/2024	EDD,STL	\$451,508	\$112,877	\$0	05/23/2024	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 7 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date					
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date				
RTF: 7a																			
Year: 2024																			
County: Tuscola																			
219713	CON	Washington St	M-46 to Walnut Street	Crush and Shape and Asphalt Resurfacing		0.190	\$252,400	\$0	\$308,071	\$252,400	\$0	\$313,584	05/23/2024	STL	\$510,544	\$0	\$127,636	08/07/2024	\$0
Total For: Tuscola						11.43	\$1,146,796	\$401,684	\$706,991	\$1,170,796	\$405,528	\$691,830			\$1,328,116	\$112,877	\$219,152		\$0
Total For: 2024						21.43	\$3,393,489	\$692,069	\$2,092,675	\$3,413,288	\$679,303	\$2,001,096			\$3,297,204	\$384,798	\$219,152		\$152,922
Total For: 7a						21.43	\$3,393,489	\$692,069	\$2,092,675	\$3,413,288	\$679,303	\$2,001,096			\$3,297,204	\$384,798	\$1,440,282		\$152,922
RTF: 7b																			
Year: 2024																			
County: Bay																			
219984	CON	W Midland Rd	7 mile Road to 8 Eight Mile Road	Mill and one course overlay	AC	0.890	\$0	\$0	\$190,318	\$129,748	\$0	\$36,884	03/06/2024	STL	\$133,809	\$0	\$33,452	06/10/2024	\$8,640
219998	CON	N Pine Rd	Cass Avenue to Youngs Ditch	Milling & One Course Asphalt Overlay		0.990	\$134,320	\$0	\$33,580	\$108,826	\$0	\$27,206	03/06/2024	STL	\$109,407	\$0	\$27,352	06/10/2024	\$7,020
219999	CON	Freeland Rd	Mackinaw Rd to M-84	Milling & One Course Asphalt Overlay		1.030	\$144,560	\$0	\$36,140	\$106,339	\$0	\$26,585	03/06/2024	STL	\$106,921	\$0	\$26,730	06/10/2024	\$101,144
220001	CON	W Munger Rd	Pine Road to M-15	Milling & One Course Asphalt Overlay		1.490	\$185,440	\$0	\$46,360	\$148,930	\$0	\$37,233	03/06/2024	STL	\$149,874	\$0	\$37,469	06/10/2024	\$9,720
220002	CON	E Parish Rd	Fraser Road to M-13	Milling & One Course Asphalt Overlay		1.980	\$284,720	\$0	\$71,180	\$220,073	\$0	\$55,018	03/06/2024	STL	\$218,899	\$0	\$54,725	06/10/2024	\$200,866
220007	CON	W Midland Rd	Auburn City Limits to Eight Mile Road	Milling and one course asphalt overlay	AC	0.690	\$92,155	\$0	\$56,049	\$92,155	\$0	\$40,674	03/06/2024	STL	\$106,624	\$0	\$26,656	06/10/2024	\$6,480
Total For: Bay						7.07	\$841,195	\$0	\$433,627	\$806,070	\$0	\$223,600			\$825,535	\$0	\$206,384		\$333,870
County: Gratiot																			
218027	CON	E Washington Rd	Washington Road from Baldwin Road to Barry Road	One Course Asphalt Overlay		6.000	\$654,136	\$335,121	\$0	\$659,606	\$146,266	\$0	04/15/2024	STL,EDD	\$532,710	\$272,962	\$0	06/18/2024	\$0
Total For: Gratiot						6.00	\$654,136	\$335,121	\$0	\$659,606	\$146,266	\$0			\$532,710	\$272,962	\$0		\$0
County: Saginaw																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 8 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 7b																				
Year: 2024																				
County: Saginaw																				
215492	CON	Dixie Highway	Birch Run Road to Junction Road	Milling and Two Course Asphalt Resurfacing	ACC	0.000	\$1,191,506	\$0	\$0	\$1,191,506	\$0	\$0	08/25/2023	STL	\$0	\$0	\$0	01/18/2024	\$0	
Total For: Saginaw							0.00	\$1,191,506	\$0	\$0	\$1,191,506	\$0	\$0				\$0			
Total For: 2024							13.07	\$2,686,837	\$335,121	\$433,627	\$2,657,183	\$146,266	\$223,600	\$1,358,245	\$272,962	\$0				\$333,870
Total For: 7b							13.07	\$2,686,837	\$335,121	\$433,627	\$2,657,183	\$146,266	\$223,600	\$1,358,245	\$272,962	\$206,384				\$333,870
RTF: 7c																				
Year: 2024																				
County: Clare																				
219377	CON	E Colonville Rd	Eberhart Avenue to Brand Avenue	Crush and Shape and Asphalt Resurfacing		3.180	\$680,094	\$134,518	\$749,023				08/30/2024	STL,EDD						
220778	NI	Transit Capital	Area-wide	FY 2024 RTF - Bus Purchase		0.000	\$40,000	\$10,000	\$0				09/30/2024	STL						
Total For: Clare							3.18	\$720,094	\$144,518	\$749,023										
County: Gladwin																				
220775	CON	Lyle Rd	from Wade Road to Bard Road	One Course Asphalt Overlay		3.520	\$0	\$463,435	\$312,000	\$0	\$463,435	\$0	03/13/2024	EDD					\$0	
Total For: Gladwin							3.52	\$0	\$463,435	\$312,000	\$0	\$463,435	\$0							\$0
County: Isabella																				
214145	CON	Pere Marquette Rd	from US10BR to Loomis Road	Milling & One Course Asphalt Overlay		0.080	\$618,079	\$0	\$250,705	\$618,079	\$0	\$159,954	03/04/2024	STL	\$622,266	\$0	\$155,567	05/14/2024	\$175,567	
220306	CON	N Loomis Rd	from Pere Marquette Road to North of Herrick Road	Crush and Shape and Asphalt Resurfacing		0.630	\$0	\$354,207	\$88,551	\$0	\$343,684	\$85,921	02/29/2024	EDD	\$0	\$343,524	\$85,881	05/14/2024	\$272,438	
220307	NI	Transit Capital	Area Wide	FY 2024 RTF - Bus purchase			\$165,200	\$41,300	\$0				09/30/2024	STL						
Total For: Isabella							0.71	\$783,279	\$395,507	\$339,256	\$618,079	\$343,684	\$245,875	\$622,266	\$343,524	\$241,448				\$448,005
County: Midland																				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 9 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 7c																			
Year: 2024																			
County: Midland																			
215638	CON	Countywide	Various Locations - Midland County	Mill and Asphalt Resurface/ Crush & Shape and Asphalt Resurface		1.850	\$744,731	\$118,473	\$111,796	\$744,731	\$118,473	\$152,634	06/17/2024	STL,EDD	\$755,729	\$188,932	\$0	08/13/2024	\$0
Total For: Midland							1.85	\$744,731	\$118,473	\$111,796	\$744,731	\$118,473	\$152,634			\$755,729	\$188,932	\$0	\$0
Total For: 2024							9.26	\$2,248,104	\$1,121,933	\$1,512,075	\$1,362,810	\$925,592	\$398,508			\$1,377,995	\$532,456	\$0	\$448,005
Total For: 7c							9.26	\$2,248,104	\$1,121,933	\$1,512,075	\$1,362,810	\$925,592	\$398,508			\$1,377,995	\$532,456	\$241,448	\$448,005
RTF: 7d																			
Year: 2024																			
County: Arenac																			
219323	CON	N Tonkey Rd	Tonkey Road from US-23 to Twining Road	One Course Asphalt Overlay		4.390	\$505,000	\$112,000	\$33,000	\$431,516	\$95,701	\$28,216	11/01/2023	STL,EDD	\$431,361	\$95,667	\$28,206	01/26/2024	\$507,692
Total For: Arenac							4.39	\$505,000	\$112,000	\$33,000	\$431,516	\$95,701	\$28,216			\$431,361	\$95,667	\$28,206	\$507,692
County: Iosco																			
215478	CON	N Sand Lake Rd/Esmond Rd	Sand Lake-2,046Ft N of M-55 north 2.39mi/Esmond-208Ft W of M-65 west 0.96mi	Two Course Asphalt Resurfacing		3.370	\$460,000	\$0	\$115,000	\$428,403	\$0	\$107,101	02/26/2024	STL	\$428,243	\$0	\$107,061	05/23/2024	\$422,583
215486	NI	Transit Capital	Area Wide	FY 2024 RTF - Facility Improvements		0.000	\$40,000	\$10,000	\$0				09/30/2024	STL					
220783	CON	Nunn Rd	from M-55 to Tawas River Bridge	Ultra-Thin Asphalt Overlay		0.650	\$57,220	\$32,780	\$0	\$57,220	\$17,542	\$809	03/06/2024	STL,EDD	\$60,123	\$15,031	\$0	05/23/2024	\$74,388
Total For: Iosco							4.02	\$557,220	\$42,780	\$115,000	\$485,623	\$17,542	\$107,910			\$488,367	\$15,031	\$107,061	\$496,971
County: Ogemaw																			
215827	NI	Transit Capital	Area Wide	FY 2024 RTF - Facility improvements (Heating system replacement)		0.000	\$60,000	\$15,000	\$0				09/30/2024	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 10 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date						
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date	Date				
RTF:		7d																		
Year:		2024																		
County:		Ogemaw																		
220741	CON	Various Locations - Ogemaw County	Various Locations - Ogemaw County	Ultra-Thin Asphalt Overlay		7.660	\$602,999	\$0	\$150,750	\$512,926	\$0	\$128,232	04/15/2024	STL	\$512,766	\$0	\$128,192	06/18/2024	\$490,849	
Total For:		Ogemaw				7.66	\$662,999	\$15,000	\$150,750	\$512,926	\$0	\$128,232			\$512,766	\$0	\$128,192		\$490,849	
County:		Roscommon																		
215511	NI	Transit Capital	Area Wide	FY 2024 RTF - Equipment (Buswash)		0.000	\$56,953	\$14,238	\$0				09/30/2024	STL						
215887	CON	Old M 76	from Madison Street to South Street	Single Course Chip Seal		11.770	\$305,900	\$0	\$180,100	\$305,900	\$0	\$201,191	11/06/2023	STL	\$399,515	\$0	\$99,879	03/01/2024	\$305,842	
219319	CON	Greenwood Rd	Maple Valley Road to Matthews Road	One Course Asphalt Overlay		3.020	\$118,000	\$0	\$282,000	\$118,000	\$0	\$242,792	11/06/2023	STL	\$287,032	\$0	\$71,758	01/23/2024	\$117,920	
Total For:		Roscommon				14.79	\$480,853	\$14,238	\$462,100	\$423,900	\$0	\$443,984			\$686,547	\$0	\$171,637		\$423,762	
Total For:		2024				30.86	\$2,206,072	\$184,018	\$760,850	\$1,853,966	\$113,243	\$708,341			\$2,119,040	\$110,698	\$171,637		\$1,919,275	
Total For:		7d				30.86	\$2,206,072	\$184,018	\$760,850	\$1,853,966	\$113,243	\$708,341			\$2,119,040	\$110,698	\$435,095		\$1,919,275	
RTF:		8a																		
Year:		2024																		
County:		Mecosta																		
209889	NI	Transit Capital	Areawide	FY2024 RTF - Bus Purchase		0.000	\$72,000	\$18,000	\$0				09/30/2024	STL						
Total For:		Mecosta				0.00	\$72,000	\$18,000	\$0											
County:		Montcalm																		
220291	CON	W Cannonsville Rd	from US-131 to CR599 (Federal Rd)	Milling & One Course Asphalt Overlay (GPA)		2.900	\$0	\$388,105	\$133,302	\$0	\$388,105	\$0	03/06/2024	EDD					\$0	
Total For:		Montcalm				2.90	\$0	\$388,105	\$133,302	\$0	\$388,105	\$0								\$0
County:		Osceola																		
217741	CON	220th Ave/Patterson St	Upton St. to US-10	Asphalt Reconstruction		0.790	\$701,012	\$0	\$1,916,544	\$605,612	\$0	\$2,032,361	04/10/2024	STL	\$605,558	\$0	\$2,032,215	06/17/2024	\$0	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 11 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date					
							Fed Amt	State Amt	Fed Amt	State Amt		Fed Amt	State Amt		Date				
RTF: 8a																			
Year: 2024																			
Total For: Osceola						0.79	\$701,012	\$0	\$1,916,544	\$605,612	\$0	\$2,032,361	\$605,558	\$0	\$2,032,215	\$0			
Total For: 2024						3.69	\$773,012	\$406,105	\$2,049,846	\$605,612	\$388,105	\$2,032,361	\$605,558	\$0	\$2,032,215	\$0			
Total For: 8a						3.69	\$773,012	\$406,105	\$2,049,846	\$605,612	\$388,105	\$2,032,361	\$605,558	\$0	\$2,032,215	\$0			
RTF: 8b																			
Year: 2024																			
County: Allegan																			
217831	CON	142nd Ave	142nd Ave from 23rd St to US-131	Milling & One Course Asphalt Overlay (GPA)		5.000	\$0	\$238,119	\$1,676,237	\$0	\$238,119	\$0	01/30/2024	EDD			\$238,119		
220295	NI	Transit Capital	areawide	FY 2024 RTF - Communication Equipment		0.000	\$2,560	\$640	\$0				09/30/2024	STL					
Total For: Allegan						5.00	\$2,560	\$238,759	\$1,676,237	\$0	\$238,119	\$0					\$238,119		
County: Ionia																			
211805	CON	Main St	Bridge Street to East Village Limits	Road Capital Preventative Maintenance		0.810	\$301,600	\$75,400	\$0	\$253,982	\$63,495	\$0	03/13/2024	STL,EDD	\$253,822	\$63,455	\$0	05/20/2024	\$0
212056	NI	Transit Capital	Areawide	FY 2024 RTF - Facility improvements		0.000	\$25,000	\$6,250	\$0				09/30/2024	STL					
218311	CON	Feuerstein Rd	Feuerstein Rd from Potters Rd to Richmond Rd	Crush & Shape & Asphalt Resurfacing (GPA)		1.500	\$619,400	\$0	\$256,937				10/06/2023	STL					
Total For: Ionia						2.31	\$946,000	\$81,650	\$256,937	\$253,982	\$63,495	\$0			\$253,822	\$63,455	\$0		\$0
County: Ottawa																			
214813	CON	Fillmore St	96th Avenue to 72nd Avenue	Milling and Two Course Asphalt Overlay		3.050	\$0	\$72,752	\$1,725,000	\$0	\$72,752	\$0	01/30/2024	EDD				\$0	
Total For: Ottawa						3.05	\$0	\$72,752	\$1,725,000	\$0	\$72,752	\$0						\$0	
Total For: 2024						10.36	\$948,560	\$393,161	\$3,658,174	\$253,982	\$374,366	\$0			\$253,822	\$63,455		\$238,119	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 12 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
Total For:		8b				10.36	\$948,560	\$393,161	\$3,658,174	\$253,982	\$374,366	\$0	\$253,822	\$63,455	\$0	\$238,119			
RTF:		9																	
Year:		2024																	
County:		Alcona																	
214558	CON	N Hubbard Lake Rd	from Ritchie Rd to north Township line	One Course Asphalt Overlay		5.010	\$437,113	\$104,623	\$126,011	\$489,656	\$96,447	\$155,800	02/05/2024	STL,EDD	\$489,524	\$96,421	\$155,758	04/16/2024	\$0
214581	CON	W Bamfield Rd	from AuSable Rd to Demotte Rd	One Course Asphalt Overlay		1.460	\$126,500	\$0	\$55,854	\$141,744	\$0	\$62,586	01/25/2024	STL	\$141,605	\$0	\$62,525	04/26/2024	\$133,446
Total For:		Alcona				6.47	\$563,613	\$104,623	\$181,865	\$631,400	\$96,447	\$218,386			\$631,129	\$96,421	\$218,283		\$133,446
County:		Alpena																	
205307	CON	Spruce Rd	from Hubert Road to Nicholson Hill Road	Crush, Shape & Asphalt Resurfacing	ACC	0.000	\$262,022	\$0	\$0	\$262,022	\$0	\$0	07/13/2022	STL	\$0	\$0	\$0	10/31/2022	\$0
211778	CON	Airport Rd	from M-32 north for .7 miles	Crush, Shape & Asphalt Resurfacing		0.700	\$0	\$101,774	\$268,091	\$0	\$110,774	\$0	10/31/2023	EDD					\$77,864
Total For:		Alpena				0.70	\$262,022	\$101,774	\$268,091	\$262,022	\$110,774	\$0			\$0	\$0	\$0		\$77,864
County:		Cheboygan																	
214611	CON	S Straits Hwy	from Hackwood Rd to Berry Creek Rd	Crush & Shape & Asphalt Resurfacing		2.110	\$0	\$126,959	\$830,164	\$0	\$126,959	\$0	01/30/2024	EDD					\$0
Total For:		Cheboygan				2.11	\$0	\$126,959	\$830,164	\$0	\$126,959	\$0							\$0
County:		Crawford																	
211765	CON	W County Road 612	from I-75 to Hartwick Pines Road	Crush, Shape & Asphalt Resurfacing		3.700	\$529,547	\$103,584	\$401,869	\$406,278	\$79,398	\$308,301	03/25/2024	STL,EDD	\$406,176	\$79,378	\$308,224	06/26/2024	\$466,137
Total For:		Crawford				3.70	\$529,547	\$103,584	\$401,869	\$406,278	\$79,398	\$308,301			\$406,176	\$79,378	\$308,224		\$466,137
County:		Montmorency																	
214644	CON	County Road 487	from 400 ft. east of Morningstar Lake Rd east for 1.5 miles	Crush, Shape & Asphalt Resurfacing		1.500	\$479,139	\$84,694	\$141,167	\$457,525	\$80,740	\$134,566	01/25/2024	STL,EDD	\$457,389	\$80,716	\$134,526	04/16/2024	\$460,886
Total For:		Montmorency				1.50	\$479,139	\$84,694	\$141,167	\$457,525	\$80,740	\$134,566			\$457,389	\$80,716	\$134,526		\$460,886
County:		Oscoda																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 13 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 9																				
Year: 2024																				
County: Oscoda																				
214652	CON	W Miller Rd	from 1611 feet east of Ruth Road to 1.5 miles west of County Road 489	Crush, Shape & Asphalt Resurfacing		2.810	\$510,079	\$67,320	\$75,600	\$440,553	\$58,150	\$65,313	12/14/2023	STL,EDD	\$440,396	\$58,129	\$65,290	03/19/2024	\$22	
Total For: Oscoda						2.81	\$510,079	\$67,320	\$75,600	\$440,553	\$58,150	\$65,313			\$440,396	\$58,129	\$65,290		\$22	
County: Otsego																				
116038	CON	Sparr Rd	from Marquardt Road to Dover Road	Crush, Shape and Asphalt Resurfacing		1.490	\$566,179	\$0	\$141,545	\$420,143	\$0	\$105,036	03/25/2024	STL	\$419,983	\$0	\$104,996	06/26/2024	\$125,442	
Total For: Otsego						1.49	\$566,179	\$0	\$141,545	\$420,143	\$0	\$105,036			\$419,983	\$0	\$104,996		\$125,442	
County: Presque Isle																				
211768	CON	County Road 451	from Wenzel Hwy to US 23	Crush, Shape & Asphalt Resurfacing		1.660	\$551,454	\$51,066	\$107,324	\$595,999	\$55,242	\$116,008	06/25/2024	STL,EDD	\$718,149	\$66,564	\$139,784	08/27/2024	\$0	
211771	CON	W 638 Hwy	from Lost Lake Road to Pinkerton Avenue	Chip & Fog Seal		3.870	\$44,945	\$43,233	\$5,644	\$44,083	\$42,408	\$5,540	08/13/2024	EDD,STL					\$0	
Total For: Presque Isle						5.53	\$596,399	\$94,299	\$112,968	\$640,082	\$97,650	\$121,548			\$718,149	\$66,564	\$139,784		\$0	
Total For: 2024						24.30	\$3,506,978	\$683,253	\$2,153,269	\$3,258,003	\$650,118	\$953,151			\$3,073,223	\$381,208	\$139,784		\$1,263,797	
Total For: 9						24.30	\$3,506,978	\$683,253	\$2,153,269	\$3,258,003	\$650,118	\$953,151			\$3,073,223	\$381,208	\$971,102		\$1,263,797	
RTF: 10a																				
Year: 2024																				
County: Antrim																				
214808	NI	Transit Capital	areawide	FY 2024 RTF - Equipment (Alignment Machine)		0.000	\$33,965	\$8,491	\$0				09/30/2024	STL						
Total For: Antrim						0.00	\$33,965	\$8,491	\$0											
County: Charlevoix																				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 14 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		10a																	
Year:		2024																	
County:		Charlevoix																	
214821	CON	Sunset St	from East Jordan City Limits (Advance Road) to Division Street	Asphalt Reconstruction		0.740	\$396,000	\$0	\$99,000	\$315,909	\$0	\$152,622	08/01/2024	STL				\$0	
214825	NI	Transit Capital	Areawide	FY 24 RTF - Facility improvements (Ferry loading ramps repair/replacement)		0.000	\$133,147	\$33,287	\$0				09/30/2024	STL					
Total For:		Charlevoix				0.74	\$529,147	\$33,287	\$99,000	\$315,909	\$0	\$152,622						\$0	
County:		Kalkaska																	
214831	NI	Transit Capital	Areawide	FY 2024 Bus Purchase Replacement		0.000	\$110,000	\$27,500	\$0				09/30/2024	STL					
220721	CON	County Road 571 NE	Meyers Road to County Road 612	Crush and Shape Resurfacing		1.000	\$0	\$130,985	\$523,940	\$0	\$130,985	\$0	01/11/2024	EDD				\$0	
Total For:		Kalkaska				1.00	\$110,000	\$158,485	\$523,940	\$0	\$130,985	\$0						\$0	
Total For:		2024				1.74	\$673,112	\$200,263	\$622,940	\$315,909	\$130,985	\$152,622						\$0	
Total For:		10a				1.74	\$673,112	\$200,263	\$622,940	\$315,909	\$130,985	\$152,622						\$0	
RTF:		10b																	
Year:		2024																	
County:		Manistee																	
215147	CON	9 Mile Rd	from 1.67 Mile East of Yates Road to Marilla Road	Crush and Shape and Asphalt Resurfacing		2.060	\$669,780	\$149,256	\$126,494	\$726,936	\$158,877	\$134,591	12/27/2023	STL,EDD	\$748,033	\$163,488	\$138,497	03/19/2024	\$911,560
Total For:		Manistee				2.06	\$669,780	\$149,256	\$126,494	\$726,936	\$158,877	\$134,591			\$748,033	\$163,488	\$138,497		\$911,560
County:		Wexford																	
215393	CON	S 37 Rd	from 13th Street to joint west of 24 Rd intersection	Asphalt Overlay over Chip Seal		9.810	\$1,240,185	\$220,065	\$77,536	\$1,339,378	\$220,065	\$114,780	02/26/2024	STL,EDD	\$1,339,218	\$251,103	\$83,701	05/14/2024	\$1,544,304
Total For:		Wexford				9.81	\$1,240,185	\$220,065	\$77,536	\$1,339,378	\$220,065	\$114,780			\$1,339,218	\$251,103	\$83,701		\$1,544,304

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 15 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 10b																		
Total For: 2024																		
Total For: 10b																		
RTF: 10c																		
Year: 2024																		
County: Benzie																		
214843	CON	N Manistee County Line Rd	from US-31 to Kurick Road	Single Course Chip Seal		6.210	\$0	\$55,000	\$463,975	\$0	\$55,000	\$0	02/01/2024	EDD				\$0
214849	NI	Transit Capital	areawide	FY 2024 RTF - Bus Replacement		0.000	\$76,400	\$19,100	\$0				09/30/2024	STL				
Total For: Benzie																		
County: Grand Traverse																		
214801	NI	Transit Capital	Area Wide	FY24 RTF - Equipment		0.000	\$69,287	\$17,322	\$0				09/30/2024	STL				
214818	CON	Fife Lake Rd	from Twenty Two Creek to Supply Rd	Asphalt Overlay over Chip Seal	AC	2.590	\$0	\$59,000	\$1,012,347	\$666,900	\$59,000	\$345,646	08/29/2024	STL,EDD				\$0
214834	NI	Transit Capital	Area Wide	FY24 RTF - Equipment		0.000	\$46,733	\$11,683	\$0				09/30/2024	STL				
Total For: Grand Traverse																		
County: Leelanau																		
214837	CON	CR 626 (Omena Road)	from County Road 637 (Jelinek Road) to County Road 633(Jacobson Road South)	Crush and Shape and Asphalt Resurfacing		1.720	\$420,601	\$0	\$295,000	\$421,492	\$0	\$295,575	09/04/2024	STL				\$0
Total For: Leelanau																		
Total For: 2024																		
Total For: 10c																		

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 16 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date					
							Fed Amt	State Amt	Fed Amt	State Amt		Fed Amt	State Amt		Date				
RTF: 11																			
Year: 2024																			
County: Chippewa																			
214401	NI	Transit Capital	Area Wide	FY 2024 RTF -Van Purchase		0.000	\$72,000	\$18,000	\$0			09/30/2024	STL						
215524	CON	S Mackinac Trail	6 Mile Road to 9 Mile Road	Asphalt Reconstruction		3.220	\$1,038,720	\$0	\$259,680	\$986,711	\$0	\$261,182	01/30/2024	STL	\$986,551	\$0	\$261,142	04/29/2024	\$0
Total For: Chippewa						3.22	\$1,110,720	\$18,000	\$259,680	\$986,711	\$0	\$261,182			\$986,551	\$0	\$261,142		
County: Luce																			
214397	NI	Transit Capital	Area Wide	FY 2024 RTF - Van Purchase		0.000	\$43,600	\$10,900	\$0			09/30/2024	STL						
214797	CON	County Road 407	from M-123 to 1 mile westerly	Crush and Shape and Asphalt Resurfacing		1.000	\$362,400	\$28,000	\$62,600			09/13/2024	STL,EDD						
220315	CON	County-wide	Countywide Fed Aid system	Traffic Safety		0.250	\$90,000	\$0	\$0			12/08/2023	STL						
Total For: Luce						1.25	\$496,000	\$38,900	\$62,600										
County: Mackinac																			
206189	CON	Cheeseman Rd	US-2 to St. Ignace City limits	One Course Asphalt Overlay (GPA)		5.160	\$0	\$128,512	\$540,000	\$0	\$128,512	\$0	02/06/2024	EDD					\$128,512
Total For: Mackinac						5.16	\$0	\$128,512	\$540,000	\$0	\$128,512	\$0							\$128,512
Total For: 2024						9.63	\$1,606,720	\$185,412	\$862,280	\$986,711	\$128,512	\$261,182			\$986,551	\$0			\$128,512
Total For: 11						9.63	\$1,606,720	\$185,412	\$862,280	\$986,711	\$128,512	\$261,182			\$986,551	\$0	\$261,142		\$128,512

RTF: 12a																			
Year: 2024																			
County: Alger																			
214868	CON	H 58	from Miners Castle Road to 1.5 miles east	Crush & Shape & Asphalt Resurfacing		1.500	\$500,600	\$61,000	\$72,000	\$464,844	\$56,664	\$66,902	11/06/2023	STL,EDD	\$464,686	\$56,645	\$66,880	01/24/2024	\$0
218519	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$30,000	\$7,500	\$0			09/30/2024	STL						
218525	NI	Transit Capital	Areawide	FY 2024 RTF - Maintenance and Vehicle Equipment		0.000	\$43,104	\$10,776	\$0			09/30/2024	STL						

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 17 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		12a																
Year:		2024																
Total For:		Alger				1.50	\$573,704	\$79,276	\$72,000		\$464,844	\$56,664	\$66,902		\$464,686	\$56,645	\$66,880	\$0
County:		Marquette																
218805	NI	Transit Capital	Areawide	FY 2024 RTF - Facility improvements		0.000	\$90,000	\$22,500	\$0					09/30/2024	STL			
Total For:		Marquette				0.00	\$90,000	\$22,500	\$0									
County:		Schoolcraft																
210597	CON	River Rd	from East Kendall Road to County Road 438	Crush & Shape & Asphalt Resurfacing		1.690	\$0	\$83,701	\$474,099	\$0	\$83,701	\$0	01/30/2024	EDD				\$83,701
215368	NI	Transit Capital	Areawide	FY 2024 RTF - Maintenance Equipment		0.000	\$19,333	\$4,833	\$0				09/30/2024	STL				
Total For:		Schoolcraft				1.69	\$19,333	\$88,534	\$474,099	\$0	\$83,701	\$0						\$83,701
Total For:		2024				3.19	\$683,037	\$190,310	\$546,099	\$464,844	\$140,365	\$66,902			\$464,686	\$56,645		\$83,701
Total For:		12a				3.19	\$683,037	\$190,310	\$546,099	\$464,844	\$140,365	\$66,902			\$464,686	\$56,645	\$66,880	\$83,701
RTF:		12b																
Year:		2024																
County:		Delta																
219202	CON	Boney Falls H Rd	.16 miles north of CR-426 to intersection of CR-519 then east to CR-434	One Course Asphalt Overlay		1.440	\$0	\$237,655	\$59,414	\$0	\$237,655	\$0	10/24/2023	EDD				\$237,655
220384	CON	33rd Rd	from Forest Highway-13 to Schoolcraft County line	One Course Asphalt Overlay	AC	10.870	\$0	\$0	\$2,046,000	\$833,064	\$0	\$1,213,273	08/19/2024	STL				\$0
Total For:		Delta				12.31	\$0	\$237,655	\$2,105,414	\$833,064	\$237,655	\$1,213,273						\$237,655
County:		Dickinson																
216613	NI	Transit Capital	Areawide	FY 2024 RTF - Equipment		0.000	\$1,600	\$400	\$0				09/30/2024	STL				
221773	CON	County Road 581	1.5 miles south of Ford River Bridge to Ford River Bridge	Crush and Shape and asphalt resurfacing		1.500	\$0	\$67,463	\$638,537	\$0	\$67,463	\$0	09/04/2024	EDD				\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 18 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 12b																			
Year: 2024																			
Total For: Dickinson						1.50	\$1,600	\$67,863	\$638,537	\$0	\$67,463	\$0						\$0	
County: Menominee																			
208637	CON	County Road 557	from County Road 380 to County Road 374	Crush & Shape & Asphalt Resurfacing		2.000	\$458,320	\$0	\$114,580	\$360,069	\$0	\$90,017	01/11/2024	STL	\$359,909	\$0	\$89,977	03/15/2024	\$354,388
215304	CON	County Road 551	from Number 34.5 Road to Number 36 Road	One Course Asphalt Overlay		1.520	\$241,163	\$133,000	\$0	\$212,043	\$116,961	\$0	01/11/2024	STL,EDD	\$211,914	\$116,890	\$0	03/15/2024	\$291,945
215458	CON	County Road 551 and County Road 358	County Road 551; 36 Road to US-2 and County Road 358; Village of Dagget	Single Course Chip Seal		8.730	\$276,000	\$100,000	\$0	\$260,883	\$94,543	\$0	01/09/2024	STL,EDD	\$260,736	\$94,490	\$0	03/20/2024	\$350,403
221182	CON	Various Locations - Menominee County	Various Locations - Menominee County	Pavement Marking		13.860	\$128,712	\$0	\$32,178	\$127,656	\$0	\$31,914	08/27/2024	STL					\$0
Total For: Menominee						26.10	\$1,104,195	\$233,000	\$146,758	\$960,651	\$211,504	\$121,931			\$832,559	\$211,380	\$89,977		\$996,736
Total For: 2024						39.92	\$1,105,795	\$538,518	\$2,890,709	\$1,793,715	\$516,622	\$1,335,205			\$832,559	\$211,380	\$89,977		\$1,234,391
Total For: 12b						39.92	\$1,105,795	\$538,518	\$2,890,709	\$1,793,715	\$516,622	\$1,335,205			\$832,559	\$211,380	\$89,977		\$1,234,391

RTF: 13a

Year: 2024

County: Baraga

207508	CON	Lower Skanee Rd	Lower Skanee Road from Ohman Rd thence easterly 3 miles	Two Course Asphalt Resurfacing		2.980	\$0	\$168,797	\$531,203				11/09/2023	EDD					
207509	CON	Townline Rd	Townline Road from .1 miles north of Skanee Road thence northerly 3.475	Two Course Asphalt Resurfacing		3.480	\$356,000	\$0	\$344,000				11/09/2023	STL					
207512	CON	Plains Rd	Plains Road from Section 16 Rd thence northerly 4.243 miles	Crush & Shape & Asphalt Resurfacing		4.240	\$1,000	\$0	\$699,000				11/09/2023	STL					
207521	CON	Imperial Heights Road	Imperial Heights Road from Cardinal Red Road to Marquette County Line	Crush & Shape & Asphalt Resurfacing		0.720	\$1,000	\$0	\$299,000				11/09/2023	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 19 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		13a																	
Year:		2024																	
County:		Baraga																	
212811	CON	Plains Rd	Baraga Plains Road from M-38 thence southerly 2.015 miles	Crush & Shape & Asphalt Resurfacing		2.020	\$100,000	\$0	\$300,000				11/09/2023	STL					
Total For:		Baraga				13.43	\$458,000	\$168,797	\$2,173,203										
County:		Houghton																	
206727	CON	Otter Lake Tapiola Rd	700 ft south of Old Road northerly for 2.46 miles	Crush & Shape & Asphalt Resurfacing		3.300	\$785,000	\$0	\$196,250	\$646,575	\$0	\$161,644	02/16/2024	STL	\$808,258	\$0	\$202,064	05/17/2024	\$722,092
215592	CON	Traprock Valley Rd	Bootjack Road to Gay Road	One Course Asphalt Overlay		1.170	\$0	\$188,424	\$47,106	\$0	\$162,777	\$40,694	12/28/2023	EDD	\$0	\$162,617	\$40,654	03/18/2024	\$141,753
Total For:		Houghton				4.47	\$785,000	\$188,424	\$243,356	\$646,575	\$162,777	\$202,338			\$808,258	\$162,617	\$242,719		\$863,845
County:		Keweenaw																	
206894	CON	Gay Lac La Belle Rd	from 3.71 northeast of Jarvi Road thence northeast .54 miles	Crush & Shape & Asphalt Resurfacing		0.540	\$130,000	\$0	\$32,500				10/06/2023	STL					
215728	CON	Five Mile Point Rd	from North Farmers Block Road thence northerly 2 miles	Crush & Shape & Asphalt Resurfacing		2.000	\$134,600	\$109,900	\$48,900				10/06/2023	STL,EDD					
217954	CON	Gratiot Lake Rd	3.9 miles south of US-41 thence southerly 1.1 miles	Crush & Shape & Asphalt Resurfacing		1.050	\$0	\$127,030	\$379,747	\$0	\$127,030	\$0	02/06/2024	EDD					\$127,030
217955	CON	Five Mile Point Rd	Gratiot River	Culvert Rehabilitation		0.000	\$34,600	\$0	\$8,700				11/01/2023	STL					
Total For:		Keweenaw				3.59	\$299,200	\$236,930	\$469,847	\$0	\$127,030	\$0							\$127,030
Total For:		2024				21.49	\$1,542,200	\$594,151	\$2,886,406	\$646,575	\$289,807	\$202,338			\$808,258	\$162,617			\$990,875
Total For:		13a				21.49	\$1,542,200	\$594,151	\$2,886,406	\$646,575	\$289,807	\$202,338			\$808,258	\$162,617	\$242,719		\$990,875

RTF: 13b
Year: 2024
County: Gogebic

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 20 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 13b																				
Year: 2024																				
County: Gogebic																				
203395	CON	Kimberly Rd	M-64 to US-2	Cold -In-Place Recycle & Asphalt Resurfacing		2.140	\$0	\$361,216	\$597,849	\$0	\$361,216	\$0	02/06/2024	EDD				\$0		
215104	NI	Transit Capital	Areawide	FY 2024 RTF - Bus and Van Purchase		0.000	\$86,921	\$21,730	\$0				09/30/2024	STL						
Total For: Gogebic						2.14	\$86,921	\$382,946	\$597,849	\$0	\$361,216	\$0						\$0		
County: Iron																				
207482	CON	County Road 424	0.45 mi east of Woodloft Road/Kalla Walla Trail east for 1.08miles, Iron Co	Crush & Shape & Asphalt Resurfacing (GPA)		1.080	\$389,874	\$105,629	\$0	\$368,209	\$99,774	\$0	02/05/2024	STL,EDD	\$368,051	\$99,731	\$0	04/24/2024	\$0	
218674	CON	Brule Mountain Rd	Snipe Lake South to Big Bear Lane	Crush & Shape & Asphalt Resurfacing		0.980	\$356,997	\$0	\$89,250	\$313,124	\$0	\$78,281	01/08/2024	STL	\$304,023	\$0	\$76,006	03/21/2024	\$299,402	
Total For: Iron						2.06	\$746,871	\$105,629	\$89,250	\$681,333	\$99,774	\$78,281			\$672,075	\$99,731	\$76,006		\$299,402	
County: Ontonagon																				
215374	NI	Transit Capital	Areawide	FY 2024 RTF - Van Purchase		0.000	\$65,600	\$16,400	\$0				09/30/2024	STL						
Total For: Ontonagon						0.00	\$65,600	\$16,400	\$0											
Total For: 2024						4.20	\$899,392	\$504,975	\$687,099	\$681,333	\$460,990	\$78,281			\$672,075	\$99,731	\$76,006		\$299,402	
Total For: 13b						4.20	\$899,392	\$504,975	\$687,099	\$681,333	\$460,990	\$78,281			\$672,075	\$99,731	\$76,006		\$299,402	

RTF: 14

Year: 2024

County: Lake

209712	CON	W 8th St	from Michigan Avenue east to Baldwin Village limits	Crush and Shape and Asphalt resurfacing		0.470	\$509,820	\$81,067	\$137,049				09/13/2024	STL,EDD					
214554	NI	Transit Capital	Areawide	FY 2024 RTF - Facility Improvements		0.000	\$6,310	\$1,578	\$0				09/30/2024	STL					
220646	CON	W Old M 63 Rd	West of Culvert, East of Syer Dr	culvert		0.040	\$118,039	\$0	\$56,961				07/12/2024	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 21 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award		Cost To Date					
							Fed Amt	State Amt	Local Amt	Fed Amt		State Amt	Local Amt		Date				
RTF:		14																	
Year:		2024																	
Total For:		Lake				0.51	\$634,169	\$82,645	\$194,010										
County:		Mason																	
220644	CON	E Fountain Rd	Stiles Rd to the west limits of Fountain Village	Single Course Chip Seal		7.440	\$300,000	\$0	\$100,000			02/01/2024	STL						
220645	CON	N Stiles Rd	from US 10 to Townline Rd	Single Course Chip Seal		8.620	\$323,800	\$0	\$86,200			02/01/2024	STL						
Total For:		Mason				16.06	\$623,800	\$0	\$186,200										
County:		Muskegon																	
214572	CON	Michillinda Rd	Whitehall Rd to Zellar Rd	One course asphalt overlay		3.240	\$489,835	\$0	\$212,627	\$480,225	\$0	\$120,056	11/22/2023	STL	\$467,840	\$0	\$116,960	02/28/2024	\$467,245
214578	CON	Whitehall Rd	from Michilinda to Lakewood Rd	Milling and One Course Overlay		1.000	\$264,152	\$56,835	\$9,203	\$212,612	\$53,153	\$0	11/30/2023	STL,EDD	\$196,501	\$49,125	\$0	02/28/2024	\$245,646
Total For:		Muskegon				4.24	\$753,987	\$56,835	\$221,830	\$692,836	\$53,153	\$120,056			\$664,342	\$49,125	\$116,960		\$712,890
County:		Newaygo																	
214612	CON	36th St	Elm to Croton Hardy Drive	Reconstruct		1.110	\$866,467	\$0	\$245,250				10/11/2023	STL					
220748	CON	Countywide	Various routes Newaygo County	Single course chip seal		30.930	\$1,084,301	\$0	\$271,075	\$942,687	\$0	\$235,672	04/15/2024	STL	\$965,701	\$0	\$241,425	07/09/2024	\$0
Total For:		Newaygo				32.03	\$1,950,768	\$0	\$516,325	\$942,687	\$0	\$235,672			\$965,701	\$0	\$241,425		\$0
County:		Oceana																	
215081	CON	E Madison Rd	from 126th to east of 144th	Crush and Shape and Asphalt resurfacing		2.270	\$769,535	\$0	\$192,384	\$915,071	\$0	\$228,768	03/25/2024	STL	\$914,911	\$0	\$228,728	06/27/2024	\$286,608
Total For:		Oceana				2.27	\$769,535	\$0	\$192,384	\$915,071	\$0	\$228,768			\$914,911	\$0	\$228,728		\$286,608
Total For:		2024				55.12	\$4,732,259	\$139,480	\$1,310,749	\$2,550,595	\$53,153	\$584,496			\$2,544,954	\$49,125	\$228,728		\$999,498
Total For:		14				55.12	\$4,732,259	\$139,480	\$1,310,749	\$2,550,595	\$53,153	\$584,496			\$2,544,954	\$49,125	\$587,113		\$999,498

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2024

Date: September 13, 2024

Page: 22 of 22

Classification: Internal

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Grand Total:						353.270	\$45,231,237	\$8,778,412	\$34,107,274	\$38,954,856	\$7,162,581	\$14,547,852		\$32,649,494	\$3,746,046	\$9,473,219	\$16,779,915

Total Jobs Reported: 150

Preferences:

- Report Name** Rural Task Force (RTF) Financial Status
- Report Type** Statewide
- Fiscal Year** 2024
- Job Type** Local, Multi-Modal
- Phase Type** ALL
- Phase Operational Status** Programmed, Active, Completed
- Finance System** Local - EDD, STL, Multi-Modal - STL
- Template** Local - STP - Rural/Flexible, TEDF Category D, Multi-Modal - Transit, Transit - STP - Rural - Flex

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



This report is approved by MDOT Statewide Transportation Planning Division.