



MIDLAND AREA SOILS CORRECTIVE ACTION TENTATIVE TIMELINE (Updated 9/13/2012)

Date	Event
March 1, 2012	Joint DEQ/Dow Public Information Meeting in Midland - Central Middle School
March 7, 2012	Dow Submitted Midland Area Soils Work Plan
March 11, 2012	DEQ Issued Notice of Intent to Decide on Midland Area Soils Work Plan - Formal 45 Day Public Comment Period Began
March 19, 28, and 29, 2012	DEQ/Dow Staff Availability Sessions Held at Resolution Center
April 17, 2012	DEQ Public Hearing Held – Grace A. Dow Library Auditorium
April 25, 2012	Close of Formal Public Comment Period
May 1, 2012	Dow 2012 Neighborhood Meeting
May 25, 2012	Dow Submitted Revised Midland Area Soils Work Plan
June 1, 2012	DEQ Approved Dow Midland Area Soils Work Plan with a Response to Public Comments and Basis of Decision for the Midland Action Level
Activities to Implement the Approved Midland Area Soils Work Plan	
May 2012	Dow Met with 2012 Property Owners to Obtain Property Access (Phase 1)
June 2012	Remediation Design Sampling Began in Midland for 2012 Properties (Phase 1 – About 100 Properties)
July 2012	Remedial Decisions Made for 2012 Properties (Phase 1)
July 13, 2012	Dow Proposed Additional Work for 2012 (Phase 2 - About 50 More Properties) and Mailed Letters to Property Owners Requesting Access
July 23, 2012	DEQ Approval of Additional Work (Phase 2) Proposed by Dow for 2012
August 2012	Dow Began Implementation of Remediation on Phase 1 Properties Above 250 ppt Where Access was Granted and Began Sampling Phase 2 Properties Where Access was Granted
Early September 2012	Dow Completed Remediation on 2012 Phase 1 Properties Above 250 ppt Where Access was Granted and Began Remediation on 2012 Phase 2 Properties Above 250 ppt Where Access was Granted
September 6, 2012	Dow Proposed Early Kickoff and Expansion of Planned Early Start on 2013 Work for Sampling of 295 Properties
September 13, 2012	DEQ Approved Proposed Plan for Early Kickoff and Expansion of Planned 2013 Work
Mid-September 2012	Dow Sends Letters to 2013 Property Owners Requesting Access for Sampling in Either October/November 2012 or May 2013
October through Mid-November 2012	Dow Performs Sampling at 2013 Properties Where Early Access was Granted in 2012

Date	Event
Mid-October 2012	End of Phase 1 and Phase 2 Remediation Work for 2012 Season
Fall 2012	DEQ Sends Letters to Property Owners Confirming Completion of Work
Early December 2012	Dow Submits Annual Remedy Report to DEQ
March 31, 2013	Dow Communicates Results of Testing to Property Owners Who Had Sampling Conducted in October/November 2012
Late April through May 2013	Dow Performs Remedies as Required Based on Results of October/November 2012 Sampling of Properties
May 2013	Dow Performs Sampling at 2013 Properties Where Access was Granted for 2013
July 31, 2013	Dow Communicates Results of Testing to Property Owners Who Had Sampling Conducted in May 2013
August 2013	Dow Performs Remedies as Required Based on Results of May 2013 Sampling of Properties
Fall 2013	DEQ Sends Letters to Property Owners Confirming Completion of Work
Winter 2013	Dow Submits Annual Remedy Report to DEQ
2014 through 2017 (as Necessary)	Dow Submits Work Plans and Continues Work throughout Remainder of Resolution Area