

2009 Update on Corrective Action Activities Tittabawassee and Saginaw Rivers


May 6, 2009

The Dow Chemical Company
Off-Site Corrective Action Program

Al Taylor, Geologist
Waste and Hazardous Materials Division



August 2008 Status of Dow Off-Site Corrective Action Activities



- Investigation Focus Area
- AOC - CERCLA
- Exposure Units
- IRA - Includes Tittabawassee River 100 Year Floodplain for Miss Dig




Background

- **Area of Contamination:** Lower 24 miles of Tittabawassee River and floodplain, the Saginaw River (25 miles), and portions of Saginaw Bay
- **Primary contaminants:** Dioxins and furans
- **Other contaminants:** Chlorobenzenes, parathion, chlorostyrenes, hexachlorobutadiene, lindane, others
 - Important not to lose track of these in overall investigation/remediation process
- **Primary Source:** Dow Chemical, Midland, Michigan
- **Target population:** People living along the Tittabawassee and Saginaw Rivers, recreational users of the Rivers and Bay

Current Part 111/RCRA Activity

- **Tittabawassee River Sampling and Early Action Programs**
 - Uses a methodical approach to investigate and remediate from source (on-site) to endpoint of contamination from facility
 - Uses intermediate source control measures such as Interim Response Activities and “pilot” feasibility studies

August 2008 Status of Dow Off-Site Corrective Action Activities



- Investigation Focus Area
- AOC - CERCLA
- Exposure Units
- IRA - Includes Tittabawassee River 100 Year Floodplain for Miss Dig




IRAs and High Priority Investigation and Remedial/Pilot Activities in 2009

- **Near Plant Source Areas**
 - Former 47 Building - “Founders Park” IRA – H-14
 - Reach D IRA – H-13
 - Historic Outfall Investigation – H-12
 - 2009 RGIS Upgrade
- **Tittabawasse Bank Stabilization and Monitoring Pilots**
- **Tittabawasse River “Down Stream” In-Channel Deposits Enhanced Monitoring and Evaluation (e.g., Reach J)**
- **GeoMorph® Update**
 - IRA residential property decision tree evaluation
- **Utility Worker Notification – Miss Dig**
- **Advisory Signage**
- **Midland Area Soils Presumptive Remedy Update**

Former 47 Building Area

- River Core Locations
- ◆ Monitoring Wells
- ▲ Resample Locations 6-6-2008
- ▲ Resample Locations 6-3-2008
- Sample Location



Former 47 Building IRA

- **Historic chlor-alkali cell waste on upland soil, river bank and in river sediments**
 - High levels of furans
 - Other contaminants also of concern
 - Subsurface contamination with some volatile organic compounds
- **Upland work substantially complete**
 - Installation of wells and some additional borings
 - Long term operation and maintenance
 - Maintain capped area
 - Monitor groundwater for contamination and flow direction
- **Adjacent sediments under investigation**
 - Further sediment investigation now that river level is coming down
 - Capping and/or removal in 2009
 - Want to comprehensively address all contamination
- **Schedule**
 - Complete characterization: 6/1/09
 - Corrective Action Plan and Summary of Data: 7/1/09
 - Implementation in 2009
- **IRA consistent with anticipated final corrective action in this area**






- 
- The image shows a close-up view of a sediment surface. The ground is composed of a mix of fine, brownish-grey soil and larger, angular, light-colored rock fragments. The texture is rough and uneven. In the upper right corner, there is a white rectangular box containing three bullet points in black text.
- **Historic source material**
 - **High furan content**
 - **Very similar contamination to that found in soils and sediments downstream**







Chromium: 4
Cobalt: 2.4
Arsenic: 1.2
1,2,3-Trichlorobenzene: 0.01

RB-24+50-C3 (IC84)
Interval: (0.0-0.4)
Date: 7/14/2008
All Units in mg/kg
Iron: 5700
Lead: 40
Barium: 58
Copper: 11
Lithium: 6.3
Nickel: 9.6
Chromium: 7.7
Cobalt: 2.2
Arsenic: 1.7
Acenaphthene: 0.16
Benzo[k]fluoranthene: 1.2
Chrysene: 0.61
Fluoranthene: 1.2
Fluorene: 0.08
Naphthalene: 0.17
Phenanthrene: 0.89
Pyrene: 0.86

RB-24+50-C3 (IC84)
Interval: (0.4-1.0)
Date: 7/14/2008
All Units in mg/kg
Iron: 5700
Lead: 4.8
Barium: 28
Copper: 9.4
Lithium: 11
Nickel: 9.9
Chromium: 7.1
Cobalt: 3
Arsenic: 2
Acenaphthene: 0.27
Benzo[k]fluoranthene: 1
Chrysene: 0.49
Dibenzofuran: 0.09
Di-n-butyl phthalate: 0.18
Fluoranthene: 0.7
Fluorene: 0.1
Naphthalene: 0.64
Phenanthrene: 0.74
Pyrene: 0.73
Tetrachloroethene: 0.018
Hexachlor-1,3-butadiene: 0.01
2-Methylanthralene: 0.11
Pentachlorobenzene: 0.01
Phenol: 3.2

RB-24+50-C2 (IC48)
Interval: (0.0-0.2)
Date: 6/27/2008
All Units in mg/kg
Iron: 6400
Lead: 11
Barium: 22
Copper: 8.5
Lithium: 12
Nickel: 13
Chromium: 7.3
Cobalt: 40
Arsenic: 5.6
Acenaphthene: 0.05
Di-n-butyl phthalate: 0.47
Fluoranthene: 0.15
Naphthalene: 0.24
Pyrene: 0.1
Dichloromethane: 0.089

RB-24+00-C2 (IC173)
Interval: (2.3-4.0)
Date: 9/4/2008
All Units in mg/kg
Iron: 2500
Lead: 3.5
Barium: 14
Copper: 3
Lithium: 2.1
Nickel: 2.1
Chromium: 3.7
Cobalt: 1.2
Arsenic: 1.4
Benzo[a]anthracene: 0.17
Chrysene: 0.18
Ethyl parathion: 0.18
Fluoranthene: 0.33
Pyrene: 0.22

RB-24+00-C2 (IC173)
Interval: (4.0-4.5)
Date: 9/4/2008
All Units in mg/kg
Iron: 2500
Lead: 3.1
Barium: 9.6
Copper: 2.5
Lithium: 2
Nickel: 2
Chromium: 3
Cobalt: 0.93
Arsenic: 2
Ethyl parathion: 0.13

RB-25+50-C2 (IC40)
Interval: (0.0-0.2)
Date: 6/27/2008
All Units in mg/kg
Iron: 6600
Lead: 5.8
Barium: 24
Copper: 11
Lithium: 13
Nickel: 15
Chromium: 9.2
Cobalt: 32
Arsenic: 3.7
Benzo[a]anthracene: 0.21
Chrysene: 0.2
Di-n-butyl phthalate: 0.2
Fluoranthene: 0.6
Phenanthrene: 0.24
Pyrene: 0.44
Dichloromethane: 0.083

RB-27+00-C2 (IC35)
Interval: (0.0-0.3)
Date: 6/27/2008
All Units in mg/kg
Iron: 5400
Lead: 5.1
Barium: 24
Copper: 9.3
Lithium: 12
Nickel: 12
Chromium: 7.9
Cobalt: 27
Arsenic: 3.2
Acenaphthene: 0.05
Chrysene: 0.48
Fluoranthene: 0.96
Phenanthrene: 0.61
Pyrene: 0.62
Dichloromethane: 0.076

RB-28+00-C2 (IC38)
Interval: (0.0-0.2)
Date: 6/25/2008
All Units in mg/kg
Iron: 5800
Lead: 4.2
Barium: 22
Copper: 8.3
Lithium: 13
Nickel: 12
Chromium: 8.3
Cobalt: 27

RB-29+50-C3 (IC64)
Interval: (0.0-0.5)
Date: 9/4/2008
All Units in mg/kg
Iron: 9000
Lead: 6.6
Barium: 29
Copper: 8.2
Lithium: 18
Nickel: 12

RB-30+00-C1 (IC55)
Interval: (0.0-0.3)
Date: 9/4/2008
All Units in mg/kg
Iron: 6800
Lead: 3.3
Barium: 19
Copper: 6
Lithium: 12
Nickel: 8.4

Benzo[k]fluoranthene: 1.4
Chrysene: 1
Fluoranthene: 2.1
Fluorene: 0.15
Naphthalene: 0.11
Pyrene: 1.4

1,4-Dichlorobenzene: 0.1
Di-n-butyl phthalate: 0.25
Fluoranthene: 3.4
Fluorene: 0.23
Naphthalene: 0.44
Phenanthrene: 3.1
Pyrene: 3
Dichloromethane: 0.075
2-Methylanthralene: 0.14
Pentachlorobenzene: 0.01

Acenaphthene: 0.32
Benzo[k]fluoranthene: 3.4
Chrysene: 2.2
Di-n-butyl phthalate: 0.57
Fluoranthene: 3.6
Fluorene: 0.11
Naphthalene: 0.2
Phenanthrene: 3.3
Pyrene: 4.6
Dichloromethane: 0.091

Lithium: 14
Nickel: 12
Chromium: 8.6
Cobalt: 27
Arsenic: 1.6
Acenaphthene: 0.1
Chrysene: 0.43
Di-n-butyl phthalate: 0.2
Fluoranthene: 0.88
Fluorene: 0.08
Phenanthrene: 0.5
Pyrene: 1
Dichloromethane: 0.087

Copper: 15
Lithium: 7.4
Nickel: 10
Chromium: 8.6
Cobalt: 20
Arsenic: 1.8
Acenaphthene: 2
Benzo[a]anthracene: 0.1
Benzo[k]fluoranthene: 0.1
Chrysene: 7.9
1,4-Dichlorobenzene: 0.1
Di-n-butyl phthalate: 0.1
Fluoranthene: 12
Fluorene: 1.1
Naphthalene: 2.1
Phenanthrene: 14
Pyrene: 14
1,2,3-Trichlorobenzene: 0.01
Dichloromethane: 0.01
Tetrachloroethene: 0.01
Hexachlorobenzene: 0.01
Hexachlor-1,3-butadiene: 0.01
2-Methylanthralene: 0.01
Pentachlorobenzene: 0.01
Pentachlorophenol: 0.01

RB-27+00-C1
Interval: (0.0-0.3)
Date: 6/25/2008
All Units in mg/kg
Iron: 8300
Lead: 5.9
Barium: 30
Copper: 12
Lithium: 12
Nickel: 12
Chromium: 12
Cobalt: 58
Arsenic: 4.5
Acenaphthene: 0.05
Benzo[a]anthracene: 0.1
Benzo[k]fluoranthene: 0.1
Benzo[a]pyrene: 0.1
Chrysene: 5
Di-n-butyl phthalate: 0.1
Fluoranthene: 0
Naphthalene: 0
Phenanthrene: 0
Pyrene: 11
Dichloromethane: 0.01
2-Methylanthralene: 0.01
Pentachlorobenzene: 0.01

Reach D



Reach D

- **Transition from CERCLA Removal Action Process back to the Operating License corrective action process**
- **CERCLA Order did not specifically address contaminants other than dioxins and furans**
 - Additional work necessary to cap or remove other contaminants (e.g., hexachlorobenzene, parathion, dichlorobenzenes, etc.)
 - Additional characterization, toxicity testing, design of cap, etc. as part of IRA work plan – material inside cell is toxic to invertebrates
 - Approval of capping plan “inside cell” to address residual contamination from dredging – many details to be worked out for implementation in 2009 field season.
 - Characterization on-going “outside cell” to determine what additional material needs remediation (e.g., removal, capping, etc.)
 - Toxicity testing
 - Removal of sheet piling in 2009
 - Scour adjacent to sheet piling has resulted in loss of some sediment and exposure of contaminated materials at the river bottom
- **IRA consistent with anticipated final corrective action in this area**




Reach D

- Capping will require long term monitoring and maintenance

- Additional work if not determined to be effective via monitoring


Significant non-dioxin/furan contamination outside of sheet piling to be addressed.

Reach D Sediment Cap Design Section




2009 Bathymetry - Reach D

Scour Area



Draft 5/4/09




Outfall Investigation in Vicinity of Dow Plant Site (H-12 Outfall Investigation)

- **Part of License Compliance Schedule - currently not an IRA**
 - H = High Priority in Operating License
- **Work Plan submitted to MDEQ - investigation is underway**
- **Source Area work – other high concentration deposits (e.g., Reach D) to be identified and remediated**
 - Not only dioxins and furans; other contaminants significant and present at elevated concentrations
 - Dioxins and furans not necessarily co-located with other contaminants of concern
- **Working upstream to downstream**
- **Areas for further evaluation to see if IRAs are appropriate prior to final remedy (e.g. toxicity testing, bed measurements, etc.)**
 - Reach D – Outside the sheet piling
 - Reach H – Ethyl parathion/hexachlorobenzene area
- **Iterative Process**
- **Good progress being made**



H-12 Historic Outfalls





Pipeline Crossing:
-20" steel brine

Historic Treatment
Pond Outfall (8pond)

drain outfall

RH-143+75-C1 (IC25)
Interval: (0.0-0.5)
Date: 7/21/2008
All Units in mg/kg
Iron: 6000
Lead: 2.9
Barium: 19
Copper: 8.7
Lithium: 8.2
Nickel: 9.4
Chromium: 7.8
Cobalt: 2.9
Arsenic: 3.3
Chlorobenzene: 0.25
1,4-Dichlorobenzene: 1.3
Di-n-butyl phthalate: 0.18
1,2,3-Trichlorobenzene: 0.18
Trichloroethene: 0.024
1,2-Dichlorobenzene: 1
1,3-Dichlorobenzene: 0.09
Diethyl phthalate: 0.34
1,2,4-Trichlorobenzene: 0.19

RH-144+75-C1 (IC50)
Interval: (0.0-0.5)
Date: 7/21/2008
All Units in mg/kg
Iron: 4500
Lead: 1.8
Barium: 8.1
Copper: 5.1
Lithium: 3.1
Nickel: 4.4
Chromium: 5.3
Cobalt: 1.5
Arsenic: 2.1
Chlorobenzene: 2.1
1,4-Dichlorobenzene: 5.5
Pyrene: 0.11
1,2,3-Trichlorobenzene: 0.01
1,2-Dichlorobenzene: 1.1
Diethyl phthalate: 0.21

Interval: 0.0-1.0 ft
All units in mg/kg
1,2,3,4-Tetrachlorobenzene: 0.2
1,2,4-Trichlorobenzene: 0.27
1,2-Dichlorobenzene: 0.39
1,4-Dichlorobenzene: 0.55
Hexachlorobenzene: 0.19
Ethyl parathion: 520
Dieldrin: 0.92
Hexachloro-1,3-butadiene: 0.19
Diethyl phthalate: 1.4
Di-n-butyl phthalate: 1.4
Phenanthrene: 0.28

Interval: 1.0-2.2 ft
All units in mg/kg
1,2,4-Trichlorobenzene: 0.06
1,4-Dichlorobenzene: 0.27
Diethyl phthalate: 0.51
Di-n-butyl phthalate: 1.1
Benzo[a]pyrene: 0.13
Benzo[k]fluoranthene: 0.23
Chrysene: 0.13
Pyrene: 0.18
Fluoranthene: 0.15
Dieldrin: 0.11

Interval: 2.2-2.8 ft
All units in mg/kg
1,2,4-Trichlorobenzene: 0.06
1,3-Dichlorobenzene: 0.06
1,4-Dichlorobenzene: 0.34
Diethyl phthalate: 2.6
Carbazole: 0.11
Phenanthrene: 0.22
Pyrene: 0.15
Acenaphthene: 0.07
Benzo[a]pyrene: 0.07
Chrysene: 0.07

Interval: 2.8-3.3 ft
All units in mg/kg
1,2,4-Trichlorobenzene: 0.14
1,3-Dichlorobenzene: 0.29
1,4-Dichlorobenzene: 0.53
Diethyl phthalate: 1.2
Acenaphthene: 0.17
Dibenzofuran: 0.17
Fluorene: 0.11
Phenanthrene: 0.29
Di-n-butyl phthalate: 0.12
Endrin: 0.07

RH-151+50-IC33
Interval: 3.3-5.5 ft
All units in mg/kg
Diethyl phthalate: 2.9
Ethyl parathion: 0.18

RH-151+50-IC33
Interval: 5.5-6.2 ft
All units in mg/kg
Endosulfan I: 0.02
Diethyl phthalate: 2.4
Di-n-butyl phthalate: 0.71
Dieldrin: 0.02

RH-151+50-IC33
Interval: 6.2-7.4 ft
All units in mg/kg
Diethyl phthalate: 0.4
Dieldrin: 0.01

RH-151+50-IC33
Interval: 7.4-8.5 ft
All units in mg/kg
1,3-Dichlorobenzene: 0.1
1,4-Dichlorobenzene: 0.95
Diethyl phthalate: 0.81
Di-n-butyl phthalate: 0.19
Dieldrin: 0.01


RH-151+50-IC33
Interval: 8.5-9.4 ft
All units in mg/kg
1,2,3,4-Tetrachlorobenzene: 22
1,2,3-Trichlorobenzene: 11
1,2,4,5-Tetrachlorobenzene: 17
1,2,4-Trichlorobenzene: 41
1,2-Dichlorobenzene: 6.1
1,4-Dichlorobenzene: 6.8
Hexachlorobenzene: 310
Pentachlorobenzene: 7
(E)- α,β -2,3,4,5,6-Heptachlorostyrene: 7.5
Hexachloro-1,3-butadiene: 20
Phenanthrene: 7.3

RH-151+50-IC33
Interval: 9.4-10.0 ft
All units in mg/kg
2,4,6-Trichlorophenol: 0.69
2,4-Dichlorophenol: 0.41
1,2,3-Trichlorobenzene: 0.66
1,2,4-Trichlorobenzene: 6.3
1,2-Dichlorobenzene: 62
1,3-Dichlorobenzene: 1.2
1,4-Dichlorobenzene: 35
Diethyl phthalate: 1.1
2-Methylnaphthalene: 0.32
Naphthalene: 1.2
Di-n-butyl phthalate: 0.34

RH-155+00-C2
Interval: 4.2-4.7 ft
Pyrene: 2.7
1,4-Dichlorobenzene: 2.6
Benzo[k]fluoranthene: 2.6
Ethyl parathion: 2.6


RGIS 09 Repair

- Small section of blocked tile to be repaired
- Proactive repair – currently scheduled for next week
- Located about 1700 feet upstream of Dow Dam
- RGIS is critical component of corrective action as it prevents release of contaminated groundwater into the Tittabawassee River



RGIS 09 Repair Location

RGIS 09 Repair Cross Section



Bank Stabilization – Eroding Banks





Eroding Bank Stabilization - Tittabawassee River

- **High levels of dioxin/furan in bank “levee” deposits**
- **Active source of contamination into the river as these banks erode**
- **Bank erosion is significant and widespread**
- **Consistent with EPA/MDEQ guidance to control sources first**
- **Pilot different technologies - “softer footprint” where possible**
 - 4 pilot stabilization areas
 - 3 additional areas – monitoring only
- **MDEQ approval of Pilot Work Plan on July 10, 2008**


Eroding Bank Stabilization - Tittabawassee River

- **Canopy management (tree trimming) over winter and early spring**
- **Other downstream areas for stabilization in Reach M in 2009**
 - **Water levels need to go down**
- **Monitoring Plan under review in coordination with NRDA Trustees**

Southwest



Eroding Bank Stabilization - Example Pilot Area



Summer 2008



Summer 2008



Summer 2008



Fall 2008





February 2009 – Ice and flood flows along bank at Freeland




February 2009 – Ice and flood damage at Reach J/K remediation area

Spring 2009



Spring 2009



A photograph of a riverbank. The foreground is dominated by dense, green and brownish vegetation, including tall grasses and shrubs. A small, young tree with yellowing leaves stands prominently in the middle ground. The river is calm, reflecting the surrounding trees and sky. The background is a dense line of trees with varying shades of green and yellow, suggesting an autumn setting. The overall scene is a natural, somewhat overgrown riverbank.

**Monitoring banks in
different conditions to
determine where efforts
are best applied**

Outside meander bend below Imerman Park



October 2008



January 2009



February 2009



March 2009



April 2009

Outside meander bend below Imerman Park



October 2008




Tittabawasse River In-Channel Deposits

“In-Channel” Considerations for IRAs

- **How stable is it?**
- **How exposed are the elevated concentrations?**
- **Are there uncontrolled sources upstream that make recontamination of the area likely?**
- **Can it be efficiently removed or controlled now?**
- **What additional information do we need to make a decision about early action?**





Surface Concentrations

An aerial photograph showing a wide river with a large, light-colored, irregular deposit in the center. The deposit is surrounded by water. In the foreground, a smaller channel with a rocky bed flows into the main river. The surrounding landscape is green with trees and grass. In the background, there is a construction site with a dirt road, a yellow excavator, and a pile of white material.

Reach J/K In-Channel Deposit

Tittabawassee River In-Channel Deposits

- **Address surface concentrations that are high**
 - Reach J/K - TEQ/Parathion
- **Collect additional data to determine/verify stability of deposits Dow is proposing to leave in place in the short term (field validation of modeling)**
 - Reach J/K
 - Reach L and others – data to be provided in June 1 GeoMorph® Report or sooner
- **Comparison of channel conditions between 2008 and 2009**
 - Bathymetry
 - Erosion pins
 - Scour chains
- **Conduct sediment toxicity testing**
- **Reach J/K data in from 2008**
 - Under review
 - Toxicity does not appear to be acute
 - Does not appear to be eroding based on Fall 2008 data - need to see spring data which would capture effects of winter/spring flood events

Example - Erosion Pins/Scour Chains



● Erosion Pin
○ Scour Chain

▲ Stations
— Reach Boundary

Notes:
1) In-channel base layer is 2006 bathymetry data. Tan colors indicate shallower areas.
2) Overbank base layer is 2006 aerial photography.




Drawn By: BRS Date: July 30, 2008
Checked By: CR Edited By: BRS

Geomorph® Site Characterization

Upper Reach L
Upper Titabawassee River
Midland, MI

© 2008 Ann Arbor Technical Services, Inc.
All Rights Reserved. Patent Pending.

August 2008 Status of Dow Off-Site Corrective Action Activities



- Investigation Focus Area
- AOC - CERCLA
- Exposure Units
- IRA - Includes Tittabawassee River 100 Year Floodplain for Miss Dig



Tittabawassee River GeoMorph® Investigation Report

- MDEQ approval of the June 30, 2008, GeoMorph® sampling plan on July 10, 2008
- Complete initial soil and sediment characterization work for the Tittabawassee River
- Report due June 1, 2009
- Finish remaining “in-channel” sediment characterization (from Freeland Road bridge to confluence)
- Floodplain work that has not been completed due to property access issues
 - More work necessary “best efforts” to gain access
- Additional work necessary to complete investigation phase and move into feasibility studies and corrective measures design(s)
 - Analysis of archived samples from Lower Tittabawassee River where necessary to fill out nature and extent
- IRA Follow up work – decision tree
 - Report submitted April 15, 2009


IRA/PCAP Residential Decision Tree

- **Step out sampling if trigger levels are exceeded**
 - In-channel sediments - 10,000 ppt at any depth
 - Overbank soil - 10,000 ppt in top 1 foot on any property
 - Residential property soil - 1,000 ppt in top 1 foot *in areas that are in active residential use (update from 2007)*
- **Evaluate extent, exposure potential, vulnerability to migrate, etc.**
- **Determine if IRA or PCAP is appropriate before final remedial action**
- **In process of evaluating April 15, 2009 IRA Report**
 - Have returned the report to Dow for additional work (5/4/09)
 - Evaluate concentrations across property lines

Tittabawassee River IRA Implementation Decision Tree for Furans and Dioxins

6/26/08

Objective: To define a process that consistently addresses future sampling results for determining when an IRA response needs to be judiciously initiated. Any identified IRA work is performed to reduce human exposure potential for the short term, and is separate from the ongoing requirement to complete the Corrective Action (CA) process for selecting, designing, and implementing the final corrective measures/remedial action plan which will address long term human health and ecological issues (which may incorporate IRA work into the final remedy).



Footnote 1: Definition of 'surficial soils' is the upper one foot interval. For eroding bank samples, interval is within one foot of bank surface.

**IRA Implementation Decision Tree
Step 2 and 3 Report**

**Tittabawassee River and
Floodplain Soils
Midland, Michigan**

Prepared for:

**The Dow Chemical Company
1790 Building
Midland, Michigan 48674**

Prepared by:

**Ann Arbor Technical Services, Inc.
290 South Wagner Road
Ann Arbor, Michigan 48103**

April 15, 2009

RFF-702+00-NE144

23-12-3-02-2008-000

RFF-707+00-NE428

23-12-3-02-2013-001

RFF-708+00-NE479

RFF-707+00-NE171


RFF-709+00-NE271

RFF-708+00-NE170


ETEQ Concentration

| | | | | |
|------|---|----------|---|----------------|
| PCAP | ▲ | Overbank | ● | > 10,001 |
| PCAP | ▲ | Overbank | ● | 1,001 - 10,000 |
| PCAP | ▲ | Overbank | ● | 101 - 1,000 |
| PCAP | ▲ | Overbank | ● | < 100 |

Middle and Lower Tittabawassee Floodplain Residential Properties Summary of Estimated Dioxin/Furan TEQ Concentration Ranges



Inchannel ETEQ Surface Sample Results



Inchannel ETEQ Max Sample Results




Midland Presumptive Approach

- Soil contamination located primarily north and east of Dow Plant site
- Dioxins and furans as typically less than 1000 ppt TEQ but greater than 200 ppt over large residential areas
- Very limited soil data
- Dow proposal is to use air modeling to identify “presumptive remedy” areas and to use limited soil data for model validation
- This is an alternative approach to the development of a “site specific” soil criteria with independent peer review

Midland Presumptive Approach

- Initial discussions with Dow and the City of Midland were held in 2008 on a “presumptive remedy approach”
- Since then, MDEQ has been working with Dow to further develop a strategy
- Dow submitted a work plan outline late yesterday (May 5, 2009)
- Plan is under review
- MDEQ has committed to further discussion with the City of Midland
- More details to follow

Summary of Midland Area Dioxin Samples




Summary of Dow, U.S. EPA & MDEQ Dioxin Data from 1983, 1984, 1996, and 1998

- Less than 90 ppt TEQ
- Exceeds 90 ppt TEQ
- ▲ Exceeds 90 ppt TEQ (Average of Multiple Samples)
- IRA Neighborhoods

Notes:
 1. 1983 and 1984 data is estimated using 2,3,7,8-TCDD concentrations and congener profile information.
 2. DEQ samplings conducted in public rights of way, public school grounds and public parks.



August 25, 2005



0 500 1000 2,000 Feet
1 inch equals 500 feet

- LEGEND**
- Stations by Soil (2014 Results)
 - Stations by Soil (2012 Data)
 - Stations by Soil (Values reported by State based on previous EPA's practices)
 - Soil Type
 - Water Features
 - Other Features


**Soil Sampling Locations from
Midland Bioavailability Study**

Update Signs to be Consistent with Updated Fish Advisory



- Department of Community Health available after meeting to discuss
- Advisories have become more stringent
- Signs need to be updated – funding dependent

Disturbance and Management of Soils in Areas with Potential Dioxin/Furan Contamination



- Mechanism to let utility workers know about large areas of contamination and suggested precautions for working in soil
- Miss Dig is an example of a type of mechanism that could be used to notify utility workers/contractors of potential contamination when working in Tittabawassee River floodplain south of Midland
- Development of “Management of Disturbed Soils and Dredged Sediments” booklet
- Work plan submitted by Dow on October 10, 2008. Approved by Miss Dig Board during their March 2009 meeting. Contract being developed.



Disturbance and Management of Soils in Areas with Potential Dioxin/Furan Contamination



Contact Information

Al Taylor - MDEQ

517-335-4799

taylora@michigan.gov

Art Ostaszewski - MDEQ

517-335-1119

ostaszewskia@michigan.gov

Cheryl Howe – MDEQ

517-373-9881

howec@michigan.gov

Greg Rudloff – U.S. EPA

312-886-0455

Rudloff.Gregory@epamail.epa.gov

