



RICK SNYDER  
GOVERNOR

STATE OF MICHIGAN  
DEPARTMENT OF ENVIRONMENTAL QUALITY  
LANSING



C. HEIDI GREETHER  
DIRECTOR

VIA E-MAIL

TO: Senator Arlan Meekhof, Senate Majority Leader  
Senator Jim Ananich, Senate Minority Leader  
Representative Tom Leonard, Speaker of the House  
Representative Sam Singh, House Minority Leader  
Ellen Jeffries, Director, Senate Fiscal Agency  
Mary Ann Cleary, Director, House Fiscal Agency

FROM: Amy Epkey, Administration Deputy Director

DATE: December 14, 2018

SUBJECT: Report on Water Infrastructure Improvements for the Nation Act –  
City of Flint Legislative Report

In accordance with Section 302 of Part 2, Provisions Concerning Appropriations, 2017 PA 33, attached is the Department of Environmental Quality's (DEQ) report on Water Infrastructure Improvements for the Nation Act.

If you need further information, please contact Kelly Green, Infrastructure Coordinator, Administration Division, at 517-284-5409; or you may contact me at 517-284-5002.

Attachment

cc/att: John Walsh, Director, State Budget Office  
Darin Ackerman, Governor's Office  
Angela Ayers, Governor's Office  
Josh Sefton, Senate Fiscal Agency  
Austin Scott, House Fiscal Agency  
Jacques McNeely, State Budget Office  
Jennifer Harrison, State Budget Office  
C. Heidi Grether, Director, DEQ  
Aaron B. Keatley, Chief Deputy Director, DEQ  
Sarah M. Howes, Director of Policy and Legislative Affairs, DEQ  
Eric Oswald, DEQ  
Karol Patton, DEQ  
Kelly Green, DEQ

**Flint Water Infrastructure Funding  
As of December 12, 2018**

In early 2017 the U.S. Environmental Protection Agency awarded WIIN grant funds of \$100 million. In addition, the city of Flint (City) and State entered into a settlement agreement in late March 2017 to provide additional service line replacement funding. The following table summarizes the \$167 million available for the City to address infrastructure needs that protect public health. To date, 79% of the funds are remaining.

Category	Budget	Amount Approved for Reimbursement to City	Balance	Percent Remaining	Revised Project Time Frame
<b><u>Federal Water Infrastructure Improvements for the Nation (WIIN) Funds</u></b>					
Service line replacements	\$ 20,000,000	\$ 6,770,414	\$ 13,229,586	66%	May 2017 - Dec 2019
Secondary water source	\$ 9,163,300	\$ -	\$ 9,163,300	100%	May 2017 - Dec 2019
Dort and Cedar storage/pumping	\$ 10,125,000	\$ -	\$ 10,125,000	100%	Aug 2019 - Mar 2021
Chemical feed building	\$ 3,400,000	\$ -	\$ 3,400,000	100%	Apr 2019 - Dec 2019
Northwest transmission main	\$ 12,296,900	\$ -	\$ 12,296,900	100%	Apr 2019 - Dec 2019
Water main replacement	\$ 14,442,300	\$ -	\$ 14,442,300	100%	Dec 2019 - Dec 2024
Meter replacement	\$ 18,460,000	\$ -	\$ 18,460,000	100%	Apr 2019 - Feb 2020
Water quality monitoring	\$ 612,500	\$ -	\$ 612,500	100%	Apr 2019 - July 2019
Local assistance/capacity development	\$ 1,500,000	\$ 1,094,141	\$ 405,859	27%	May 2017 - Dec 2019
Service line replacement contingency	\$ 10,000,000	\$ -	\$ 10,000,000	100%	May 2017 - Dec 2019
Total Federal Funding	\$ 100,000,000	\$ 7,864,555	\$ 92,135,445	92%	
<b><u>Other Funding</u></b>					
Service line replacement CHIP/DHHS	\$ 18,000,000	\$ 5,609,025	\$ 12,390,975	69%	May 2017 - Dec 2019
Service line replacement State	\$ 49,000,000	\$ 21,415,321	\$ 27,584,679	56%	May 2017 - Dec 2019
Total Other Funding	\$ 67,000,000	\$ 27,024,346	\$ 39,975,654	60%	
<b>Total Water Infrastructure Funding</b>					
	<b>\$ 167,000,000</b>	<b>\$ 34,888,901</b>	<b>\$ 132,111,099</b>	<b>79%</b>	

The City's FAST Start Team reports that 18,786 lines have been excavated with 7,741 lines replaced as of December 6, 2018. The State has not received all reimbursement requests for work completed.