

**Blue Water Bridge Plaza Expansion Project Oversight Reporting Act**  
**Annual Report as of September 1, 2019**

The Michigan Department of Transportation (MDOT) respectfully submits this document to meet the reporting requirements of Public Act 11 of 2010, known as the "Blue Water Bridge (BWB) Plaza Expansion Oversight Reporting Act." Public Act 11 of 2010 requires that the state transportation department provide, "as directed in this section and at reasonable intervals, a written accounting of all expenditures related to the Plaza expansion project and written updates as to whether the Plaza expansion project is staying within the budget for project expenditures with full explanations for any expenditures beyond those budgeted."

This disclosure provides a written accounting of all expenditures related to the Plaza expansion project. A budget category is shown for each major segment of the project with the actual expenditures incurred by job number for each of these segments. All segments of this project are within budget.

It is the intention of MDOT to provide an update to this report on an annual basis until the project is complete. This report includes budget and expenditure information through September 1, 2019.

**Project Description**

The BWB Plaza Project is a comprehensive plan to expand and improve the BWB Plaza, relocate city streets, expand the Black River Bridge, and improve the I-94/I-69 freeway intersections. The improvements will provide safe, efficient, and secure movement of people and goods across the United States/Canadian border in the Port Huron area, to support the economies of Michigan, United States and Ontario, Canada. The Plaza expansion project will also support the mobility and security needs associated with national and civil defense.

The overall plan consists of the following segments: Early Preliminary Engineering, Freeway and Black River Bridge, City Streets, the Plaza, and Enhancements. The three major construction segments are briefly described below:

**Contract 1 - The I-94/I-69 Freeway and Black River Bridge**

- Reconstruction and widening of mainline I-94/I-69
- Replacement of Water Street interchange (new structure)
- New Lapeer Connector interchange (new structure)
- New Stocks Creek culvert
- Site work and utility connection for new International Welcome Center
- Black River Bridge replacement
- Reconstruction of Riverside Drive
- Construction of non-motorized path across the Black River
- Construction of new International Welcome Center

**Contract 2 - The City Streets**

- Relocation of Pine Grove Avenue
- New Pine Grove Bridge over I-94/I-69
- Utility relocation around the Plaza perimeter

**Contract 3 - The Plaza**

- Construction of new Plaza facilities for MDOT, Customs and Border Protection (CBP), U.S.

Department of Agriculture, and other federal agencies

- Utility relocation and feeds for the Plaza

### **Project Budget and Costs to Date**

Table 1 below shows the amounts of the current budget for each of the project segments, costs to date, and costs remaining as of September 1, 2019.

Table 1: Budget and Costs to Date

Segment/Contract	Initial Budget	Current Budget	Costs to Date	Costs Remaining
Early Preliminary Engineering	13,665,000	14,311,737	14,311,737	complete
Right of Way Acquisition	25,000,000	25,501,355	25,501,355	complete
Contract 1 - Interchange & Black River Bridge	162,401,574	133,704,352	125,752,421	7,951,930
Contract 2 - City Streets	105,098,000	91,261,143	15,464,705	75,796,438
Contract 3 - Plaza	294,201,925	294,201,925	10,085,988	284,115,937
Enhancements	9,300,000	1,977,863	1,325,222	652,640
<b>Project Total</b>	<b>\$ 609,666,499</b>	<b>\$ 560,958,375</b>	<b>\$ 192,441,429</b>	<b>\$ 368,516,945</b>

Detail of each segment by Job Number (JN), description and expenses to date are shown in Table 2 below:

Table 2: Segment by Job Number

Contract Number	Segment	MDOT Job Number	Description	Expenditures to Date	Total Expenditures by Segment
N/A	Early Preliminary Engineering	JN 57779	Studies	14,311,737	14,311,737
Contract #1	Right of Way Acquisition	JN 50199	Advance Acquisition	5,172,676	
Contract #1	Right of Way Acquisition	JN 81020	Advance Acquisition	6,325,685	
Contract #1	Right of Way Acquisition	JN 84613	Advance Acquisition	4,726,353	
Contract #1	Right of Way Acquisition	JN 88449	Protective Purchase	3,019,072	
Contract #1	Right of Way Acquisition	JN 100136	Protective Purchase	6,257,569	25,501,355
Contract #1	Freeway and Black River Bridge	JN 87024	I-94/I-69 Freeway	54,091,529	
Contract #1	Freeway and Black River Bridge	JN 106466	Bridge Replacement I-94 at Water Street	3,820,285	
Contract #1	Freeway and Black River Bridge	JN 106551	Wetland Mitigation	617,096	
Contract #1	Freeway and Black River Bridge	JN 106549	Welcome Center	7,034,222	
Contract #1	Freeway and Black River Bridge	JN 120809	Safe Enforcement Site and PITWS	157,338	
Contract #1	Freeway and Black River Bridge	JN 106605	Landscaping for New Welcome Center	-	
Contract #1	Freeway and Black River Bridge	JN 86951	Black River Bridge - Replacement Ramps	19,425,446	
Contract #1	Freeway and Black River Bridge	JN 110808	Black River Bridge Replacement	40,252,087	
Contract #1	Freeway and Black River Bridge	JN 115069	Reconstruct Mansfield Street	354,418	125,752,421
Contract #2	City Street Contract	JN 106607	Relocation of M-25	15,237,953	
Contract #2	City Street Contract	JN 106622	Utility Relocation	123,652	
Contract #2	City Street Contract	JN 106614	DTE Energy Facility Relocation	75,190	
Contract #2	City Street Contract	JN 106617	E.C. Williams Historic House Relocation	27,909	
Contract #2	City Street Contract	JN to be Assigned	MDOT New Transportation Service Center		15,464,705
Contract #3	Plaza Contract	JN 106624	BWB Plaza Expansion	10,085,988	
Contract #3	Plaza Contract	JN 106631	MDOT Plaza Building	-	
Contract #3	Plaza Contract	JN 106632	CBP Plaza Building	-	
Contract #3	Plaza Contract	JN 106634	Duty Free Building	-	10,085,988
N/A	Enhancements	JN 110956	Economic Redevelopment, County	900,000	
N/A	Enhancements	JN 106336	Economic Redevelopment, City	223,833	
N/A	Enhancements	JN 118201	Mitigation, City	51,366	
N/A	Enhancements	JN 118843	Wayfinding Signs	100,030	
N/A	Enhancements	JN 118275	Local Visitor Center	49,994	1,325,222
<b>Total Project Costs to Date</b>				<b>\$ 192,441,429</b>	<b>\$ 192,441,429</b>

**Significant Annual Increases or Decreases**

There were no significant increases or decreases to budgets as compared to those shown in the 2018 version of the annual PA 11 Oversight Report dated September 1, 2018.

**Significant Future Increases or Decreases**

As noted previously, the final design and delivery of the City Streets and Plaza portion of this project is contingent upon securing all necessary commitments from CBP and the General Services Agency (GSA) of the U.S. Government. The size of the Plaza is contingent upon GSA/CBP approvals, which remain ongoing. The budget for the Plaza could decrease significantly to reflect the final decisions of GSA/CBP.