

**Grantee: State of Michigan**

**Grant: B-09-CN-MI-0035**

**April 1, 2013 thru June 30, 2013 Performance Report**

---



**Grant Number:**  
B-09-CN-MI-0035

**Obligation Date:**

**Award Date:**  
02/11/2010

**Grantee Name:**  
State of Michigan

**Contract End Date:**

**Review by HUD:**  
Submitted - Await for Review

**Grant Amount:**  
\$223,875,399.00

**Grant Status:**  
Active

**QPR Contact:**  
No QPR Contact Found

**Estimated P/RL Funds:**  
\$17,000,000.00

**Total Budget:**  
\$240,875,399.00

## Disasters:

**Declaration Number**  
NSP

## Narratives

**Executive Summary:**

**Target Geography:**

**Program Approach:**

**Consortium Members:**

**How to Get Additional Information:**

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$235,753,485.00
<b>Total Budget</b>	\$1,738,256.47	\$235,753,485.00
<b>Total Obligated</b>	\$1,144,840.35	\$237,557,635.67
<b>Total Funds Drawdown</b>	\$21,043,884.80	\$222,535,577.79
<b>Program Funds Drawdown</b>	\$21,043,884.80	\$217,139,692.00
<b>Program Income Drawdown</b>	\$0.00	\$5,395,885.79
<b>Program Income Received</b>	\$0.00	\$6,298,034.26
<b>Total Funds Expended</b>	\$6,510,769.45	\$224,729,948.79
<b>Match Contributed</b>	\$0.00	\$28,485,830.83



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$28,485,830.83
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$22,387,539.90	\$20,147,351.49
Limit on State Admin	\$0.00	\$20,147,351.49

## Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$22,387,539.90	\$21,419,066.12

## Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$55,968,849.75	\$73,447,118.21

## Overall Progress Narrative:

Significant progress was made this quarter enabling us to reach and exceed 100% expenditure of the original grant award amount of \$223,875,399!

A training session was held this quarter and the closeout phase is moving ahead.

Reconciliation of activity budgets and final draws were the main focus of staff attention this quarter.

Next quarter, efforts will be targeted and redirected towards data entry to enable activity completion data to be collected and reported as project files are reviewed, approved, and outcome data finalized.

There is one activity for the Genesee County Land Bank where an action plan change will be needed within DRGR because the total project budget amount is less than what has been drawn down on the system by \$21,423.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
001, Admin	\$4,682,092.80	\$21,419,066.12	\$20,147,351.49
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B001, Eligible Use B001 - Rehab/Reconstruction	\$3,315,046.00	\$54,832,876.18	\$47,626,613.00
B002, Eligible Use B002 - Homeownership Assistance	\$7,755.00	\$361,394.00	\$169,725.00
C001, Eligible Use C	\$601,665.00	\$9,720,635.00	\$8,494,057.00
D001, Eligible Use D001	\$4,932,178.00	\$36,707,445.00	\$34,776,445.00
E001, Eligible Use E001 - Redevelopment	\$7,477,945.00	\$88,572,670.17	\$77,572,189.00
E002, Eligible Use E002 - Homeownership Assistance	\$27,203.00	\$427,742.00	\$134,533.00



M000 - Gardenview Estates, M000 - Gardenview Estates	\$0.00	\$20,080,549.53	\$19,997,596.51
M001 - Lafayette Lofts, M001-MLBFTA/Pontiac NS2-2009-6027-05	\$0.00	\$5,900,000.00	\$5,900,000.00
M002 - Benjamin Manor, M002S - Benjamin Manor Highland	\$0.00	\$2,321,182.00	\$2,321,182.00
MSHDA P.I., Program Income Returned To MSHDA	\$0.00	\$100,000.00	\$0.00



## Activities

<b>Grantee Activity Number:</b>	<b>Center for Community Progress - B001</b>
<b>Activity Title:</b>	<b>Center for Community Progress - B001 ADC</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

01/14/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

01/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan - Michigan State Housing Development

Overall	Apr 1 thru Jun 30, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$182,348.00
<b>Total Budget</b>	\$0.00	\$182,348.00
<b>Total Obligated</b>	\$0.00	\$182,348.00
<b>Total Funds Drawdown</b>	\$12,784.00	\$143,625.00
<b>Program Funds Drawdown</b>	\$12,784.00	\$143,625.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,330.00	\$143,625.00
State of Michigan - Michigan State Housing Development	\$3,330.00	\$143,625.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is for activity delivery costs to assist consortium partners with B001 activities.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** Center for Community Progress - C001  
**Activity Title:** Center for Community Progress - C001 ADC

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

01/14/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan - Michigan State Housing Development

Overall	Apr 1 thru Jun 30, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$8,341.00
<b>Total Budget</b>	\$0.00	\$8,341.00
<b>Total Obligated</b>	\$0.00	\$8,341.00
<b>Total Funds Drawdown</b>	\$797.00	\$7,736.00
<b>Program Funds Drawdown</b>	\$797.00	\$7,736.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$94.00	\$7,736.00
State of Michigan - Michigan State Housing Development	\$94.00	\$7,736.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is for activity delivery costs to assist consortium partners with C001 activities.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** Center for Community Progress - D001  
**Activity Title:** Center for Community Progress - D001 ADC

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
D001

**Project Title:**  
Eligible Use D001

**Projected Start Date:**  
01/14/2010

**Projected End Date:**  
02/11/2013

**Benefit Type:**  
Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
State of Michigan - Michigan State Housing Development

Overall	Apr 1 thru Jun 30, 2013	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$56,574.00
<b>Total Budget</b>	\$0.00	\$56,574.00
<b>Total Obligated</b>	\$0.00	\$56,574.00
<b>Total Funds Drawdown</b>	\$6,073.00	\$42,157.00
<b>Program Funds Drawdown</b>	\$6,073.00	\$42,157.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,310.00	\$42,157.00
State of Michigan - Michigan State Housing Development	\$1,310.00	\$42,157.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is for activity delivery costs to assist consortium partners with D001 activities.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** Center for Community Progress - E001  
**Activity Title:** Center for Community Progress - E001 ADC

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

01/14/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan - Michigan State Housing Development

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$268,870.00
<b>Total Budget</b>	\$0.00	\$268,870.00
<b>Total Obligated</b>	\$0.00	\$268,870.00
<b>Total Funds Drawdown</b>	\$33,295.00	\$231,529.00
<b>Program Funds Drawdown</b>	\$33,295.00	\$231,529.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,484.00	\$231,529.00
State of Michigan - Michigan State Housing Development	\$6,484.00	\$231,529.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is for activity delivery costs to assist consortium partners with E001 activities.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/1	
<b># of Singlefamily Units</b>	0		0/1	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** Center for Community Progress - E002  
**Activity Title:** Center for Community Progress - E002 ADC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

01/14/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan - Michigan State Housing Development

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$28,789.00
<b>Total Budget</b>	\$0.00	\$28,789.00
<b>Total Obligated</b>	\$0.00	\$28,789.00
<b>Total Funds Drawdown</b>	\$1,548.00	\$23,554.00
<b>Program Funds Drawdown</b>	\$1,548.00	\$23,554.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$224.00	\$23,554.00
State of Michigan - Michigan State Housing Development	\$224.00	\$23,554.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is for activity delivery costs to assist consortium partners with E002 activities.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/1	
<b># of Singlefamily Units</b>	0		0/1	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** NS2 Admin - 001

**Activity Title:** NS2 Admin - 001

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

02/09/2010

**Projected End Date:**

02/11/2013

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

State of Michigan - Michigan State Housing Development

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2013**

N/A

**To Date**

\$21,419,066.12

**Total Budget**

\$2,419,066.12

\$21,419,066.12

**Total Obligated**

\$2,500,000.00

\$21,000,000.00

**Total Funds Drawdown**

\$4,682,092.80

\$20,147,351.49

**Program Funds Drawdown**

\$4,682,092.80

\$20,147,351.49

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$180,660.47

**Total Funds Expended**

\$647,351.49

\$20,147,351.49

State of Michigan - Michigan State Housing Development

\$647,351.49

\$20,147,351.49

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Berrien County LB - \$227,457; Flint - \$1,048,344; MLBFTA - \$615,478; Calhoun County LB - \$107,295; Benton Harbor - \$544,527; Detroit - \$1,651,152; Genesee County LB - \$345,516; Hamtramck - \$703,734; Highland Park - \$626,207; Kalamazoo - \$595,955; Kalamazoo County LB - \$197,473; Lansing - \$554,370; Ingham County LB - \$410,610; Pontiac admin transferred to MLBFTA - \$771,984; Saginaw County LB - \$150,996; Saginaw - \$813,984; Wyandotte - \$373,697; Battle Creek - \$321,585; Grand Rapids - \$845,794; MLBFTA/Wyandotte - \$55,183; MLBFTA/Hamtramck - \$68,250; MLBFTA/Highland Park - \$145,777; MLBFTA/Detroit - \$615,478; MLBFTA/Grand Rapids - \$18,399; Michigan State Housing Development Authority - \$11,194,435 (Center for Community Progress - \$6,000,000)

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number: NS2 Battle Creek - B001**

**Activity Title: Battle Creek 0826**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Battle Creek City

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

(\$536,445.00)

(\$536,445.00)

\$178,708.00

\$178,708.00

\$0.00

\$0.00

\$9,887.00

\$9,887.00

\$0.00

**To Date**

\$3,692,707.00

\$3,692,707.00

\$3,692,707.00

\$3,628,062.00

\$3,355,194.00

\$272,868.00

\$347,400.00

\$3,628,062.00

\$3,628,062.00

\$0.00

**Activity Description:**

Acquisition/Rehab of foreclosed or abandoned property.

**Location Description:**

The City of Battle Creek, in partnership with the Calhoun County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Battle Creek: 0002, 0003, 0004, 0005, 0006, 0007, 0008, 0009, 0010, 0011, 0012, 0013, 0014 and 0017.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/30

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households 0 0 0 0/0 0/0 0/30 0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Battle Creek - B001S

**Activity Title:** Battle Creek 0826

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Battle Creek City

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

(\$9,887.00)

(\$9,887.00)

\$0.00

\$0.00

\$0.00

\$0.00

(\$9,887.00)

(\$9,887.00)

\$0.00

**To Date**

\$1,527,909.00

\$1,527,909.00

\$1,527,909.00

\$1,527,909.00

\$1,260,675.00

\$267,234.00

\$192,702.00

\$1,527,909.00

\$1,527,909.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/20	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Battle Creek - B002

**Activity Title:** Battle Creek 0826

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

B002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

(\$7,295.00)

(\$7,295.00)

\$3,765.00

\$3,765.00

\$0.00

\$0.00

\$0.00

**To Date**

\$12,885.00

\$12,885.00

\$12,885.00

\$12,885.00

\$12,885.00

\$0.00

\$0.00

\$12,885.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Counseling

**Location Description:**

The City of Battle Creek, in partnership with the Calhoun County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Battle Creek: 0002, 0003, 0004, 0005, 0006, 0007, 0008, 0009, 0010, 0011, 0012, 0013, 0014 and 0017.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/18	0/27	0/45	0
-----------------	---	---	---	------	------	------	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Battle Creek - E002

**Activity Title:** Battle Creek 0826

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$539,056.00
<b>Total Budget</b>	\$83,131.00	\$539,056.00
<b>Total Obligated</b>	\$50,000.00	\$505,925.00
<b>Total Funds Drawdown</b>	\$49,835.00	\$505,760.00
<b>Program Funds Drawdown</b>	\$49,835.00	\$505,760.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$49,835.00	\$505,760.00
Battle Creek City	\$49,835.00	\$505,760.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of vacant and/or demolished properties.

**Location Description:**

The City of Battle Creek, in partnership with the Calhoun County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Battle Creek: 0002, 0003, 0004, 0005, 0006, 0007, 0008, 0009, 0010, 0011, 0012, 0013, 0014 and 0017.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/13	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/13	0/13	0
-----------------	---	---	---	-----	------	------	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Battle Creek - E002S

**Activity Title:** Battle Creek 0826

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2013**

N/A

**To Date**

\$294,374.00

**Total Budget**

\$0.00

\$294,374.00

**Total Obligated**

\$0.00

\$294,374.00

**Total Funds Drawdown**

\$4,256.00

\$294,302.00

**Program Funds Drawdown**

\$4,256.00

\$294,302.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$294,374.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition and Rehabilitation of vacant and/or demolished properties.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/4	0/0	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Benton Harbor - B001

**Activity Title:** Benton Harbor 0610

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B001

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/10/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Benton Harbor City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,610,315.00
<b>Total Budget</b>	\$0.00	\$1,610,315.00
<b>Total Obligated</b>	\$18,355.00	\$1,516,140.00
<b>Total Funds Drawdown</b>	\$18,355.00	\$1,516,140.00
<b>Program Funds Drawdown</b>	\$18,355.00	\$1,516,140.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$18,355.00	\$1,516,140.00
Benton Harbor City	\$18,355.00	\$1,516,140.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehab of abandoned and foreclosed properties.

**Location Description:**

The City of Benton Harbor, in partnership with Berrien County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Benton Harbor: 0003, 0004, 0005, and 0006.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/34

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/34	1/34	0.00
-----------------	---	---	---	-----	------	------	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Benton Harbor - B001S

**Activity Title:** Benton Harbor 0610

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Benton Harbor City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Benton Harbor City

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$1,881.00

\$1,881.00

\$0.00

**To Date**

\$789,871.00

\$789,871.00

\$789,871.00

\$719,884.00

\$719,884.00

\$0.00

\$0.00

\$719,884.00

\$719,884.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/34	0/0	3/34	100.00



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Benton Harbor - D001

**Activity Title:** Benton Harbor 0610

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

05/17/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Benton Harbor

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$66,200.00
<b>Total Budget</b>	\$66,200.00	\$66,200.00
<b>Total Obligated</b>	\$66,200.00	\$66,200.00
<b>Total Funds Drawdown</b>	\$66,200.00	\$66,200.00
<b>Program Funds Drawdown</b>	\$66,200.00	\$66,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$66,200.00	\$66,200.00
Benton Harbor	\$66,200.00	\$66,200.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/10



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Benton Harbor - E001

**Activity Title:** Benton Harbor 0610

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Benton Harbor City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

(\$284,344.00)

(\$511,322.00)

\$663,315.00

\$663,315.00

\$0.00

\$0.00

\$0.00

**To Date**

\$4,500,000.00

\$4,500,000.00

\$4,273,022.00

\$4,192,250.00

\$4,011,900.00

\$180,350.00

\$180,350.00

\$4,233,515.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/12	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	2/12	50.00



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Benton Harbor - E002

**Activity Title:** Benton Harbor - 0610

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Benton Harbor City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$795,718.00
<b>Total Budget</b>	\$7,929.00	\$795,718.00
<b>Total Obligated</b>	\$7,929.00	\$795,718.00
<b>Total Funds Drawdown</b>	\$755,966.00	\$795,718.00
<b>Program Funds Drawdown</b>	\$755,966.00	\$795,718.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,929.00	\$795,718.00
Benton Harbor City	\$7,929.00	\$795,718.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of vacant and/or demolished properties.

**Location Description:**

The City of Benton Harbor, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the NSP2 target area within the City of Benton Harbor.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/5	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households 0 0 0 0/0 0/0 0/5 0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Berrien LB - C001

**Activity Title:** Berrien LB 6053

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Berrien County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Berrien County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$22,000.00

\$21,610.00

\$26,123.00

\$26,123.00

\$0.00

\$0.00

\$33,293.00

\$33,293.00

\$0.00

**To Date**

\$2,032,006.00

\$2,032,006.00

\$2,031,616.00

\$2,031,616.00

\$2,013,641.00

\$17,975.00

\$17,975.00

\$2,031,616.00

\$2,031,616.00

\$0.00

**Activity Description:**

Acquisition of foreclosed properties.

**Location Description:**

The City of Benton Harbor, in partnership with Berrien County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Benton Harbor: 0003, 0004, 0005, and 0006.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/291



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Berrien LB - C002

**Activity Title:** Berrien LB 6053

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Berrien County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$466,676.00
<b>Total Budget</b>	\$0.00	\$466,676.00
<b>Total Obligated</b>	(\$110,127.00)	\$461,673.00
<b>Total Funds Drawdown</b>	\$64,795.00	\$461,673.00
<b>Program Funds Drawdown</b>	\$64,795.00	\$461,673.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$15,789.00	\$461,673.00
Berrien County Land Bank	\$15,789.00	\$461,673.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition

**Location Description:**

The City of Benton Harbor, in partnership with Berrien County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Benton Harbor: 0003, 0004, 0005, and 0006.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/291



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Berrien LB - D001

**Activity Title:** Berrien LB 6053

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Berrien County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Berrien County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

(\$925,441.00)

(\$267,049.00)

\$182,179.00

\$182,179.00

\$0.00

\$0.00

\$11,327.00

\$11,327.00

\$0.00

**To Date**

\$2,617,941.00

\$2,617,941.00

\$2,522,197.00

\$2,522,197.00

\$2,522,197.00

\$0.00

\$0.00

\$2,522,197.00

\$2,522,197.00

\$16,195.00

**Activity Description:**

Demolition

**Location Description:**

The City of Benton Harbor, in partnership with Berrien County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Benton Harbor: 0003, 0004, 0005, and 0006.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	9/185



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NS2 Calhoun LB - B001

**Activity Title:** Calhoun LB 6109

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B001

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/10/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Calhoun County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$487,755.32
<b>Total Budget</b>	\$0.00	\$487,755.32
<b>Total Obligated</b>	\$0.00	\$487,755.32
<b>Total Funds Drawdown</b>	\$0.00	\$487,755.32
<b>Program Funds Drawdown</b>	\$0.00	\$459,530.00
<b>Program Income Drawdown</b>	\$0.00	\$28,225.32
<b>Program Income Received</b>	\$0.00	\$48,153.00
<b>Total Funds Expended</b>	\$0.00	\$487,755.32
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Redevelopment of Abandoned/Foreclosed Residential Properties

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/40	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Households</b>	0	0	0	0/0	0/40	0/40	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Detroit - D001

**Activity Title:** Detroit 0382

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Detroit

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Detroit

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$2,597,736.00

\$2,597,736.00

\$0.00

\$0.00

(\$379,370.00)

(\$379,370.00)

\$0.00

**To Date**

\$12,743,781.00

\$12,743,781.00

\$12,976,823.00

\$12,597,453.00

\$12,597,453.00

\$0.00

\$0.00

\$12,597,453.00

\$12,597,453.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/427

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Flint - D001

**Activity Title:** Flint 0049

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Flint

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,550,000.00
<b>Total Budget</b>	\$0.00	\$2,550,000.00
<b>Total Obligated</b>	\$0.00	\$2,550,000.00
<b>Total Funds Drawdown</b>	\$829.00	\$2,450,161.00
<b>Program Funds Drawdown</b>	\$829.00	\$2,450,161.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$829.00	\$2,450,161.00
City of Flint	\$829.00	\$2,450,161.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition

**Location Description:**

The City of Flint, in partnership with the Genesee County Land Bank, will use NSP funds in the areas identified below: The City of Flint, in partnership with the Genesee County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Flint: 0001, 0003, 0005, 0014, 0015, 0016, 0017, 0022, 0023, 0026, 0027, 0028, 0029, and 0032.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	2	438/255



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
1502 Colorado Avenue	Flint		Michigan	48506-	Match / N
519 Garland Street	Flint		Michigan	48503-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Flint - E001

**Activity Title:** Flint 0049

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Flint

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,336,095.00
<b>Total Budget</b>	\$0.00	\$5,336,095.00
<b>Total Obligated</b>	\$0.00	\$5,903,500.00
<b>Total Funds Drawdown</b>	\$1,337,800.00	\$4,995,304.00
<b>Program Funds Drawdown</b>	\$1,337,800.00	\$4,995,304.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$902,143.00	\$4,995,304.00
City of Flint	\$902,143.00	\$4,995,304.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and New Construction of vacant and/or demolished properties.

**Location Description:**

The City of Flint, in partnership with the Genesee County Land Bank, will use NSP funds in the areas identified below: The City of Flint, in partnership with the Genesee County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Flint: 0001, 0003, 0005, 0014, 0015, 0016, 0017, 0022, 0023, 0026, 0027, 0028, 0029, and 0032.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/110



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Genesee LB - B001

**Activity Title:** Genesee LB 5936

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,259,290.00
<b>Total Budget</b>	\$17,997.00	\$3,259,290.00
<b>Total Obligated</b>	\$17,997.00	\$3,259,290.00
<b>Total Funds Drawdown</b>	\$63,786.00	\$3,280,713.00
<b>Program Funds Drawdown</b>	\$63,786.00	\$3,224,596.00
<b>Program Income Drawdown</b>	\$0.00	\$56,117.00
<b>Program Income Received</b>	\$0.00	\$56,117.00
<b>Total Funds Expended</b>	\$39,420.00	\$3,280,713.00
Genesee County Land Bank	\$39,420.00	\$3,280,713.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/13	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Households</b>	0	0	0	0/0	0/0	0/13	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Genesee LB - B001S

**Activity Title:** Genesee LB 5936

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Genesee County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$419,341.00

\$419,341.00

\$0.00

\$0.00

\$19,339.00

\$19,339.00

\$0.00

**To Date**

\$1,844,915.00

\$1,844,915.00

\$1,844,915.00

\$1,242,731.00

\$1,215,964.00

\$26,767.00

\$26,767.00

\$1,242,731.00

\$1,242,731.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	0/13



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/13	0/0	0/13	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Genesee LB - C001

**Activity Title:** Genesee LB 5936

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$35,468.00
<b>Total Budget</b>	\$0.00	\$35,468.00
<b>Total Obligated</b>	\$0.00	\$65,357.00
<b>Total Funds Drawdown</b>	\$0.00	\$35,468.00
<b>Program Funds Drawdown</b>	\$0.00	\$35,468.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$21,423.00)	\$35,468.00
Genesee County Land Bank	(\$21,423.00)	\$35,468.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed properties.

**Location Description:**

The City of Flint, in partnership with the Genesee County Land Bank, will use NSP funds in the areas identified below: The City of Flint, in partnership with the Genesee County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Flint: 0001, 0003, 0005, 0014, 0015, 0016, 0017, 0022, 0023, 0026, 0027, 0028, 0029, and 0032.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** NS2 Genesee LB - D001

**Activity Title:** Genesee LB 5936

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Genesee County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$100,000.00

\$100,000.00

\$574,920.00

\$574,920.00

\$0.00

\$0.00

\$388,483.00

\$388,483.00

\$0.00

**To Date**

\$4,494,215.00

\$4,494,215.00

\$4,339,696.00

\$4,302,627.00

\$4,302,627.00

\$0.00

\$0.00

\$4,302,627.00

\$4,302,627.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	27	128/350



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
1112 Avenue A	Flint		Michigan	48503-	Match / N
1941 Basil Lane	Flint		Michigan	48504-	Match / N
2110 W Home Ave	Flint		Michigan	48504-	Match / N
1929 Basil Lane	Flint		Michigan	48504-	Match / N
5709 Cloverlawn Drive	Flint		Michigan	48504-	Match / N
5717 Cloverlawn Drive	Flint		Michigan	48504-	Match / N
1211 W Home Avenue	Flint		Michigan	48505-	Match / N
3918 W Kearsley St	Flint		Michigan	48532-	Match / N
1526 N Grand Traverse	Flint		Michigan	48503-	Match / N
2202 W Home Ave	Flint		Michigan	48504-	Match / N
2517 Arlington Avenue	Flint		Michigan	48506-	Match / N
719 Stanley Drive	Flint		Michigan	48503-	Match / N
6709 Daryll Drive	Flint		Michigan	48505-	Match / N
2118 Howard Ave	Flint		Michigan	48503-	Match / N
1601 Mackin Road	Flint		Michigan	48503-	Match / N
2712 N Franklin Ave	Flint		Michigan	48506-	Match / N
812 Garland Street	Flint		Michigan	48503-	Match / N
2014 Cadillac Street	Flint		Michigan	48504-	Match / N
1012 Perry Street	Flint		Michigan	48504-	Match / N
308 Sylvan Court	Flint		Michigan	48502-	Match / N
910 Davis Street	Flint		Michigan	48503-	Match / N
5801 Cloverlawn Drive	Flint		Michigan	48504-	Match / N
6629 Daryll Drive	Flint		Michigan	48504-	Match / N
1008 Lippincott Blvd	Flint		Michigan	48503-	Match / N
1318 Caldwell Avenue	Flint		Michigan	48503-	Match / N
6006 Cloverlawn Drive	Flint		Michigan	48504-	Match / N
1913 Jasmine Road	Flint		Michigan	48503-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NS2 Genesee LB - E001

**Activity Title:** Genesee LB 5936

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Genesee County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$153,377.00

\$153,377.00

\$0.00

\$0.00

\$51,091.00

\$51,091.00

\$0.00

**To Date**

\$1,413,466.00

\$1,413,466.00

\$1,413,466.00

\$1,003,641.00

\$1,003,641.00

\$0.00

\$0.00

\$1,003,641.00

\$1,003,641.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/50	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/50	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Genesee LB - E002

**Activity Title:** Genesee LB 5936

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

E001

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/10/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Genesee County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$415,000.00
<b>Total Budget</b>	\$0.00	\$415,000.00
<b>Total Obligated</b>	\$0.00	\$415,000.00
<b>Total Funds Drawdown</b>	\$83,922.00	\$370,463.00
<b>Program Funds Drawdown</b>	\$83,922.00	\$370,463.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$24,220.00	\$370,463.00
Genesee County Land Bank	\$24,220.00	\$370,463.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/34	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/34	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Grand Rapids - B001

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,385,374.00
<b>Total Budget</b>	\$0.00	\$2,385,374.00
<b>Total Obligated</b>	\$0.00	\$2,385,374.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,385,374.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,089,634.00
<b>Program Income Drawdown</b>	\$0.00	\$295,740.00
<b>Program Income Received</b>	\$0.00	\$295,740.00
<b>Total Funds Expended</b>	\$0.00	\$2,385,374.00
City of Grand Rapids	\$0.00	\$2,385,374.00
<b>Match Contributed</b>	\$0.00	\$13,790,794.00

**Activity Description:**

Acquisition and Rehabilitation of abandoned and foreclosed properties.

**Location Description:**

The City of Grand Rapids, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Grand Rapids: 0022, 0025, 0028, 0029, 0030, 0031, 0032, 0035, 0036, 0037, and 0038.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
<b># of Housing Units</b>	4		8/24	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	3	4	0/0	7/0	8/0	87.50
-----------------	---	---	---	-----	-----	-----	-------

## Activity Locations

Address	City	County	State	Zip	Status / Accept
613 Henry Avenue SE	Grand Rapids		Michigan	49503-	Match / N
1830 Collins Avenue SE	Grand Rapids		Michigan	49507-	Match / N
815 Ardmore Street SE	Grand Rapids		Michigan	49507-	Match / N
1135 Watkins Street SE	Grand Rapids		Michigan	49505-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** NS2 Grand Rapids - B001S

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Grand Rapids

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

(\$152,613.00)

\$13,473.00

\$13,473.00

\$0.00

\$0.00

\$550.00

\$550.00

\$0.00

**To Date**

\$4,271,238.00

\$4,271,238.00

\$4,118,625.00

\$3,948,153.00

\$3,671,416.00

\$276,737.00

\$276,737.00

\$3,948,153.00

\$3,948,153.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		2		3/9

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	2	3/9	0/0	3/9	100.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
1919 Silver Avenue	Grand Rapids		Michigan	49507-	Match / N
455 Delaware Street SE	Grand Rapids		Michigan	49507-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Grand Rapids - B002

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

B002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$142,200.00
<b>Total Budget</b>	\$0.00	\$142,200.00
<b>Total Obligated</b>	(\$55,200.00)	\$142,200.00
<b>Total Funds Drawdown</b>	\$0.00	\$142,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$142,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$142,200.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Counseling and DPA.

**Location Description:**

The City of Grand Rapids, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Grand Rapids: 0022, 0025, 0028, 0029, 0030, 0031, 0032, 0035, 0036, 0037, and 0038.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/0	0/0	0/14	0
-----------------	---	---	---	-----	-----	------	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Grand Rapids - E001

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Grand Rapids

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

(\$13,158.00)

\$12,412.00

\$12,412.00

\$0.00

\$0.00

\$777.00

\$777.00

\$0.00

**To Date**

\$6,228,089.00

\$6,228,089.00

\$6,214,931.00

\$6,214,931.00

\$6,214,931.00

\$0.00

\$0.00

\$6,214,931.00

\$6,214,931.00

\$3,309,090.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	1/0	1/39	100.00



## Activity Locations

Address	City	County	State	Zip	Status / Accept
452 Delaware Street SE	Grand Rapids		Michigan	49507-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Grand Rapids - E001S

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Planned

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

(\$485,233.00)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,985,803.00

\$1,985,803.00

\$1,500,570.00

\$1,500,570.00

\$1,500,570.00

\$0.00

\$0.00

\$1,500,570.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Grand Rapids - E002

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

E001

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/10/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Grand Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$952,206.00
<b>Total Budget</b>	\$9,458.00	\$952,206.00
<b>Total Obligated</b>	\$9,458.00	\$926,613.00
<b>Total Funds Drawdown</b>	\$21,624.00	\$926,613.00
<b>Program Funds Drawdown</b>	\$21,624.00	\$926,613.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$21,624.00	\$926,613.00
City of Grand Rapids	\$21,624.00	\$926,613.00
<b>Match Contributed</b>	\$0.00	\$162,624.00

**Activity Description:**

Acquisition and rehabilitation of vacant and/or demolished properties.

**Location Description:**

The City of Grand Rapids, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Grand Rapids: 0022, 0025, 0028, 0029, 0030, 0031, 0032, 0035, 0036, 0037, and 0038.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
<b># of Housing Units</b>	0		1/7	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	1/0	0/0	1/7	100.00
-----------------	---	---	---	-----	-----	-----	--------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Grand Rapids - E003

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

E002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$65,296.00
<b>Total Budget</b>	\$0.00	\$65,296.00
<b>Total Obligated</b>	(\$13,704.00)	\$65,296.00
<b>Total Funds Drawdown</b>	\$0.00	\$65,296.00
<b>Program Funds Drawdown</b>	\$0.00	\$65,296.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$65,296.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Counseling and DPA

**Location Description:**

The City of Grand Rapids, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Grand Rapids: 0022, 0025, 0028, 0029, 0030, 0031, 0032, 0035, 0036, 0037, and 0038.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/0	0/0	0/6	0
-----------------	---	---	---	-----	-----	-----	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Grand Rapids D001

**Activity Title:** Grand Rapids 0898

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grand Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$29,009.00
<b>Total Budget</b>	\$0.00	\$29,009.00
<b>Total Obligated</b>	\$0.00	\$20,128.00
<b>Total Funds Drawdown</b>	\$20,128.00	\$20,128.00
<b>Program Funds Drawdown</b>	\$20,128.00	\$20,128.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,128.00	\$20,128.00
City of Grand Rapids	\$20,128.00	\$20,128.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Hamtramck - B001S

**Activity Title:** Hamtramck 0732

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hamtramck

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,212.00
<b>Total Budget</b>	\$0.00	\$1,000,212.00
<b>Total Obligated</b>	\$0.00	\$1,000,212.00
<b>Total Funds Drawdown</b>	\$164,062.00	\$940,696.00
<b>Program Funds Drawdown</b>	\$164,062.00	\$940,696.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,805.00	\$922,434.00
City of Hamtramck	\$8,805.00	\$922,434.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/8	0/0	0/8	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number: NS2 Hamtramck - B002**

**Activity Title: Hamtramck 0732**

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

B002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hamtramck

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Hamtramck

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$1,890.00

\$1,890.00

\$0.00

\$0.00

\$1,140.00

\$1,140.00

\$0.00

**To Date**

\$8,640.00

\$8,640.00

\$25,200.00

\$8,640.00

\$8,640.00

\$0.00

\$0.00

\$8,640.00

\$8,640.00

\$0.00

**Activity Description:**

Counseling and DPA.

**Location Description:**

The City of Hamtramck, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Hamtramck: 5520, 5521, 5522, 5523, and 5526.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/0	0/0	0/17	0
-----------------	---	---	---	-----	-----	------	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Hamtramck - D001

**Activity Title:** Hamtramck 0732

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

01/14/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/13/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan - Michigan State Housing Development

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$212,769.00
<b>Total Budget</b>	\$0.00	\$212,769.00
<b>Total Obligated</b>	\$0.00	\$212,769.00
<b>Total Funds Drawdown</b>	\$23,142.00	\$97,055.00
<b>Program Funds Drawdown</b>	\$23,142.00	\$97,055.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$97,055.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/6



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Hamtramck - E001S

**Activity Title:** Hamtramck 0732

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hamtramck

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,253,337.00
<b>Total Budget</b>	\$100,000.00	\$4,253,337.00
<b>Total Obligated</b>	\$100,000.00	\$5,467,919.00
<b>Total Funds Drawdown</b>	\$298,784.00	\$4,227,811.00
<b>Program Funds Drawdown</b>	\$298,784.00	\$4,227,811.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$74,474.00	\$4,227,811.00
City of Hamtramck	\$74,474.00	\$4,227,811.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/15	0/0	0/15	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NS2 Hamtramck - E002

**Activity Title:** Hamtramck 0732

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hamtramck

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$935,298.00
<b>Total Budget</b>	\$33,131.00	\$935,298.00
<b>Total Obligated</b>	\$33,131.00	\$935,298.00
<b>Total Funds Drawdown</b>	\$33,131.00	\$863,780.00
<b>Program Funds Drawdown</b>	\$33,131.00	\$863,780.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$869,783.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of vacant and/or demolished properties.

**Location Description:**

The City of Hamtramck , in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Hamtramck: 5520, 5521, 5522, 5523, and 5526.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/26

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households 0 0 0 0/0 0/0 0/26 0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Hamtramck - E003

**Activity Title:** Hamtramck 0732

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

E002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hamtramck

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Hamtramck

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$25,328.00

\$25,328.00

\$0.00

\$0.00

\$4,756.00

\$4,756.00

\$0.00

**To Date**

\$63,172.00

\$63,172.00

\$105,300.00

\$63,172.00

\$63,172.00

\$0.00

\$0.00

\$63,172.00

\$63,172.00

\$0.00

**Activity Description:**

Counseling and DPA.

**Location Description:**

The City of Hamtramck, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Hamtramck: 5520, 5521, 5522, 5523, and 5526.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/0	0/6	0/6	0
-----------------	---	---	---	-----	-----	-----	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Highland Park - D001

**Activity Title:** Highland Park 0343

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Highland Park

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Highland Park

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$81,772.00

\$81,772.00

\$0.00

\$0.00

\$81,772.00

\$81,772.00

\$0.00

**To Date**

\$3,220,952.00

\$3,220,952.00

\$3,096,865.00

\$3,096,865.00

\$3,096,865.00

\$0.00

\$0.00

\$3,096,865.00

\$3,096,865.00

\$0.00

**Activity Description:**

Demolition

**Location Description:**

Highland Park Local Consortium The City of Highland Park, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Highland Park: 5530, 5531, 5532, and 5533.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	103/145



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Highland Park - E001

**Activity Title:** Highland Park 0343

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Highland Park

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,041,594.00
<b>Total Budget</b>	\$0.00	\$2,041,594.00
<b>Total Obligated</b>	\$0.00	\$2,041,594.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,033,722.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,033,722.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,041,594.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/12	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/12	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Highland Park - E001S

**Activity Title:** Highland Park 0343

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Highland Park

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Highland Park

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$472,669.00

\$472,669.00

\$0.00

\$0.00

\$7,872.00

\$7,872.00

\$0.00

**To Date**

\$3,240,789.00

\$3,240,789.00

\$3,240,789.00

\$3,104,703.00

\$3,104,703.00

\$0.00

\$0.00

\$3,104,703.00

\$3,104,703.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	0/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/11	0/0	0/11	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Ingham LB - B001

**Activity Title:** Ingham LB 6073

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Ingham County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$446,846.00

\$446,846.00

\$0.00

\$0.00

\$20,632.00

\$20,632.00

\$0.00

**To Date**

\$5,101,455.00

\$5,101,455.00

\$5,101,455.00

\$5,101,455.00

\$4,568,553.00

\$532,902.00

\$532,902.00

\$5,101,455.00

\$5,101,455.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		8/25	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/25	8/25	12.50



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Ingham LB - B001S

**Activity Title:** Ingham LB 6073

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Ingham County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$6,835.00

\$6,835.00

\$0.00

\$0.00

\$241,063.00

\$241,063.00

\$0.00

**To Date**

\$4,313,201.00

\$4,313,201.00

\$4,313,201.00

\$4,035,625.00

\$3,498,885.00

\$536,740.00

\$820,272.00

\$4,297,320.00

\$4,297,320.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	3/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	8/25



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/25	0/0	8/25	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Ingham LB - B002

**Activity Title:** Ingham LB 6073

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

B002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,600.00
<b>Total Budget</b>	\$0.00	\$3,600.00
<b>Total Obligated</b>	\$0.00	\$8,700.00
<b>Total Funds Drawdown</b>	\$2,100.00	\$3,600.00
<b>Program Funds Drawdown</b>	\$2,100.00	\$3,600.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,600.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/1	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/1	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Ingham LB - C001

**Activity Title:** Ingham LB 6073

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,047,217.00
<b>Total Budget</b>	\$0.00	\$1,047,217.00
<b>Total Obligated</b>	\$0.00	\$1,111,183.00
<b>Total Funds Drawdown</b>	\$5,997.00	\$1,047,217.00
<b>Program Funds Drawdown</b>	\$5,997.00	\$1,047,217.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,997.00	\$1,047,217.00
Ingham County Land Bank	\$5,997.00	\$1,047,217.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed properties.

**Location Description:**

The City of Lansing, in partnership with the Ingham County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Lansing: 0001, 0002, 0003, 0004, 0005, 0006, 0007, 0008, 0009, 0012, 0013, 0014, 0015, 0016, 0020, 0021, and 0065.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/125



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Ingham LB - C002

**Activity Title:** Ingham LB 6073

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2013**

N/A

**To Date**

\$33,852.00

**Total Budget**

\$0.00

\$33,852.00

**Total Obligated**

\$0.00

\$118,572.00

**Total Funds Drawdown**

\$15,106.00

\$33,852.00

**Program Funds Drawdown**

\$15,106.00

\$33,852.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$33,852.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Disposition

**Location Description:**

The City of Lansing, in partnership with the Ingham County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Lansing: 0001, 0002, 0003, 0004, 0005, 0006, 0007, 0008, 0009, 0012, 0013, 0014, 0015, 0016, 0020, 0021, and 0065.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/99



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Ingham LB - D001

**Activity Title:** Ingham LB 6073

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2013**

N/A

**To Date**

\$945,912.00

**Total Budget**

\$0.00

\$945,912.00

**Total Obligated**

\$0.00

\$1,300,106.00

**Total Funds Drawdown**

\$118,554.00

\$939,597.00

**Program Funds Drawdown**

\$118,554.00

\$939,597.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$939,597.00

Ingham County Land Bank

\$0.00

\$939,597.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Demolition

**Location Description:**

The City of Lansing, in partnership with the Ingham County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Lansing: 0001, 0002, 0003, 0004, 0005, 0006, 0007, 0008, 0009, 0012, 0013, 0014, 0015, 0016, 0020, 0021, and 0065.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	2	15/140



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
1333 Roselawn Avenue	Lansing		Michigan	48915-	Match / N
1210 Ballard Street	Lansing		Michigan	48906-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Ingham LB - E001

**Activity Title:** Ingham LB 6073

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$163,644.00

\$163,644.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,681,490.00

\$1,681,490.00

\$1,681,490.00

\$1,510,501.00

\$1,510,501.00

\$0.00

\$0.00

\$1,532,105.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/8	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Ingham LB - E003

**Activity Title:** Ingham LB 6073

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

E002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ingham County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,200.00
<b>Total Budget</b>	\$0.00	\$1,200.00
<b>Total Obligated</b>	\$0.00	\$6,300.00
<b>Total Funds Drawdown</b>	\$1,200.00	\$1,200.00
<b>Program Funds Drawdown</b>	\$1,200.00	\$1,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,200.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/1	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/1	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Kalamazoo - B001

**Activity Title:** Kalamazoo 0323

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/13/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,139,730.00
<b>Total Budget</b>	\$60,647.00	\$1,139,730.00
<b>Total Obligated</b>	\$56,814.00	\$1,135,897.00
<b>Total Funds Drawdown</b>	\$139,730.00	\$1,135,897.00
<b>Program Funds Drawdown</b>	\$139,730.00	\$1,135,897.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$135,897.00	\$1,135,897.00
Kalamazoo City	\$135,897.00	\$1,132,064.00
Kalamazoo County Land Bank	\$0.00	\$3,833.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of abandoned and foreclosed properties.

**Location Description:**

The City of Kalamazoo, in partnership with the Kalamazoo County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Kalamazoo: 0001, 0002.02, 0003, 0005, 0006, 0009, and 0010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/11	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Kalamazoo - B002

**Activity Title:** Kalamazoo 0323

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

B002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Eligible Use B002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	(\$3,000.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Counseling.

**Location Description:**

The City of Kalamazoo, in partnership with the Kalamazoo County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Kalamazoo: 0001, 0002.02, 0003, 0005, 0006, 0009, and 0010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/9	0/11	0/20	0
-----------------	---	---	---	-----	------	------	---

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Kalamazoo - D001

**Activity Title:** Kalamazoo 0323

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$63,455.00
<b>Total Budget</b>	\$0.00	\$63,455.00
<b>Total Obligated</b>	(\$179.00)	\$63,455.00
<b>Total Funds Drawdown</b>	\$208.00	\$63,455.00
<b>Program Funds Drawdown</b>	\$208.00	\$63,455.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$208.00	\$63,455.00
Kalamazoo City	\$208.00	\$63,455.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition

**Location Description:**

The City of Kalamazoo, in partnership with the Kalamazoo County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Kalamazoo: 0001, 0002.02, 0003, 0005, 0006, 0009, and 0010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/13



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Kalamazoo - E001

**Activity Title:** Kalamazoo 0323

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$16,551.00

\$16,551.00

\$0.00

\$0.00

\$0.00

**To Date**

\$5,662,358.00

\$5,662,358.00

\$5,662,358.00

\$5,036,751.00

\$5,036,751.00

\$0.00

\$0.00

\$5,634,311.00

**Match Contributed**

\$0.00

\$489,344.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/14	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/14	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Kalamazoo LB - B001

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$569,465.00
<b>Total Budget</b>	\$0.00	\$569,465.00
<b>Total Obligated</b>	(\$8,622.00)	\$560,843.00
<b>Total Funds Drawdown</b>	\$247,972.00	\$560,843.00
<b>Program Funds Drawdown</b>	\$247,972.00	\$388,858.00
<b>Program Income Drawdown</b>	\$0.00	\$171,985.00
<b>Program Income Received</b>	\$0.00	\$171,985.00
<b>Total Funds Expended</b>	\$4,655.00	\$560,843.00
Kalamazoo City	\$0.00	\$0.00
Kalamazoo County Land Bank	\$4,655.00	\$560,843.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/13	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%





**Grantee Activity Number:** NS2 Kalamazoo LB - C001

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2013**

N/A

**To Date**

\$494,416.00

**Total Budget**

\$0.00

\$494,416.00

**Total Obligated**

(\$4,102.00)

\$508,157.00

**Total Funds Drawdown**

\$18,134.00

\$490,915.00

**Program Funds Drawdown**

\$18,134.00

\$490,915.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$491,013.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of foreclosed properties.

**Location Description:**

The City of Kalamazoo, in partnership with the Kalamazoo County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Kalamazoo: 0001, 0002.02, 0003, 0005, 0006, 0009, and 0010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/45



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Kalamazoo LB - C002

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,776.00
<b>Total Budget</b>	\$0.00	\$25,776.00
<b>Total Obligated</b>	\$0.00	\$49,529.00
<b>Total Funds Drawdown</b>	\$4,836.00	\$25,776.00
<b>Program Funds Drawdown</b>	\$4,836.00	\$25,776.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,341.00	\$25,776.00
Kalamazoo County Land Bank	\$3,341.00	\$25,776.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition

**Location Description:**

The City of Kalamazoo, in partnership with the Kalamazoo County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Kalamazoo: 0001, 0002.02, 0003, 0005, 0006, 0009, and 0010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/45



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Kalamazoo LB - D001

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$698,964.00
<b>Total Budget</b>	\$946.00	\$698,964.00
<b>Total Obligated</b>	\$946.00	\$698,702.00
<b>Total Funds Drawdown</b>	\$100,174.00	\$698,702.00
<b>Program Funds Drawdown</b>	\$100,174.00	\$698,702.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,107.00	\$698,702.00
Kalamazoo County Land Bank	\$9,107.00	\$698,702.00
<b>Match Contributed</b>	\$0.00	\$80,000.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/26

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 Kalamazoo LB - E001

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Kalamazoo County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$573,177.00

\$573,177.00

\$0.00

\$0.00

\$144,242.61

\$144,242.61

\$0.00

**To Date**

\$3,756,558.17

\$3,756,558.17

\$4,184,456.96

\$3,689,834.61

\$2,277,492.00

\$1,412,342.61

\$1,412,342.61

\$3,689,834.61

\$3,689,834.61

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/6	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/6	0.00



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Kalamazoo LB - E001S

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Planned

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Kalamazoo County Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

(\$90,431.00)

\$0.00

\$0.00

\$0.00

\$0.00

(\$90,431.00)

(\$90,431.00)

\$0.00

**To Date**

\$1,776,320.00

\$1,776,320.00

\$1,685,889.00

\$1,685,889.00

\$1,685,889.00

\$0.00

\$0.00

\$1,685,889.00

\$1,685,889.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	0/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/11	0/0	0/11	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Kalamazoo LB - E002

**Activity Title:** Kalamazoo LB 6111

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$64,317.00
<b>Total Budget</b>	\$0.00	\$64,317.00
<b>Total Obligated</b>	(\$16,486.00)	\$47,831.00
<b>Total Funds Drawdown</b>	\$0.00	\$47,831.00
<b>Program Funds Drawdown</b>	\$0.00	\$47,831.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$47,831.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition for rehabilitation of vacant and/or demolished properties.

**Location Description:**

The Kalamazoo County Land Bank, in partnership with the City of Kalamazoo, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Kalamazoo: 0001, 0002.02, 0003, 0005, 0006, 0009, and 0010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/1	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>





**Grantee Activity Number:** NS2 Lansing - B001S

**Activity Title:** Lansing 0384

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Lansing

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,480,715.00
<b>Total Budget</b>	\$0.00	\$1,480,715.00
<b>Total Obligated</b>	\$0.00	\$1,480,715.00
<b>Total Funds Drawdown</b>	\$11,465.00	\$1,130,634.00
<b>Program Funds Drawdown</b>	\$11,465.00	\$843,024.00
<b>Program Income Drawdown</b>	\$0.00	\$287,610.00
<b>Program Income Received</b>	\$0.00	\$287,610.00
<b>Total Funds Expended</b>	\$11,230.00	\$1,130,634.00
City of Lansing	\$11,230.00	\$1,130,634.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/20



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** NS2 Lansing - E001

**Activity Title:** Lansing 0384

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Lansing

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,905,486.00
<b>Total Budget</b>	\$24,828.00	\$1,905,486.00
<b>Total Obligated</b>	\$24,828.00	\$1,905,486.00
<b>Total Funds Drawdown</b>	\$75,634.00	\$1,905,486.00
<b>Program Funds Drawdown</b>	\$75,634.00	\$1,905,486.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$64,654.00	\$1,905,486.00
City of Lansing	\$64,654.00	\$1,905,486.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/8	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/8	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA - C001

**Activity Title:** MLBFTA 6027

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

03/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Michigan Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$217,416.00

\$217,416.00

\$0.00

\$0.00

\$104,858.00

\$104,858.00

\$0.00

**To Date**

\$2,187,651.00

\$2,187,651.00

\$2,265,831.00

\$2,037,028.00

\$2,037,028.00

\$0.00

\$0.00

\$2,037,028.00

\$2,037,028.00

\$0.00

**Activity Description:**

Acquisition of foreclosed properties.

**Location Description:**

Detroit \$1,043,262 50 units; Grand Rapids \$86,284 11 units; Hamtramck \$336,014 24 units; Highland Park \$235,678 25 units; Pontiac \$329,207 65 units; Wyandotte \$235,386 17 units.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/192



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA - C002

**Activity Title:** MLBFTA 6027

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$569,310.00
<b>Total Budget</b>	\$0.00	\$569,310.00
<b>Total Obligated</b>	\$0.00	\$463,426.00
<b>Total Funds Drawdown</b>	\$163,592.00	\$200,104.00
<b>Program Funds Drawdown</b>	\$163,592.00	\$200,104.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,723.00	\$200,104.00
Michigan Land Bank	\$11,723.00	\$200,104.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition

**Location Description:**

Detroit \$615,572 50 units; Hamtramck \$7,813 24 units; Highland Park \$5,042 10 units; Pontiac \$29,275 65 units; Wyandotte \$6,658 17 units.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/166



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA - D001

**Activity Title:** MLBFTA 6027

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

03/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Michigan Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$186,456.00

\$186,456.00

\$0.00

\$0.00

\$16,119.00

\$16,119.00

\$0.00

**To Date**

\$2,981,711.00

\$2,981,711.00

\$3,331,643.00

\$2,957,221.00

\$2,957,221.00

\$0.00

\$0.00

\$2,957,221.00

\$2,957,221.00

\$0.00

**Activity Description:**

Demolition

**Location Description:**

Detroit \$164,219 14 units; Grand Rapids \$328,884 13 units; Hamtramck \$734,603 42 units; Highland Park \$1,180,365 58 units; Pontiac \$704,477 47 units; Wyandotte \$219,095 16 units.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	2	75/190



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
2352 Carpenter	Hamtramck		Michigan	48212-	Match / N
12096 Lumpin	Hamtramck		Michigan	48212-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 MLBFTA/Detroit - B001

**Activity Title:** MLBFTA/Detroit 6027

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Michigan Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

(\$13,829.00)

\$836,533.00

\$836,533.00

\$0.00

\$0.00

\$836,533.00

\$836,533.00

\$0.00

**To Date**

\$4,690,768.00

\$4,690,768.00

\$4,676,939.00

\$4,676,939.00

\$4,676,939.00

\$0.00

\$0.00

\$4,676,939.00

\$4,676,939.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/7

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/7	0/7	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA/Detroit - B001S

**Activity Title:** MLBFTA/Detroit 6027

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$285,904.00

\$285,904.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,716,635.00

\$1,716,635.00

\$285,904.00

\$285,904.00

\$285,904.00

\$0.00

\$0.00

\$1,122,437.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/7	0/0	0/7	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 MLBFTA/Detroit - E001S

**Activity Title:** MLBFTA/Detroit 6027

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$143,750.00
<b>Total Budget</b>	\$0.00	\$143,750.00
<b>Total Obligated</b>	(\$5,698.00)	\$27,998.00
<b>Total Funds Drawdown</b>	\$22,793.00	\$27,998.00
<b>Program Funds Drawdown</b>	\$22,793.00	\$27,998.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,998.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/5	0/0	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NS2 MLBFTA/Detroit - E002

**Activity Title:** MLBFTA/Detroit 6027

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

E001

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/10/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2013**

**To Date**

**Total Budget**

N/A

\$1,032,155.00

**Total Obligated**

\$0.00

\$1,032,155.00

**Total Funds Drawdown**

(\$11,384.00)

\$1,020,771.00

**Program Funds Drawdown**

\$0.00

\$1,020,771.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,020,771.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/8

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/8	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NS2 MLBFTA/Hamtramck - E001

**Activity Title:** MLBFTA/Hamtramck 6027

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/13/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/13/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$782,291.00
<b>Total Budget</b>	\$0.00	\$782,291.00
<b>Total Obligated</b>	\$0.00	\$782,291.00
<b>Total Funds Drawdown</b>	\$4,373.00	\$759,006.00
<b>Program Funds Drawdown</b>	\$4,373.00	\$759,006.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,373.00	\$759,006.00
Michigan Land Bank	\$4,373.00	\$759,006.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
		<b>Total</b>		<b>Total</b>
<b># of Housing Units</b>		0		0/3

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/3	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA/Highland Park - E002  
**Activity Title:** MLBFTA/Highland Park 6027

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 E001

**Project Title:**  
 Eligible Use E001 - Redevelopment

**Projected Start Date:**  
 02/13/2010

**Projected End Date:**  
 02/13/2013

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Michigan Land Bank

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$346,308.00
Total Budget	\$0.00	\$346,308.00
Total Obligated	\$0.00	\$346,308.00
Total Funds Drawdown	\$593.00	\$260,783.00
Program Funds Drawdown	\$593.00	\$260,783.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$593.00	\$260,783.00
Michigan Land Bank	\$593.00	\$260,783.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/4	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA/Highland Park E001

**Activity Title:** MLBFTA/Highland Park 6027

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Michigan Land Bank

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$354,537.00

\$354,537.00

\$0.00

\$0.00

\$140,713.00

\$140,713.00

\$0.00

**To Date**

\$947,192.00

\$947,192.00

\$947,192.00

\$658,219.00

\$658,219.00

\$0.00

\$0.00

\$658,219.00

\$658,219.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/11

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/11	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA/Pontiac - E001

**Activity Title:** MLBFTA/Pontiac 6027

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/13/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/13/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,819,227.00
<b>Total Budget</b>	\$0.00	\$1,819,227.00
<b>Total Obligated</b>	\$0.00	\$1,819,227.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,394,799.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,307,409.00
<b>Program Income Drawdown</b>	\$0.00	\$87,390.00
<b>Program Income Received</b>	\$0.00	\$342,708.00
<b>Total Funds Expended</b>	\$255,318.00	\$1,650,117.00
Michigan Land Bank	\$255,318.00	\$1,650,117.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/7	
<b># of Singlefamily Units</b>	0		0/7	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>







**Grantee Activity Number:** NS2 MLBFTA/Pontiac - E002

**Activity Title:** MLBFTA/Pontiac 6027

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Pontiac

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,191,771.00
<b>Total Budget</b>	\$0.00	\$1,191,771.00
<b>Total Obligated</b>	\$0.00	\$1,191,771.00
<b>Total Funds Drawdown</b>	\$147,298.00	\$777,628.00
<b>Program Funds Drawdown</b>	\$147,298.00	\$777,628.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$777,628.00	\$777,628.00
City of Pontiac	\$0.00	\$0.00
Michigan Land Bank	\$777,628.00	\$777,628.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of vacant and/or demolished properties.

**Location Description:**

The City of Pontiac, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Pontiac: 1416, 1422, 1423, and 1424.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/31



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/31	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 MLBFTA/Wyandotte - E001

**Activity Title:** MLBFTA/Wyandotte 6027

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/13/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/13/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$214,190.00
<b>Total Budget</b>	\$0.00	\$214,190.00
<b>Total Obligated</b>	(\$75,703.00)	\$138,487.00
<b>Total Funds Drawdown</b>	\$2,895.00	\$138,487.00
<b>Program Funds Drawdown</b>	\$2,895.00	\$138,487.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$199,834.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/2	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/2	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 MLBFTA/Wyandotte E002

**Activity Title:** MLBFTA/Wyandotte 6027

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/13/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/13/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Michigan Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$27,378.00
<b>Total Budget</b>	\$0.00	\$27,378.00
<b>Total Obligated</b>	(\$27,296.00)	\$82.00
<b>Total Funds Drawdown</b>	\$0.00	\$82.00
<b>Program Funds Drawdown</b>	\$0.00	\$82.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,378.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/4	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/4	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Saginaw - B001

**Activity Title:** Saginaw 0387

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

B001

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected Start Date:**

02/11/2010

**Projected End Date:**

02/10/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Saginaw City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,115,178.18
<b>Total Budget</b>	\$148,017.35	\$4,115,178.18
<b>Total Obligated</b>	\$148,017.35	\$4,115,178.18
<b>Total Funds Drawdown</b>	\$306,450.00	\$4,115,178.18
<b>Program Funds Drawdown</b>	\$306,450.00	\$3,731,047.00
<b>Program Income Drawdown</b>	\$0.00	\$384,131.18
<b>Program Income Received</b>	\$0.00	\$384,131.18
<b>Total Funds Expended</b>	\$148,017.35	\$4,115,178.18
Saginaw City	\$148,017.35	\$4,115,178.18
<b>Match Contributed</b>	\$0.00	\$125,000.00

**Activity Description:**

Acquisition and Rehabilitation of abandoned and foreclosed properties.

**Location Description:**

The City of Saginaw, in partnership with the Saginaw County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Saginaw: 0001, 0004, 0006, 0007, 0008, 0016, 0017, 0018, and 0019.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/25	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>







**Grantee Activity Number:** NS2 Saginaw - B001S

**Activity Title:** Saginaw 0387

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B001 - Rehab/Reconstruction

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Saginaw City

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$7,212.00

\$7,212.00

\$162,802.00

\$162,802.00

\$0.00

\$0.00

\$7,212.00

\$7,212.00

\$0.00

**To Date**

\$3,231,711.00

\$3,231,711.00

\$3,231,711.00

\$3,231,711.00

\$2,928,619.00

\$303,092.00

\$303,092.00

\$3,231,711.00

\$3,231,711.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/12	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/12	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Saginaw - D001

**Activity Title:** Saginaw 0387

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Saginaw City

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$32,055.00

\$32,055.00

\$0.00

\$0.00

(\$16,747.00)

(\$16,747.00)

\$0.00

**To Date**

\$1,115,844.00

\$1,115,844.00

\$1,228,263.00

\$1,104,158.00

\$1,104,158.00

\$0.00

\$0.00

\$1,104,158.00

\$1,104,158.00

\$0.00

**Activity Description:**

Demolition

**Location Description:**

The City of Saginaw, in partnership with the Saginaw County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Saginaw: 0001, 0004, 0006, 0007, 0008, 0016, 0017, 0018, and 0019.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	119/200



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>NS2 Saginaw - E001</b>
<b>Activity Title:</b>	<b>Saginaw 0387</b>

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,831,691.00
<b>Total Budget</b>	\$179,259.00	\$1,831,691.00
<b>Total Obligated</b>	\$179,259.00	\$1,831,691.00
<b>Total Funds Drawdown</b>	\$363,727.00	\$1,831,691.00
<b>Program Funds Drawdown</b>	\$363,727.00	\$1,831,691.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$179,259.00	\$1,831,691.00
Saginaw City	\$179,259.00	\$1,831,691.00
<b>Match Contributed</b>	\$0.00	\$2,910,000.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/25	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Households</b>	0	0	0	0/0	0/0	0/25	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Saginaw - E001S

**Activity Title:** Saginaw 0387

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,786,693.00
<b>Total Budget</b>	\$0.00	\$1,786,693.00
<b>Total Obligated</b>	\$0.00	\$1,786,693.00
<b>Total Funds Drawdown</b>	\$81,844.00	\$1,786,693.00
<b>Program Funds Drawdown</b>	\$81,844.00	\$1,786,693.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,786,693.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** NS2 Saginaw LB - C001

**Activity Title:** Saginaw LB 6110

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,844,193.00
<b>Total Budget</b>	\$7,041.00	\$1,844,193.00
<b>Total Obligated</b>	\$7,041.00	\$1,844,193.00
<b>Total Funds Drawdown</b>	\$7,041.00	\$1,844,193.00
<b>Program Funds Drawdown</b>	\$7,041.00	\$1,837,153.00
<b>Program Income Drawdown</b>	\$0.00	\$7,040.00
<b>Program Income Received</b>	\$0.00	\$7,040.00
<b>Total Funds Expended</b>	\$7,041.00	\$1,844,193.00
Saginaw County Land Bank	\$7,041.00	\$1,844,193.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed properties.

**Location Description:**

The City of Saginaw, in partnership with the Saginaw County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Saginaw: 0001, 0004, 0006, 0007, 0008, 0016, 0017, 0018, and 0019.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/300



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Saginaw LB - C002

**Activity Title:** Saginaw LB 6110

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

C001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use C

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$121,937.00
<b>Total Budget</b>	\$0.00	\$121,937.00
<b>Total Obligated</b>	\$0.00	\$177,404.00
<b>Total Funds Drawdown</b>	\$77,828.00	\$121,937.00
<b>Program Funds Drawdown</b>	\$77,828.00	\$121,937.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$384.00	\$121,937.00
Saginaw County Land Bank	\$384.00	\$121,937.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disposition

**Location Description:**

The City of Saginaw, in partnership with the Saginaw County Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Saginaw: 0001, 0004, 0006, 0007, 0008, 0016, 0017, 0018, and 0019.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/300



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Saginaw LB - D001

**Activity Title:** Saginaw LB 6110

**Activity Category:**

Clearance and Demolition

**Project Number:**

D001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use D001

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw County Land Bank

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,640,254.00
<b>Total Budget</b>	\$0.00	\$1,640,254.00
<b>Total Obligated</b>	\$0.00	\$1,733,455.00
<b>Total Funds Drawdown</b>	\$941,752.00	\$1,640,254.00
<b>Program Funds Drawdown</b>	\$941,752.00	\$1,638,454.00
<b>Program Income Drawdown</b>	\$0.00	\$1,800.00
<b>Program Income Received</b>	\$0.00	\$1,800.00
<b>Total Funds Expended</b>	\$1,800.00	\$1,640,254.00
Saginaw County Land Bank	\$1,800.00	\$1,640,254.00
State of Michigan - Michigan State Housing Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	49	70/125



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
515 N. Jefferson	Saginaw		Michigan	48607-	Match / N
1727 Stone	Saginaw		Michigan	48602-	Match / N
1116 N. Webster	Saginaw		Michigan	48602-	Match / N
1307 W. Genesee	Saginaw		Michigan	48602-	Match / N
1213 N. Harrison	Saginaw		Michigan	48602-	Match / N
917 N. Oakley	Saginaw		Michigan	48602-	Match / N
1310 Union	Saginaw		Michigan	48602-	Match / N
714 Hayes	Saginaw		Michigan	48602-	Match / N
925 Sheridan Avenue	Saginaw		Michigan	48601-	Match / N
617 N. 10th	Saginaw		Michigan	48601-	Match / N
615 Catherine	Saginaw		Michigan	48602-	Match / N
1215 Hayes	Saginaw		Michigan	48602-	Match / N
1512 N. Oakley	Saginaw		Michigan	48602-	Match / N
1322 State	Saginaw		Michigan	48602-	Match / N
615 Miller	Saginaw		Michigan	48602-	Match / N
1909 Hanchett	Saginaw		Michigan	48602-	Match / N
912 N. Porter	Saginaw		Michigan	48602-	Match / N
611 N. Porter	Saginaw		Michigan	48602-	Match / N
915 Madison	Saginaw		Michigan	48602-	Match / N
1020 Monroe	Saginaw		Michigan	48602-	Match / N
821 Cleveland	Saginaw		Michigan	48602-	Match / N
1208 Congress	Saginaw		Michigan	48602-	Match / N
1015 State	Saginaw		Michigan	48602-	Match / N
1020 Union	Saginaw		Michigan	48602-	Match / N
1008 N. 4th	Saginaw		Michigan	48601-	Match / N
1015 Union	Saginaw		Michigan	48602-	Match / N
515 Clark Street	Saginaw		Michigan	48602-	Match / N
512 N. Bond	Saginaw		Michigan	48602-	Match / N
427 N. Webster	Saginaw		Michigan	48602-	Match / N
2329 Hanchett	Saginaw		Michigan	48602-	Match / N
413 N. Granger	Saginaw		Michigan	48602-	Match / N
922 N. Granger	Saginaw		Michigan	48602-	Match / N
603 N. Porter Street	Saginaw		Michigan	48602-	Match / N
908 Union	Saginaw		Michigan	48602-	Match / N
915 Hoyt	Saginaw		Michigan	48607-	Match / N
620 Cronk	Saginaw		Michigan	48601-	Match / N
2115 N. Bond	Saginaw		Michigan	48602-	Match / N

1001 N. Fayette	Saginaw	Michigan	48602-	Match / N
913 Howard	Saginaw	Michigan	48601-	Match / N
1519 Delaware Street	Saginaw	Michigan	48602-	Match / N
2016 N. Oakley	Saginaw	Michigan	48602-	Match / N
718 W. Remington	Saginaw	Michigan	48602-	Match / N
1712 N. Bond	Saginaw	Michigan	48602-	Match / N
1421 W. Genesee	Saginaw	Michigan	48602-	Match / N
622 N. Granger	Saginaw	Michigan	48602-	Match / N
1512 Fenton	Saginaw	Michigan	48602-	Match / N
803 Atwater	Saginaw	Michigan	48601-	Match / N
2109 N Oakley Street	Saginaw	Michigan	48602-	Match / N
1201 N. Fayette	Saginaw	Michigan	48602-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

#### Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** NS2 Wyandotte - E001

**Activity Title:** Wyandotte 1352

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Wyandotte

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,791,070.00
<b>Total Budget</b>	\$195,964.00	\$4,791,070.00
<b>Total Obligated</b>	\$195,964.00	\$4,791,070.00
<b>Total Funds Drawdown</b>	\$1,386,363.00	\$4,608,432.00
<b>Program Funds Drawdown</b>	\$1,386,363.00	\$4,447,832.00
<b>Program Income Drawdown</b>	\$0.00	\$160,600.00
<b>Program Income Received</b>	\$0.00	\$343,238.00
<b>Total Funds Expended</b>	\$1,290,633.00	\$4,608,432.00
City of Wyandotte	\$1,290,633.00	\$4,608,432.00
<b>Match Contributed</b>	\$0.00	\$111,790.72

**Activity Description:**

Acquisition and rehabilitation of vacant and/or demolished properties.

**Location Description:**

The City of Wyandotte, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Wyandotte: 5806 and 5807.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>







**Grantee Activity Number:** NS2 Wyandotte - E001S

**Activity Title:** Wyandotte 1352

**Activity Category:**

Construction of new housing

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Wyandotte

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2013**

N/A

\$0.00

\$0.00

\$4,560.00

\$4,560.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,839,028.00

\$1,839,028.00

\$1,839,028.00

\$1,839,028.00

\$1,839,028.00

\$0.00

\$0.00

\$1,839,028.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	0/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/10	0/0	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Wyandotte - E002

**Activity Title:** Wyandotte 1352

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Wyandotte

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Wyandotte

**Match Contributed**

**Apr 1 thru Jun 30, 2013**

N/A

\$18,842.00

\$18,842.00

\$173,751.00

\$173,751.00

\$0.00

\$0.00

\$63,179.52

\$63,179.52

\$0.00

**To Date**

\$1,897,693.00

\$1,897,693.00

\$1,897,693.00

\$1,897,693.00

\$1,897,693.00

\$0.00

\$0.00

\$1,897,693.00

\$1,897,693.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/4	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NS2 Wyandotte - E002S

**Activity Title:** Wyandotte 1352

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

E001

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E001 - Redevelopment

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Wyandotte

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$868,386.00
<b>Total Budget</b>	\$0.00	\$868,386.00
<b>Total Obligated</b>	\$0.00	\$868,386.00
<b>Total Funds Drawdown</b>	\$184,271.00	\$585,011.00
<b>Program Funds Drawdown</b>	\$184,271.00	\$524,034.00
<b>Program Income Drawdown</b>	\$0.00	\$60,977.00
<b>Program Income Received</b>	\$0.00	\$60,977.00
<b>Total Funds Expended</b>	\$21,504.48	\$585,011.00
City of Wyandotte	\$21,504.48	\$585,011.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># ELI Households (0-30% AMI)</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/4



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/4	0/0	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NS2 Wyandotte - E003

**Activity Title:** Wyandotte 1352

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

E002

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use E002 - Homeownership Assistance

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Wyandotte

**Overall**

	<b>Apr 1 thru Jun 30, 2013</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,575.00
<b>Total Budget</b>	\$0.00	\$1,575.00
<b>Total Obligated</b>	\$0.00	\$9,900.00
<b>Total Funds Drawdown</b>	\$675.00	\$1,575.00
<b>Program Funds Drawdown</b>	\$675.00	\$1,575.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,575.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Counseling and DPA.

**Location Description:**

The City of Wyandotte, in partnership with the Michigan Land Bank, will use Neighborhood Stabilization Program funds in the target area that contains the following high risk and high need census tracts in the City of Wyandotte: 5806 and 5807.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/8	0





## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

