

**Grantee: State of Michigan**

**Grant: B-08-DN-26-0001**

**January 1, 2011 thru March 31, 2011 Performance Report**

**Grant Number:**

B-08-DN-26-0001

**Obligation Date:****Grantee Name:**

State of Michigan

**Award Date:****Grant Amount:**

\$98,653,915.00

**Contract End Date:****Grant Status:**

Active

**Review by HUD:**

Submitted - Await for Review

**QPR Contact:**

No QPR Contact Found

**Disasters:****Declaration Number**

NSP

**Narratives****Areas of Greatest Need:**

MSHDA's new Neighborhood Stabilization Program (NSP) provides targeted emergency assistance to local governments, non-profits, land banks and for profits to acquire and redevelop foreclosed properties that might otherwise become sources of abandonment and blight within their communities. The State of Michigan has been allocated \$98,653,915 to address the areas of greatest need within Michigan. The State of Michigan has selected areas with a HUD risk score of 6 or above as the areas of greatest need.

**Distribution and and Uses of Funds:**

All awards will be made in accord with our published action plan, and activities will be entered as awards are made.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****This Report Period****To Date****Total Projected Budget from All Sources**

N/A

\$98,653,915.00

**Total CDBG Program Funds Budgeted**

N/A

\$98,653,915.00

**Program Funds Drawdown**

\$7,334,934.97

\$36,762,583.70

**Program Funds Obligated**

(\$58,485.00)

\$98,595,430.00

<b>Program Funds Expended</b>	\$17,276,738.19	\$50,270,819.37
<b>Match Contributed</b>	\$9,236,959.17	\$16,679,538.07
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$16,679,538.07
<b>Limit on Public Services</b>	\$14,798,087.25	\$0.00
<b>Limit on Admin/Planning</b>	\$9,865,391.50	\$2,793,268.43
<b>Limit on State Admin</b>	\$0.00	\$2,793,268.43

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$24,663,478.75	\$39,434,163.00

## Overall Progress Narrative:

The State of Michigan has made significant progress this quarter in implementation and completion of NSP1 activities. Over 2,100 budget line items tied to specific street addresses have been setup in MSHDA's Online Project Administration Link System. Of the 1,036 units that have been identified for demolition, 898 have been completed, 55 are currently underway, and 83 are pending. There are 216 single family properties identified for redevelopment. Of the 216, 54 are underway, 46 have offers, 66 are currently listed on the market, and 50 have been sold. It is anticipated that an additional 24 homes will be listed within the next quarter. Our grantees are focusing their efforts on marketing and selling the NSP units to eligible homebuyers. We are extremely pleased with the successful selling of 50 units, especially given Michigan's housing market. Our grantees have been experiencing difficulty identifying lenders and assisting homebuyers in securing financing. The Community Development NSP1 program has expended 74% of the funds budgeted for activities associated with eligible uses B, C, D and E, and anticipates an expenditure increase as the spring construction season gets underway.

>

> The NSP1 Cities of Promise program is nearing completion. The cities of Saginaw (299 units), Flint (172 units), Benton Harbor (11 units) and Muskegon Heights (11 units) have completed their demolitions and received reimbursement. Highland Park (180 units) and Hamtramck (17 units) have completed their demolitions and payment processing is underway. The City of Detroit grant has been extended through June 30, 2011 to assist with finalizing the completion of 111 demolitions.

>

> The multi-family and single family projects are moving forward. Through this quarter, MSHDA's Single Family Division has expended 76% of their budgeted funds. The Multifamily Division has also made significant progress, obtaining MSHDA Board approval and finalizing project closings. Four projects are underway, and all NSP funds have been expended. An additional five projects have been, or will be, approved this quarter, including the \$20 million Evergreen Estates Multifamily setaside project, which was approved by the board and is scheduled to close May 2011. It is anticipated that all multi-family projects will move forward at a quick pace during subsequent quarters.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
001, Admin	\$659,688.97	\$9,472,246.90	\$2,793,268.43
001-A, Financing Mechanisms SF	\$306,251.00	\$1,609,478.00	\$1,180,609.27
001-B, Eligible Use B-Competative	\$785,579.00	\$6,585,337.00	\$5,649,782.00
001-D, Demolition	\$2,208,260.00	\$19,034,115.10	\$12,076,756.00
001-E, Construction of New Housing	\$64,742.00	\$1,065,222.00	\$382,188.00
002-A, Financing Mechanisms DPA	\$4,477.00	\$187,340.00	\$179,490.00
002-B, Eligible Use B-Entitlement	\$2,167,099.00	\$12,254,142.00	\$7,044,667.00
002-C, Land Banking-Disposition	\$0.00	\$56,825.00	\$56,316.00
002-E, Rehab/Reconstruction of Residential Structures	\$20,298.00	\$429,698.00	\$422,246.00
003-E, Homeownership Assistance to Low and Moderate Income	\$0.00	\$19,500.00	\$0.00
004-E, Redev of Demolished or Vacant	\$500,000.00	\$1,249,154.00	\$1,150,393.00
005-E, Acquisition Only	\$8,400.00	\$4,690,857.00	\$4,216,728.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B001M, Multifamily Developments	\$610,140.00	\$42,000,000.00	\$1,610,140.00

## Activities

**Grantee Activity Number:** 001

**Activity Title:** MSHDA Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

05/31/2014

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

State of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$6,508,461.90
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$6,508,461.90
<b>Program Funds Drawdown</b>	\$372,444.97	\$1,853,258.43
<b>Program Funds Obligated</b>	\$0.00	\$6,508,453.90
<b>Program Funds Expended</b>	\$575,368.94	\$1,853,258.43
State of Michigan	\$575,368.94	\$1,853,258.43
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

These will include administrative expenses for the State of Michigan and for subrecipients - to be determined at grant award.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0072-CFR-D001

**Activity Title:** Ironwood City

**Activity Category:**

Clearance and Demolition

**Activity Status:**

Under Way

**Project Number:**

001-D

**Project Title:**

Demolition

**Projected Start Date:**

07/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Ironwood city

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$307,027.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$307,027.00
<b>Program Funds Drawdown</b>	\$0.00	\$307,027.00
<b>Program Funds Obligated</b>	\$0.00	\$307,027.00
<b>Program Funds Expended</b>	\$307,027.00	\$614,054.00
Ironwood city	\$307,027.00	\$614,054.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolish 53 blighted properties.

**Location Description:**

In the downtown and the adjoining downtown residential neighborhoods

**Activity Progress Narrative:**

There are 55 addresses being demolished. All address have been entered into the system as completed. One (1) address, 41 E. Tamarck Street is being replaced with 401 E. Tamarck Street.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	55	93/53

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	State	Zip
401 E. Tamarck St.	Ironwood	NA	49938

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0096-CFR-B001

**Activity Title:** Monroe County Opportunity Program

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Monroe County Opportunity Program

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$430,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$430,000.00
<b>Program Funds Drawdown</b>	\$59,206.00	\$346,552.00
<b>Program Funds Obligated</b>	\$0.00	\$430,000.00
<b>Program Funds Expended</b>	\$36,143.25	\$403,241.00
Monroe County Opportunity Program	\$36,143.25	\$403,241.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation for resale of five units.

**Location Description:**

In the City of Monroe and Frenchtown Township

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/3	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0096-CFR-D001

**Activity Title:** Monroe County Opportunity Program

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Monroe County Opportunity Program

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$11,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$11,000.00
<b>Program Funds Drawdown</b>	\$890.00	\$9,790.00
<b>Program Funds Obligated</b>	\$0.00	\$11,000.00
<b>Program Funds Expended</b>	\$890.00	\$9,790.00
Monroe County Opportunity Program	\$890.00	\$9,790.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolish six blighted units.

**Location Description:**

In the City of Monroe and Frenchtown Township

**Activity Progress Narrative:**

Demolish one blighted unit located at 311 Winchester, Monroe, Michigan.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/6

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0191-CFR-B001

**Activity Title:** ICCF

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

ICCF

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$703,943.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$703,943.00
<b>Program Funds Drawdown</b>	\$35,442.00	\$643,401.00
<b>Program Funds Obligated</b>	\$0.00	\$703,943.00
<b>Program Funds Expended</b>	\$35,442.00	\$556,869.00
ICCF	\$35,442.00	\$643,401.00
<b>Match Contributed</b>	\$54,814.00	\$94,021.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition, rehabilitation and resale of six housing units and rehabilitation.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/6

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0230-ENT-001

**Activity Title:** Royal Oak City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Royal Oak City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$59,328.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$59,328.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,000.00
<b>Program Funds Obligated</b>	\$0.00	\$59,328.00
<b>Program Funds Expended</b>	\$51,495.00	\$102,154.00
Royal Oak City	\$51,495.00	\$102,154.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0230-ENT-B001

**Activity Title:** Royal Oak City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Royal Oak City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$589,767.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$589,767.00
<b>Program Funds Drawdown</b>	\$0.00	\$279,767.00
<b>Program Funds Obligated</b>	\$0.00	\$589,767.00
<b>Program Funds Expended</b>	\$214,011.00	\$436,126.00
Royal Oak City	\$214,011.00	\$436,126.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0268-CFR-B001  
**Activity Title:** Community Action Agency

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

03/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Agency

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

	Jan 1 thru Mar 31, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$105,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$105,000.00
<b>Program Funds Drawdown</b>	\$50,795.00	\$73,095.00
<b>Program Funds Obligated</b>	\$0.00	\$105,000.00
<b>Program Funds Expended</b>	\$58,870.00	\$94,615.00
Community Action Agency	\$58,870.00	\$94,615.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition, development and rehabilitation of three foreclosed or abandoned housing units for resale.

**Location Description:**

Jackson County

**Activity Progress Narrative:**

One property located at 207 Tiffin St. was acquired and rehabilitation is underway.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0274-ENT-001

**Activity Title:** Jackson City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

12/31/2010

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Jackson City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$97,003.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$97,003.00
<b>Program Funds Drawdown</b>	\$20,043.00	\$57,532.00
<b>Program Funds Obligated</b>	\$0.00	\$97,003.00
<b>Program Funds Expended</b>	\$2,540.00	\$60,473.00
Jackson City	\$2,540.00	\$60,473.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0274-ENT-A002

**Activity Title:** Jackson City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

002-A

**Project Title:**

Financing Mechanisms DPA

**Projected Start Date:**

03/17/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Jackson City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$14,929.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$14,929.00
<b>Program Funds Drawdown</b>	\$4,477.00	\$14,929.00
<b>Program Funds Obligated</b>	\$0.00	\$14,929.00
<b>Program Funds Expended</b>	\$0.00	\$10,452.00
Jackson City	\$0.00	\$10,452.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA

**Location Description:**

**Activity Progress Narrative:**

There are four properties being assisted: 611 S. Webster, 260 Griswold, 1310 Leroy, 1212 Burr

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/5	6/5	0.00
# Owner Households	0	0	-6	0/0	0/5	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0274-ENT-B001

**Activity Title:** Jackson City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jackson City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$661,753.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$661,753.00
<b>Program Funds Drawdown</b>	\$90,194.00	\$304,690.00
<b>Program Funds Obligated</b>	\$0.00	\$661,753.00
<b>Program Funds Expended</b>	\$371,442.00	\$557,819.00
Jackson City	\$371,442.00	\$557,819.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/9

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0274-ENT-D001

**Activity Title:** Jackson City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Jackson City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$196,353.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$196,353.00
<b>Program Funds Drawdown</b>	\$0.00	\$141,353.00
<b>Program Funds Obligated</b>	\$0.00	\$196,353.00
<b>Program Funds Expended</b>	\$189,111.00	\$519,575.00
Jackson City	\$189,111.00	\$519,575.00
<b>Match Contributed</b>	\$10,161.00	\$10,161.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

Twenty-three properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	46/23

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	State	Zip
1214 N. 11th St.	Niles	NA	49120

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP-2008-0276-ENT-001

**Activity Title:** Wyoming City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Wyoming City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$135,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$135,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$60,319.00
<b>Program Funds Obligated</b>	\$0.00	\$135,000.00
<b>Program Funds Expended</b>	\$60,319.00	\$98,902.00
Wyoming City	\$60,319.00	\$126,941.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0276-ENT-B001

**Activity Title:** Wyoming City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wyoming City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,215,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,215,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,002,543.00
<b>Program Funds Obligated</b>	\$0.00	\$1,215,000.00
<b>Program Funds Expended</b>	(\$8,363.00)	\$1,002,043.00
Wyoming City	(\$8,363.00)	\$1,002,043.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

The rehab construction also includes acquisition.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/4

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0278-ENT-001

**Activity Title:** Bay City City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Bay City City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$30,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$30,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$800.00
<b>Program Funds Obligated</b>	\$0.00	\$30,000.00
<b>Program Funds Expended</b>	\$2,195.00	\$5,190.00
Bay City City	\$2,195.00	\$5,190.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0278-ENT-B001

**Activity Title:** Bay City City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bay City City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$293,247.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$293,247.00
<b>Program Funds Drawdown</b>	\$166,201.00	\$263,702.00
<b>Program Funds Obligated</b>	\$0.00	\$293,247.00
<b>Program Funds Expended</b>	\$166,201.00	\$263,702.00
Bay City City	\$166,201.00	\$263,702.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0278-ENT-B002

**Activity Title:** Bay City 0278

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bay City City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$10,000.00
<b>Program Funds Drawdown</b>	\$10,000.00	\$10,000.00
<b>Program Funds Obligated</b>	\$0.00	\$10,000.00
<b>Program Funds Expended</b>	\$0.00	\$10,000.00
Bay City City	\$0.00	\$10,000.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0278-ENT-D001

**Activity Title:** Bay City City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Bay City City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$34,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$34,000.00
<b>Program Funds Drawdown</b>	\$8,342.00	\$8,342.00
<b>Program Funds Obligated</b>	\$0.00	\$34,000.00
<b>Program Funds Expended</b>	\$7,020.00	\$20,411.00
Bay City City	\$7,020.00	\$20,411.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

Four properties will be demolished: 2001 Fitzgerald, 247 N. Jefferson, 404 E. Clara, 906 Bradfield

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/2

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0278-ENT-E001

**Activity Title:** Bay City

**Activity Category:**

Construction of new housing

**Project Number:**

001-E

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Construction of New Housing

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bay City City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$176,716.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$176,716.00
<b>Program Funds Drawdown</b>	\$10,473.00	\$70,955.00
<b>Program Funds Obligated</b>	\$0.00	\$176,716.00
<b>Program Funds Expended</b>	(\$40,854.00)	\$86,590.00
Bay City City	(\$40,854.00)	\$86,590.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

New construction

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0280-ENT-001

**Activity Title:** Muskegon City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$145,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$145,000.00
<b>Program Funds Drawdown</b>	\$55,263.00	\$77,000.00
<b>Program Funds Obligated</b>	\$0.00	\$145,000.00
<b>Program Funds Expended</b>	\$11,789.00	\$77,000.00
Muskegon City	\$11,789.00	\$77,000.00
<b>Match Contributed</b>	\$0.00	\$7,356.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0280-ENT-B001

**Activity Title:** Muskegon City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$795,460.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$795,460.00
<b>Program Funds Drawdown</b>	\$198,422.00	\$626,922.00
<b>Program Funds Obligated</b>	\$0.00	\$795,460.00
<b>Program Funds Expended</b>	\$444,598.00	\$626,922.00
Muskegon City	\$444,598.00	\$626,922.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

Twenty-three properties will be acquired and rehabilitated or redeveloped.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/8

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	State	Zip
940 Wood	Muskegon	NA	49442

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP-2008-0280-ENT-B002

**Activity Title:** Muskegon City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

002-B

**Project Title:**

Eligible Use B-Entitlement

**Projected Start Date:**

03/17/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$7,020.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$7,020.00
<b>Program Funds Drawdown</b>	\$0.00	\$300.00
<b>Program Funds Obligated</b>	\$0.00	\$7,020.00
<b>Program Funds Expended</b>	\$0.00	\$300.00
Muskegon City	\$0.00	\$300.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Counseling

**Location Description:**

**Activity Progress Narrative:**

Counseling will be provided for 12 properties.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/3	0/6	0
# Owner Households	0	0	0	0/3	0/3	0/6	0

## Activity Locations

Address	City	State	Zip
940 Wood	Muskegon	NA	49442

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-0280-ENT-D001

**Activity Title:** Muskegon City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$108,350.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$108,350.00
<b>Program Funds Drawdown</b>	\$57,675.00	\$72,488.00
<b>Program Funds Obligated</b>	\$0.00	\$108,350.00
<b>Program Funds Expended</b>	\$57,312.00	\$72,125.00
Muskegon City	\$57,312.00	\$72,125.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

Fifteen properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/17

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0280-ENT-E001

**Activity Title:** Muskegon City

**Activity Category:**

Construction of new housing

**Project Number:**

001-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Construction of New Housing

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$249,220.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$249,220.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$249,220.00
<b>Program Funds Expended</b>	\$12,125.00	\$12,125.00
Muskegon City	\$12,125.00	\$12,125.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment of demolished or vacant properties by constructing three new residential units.

**Location Description:**

**Activity Progress Narrative:**

Four properties will be redeveloped.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0280-ENT-E002

**Activity Title:** Muskegon City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

002-E

**Project Title:**

Rehab/Reconstruction of Residential Structures

**Projected Start Date:**

03/17/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$143,150.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$143,150.00
<b>Program Funds Drawdown</b>	\$19,875.00	\$139,275.00
<b>Program Funds Obligated</b>	\$0.00	\$143,150.00
<b>Program Funds Expended</b>	\$127,150.00	\$127,150.00
Muskegon City	\$127,150.00	\$127,150.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of demolished/vacant properties.

**Location Description:**

**Activity Progress Narrative:**

Two properties will be assisted with rehabilitation.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0280-ENT-E003

**Activity Title:** Muskegon City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

003-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Homeownership Assistance to Low and Moderate Income

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Muskegon City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,800.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,800.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$1,800.00
<b>Program Funds Expended</b>	\$350.00	\$350.00
Muskegon City	\$350.00	\$350.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Direct homeownership assistance in housing counseling associated with the redevelopment of demolished or vacant properties into newly constructed units.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0281-CFR-B001

**Activity Title:** Lighthouse Communities

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competitive

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lighthouse Communities

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$319,544.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$319,544.00
<b>Program Funds Drawdown</b>	\$1,196.00	\$309,441.00
<b>Program Funds Obligated</b>	\$0.00	\$319,544.00
<b>Program Funds Expended</b>	\$322,615.00	\$560,863.00
Lighthouse Communities	\$322,615.00	\$560,863.00
<b>Match Contributed</b>	\$0.00	\$239,990.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquire, rehabilitate and resell four homes.

**Location Description:**

Garfield Park Neighborhood

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/2	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0281-CFR-E004

**Activity Title:** Lighthouse Communities

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

004-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Redev of Demolished or Vacant

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lighthouse Communities

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$500,000.00
<b>Program Funds Drawdown</b>	\$500,000.00	\$500,000.00
<b>Program Funds Obligated</b>	\$0.00	\$500,000.00
<b>Program Funds Expended</b>	\$205,565.00	\$500,000.00
Lighthouse Communities	\$205,565.00	\$500,000.00
<b>Match Contributed</b>	\$0.00	\$2,500,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelop one vacant building into a community center.

**Location Description:**

Madison Square Neighborhood

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0295-ENT-001

**Activity Title:** Muskegon Heights City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Muskegon Heights City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$19,616.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$19,616.00
<b>Program Funds Drawdown</b>	\$2,464.00	\$7,464.00
<b>Program Funds Obligated</b>	\$0.00	\$19,616.00
<b>Program Funds Expended</b>	(\$2,536.00)	\$7,464.00
Muskegon Heights City	(\$2,536.00)	\$7,464.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0295-ENT-B001

**Activity Title:** Muskegon Heights City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Muskegon Heights City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$175,327.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$175,327.00
<b>Program Funds Drawdown</b>	\$21,039.00	\$74,639.00
<b>Program Funds Obligated</b>	\$0.00	\$175,327.00
<b>Program Funds Expended</b>	\$21,039.00	\$74,639.00
Muskegon Heights City	\$21,039.00	\$74,639.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0298-CFR-D001

**Activity Title:** Coldwater City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Demolition

**Projected End Date:**

07/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coldwater City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$47,424.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$47,424.00
<b>Program Funds Drawdown</b>	\$0.00	\$47,424.00
<b>Program Funds Obligated</b>	\$0.00	\$47,424.00
<b>Program Funds Expended</b>	\$47,424.00	\$142,272.00
Coldwater City	\$47,424.00	\$142,272.00
<b>Match Contributed</b>	\$12,500.00	\$42,741.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of five blighted properties.

**Location Description:**

City of Coldwater

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/5

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0300-CFR-B001

**Activity Title:** Holland City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Holland City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$398,060.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$398,060.00
<b>Program Funds Drawdown</b>	\$98,360.00	\$378,277.00
<b>Program Funds Obligated</b>	\$0.00	\$398,060.00
<b>Program Funds Expended</b>	\$99,801.00	\$379,718.00
Holland City	\$99,801.00	\$379,718.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

To acquire, rehabilitate and sell three homes.

**Location Description:**

Midtown Neighborhood

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0300-CFR-D001

**Activity Title:** Holland City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Holland City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$5,940.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$5,940.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,940.00
<b>Program Funds Obligated</b>	\$0.00	\$5,940.00
<b>Program Funds Expended</b>	\$5,940.00	\$11,880.00
Holland City	\$5,940.00	\$11,880.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of blighted residential structures.

**Location Description:**

Midtown Neighborhood

**Activity Progress Narrative:**

One property will be demolished: 401 Central Avenue.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/3

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0306-ENT-001

**Activity Title:** Port Huron City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Port Huron City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$125,000.00
<b>Program Funds Drawdown</b>	\$18,548.00	\$87,816.00
<b>Program Funds Obligated</b>	\$0.00	\$125,000.00
<b>Program Funds Expended</b>	\$25,811.00	\$117,160.00
Port Huron City	\$25,811.00	\$117,160.00
<b>Match Contributed</b>	\$0.00	\$125,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0306-ENT-A002

**Activity Title:** Port Huron City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

002-A

**Project Title:**

Financing Mechanisms DPA

**Projected Start Date:**

03/17/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Port Huron City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$10,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Funds Obligated</b>	\$0.00	\$10,000.00
<b>Program Funds Expended</b>	\$0.00	\$10,000.00
<b>Match Contributed</b>	\$0.00	\$26,157.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-2	0/1	0/0	0/1	0
# Owner Households	0	0	-2	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0306-ENT-B001

**Activity Title:** Port Huron City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Port Huron City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,018,852.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,018,852.00
<b>Program Funds Drawdown</b>	\$52,527.00	\$807,643.00
<b>Program Funds Obligated</b>	\$0.00	\$1,018,852.00
<b>Program Funds Expended</b>	\$89,220.00	\$932,062.00
Port Huron City	\$89,220.00	\$932,062.00
<b>Match Contributed</b>	\$0.00	\$1,018,852.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/Reconstruction/Residential

**Location Description:**

**Activity Progress Narrative:**

Twenty-nine properties will be rehabilitated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/12

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0306-ENT-B002

**Activity Title:** Port Huron City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

002-B

**Project Title:**

Eligible Use B-Entitlement

**Projected Start Date:**

03/17/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Port Huron City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$20,198.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$20,198.00
<b>Program Funds Drawdown</b>	\$300.00	\$7,498.00
<b>Program Funds Obligated</b>	\$0.00	\$20,198.00
<b>Program Funds Expended</b>	\$0.00	\$7,198.00
Port Huron City	\$0.00	\$7,198.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA (local product)

**Location Description:**

**Activity Progress Narrative:**

Eleven properties will be assisted with housing counseling and six (6) of these addresses will receive down payment assistance.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-2	0/3	0/2	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0306-ENT-D001

**Activity Title:** Port Huron City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Port Huron City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$70,794.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$70,794.00
<b>Program Funds Drawdown</b>	\$0.00	\$30,073.00
<b>Program Funds Obligated</b>	\$0.00	\$70,794.00
<b>Program Funds Expended</b>	\$70,794.00	\$147,893.00
Port Huron City	\$70,794.00	\$147,893.00
<b>Match Contributed</b>	\$0.00	\$70,794.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

Eleven properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/4

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0306-ENT-E005

**Activity Title:** Port Huron City

**Activity Category:**

Acquisition - general

**Project Number:**

005-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Acquisition Only

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Port Huron City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$5,156.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$5,156.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,156.00
<b>Program Funds Obligated</b>	\$0.00	\$5,156.00
<b>Program Funds Expended</b>	\$5,156.00	\$10,312.00
Port Huron City	\$5,156.00	\$10,312.00
<b>Match Contributed</b>	\$0.00	\$5,156.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of demolished or vacant properties for redevelopment.

**Location Description:**

**Activity Progress Narrative:**

Two properties have been acquired.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0318-CFR-B001

**Activity Title:** Bethany Housing Ministries

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bethany Housing Ministries

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$225,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$225,000.00
<b>Program Funds Drawdown</b>	\$4,220.00	\$201,882.00
<b>Program Funds Obligated</b>	\$0.00	\$225,000.00
<b>Program Funds Expended</b>	\$0.00	\$197,662.00
<b>Match Contributed</b>	\$0.00	\$15,932.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

to acquire and rehabilitate three (3) homes for resale.

**Location Description:**

McLaughlin Neighborhood located in the City of Muskegon

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0323-ENT-001

**Activity Title:** Kalamazoo City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Kalamazoo City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$170,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$170,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$64,540.00
<b>Program Funds Obligated</b>	\$0.00	\$170,000.00
<b>Program Funds Expended</b>	\$160,110.00	\$316,974.00
Kalamazoo City	\$160,110.00	\$316,974.00
<b>Match Contributed</b>	\$0.00	\$24,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0323-ENT-B001

**Activity Title:** Kalamazoo City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$671,379.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$671,379.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,013.00
<b>Program Funds Obligated</b>	\$0.00	\$671,379.00
<b>Program Funds Expended</b>	\$411,302.00	\$433,985.00
Kalamazoo City	\$411,302.00	\$433,985.00
<b>Match Contributed</b>	\$0.00	\$22,972.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/reconstruction of residential structures.

**Location Description:**

In the eastside, northside and Edison Neighborhood.

**Activity Progress Narrative:**

These properties will be acquired and/or rehabilitated: 1114 Lane Blvd., 1404 Washington, 1510 N. Church St., 212 W. Frank, 507 Lay Blvd., 623 Fairbanks, 718 Elizabeth St., 915 Trimble Ave.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/7

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0323-ENT-B002

**Activity Title:** Kalamazoo City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$142,500.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$142,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$142,500.00
<b>Program Funds Expended</b>	\$0.00	\$6,790.00
Kalamazoo City	\$0.00	\$6,790.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Counseling and DPA.

**Location Description:**

In the eastside, northside and Edison Neighborhood.

**Activity Progress Narrative:**

Seven properties will be assisted with housing counseling and direct homeownership assistance.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0323-ENT-D001

**Activity Title:** Kalamazoo City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Kalamazoo City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$254,984.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$254,984.00
<b>Program Funds Drawdown</b>	\$0.00	\$80,005.00
<b>Program Funds Obligated</b>	\$0.00	\$254,984.00
<b>Program Funds Expended</b>	\$254,984.00	\$509,418.00
Kalamazoo City	\$254,984.00	\$509,418.00
<b>Match Contributed</b>	\$0.00	\$12,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demolition.

**Location Description:**

In the eastside, northside and Edison Neighborhood.

**Activity Progress Narrative:**

Fifty-three properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	44/54

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0323-ENT-E005

**Activity Title:** City of Kalamazoo NSP1

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

005-E

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition Only

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kalamazoo City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$369,776.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$369,776.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,681.00
<b>Program Funds Obligated</b>	\$0.00	\$369,776.00
<b>Program Funds Expended</b>	(\$7,005.00)	\$369,776.00
Kalamazoo City	(\$7,005.00)	\$369,776.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Marketplace Land acquisition.

**Location Description:**

In the eastside, northside and Edison Neighborhood.

**Activity Progress Narrative:**

Fifty-nine properties will be acquired.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	17/63

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0329-CFR-B001

**Activity Title:** City of Portage

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2010

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Portage

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$29,293.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$29,293.00
<b>Program Funds Drawdown</b>	\$0.00	\$29,293.00
<b>Program Funds Obligated</b>	\$0.00	\$29,293.00
<b>Program Funds Expended</b>	\$0.00	\$29,293.00
City of Portage	\$0.00	\$29,293.00
<b>Match Contributed</b>	\$0.00	\$61,955.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

To rehabilitate six units for sale to eligible homebuyers.

**Location Description:**

The City of Portage

**Activity Progress Narrative:**

8329 S. Sprinkle Rd. was assisted with rehabilitation.

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		2/0	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-2	0/3	0/3	0/6	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0329-CFR-B002

**Activity Title:** City of Portage

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2010

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Portage

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,350.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,350.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,350.00
<b>Program Funds Obligated</b>	\$0.00	\$1,350.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
City of Portage	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment Assistance to six homebuyers.

**Location Description:**

City of Portage

**Activity Progress Narrative:**

Direct homeownership assistance and housing counseling was provided for 8329 S. Sprinkle Rd.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/3	2/6	0.00
# Owner Households	0	0	-2	0/3	0/3	0/6	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0381-ENT-001

**Activity Title:** Ann Arbor City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Ann Arbor City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$85,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$85,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$18,759.00
<b>Program Funds Obligated</b>	\$0.00	\$85,000.00
<b>Program Funds Expended</b>	\$75,504.00	\$132,333.12
Ann Arbor City	\$75,504.00	\$132,333.12
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0381-ENT-B001

**Activity Title:** Ann Arbor City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ann Arbor City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$737,200.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$737,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$162,500.00
<b>Program Funds Obligated</b>	\$0.00	\$737,200.00
<b>Program Funds Expended</b>	\$40,911.00	\$209,211.00
Ann Arbor City	\$40,911.00	\$209,211.00
<b>Match Contributed</b>	\$93,562.10	\$168,944.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehab

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0381-ENT-B002

**Activity Title:** Ann Arbor City NSP1

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ann Arbor City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,800.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,800.00
<b>Program Funds Drawdown</b>	\$0.00	\$800.00
<b>Program Funds Obligated</b>	\$0.00	\$1,800.00
<b>Program Funds Expended</b>	\$350.00	\$800.00
Ann Arbor City	\$350.00	\$800.00
<b>Match Contributed</b>	\$642,747.00	\$642,747.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Counseling

**Location Description:**

**Activity Progress Narrative:**

One property is receiving down payment assistance and six properties will receive housing counseling.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0381-ENT-D001

**Activity Title:** Ann Arbor City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ann Arbor City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$26,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$26,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$24,287.00
<b>Program Funds Obligated</b>	\$0.00	\$26,000.00
<b>Program Funds Expended</b>	\$25,287.00	\$49,573.79
Ann Arbor City	\$25,287.00	\$49,573.79
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition.

**Location Description:**

**Activity Progress Narrative:**

The following properties will be demolished: 2900 Sharon and 718, 722, and 724 N. Main.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/5

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0387-ENT-001

**Activity Title:** Saginaw City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Saginaw City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$160,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$160,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$23,270.00
<b>Program Funds Obligated</b>	\$0.00	\$160,000.00
<b>Program Funds Expended</b>	\$160,000.00	\$412,887.76
Saginaw City	\$160,000.00	\$436,157.76
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0387-ENT-B001

**Activity Title:** Saginaw City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$784,992.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$784,992.00
<b>Program Funds Drawdown</b>	\$531,130.00	\$531,130.00
<b>Program Funds Obligated</b>	\$0.00	\$720,000.00
<b>Program Funds Expended</b>	\$688,963.00	\$720,000.00
Saginaw City	\$688,963.00	\$720,000.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

Seven properties will be rehabilitated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/12

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0387-ENT-B002

**Activity Title:** Saginaw City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$10,008.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$10,008.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$75,000.00
<b>Program Funds Expended</b>	(\$535,176.00)	\$2,841.00
Saginaw City	(\$535,176.00)	\$2,841.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA and Counseling

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0387-ENT-D001

**Activity Title:** Saginaw City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Saginaw City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$645,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$645,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$507,223.00
<b>Program Funds Obligated</b>	\$0.00	\$645,000.00
<b>Program Funds Expended</b>	\$645,000.00	\$2,442,223.00
Saginaw City	\$645,000.00	\$2,442,223.00
<b>Match Contributed</b>	\$0.00	\$250,692.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

129 properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/72

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0493-CFR-B001

**Activity Title:** Big Rapids Housing Commission

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Big Rapids Housing Commission

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$143,411.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$143,411.00
<b>Program Funds Drawdown</b>	\$5,208.00	\$129,271.00
<b>Program Funds Obligated</b>	\$0.00	\$143,411.00
<b>Program Funds Expended</b>	\$0.00	\$124,063.00
<b>Match Contributed</b>	\$0.00	\$143,411.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

To acquire and rehabilitate one home for resale.

**Location Description:**

Within the City of Big Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/0	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0552-CFR-B001

**Activity Title:** Ingham County

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Ingham County

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$300,000.00
<b>Program Funds Drawdown</b>	\$105,297.00	\$292,051.00
<b>Program Funds Obligated</b>	\$0.00	\$300,000.00
<b>Program Funds Expended</b>	\$0.00	\$77,656.00
Ingham County	\$0.00	\$77,656.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and redevelopment of four foreclosed or abandoned properties for resale.

**Location Description:**

City of Mason

**Activity Progress Narrative:**

Three acquired properties will be rehabilitated.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-3	0/2	0/1	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0586-CFR-D001

**Activity Title:** Southwest Housing Solutions Corporation

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Southwest Housing Solutions Corporation

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$484,255.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$484,255.00
<b>Program Funds Drawdown</b>	\$317,500.00	\$484,245.00
<b>Program Funds Obligated</b>	\$0.00	\$484,255.00
<b>Program Funds Expended</b>	\$0.00	\$484,255.00
Southwest Housing Solutions Corporation	\$0.00	\$484,255.00
<b>Match Contributed</b>	\$50,000.00	\$150,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 50 blighted properties.

**Location Description:**

Southwest Detroit

**Activity Progress Narrative:**

Twenty-four properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	40/50

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0610-ENT-001

**Activity Title:** Benton Harbor City

**Activity Category:**

Administration

**Project Number:**

001

**Projected Start Date:**

09/29/2008

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Benton Harbor City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$20,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$20,000.00
<b>Program Funds Drawdown</b>	\$15,800.00	\$20,000.00
<b>Program Funds Obligated</b>	\$0.00	\$20,000.00
<b>Program Funds Expended</b>	(\$3,453.00)	\$20,000.00
Benton Harbor City	(\$3,453.00)	\$20,000.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0610-ENT-B001

**Activity Title:** Benton Harbor City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Benton Harbor City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$180,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$180,000.00
<b>Program Funds Drawdown</b>	\$13,782.00	\$180,000.00
<b>Program Funds Obligated</b>	\$0.00	\$180,000.00
<b>Program Funds Expended</b>	\$22,499.00	\$180,000.00
Benton Harbor City	\$22,499.00	\$180,000.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0657-CFR-D001

**Activity Title:** Hancock City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$129,929.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$129,929.00
<b>Program Funds Drawdown</b>	\$54,929.00	\$129,929.00
<b>Program Funds Obligated</b>	\$0.00	\$129,929.00
<b>Program Funds Expended</b>	(\$75,000.00)	\$129,929.00
Hancock City	(\$75,000.00)	\$129,929.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 15 blighted properties.

**Location Description:**

Downtown Hancock and adjoining downtown residential neighborhood.

**Activity Progress Narrative:**

Eight properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/15

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0788-CFR-B001

**Activity Title:** St. Clair County

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair County

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$755,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$755,000.00
<b>Program Funds Drawdown</b>	\$79,637.00	\$643,222.00
<b>Program Funds Obligated</b>	\$0.00	\$755,000.00
<b>Program Funds Expended</b>	\$46,193.00	\$689,414.00
St. Clair County	\$46,193.00	\$689,414.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition, redevelop and resale of 14 foreclosed/vacant homes.

**Location Description:**

St. Clair County

**Activity Progress Narrative:**

Seven properties will be rehabilitated.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/7	0/7	0/14	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0788-CFR-B002

**Activity Title:** St. Clair County

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

St. Clair County

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$35,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$35,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$35,000.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
St. Clair County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Direct Homeownership Assistance associated with the redevelopment and resale of abandoned and foreclosed residential properties.

**Location Description:**

**Activity Progress Narrative:**

Seven properties will be assisted with direct homeownership assistance.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/4	0/3	0/7	0
# Owner Households	0	0	0	0/4	0/3	0/7	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0791-CFR-001

**Activity Title:** Habitat for Humanity of Michigan

**Activity Category:**

Administration

**Project Number:**

001

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat for Humanity of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$209,700.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$209,700.00
<b>Program Funds Drawdown</b>	\$15,265.00	\$137,473.00
<b>Program Funds Obligated</b>	\$0.00	\$209,700.00
<b>Program Funds Expended</b>	\$15,265.00	\$137,473.00
Habitat for Humanity of Michigan	\$15,265.00	\$137,473.00
<b>Match Contributed</b>	\$0.00	\$71,670.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

Admin

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0791-CFR-B001

**Activity Title:** Habitat for Humanity of Michigan

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat for Humanity of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,888,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,888,000.00
<b>Program Funds Drawdown</b>	\$133,519.00	\$1,507,805.00
<b>Program Funds Obligated</b>	\$0.00	\$1,888,000.00
<b>Program Funds Expended</b>	\$0.00	\$980,653.00
Habitat for Humanity of Michigan	\$0.00	\$980,653.00
<b>Match Contributed</b>	\$0.00	\$883,667.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of foreclosed/abandoned properties.

**Location Description:**

- Battle Creek Area \$180,000
- Genesee County \$100,000
- Lansing \$75,000
- Kalamazoo Valley \$60,000
- Kent County \$280,000
- Macomb County \$150,000
- Monroe County \$245,000
- Oakland County \$240,000
- Lakeshore \$208,000
- Huron Valley \$250,000
- Detroit \$100,000

**Activity Progress Narrative:**

Thirty-one properties will be acquired and rehabilitated.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-2	0/32	0/0	0/32	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP-2008-0804-ENT-001

**Activity Title:** St. Clair Shores City

**Activity Category:**

Administration

**Project Number:**

001

**Projected Start Date:**

09/29/2008

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair Shores City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$56,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$56,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$55,991.00
<b>Program Funds Obligated</b>	\$0.00	\$56,000.00
<b>Program Funds Expended</b>	\$55,991.00	\$97,573.00
St. Clair Shores City	\$55,991.00	\$114,559.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0804-ENT-B001

**Activity Title:** St. Clair Shores City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

002-B

**Project Title:**

Eligible Use B-Entitlement

**Projected Start Date:**

03/17/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

St. Clair Shores City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,147,990.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,147,990.00
<b>Program Funds Drawdown</b>	\$359,743.00	\$906,332.00
<b>Program Funds Obligated</b>	\$0.00	\$1,147,990.00
<b>Program Funds Expended</b>	\$793,070.00	\$1,009,670.00
St. Clair Shores City	\$793,070.00	\$1,009,670.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/8

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/8
<b># of Singlefamily Units</b>	0	0/8

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0804-ENT-B002

**Activity Title:** St. Clair Shores City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair Shores City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$9,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$9,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$9,000.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
St. Clair Shores City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Counseling

**Location Description:**

**Activity Progress Narrative:**

Eight properties will be assisted with housing counseling.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0804-ENT-D001

**Activity Title:** St. Clair Shores City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair Shores City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$5,650.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$5,650.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,650.00
<b>Program Funds Obligated</b>	\$0.00	\$5,650.00
<b>Program Funds Expended</b>	\$5,650.00	\$11,300.00
St. Clair Shores City	\$5,650.00	\$11,300.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition

**Location Description:**

**Activity Progress Narrative:**

One property will be demolished: 20319 Avalon.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/5

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0804-ENT-E001

**Activity Title:** St. Clair Shores City

**Activity Category:**

Construction of new housing

**Project Number:**

001-E

**Projected Start Date:**

03/17/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Construction of New Housing

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair Shores City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$145,360.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$145,360.00
<b>Program Funds Drawdown</b>	\$53,873.00	\$109,292.00
<b>Program Funds Obligated</b>	\$0.00	\$145,360.00
<b>Program Funds Expended</b>	\$139,701.00	\$139,701.00
St. Clair Shores City	\$139,701.00	\$139,701.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

New construction of vacant and/or demolished properties.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0804-ENT-E002

**Activity Title:** St. Clair Shores City 0804

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

002-E

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Rehab/Reconstruction of Residential Structures

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair Shores City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$1,000.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
St. Clair Shores City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Counseling

**Location Description:**

**Activity Progress Narrative:**

One property will have housing counseling provided: 20319 Avalon.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0814-CFR-D001

**Activity Title:** Shiawassee County

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shiawassee County

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$20,595.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$20,595.00
<b>Program Funds Drawdown</b>	\$0.00	\$20,595.00
<b>Program Funds Obligated</b>	\$0.00	\$20,595.00
<b>Program Funds Expended</b>	(\$20,595.00)	\$20,595.00
Shiawassee County	(\$20,595.00)	\$20,595.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

To demolish two blighted units.

**Location Description:**

In the Village of Bancroft, City of Laingsburg in Caledonia Township with the collaboration of Shiawassee County Habitat for Humanity.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0826-ENT-001

**Activity Title:** Battle Creek City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

05/31/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Battle Creek City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$182,618.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$182,618.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$182,618.00
<b>Program Funds Expended</b>	\$48,533.00	\$135,104.00
Battle Creek City	\$48,533.00	\$135,104.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-0826-ENT-B001

**Activity Title:** Battle Creek City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

05/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$502,725.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$502,725.00
<b>Program Funds Drawdown</b>	\$0.00	\$381,390.00
<b>Program Funds Obligated</b>	\$0.00	\$502,725.00
<b>Program Funds Expended</b>	\$34,935.00	\$442,435.00
Battle Creek City	\$34,935.00	\$442,435.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/5

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-0826-ENT-D001

**Activity Title:** Battle Creek City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

05/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battle Creek City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,140,749.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,140,749.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$1,140,749.00
<b>Program Funds Expended</b>	\$979,244.00	\$2,356,695.00
Battle Creek City	\$979,244.00	\$2,356,695.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

125 properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	49/125

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-1200-DFP-D001

**Activity Title:** Henry Ford Health System

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henry Ford Health System

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$336,725.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$336,725.00
<b>Program Funds Drawdown</b>	\$15,891.00	\$121,810.00
<b>Program Funds Obligated</b>	\$0.00	\$336,725.00
<b>Program Funds Expended</b>	\$15,891.00	\$121,810.00
Henry Ford Health System	\$15,891.00	\$121,810.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition with deconstructions of 22 blighted properties.

**Location Description:**

In the Henry Ford South Campus/Community Health Park located in the City of Detroit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/22

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-1318-CFR-D001

**Activity Title:** Sturgis City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Sturgis City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$19,910.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$19,910.00
<b>Program Funds Drawdown</b>	\$1,810.00	\$19,910.00
<b>Program Funds Obligated</b>	\$0.00	\$19,910.00
<b>Program Funds Expended</b>	\$0.00	\$19,910.00
Sturgis City	\$0.00	\$19,910.00
<b>Match Contributed</b>	\$1,032.00	\$1,032.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolish four blighted properties.

**Location Description:**

City of Sturgis

**Activity Progress Narrative:**

Two properties located at 204 N. Maple and 206 N. Maple St. will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-3386-1-B001M

**Activity Title:** Northwest Unity Homes II

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001M

**Projected Start Date:**

08/02/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Multifamily Developments

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$140,904.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$140,904.00
<b>Program Funds Drawdown</b>	\$140,904.00	\$140,904.00
<b>Program Funds Obligated</b>	\$0.00	\$140,904.00
<b>Program Funds Expended</b>	\$140,904.00	\$140,904.00
State of Michigan	\$140,904.00	\$140,904.00
<b>Match Contributed</b>	\$1,030,670.71	\$1,030,670.71
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Development will consist of New Construction of 45 4 bedroom, 2 bath units. The total development costs is estimated at \$8,759,752.

Each of the three NRP transactions (Maxwell, Northwest, and West Oakland Homes) are comprehensive neighborhood revitalization projects consisting of scattered site single family homes, located on the east side of the City of Detroit. The new single family homes are concentrated in a several block area and are immediately adjacent to public transportation, public schools, freeways, and some commercial outlets.

The Mortgagor intends to convert the individual units from rental to home ownership through their Tenant Ownership Plan. The Mortgagor will make the homes available for purchase after the expiration of the 20 year NSP compliance period, to a tenant living in the unit at the time of the sale, so long as the Mortgagor has satisfied the tax credit compliance period. The Mortgagor will continue to own and manage those units which are not sold to the tenants as affordable, rental housing according to the affordability requirements set forth in this report. Units that are sold to a tenant after meeting these requirements will no longer be subject to the affordability restrictions set forth in this report. All unsold properties will remain subject to the affordability restrictions for the longest of the full tax credit extended use period, as long the NSP loan is outstanding or 50 years.

**Location Description:**

The site is located on the east side of the City of Detroit, bordered by Fenkell on the north; Lyndon the south; Livernois on the east; Wyoming on the west.

**Activity Progress Narrative:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-3386-2-B001MS

**Activity Title:** Northwest Unity Homes

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001M

**Projected Start Date:**

08/02/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Planned

**Project Title:**

Multifamily Developments

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$93,936.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$93,936.00
<b>Program Funds Drawdown</b>	\$93,936.00	\$93,936.00
<b>Program Funds Obligated</b>	\$0.00	\$93,936.00
<b>Program Funds Expended</b>	\$93,936.00	\$93,936.00
State of Michigan	\$93,936.00	\$93,936.00
<b>Match Contributed</b>	\$687,113.82	\$687,113.82
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Development will consist of New Construction of 45 4 bedroom, 2 bath units. The total development costs is estimated at \$8,759,752.

Each of the three NRP transactions (Maxwell, Northwest, and West Oakland Homes) are comprehensive neighborhood revitalization projects consisting of scattered site single family homes, located on the east side of the City of Detroit. The new single family homes are concentrated in a several block area and are immediately adjacent to public transportation, public schools, freeways, and some commercial outlets.

The Mortgagor intends to convert the individual units from rental to home ownership through their Tenant Ownership Plan. The Mortgagor will make the homes available for purchase after the expiration of the 20 year NSP compliance period, to a tenant living in the unit at the time of the sale, so long as the Mortgagor has satisfied the tax credit compliance period. The Mortgagor will continue to own and manage those units which are not sold to the tenants as affordable, rental housing according to the affordability requirements set forth in this report. Units that are sold to a tenant after meeting these requirements will no longer be subject to the affordability restrictions set forth in this report. All unsold properties will remain subject to the affordability restrictions for the longest of the full tax credit extended use period, as long the NSP loan is outstanding or 50 years.

**Location Description:**

The site is located on the east side of the City of Detroit, bordered by Fenkell on the north; Lyndon the south; Livernois on the east; Wyoming on the west.

**Activity Progress Narrative:**

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-3387-B001MS

**Activity Title:** Maxwell Homes 3387

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001M

**Projected Start Date:**

08/11/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Planned

**Project Title:**

Multifamily Developments

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$140,460.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$140,460.00
<b>Program Funds Drawdown</b>	\$140,460.00	\$140,460.00
<b>Program Funds Obligated</b>	\$0.00	\$140,460.00
<b>Program Funds Expended</b>	\$140,460.00	\$140,460.00
State of Michigan	\$140,460.00	\$140,460.00
<b>Match Contributed</b>	\$1,347,757.47	\$1,347,757.47
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

NSP funds will be used for new scattered site LIHTC rental units concentrated in a several block area that are immediately adjacent to public transportation, public schools, freeways and some commercial outlets. It is intended to convert the individual units from rental to homeownership through a tenant homeownership plan. A total of 30 units are anticipated to be built with 6 of the units being NSP income/rent restricted at 30% AMI and an additional 6 of the units being NSP income/rent restricted at 35% AMI. The total development costs is \$6,246,038.

**Location Description:**

East side of the City of Detroit.

**Activity Progress Narrative:**

To-date, all funds have been expended and leveraged funds of \$1,347,757.47 have been expended.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-3388-1-B001M

**Activity Title:** West Oakland Homes

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001M

**Projected Start Date:**

08/02/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Multifamily Developments

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$140,904.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$140,904.00
<b>Program Funds Drawdown</b>	\$140,904.00	\$140,904.00
<b>Program Funds Obligated</b>	\$0.00	\$140,904.00
<b>Program Funds Expended</b>	\$140,904.00	\$140,904.00
State of Michigan	\$140,904.00	\$140,904.00
<b>Match Contributed</b>	\$1,341,072.28	\$1,341,072.28
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Development will consist of New Construction of 45 4 bedroom, 2 bath units. The total development costs is estimated at \$9,074,606.

Each of the three NRP transactions (Maxwell, Northwest, and West Oakland Homes) are comprehensive neighborhood revitalization projects consisting of scattered site single family homes, located on the east side of the City of Detroit. The new single family homes are concentrated in a several block area and are immediately adjacent to public transportation, public schools, freeways, and some commercial outlets.

The Mortgagor intends to convert the individual units from rental to home ownership through their Tenant Ownership Plan. The Mortgagor will make the homes available for purchase after the expiration of the 20 year NSP compliance period, to a tenant living in the unit at the time of the sale, so long as the Mortgagor has satisfied the tax credit compliance period. The Mortgagor will continue to own and manage those units which are not sold to the tenants as affordable, rental housing according to the affordability requirements set forth in this report. Units that are sold to a tenant after meeting these requirements will no longer be subject to the affordability restrictions set forth in this report. All unsold properties will remain subject to the affordability restrictions for the longest of the full tax credit extended use period, as long the NSP loan is outstanding or 50 years.

**Location Description:**

The site is located on the east side of the City of Detroit, bordered by Holbrook on the north; East Grand Blvd., on the south; I75 on the east; Oakland on the west.

**Activity Progress Narrative:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-3388-2-B001MS

**Activity Title:** West Oakland Homes

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

B001M

**Projected Start Date:**

08/02/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Planned

**Project Title:**

Multifamily Developments

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$93,936.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$93,936.00
<b>Program Funds Drawdown</b>	\$93,936.00	\$93,936.00
<b>Program Funds Obligated</b>	\$0.00	\$93,936.00
<b>Program Funds Expended</b>	\$93,936.00	\$93,936.00
State of Michigan	\$93,936.00	\$93,936.00
<b>Match Contributed</b>	\$894,048.19	\$894,048.19
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Development will consist of New Construction of 45 4 bedroom, 2 bath units. The total development costs is estimated at \$9,074,606.

Each of the three NRP transactions (Maxwell, Northwest, and West Oakland Homes) are comprehensive neighborhood revitalization projects consisting of scattered site single family homes, located on the east side of the City of Detroit. The new single family homes are concentrated in a several block area and are immediately adjacent to public transportation, public schools, freeways, and some commercial outlets.

The Mortgagor intends to convert the individual units from rental to home ownership through their Tenant Ownership Plan. The Mortgagor will make the homes available for purchase after the expiration of the 20 year NSP compliance period, to a tenant living in the unit at the time of the sale, so long as the Mortgagor has satisfied the tax credit compliance period. The Mortgagor will continue to own and manage those units which are not sold to the tenants as affordable, rental housing according to the affordability requirements set forth in this report. Units that are sold to a tenant after meeting these requirements will no longer be subject to the affordability restrictions set forth in this report. All unsold properties will remain subject to the affordability restrictions for the longest of the full tax credit extended use period, as long as the NSP loan is outstanding or 50 years.

**Location Description:**

The site is located on the east side of the City of Detroit, bordered by Holbrook on the north; East Grand Blvd., on the south; I75 on the east; Oakland on the west.

**Activity Progress Narrative:**

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-3406-B001M

**Activity Title:** Sarah Garrett Homes

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

B001M

**Project Title:**

Multifamily Developments

**Projected Start Date:**

06/23/2010

**Projected End Date:**

06/30/2010

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

State of Michigan

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Funds Obligated</b>	\$0.00	\$1,000,000.00
<b>Program Funds Expended</b>	\$1,000,000.00	\$1,000,000.00
State of Michigan	\$1,000,000.00	\$1,000,000.00
<b>Match Contributed</b>	\$2,989,890.60	\$2,989,890.60
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

There will be 30 units of new construction along with 5 units acquired and rehabbed.

Sarah Garrett Homes does not fit exactly within a standard Authority lending program. It is being offered under special consideration using NSP funding, in order to assist the City to become fully compliant with an order of the Federal Court (Sarah Sims Garret et al v. City of Hamtramck et al, Case #32004). The proposal will however follow typical parameters associated with the 9% Tax Credit Exchange Program.

The project is the result of a multiparty and multiyear effort carried out under the auspices of the Federal Court's ongoing oversight and direction. The case was brought on behalf of African-American residents of the City of Hamtramck who had been or were scheduled to be displaced from the City in what the Court found to be "a planned program of population loss."

Sarah Garrett Homes will reduce the outstanding homes that must be supplied to cure the forty year old court case. There will be 30 units of new construction along with five units acquired and rehabbed. The site is located in the City's boundary and bordered by Conant Avenue on the West, Alpena Street on the East, Caniff Avenue on the North and Holbrook Avenue on the south. The single family and duplex sites are concentrated in a several block area and were selected for their locations being immediately adjacent to such things as public transportation, public schools, freeways and some commercial outlets. The sites will be acquired from the City for \$29.00.

**Location Description:**

The site is located in the cities boundary and bordered by Conant Ave. on the west, Alpena St., on the east, Caniff Ave., on the north, and Holbrook Ave., on the south.

**Activity Progress Narrative:**

To-date, all NSP funds have been expended and leveraged funds of \$3,702,580.60 have been expended.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5068-ENT-001

**Activity Title:** Livonia City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Livonia City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$145,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$145,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$61,077.00
<b>Program Funds Obligated</b>	\$0.00	\$145,000.00
<b>Program Funds Expended</b>	(\$67,305.00)	\$89,054.00
Livonia City	(\$67,305.00)	\$89,054.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: NSP-2008-5068-ENT-B001**

**Activity Title: Livonia City**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livonia City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$920,113.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$920,113.00
<b>Program Funds Drawdown</b>	\$0.00	\$523,353.00
<b>Program Funds Obligated</b>	\$0.00	\$920,113.00
<b>Program Funds Expended</b>	(\$549,603.00)	\$920,113.00
Livonia City	(\$549,603.00)	\$920,113.00
<b>Match Contributed</b>	\$0.00	\$41,983.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

Eleven properties will be rehabilitated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/11

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5068-ENT-B002

**Activity Title:** Livonia City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livonia City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$6,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,500.00
<b>Program Funds Obligated</b>	\$0.00	\$6,000.00
<b>Program Funds Expended</b>	\$3,750.00	\$3,750.00
Livonia City	\$3,750.00	\$3,750.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA (local product) and Counseling

**Location Description:**

**Activity Progress Narrative:**

Eight properties will be assisted with housing counseling.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-5068-ENT-D001

**Activity Title:** Livonia City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livonia City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$85,402.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$85,402.00
<b>Program Funds Drawdown</b>	\$0.00	\$61,509.00
<b>Program Funds Obligated</b>	\$0.00	\$85,402.00
<b>Program Funds Expended</b>	\$85,402.00	\$170,804.00
Livonia City	\$85,402.00	\$170,804.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

Six properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/6

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5068-ENT-E001

**Activity Title:** Livonia City

**Activity Category:**

Construction of new housing

**Project Number:**

001-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Construction of New Housing

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livonia City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$291,985.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$291,985.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$291,985.00
<b>Program Funds Expended</b>	\$0.00	\$3,300.00
Livonia City	\$0.00	\$3,300.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment of demolished or vacant properties through new construction.

**Location Description:**

**Activity Progress Narrative:**

Two houses will be constructed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/1	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5068-ENT-E003

**Activity Title:** Livonia City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

003-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Homeownership Assistance to Low and Moderate Income

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livonia City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,500.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$1,500.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
Livonia City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment of demolished or vacant properties for resale with homebuyers receiving direct homeownership assistance and housing counseling with NSP funds.

**Location Description:**

**Activity Progress Narrative:**

Two properties will be assisted with housing counseling.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5475-ENT-001

**Activity Title:** Farmington Hills City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Farmington Hills City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$15,336.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$15,336.00
<b>Program Funds Drawdown</b>	\$0.00	\$15,336.00
<b>Program Funds Obligated</b>	\$0.00	\$15,336.00
<b>Program Funds Expended</b>	\$15,336.00	\$25,672.00
Farmington Hills City	\$15,336.00	\$30,672.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-5475-ENT-B001

**Activity Title:** Farmington Hills City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Farmington Hills City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$65,491.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$65,491.00
<b>Program Funds Drawdown</b>	\$0.00	\$65,491.00
<b>Program Funds Obligated</b>	\$0.00	\$65,491.00
<b>Program Funds Expended</b>	\$0.00	\$65,491.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acq/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/4	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	1/0	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5475-ENT-B002

**Activity Title:** Farmington Hills City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

002-B

**Project Title:**

Eligible Use B-Entitlement

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Farmington Hills City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$87,859.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$87,859.00
<b>Program Funds Drawdown</b>	\$0.00	\$87,859.00
<b>Program Funds Obligated</b>	\$0.00	\$87,859.00
<b>Program Funds Expended</b>	\$0.00	\$87,859.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

The City is redeveloping abandoned and foreclosed properties and anticipates direct homeownership assistance and housing counseling will be necessary.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2	0/2	0/4	0
# Owner Households	0	0	0	0/2	0/2	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5475-ENT-D001

**Activity Title:** Farmington Hills City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Farmington Hills City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$12,630.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$12,630.00
<b>Program Funds Drawdown</b>	\$12,630.00	\$12,630.00
<b>Program Funds Obligated</b>	\$0.00	\$12,630.00
<b>Program Funds Expended</b>	\$0.00	\$12,630.00
Farmington Hills City	\$0.00	\$12,630.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

The following properties will be demolished: 20800 Rensselaer and 22664 Colgate

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/2

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5540-ENT-001

**Activity Title:** Roseville City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Roseville City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$145,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$145,000.00
<b>Program Funds Drawdown</b>	\$911.00	\$62,028.00
<b>Program Funds Obligated</b>	\$0.00	\$145,000.00
<b>Program Funds Expended</b>	(\$61,117.00)	\$62,028.00
Roseville City	(\$61,117.00)	\$62,028.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-5540-ENT-B001

**Activity Title:** Roseville City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Roseville City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$821,983.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$821,983.00
<b>Program Funds Drawdown</b>	\$229,054.00	\$284,670.00
<b>Program Funds Obligated</b>	\$0.00	\$825,580.00
<b>Program Funds Expended</b>	\$521,238.00	\$576,854.00
Roseville City	\$521,238.00	\$576,854.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of residential.

**Location Description:**

**Activity Progress Narrative:**

Ten properties will be acquired and/or rehabilitated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/6

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5540-ENT-B002

**Activity Title:** Roseville City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Roseville City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$8,765.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$8,765.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	(\$45,485.00)	\$8,765.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
Roseville City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DPA and counseling.

**Location Description:**

**Activity Progress Narrative:**

Six properties will be assisted with housing counseling.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/2	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5540-ENT-D001

**Activity Title:** Roseville City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Roseville City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$141,260.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$141,260.00
<b>Program Funds Drawdown</b>	\$44,714.00	\$44,714.00
<b>Program Funds Obligated</b>	\$0.00	\$116,272.00
<b>Program Funds Expended</b>	\$43,907.00	\$88,621.00
Roseville City	\$43,907.00	\$88,621.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demolition. Also includes activity delivery costs and debris removal.

**Location Description:**

**Activity Progress Narrative:**

Eleven properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/11

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5540-ENT-E002

**Activity Title:** Roseville City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehab/Reconstruction of Residential Structures

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Roseville City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$322,642.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$322,642.00
<b>Program Funds Drawdown</b>	\$423.00	\$282,971.00
<b>Program Funds Obligated</b>	\$0.00	\$285,548.00
<b>Program Funds Expended</b>	(\$556,637.00)	\$283,961.00
Roseville City	(\$556,637.00)	\$283,961.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment of demolished or vacant properties for resale to households at or below 120% AMI.

**Location Description:**

**Activity Progress Narrative:**

Two properties will be acquired and/or rehabilitated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/4

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-5540-ENT-E003

**Activity Title:** Roseville City

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

003-E

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Homeownership Assistance to Low and Moderate Income

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Roseville City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$2,500.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$2,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	(\$13,000.00)	\$2,500.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
Roseville City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Low, moderate, and middle income households. DPA

**Location Description:**

**Activity Progress Narrative:**

Two properties will be assisted with housing counseling.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/1	0/2	0
# Owner Households	0	0	0	0/1	0/1	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5608-ENT-001

**Activity Title:** Dearborn Heights City

**Activity Category:**

Administration

**Project Number:**

001

**Projected Start Date:**

09/29/2008

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dearborn Heights City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$164,192.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$164,192.00
<b>Program Funds Drawdown</b>	\$34,284.00	\$34,284.00
<b>Program Funds Obligated</b>	\$0.00	\$164,192.00
<b>Program Funds Expended</b>	\$24,192.00	\$164,192.00
Dearborn Heights City	\$24,192.00	\$164,192.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5608-ENT-B001

**Activity Title:** Dearborn Heights City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

002-B

**Projected Start Date:**

03/17/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Entitlement

**Projected End Date:**

06/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dearborn Heights City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,315,931.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,315,931.00
<b>Program Funds Drawdown</b>	\$494,707.00	\$540,925.00
<b>Program Funds Obligated</b>	\$0.00	\$1,315,931.00
<b>Program Funds Expended</b>	\$627,720.00	\$627,720.00
Dearborn Heights City	\$627,720.00	\$627,720.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehab/Residential

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/6

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5608-ENT-D001

**Activity Title:** Dearborn Heights City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

03/17/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dearborn Heights City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$70,306.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$70,306.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$70,306.00
<b>Program Funds Expended</b>	\$0.00	\$70,306.00
Dearborn Heights City	\$0.00	\$70,306.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demo

**Location Description:**

**Activity Progress Narrative:**

Seven properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/7

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-5608-ENT-E005

**Activity Title:** Dearborn Heights City

**Activity Category:**

Acquisition - general

**Project Number:**

005-E

**Projected Start Date:**

03/17/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Acquisition Only

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Dearborn Heights City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$99,571.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$99,571.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Obligated</b>	\$0.00	\$99,571.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
Dearborn Heights City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition only

**Location Description:**

**Activity Progress Narrative:**

Seven properties will be acquired.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/7

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP-2008-5829-CFR-D001

**Activity Title:** Three Rivers City

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Three Rivers City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$23,134.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$23,134.00
<b>Program Funds Drawdown</b>	\$23,134.00	\$23,134.00
<b>Program Funds Obligated</b>	\$0.00	\$23,134.00
<b>Program Funds Expended</b>	\$0.00	\$23,134.00
Three Rivers City	\$0.00	\$23,134.00
<b>Match Contributed</b>	\$0.00	\$10,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolish seven blighted properties.

**Location Description:**

In the City of Three Rivers second district

**Activity Progress Narrative:**

Two properties will be demolished: 317 S. Main St. and 516 8th St.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/7

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5829-CFR-E001

**Activity Title:** Three Rivers City

**Activity Category:**

Construction of new housing

**Project Number:**

001-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Construction of New Housing

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Three Rivers City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$201,941.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$201,941.00
<b>Program Funds Drawdown</b>	\$396.00	\$201,941.00
<b>Program Funds Obligated</b>	\$0.00	\$201,941.00
<b>Program Funds Expended</b>	\$0.00	\$160,511.00
Three Rivers City	\$0.00	\$201,941.00
<b>Match Contributed</b>	\$0.00	\$34,662.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and new construction

**Location Description:**

In the City of Three Rivers second district

**Activity Progress Narrative:**

Two properties will are being newly constructed: 918 8th St. and 701 E. Broadway

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5829-CFR-E005

**Activity Title:** Three Rivers City 5829

**Activity Category:**

Acquisition - general

**Project Number:**

005-E

**Projected Start Date:**

07/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Acquisition Only

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Three Rivers City

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$8,400.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$8,400.00
<b>Program Funds Drawdown</b>	\$8,400.00	\$8,400.00
<b>Program Funds Obligated</b>	\$0.00	\$8,400.00
<b>Program Funds Expended</b>	\$0.00	\$8,400.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition

**Location Description:**

317 S. Main, Three Rivers, MI

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-5836-CFR-B001

**Activity Title:** Bay Area Housing

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

001-B

**Project Title:**

Eligible Use B-Competative

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Bay Area Housing

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$110,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$110,000.00
<b>Program Funds Drawdown</b>	\$39,132.00	\$110,000.00
<b>Program Funds Obligated</b>	\$0.00	\$110,000.00
<b>Program Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitate one unit for resale.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5936-CFR-B001

**Activity Title:** Genesee County Land Bank Authority

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank Authority

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$210,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$210,000.00
<b>Program Funds Drawdown</b>	\$7,000.00	\$210,000.00
<b>Program Funds Obligated</b>	\$0.00	\$210,000.00
<b>Program Funds Expended</b>	\$0.00	\$210,000.00
Genesee County Land Bank Authority	\$0.00	\$210,000.00
<b>Match Contributed</b>	\$9,840.00	\$130,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

To assist six homebuyers with acquisition and rehabilitation.

**Location Description:**

Carriage Town Historic Neighborhood and the City of Flint

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/3	0/6	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-5936-CFR-D001

**Activity Title:** Genesee County Land Bank Authority

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Genesee County Land Bank Authority

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,225,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,225,000.00
<b>Program Funds Drawdown</b>	\$338,516.00	\$507,908.00
<b>Program Funds Obligated</b>	\$0.00	\$1,225,000.00
<b>Program Funds Expended</b>	\$117,418.00	\$507,908.00
Genesee County Land Bank Authority	\$117,418.00	\$507,908.00
<b>Match Contributed</b>	\$71,750.00	\$71,750.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 175 blighted units.

**Location Description:**

Carriage Town Historic Neighborhood and the City of Flint

**Activity Progress Narrative:**

171 properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/175

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-6027-SLB-001

**Activity Title:** Michigan Land Bank

**Activity Category:**

Administration

**Activity Status:**

Planned

**Project Number:**

001

**Project Title:**

Admin

**Projected Start Date:**

05/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,000,000.00
<b>Program Funds Drawdown</b>	\$124,666.00	\$131,321.00
<b>Program Funds Obligated</b>	\$0.00	\$1,000,000.00
<b>Program Funds Expended</b>	\$169,496.00	\$169,496.00
Michigan Land Bank	\$169,496.00	\$169,496.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** NSP-2008-6027-SLB-D001

**Activity Title:** Michigan Land Bank NSP1

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

05/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Michigan Land Bank

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$7,382,046.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$7,382,046.00
<b>Program Funds Drawdown</b>	\$1,184,660.00	\$5,971,267.00
<b>Program Funds Obligated</b>	\$0.00	\$7,382,046.00
<b>Program Funds Expended</b>	\$438,629.00	\$5,971,267.00
Michigan Land Bank	\$438,629.00	\$5,971,267.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

420 properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	244/-244

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>NSP-2008-6027-SLB-E005</b>
<b>Activity Title:</b>	<b>Michigan Land Bank Fast Track Authority-NSP1</b>

**Activity Category:**

Acquisition - general

**Project Number:**

005-E

**Projected Start Date:**

10/21/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Acquisition Only

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Michigan Land Bank

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,207,954.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$4,207,954.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,199,491.00
<b>Program Funds Obligated</b>	\$0.00	\$4,207,954.00
<b>Program Funds Expended</b>	\$4,199,491.00	\$8,395,772.00
Michigan Land Bank	\$4,199,491.00	\$8,395,772.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition

**Location Description:**

The Farwell Building located in the Capital Park District at 1249 Griswold in the City of Detroit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of buildings (non-residential)</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-6053-CFR-C001 & C002

**Activity Title:** Berrien County Land Bank

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

002-C

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Land Banking-Disposition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Berrien County Land Bank Authority

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$56,817.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$56,817.00
<b>Program Funds Drawdown</b>	\$0.00	\$56,316.00
<b>Program Funds Obligated</b>	\$0.00	\$56,825.00
<b>Program Funds Expended</b>	\$56,316.00	\$112,632.00
Berrien County Land Bank Authority	\$56,316.00	\$112,632.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Activity delivery costs associated with NSP-assisted land bank properties.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/10
<b>Hours Maintaining Banked Properties</b>	0	0/30

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	State	Zip
1214 N. 11th St.	Niles	NA	49120

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>NSP-2008-6053-CFR-D001</b>
<b>Activity Title:</b>	<b>Berrien County Land Bank Authority</b>

**Activity Category:**

Clearance and Demolition

**Activity Status:**

Under Way

**Project Number:**

001-D

**Project Title:**

Demolition

**Projected Start Date:**

07/01/2009

**Projected End Date:**

06/30/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Berrien County Land Bank Authority

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$213,495.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$213,495.00
<b>Program Funds Drawdown</b>	\$0.00	\$213,495.00
<b>Program Funds Obligated</b>	\$0.00	\$213,495.00
<b>Program Funds Expended</b>	\$213,495.00	\$426,990.00
Berrien County Land Bank Authority	\$213,495.00	\$426,990.00
<b>Match Contributed</b>	\$0.00	\$81,100.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Demolish and maintain approximately 40 blighted properties.

**Location Description:**

Benton Harbor, Benton Township, Niles and Niles Township Neighborhoods

**Activity Progress Narrative:**

40 properties will be demolished.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	26/40

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	State	Zip
1061 Highland	Benton Harbor	NA	49022

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP-2008-6084-DFP - B001

**Activity Title:** Labor-Management Fund Advisors

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

001-B

**Projected Start Date:**

01/08/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Eligible Use B-Competative

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Labor-Management Fund Advisors Ltd.

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$931,736.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$931,736.00
<b>Program Funds Drawdown</b>	\$166,567.00	\$774,142.00
<b>Program Funds Obligated</b>	\$0.00	\$931,736.00
<b>Program Funds Expended</b>	\$166,567.00	\$774,142.00
Labor-Management Fund Advisors Ltd.	\$166,567.00	\$774,142.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of abandoned and foreclosed properties.

**Location Description:**

Target areas in the City of Detroit identified within the contract.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/9

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-COP-D001

**Activity Title:** COP Demolition-NSP

**Activity Category:**

Clearance and Demolition

**Project Number:**

001-D

**Projected Start Date:**

07/01/2009

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

State of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$6,061,145.10
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$6,061,145.10
<b>Program Funds Drawdown</b>	\$147,569.00	\$3,226,008.00
<b>Program Funds Obligated</b>	\$0.00	\$6,061,145.10
<b>Program Funds Expended</b>	\$2,086,576.00	\$3,226,008.00
State of Michigan	\$2,086,576.00	\$3,226,008.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Cities of Promise Blight Elimination for:

- COP-2008-0610-RDN Benton Harbor \$106,998.10 (11 units)
- COP-2008-0382-RDN Detroit \$1,110,285 (111 units)
- COP-2008-0049-RDN Flint \$1,270,000 (157 units)
- COP-2008-0732-RDN Hamtramck \$129,847 (16 units)
- COP-2008-0343-RDN Highland Park \$1,500,000 (180 units)
- COP-2008-0295-RDN Muskegon Heights \$104,015 (10 units)
- COP-2008-0387-RDN Saginaw \$1,840,000 (299 units)

**Location Description:**

Benton Harbor, Detroit, Hamtramck, Flint, Highland Park, Muskegon Heights and Saginaw.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/784

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

#### **Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** NSP-2008-Single Family-A001

**Activity Title:** Single Family Division

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

001-A

**Projected Start Date:**

07/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Financing Mechanisms SF

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Michigan

**Overall**

**Jan 1 thru Mar 31, 2011**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,609,478.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,609,478.00
<b>Program Funds Drawdown</b>	\$306,251.00	\$1,180,609.27
<b>Program Funds Obligated</b>	\$0.00	\$1,609,478.00
<b>Program Funds Expended</b>	\$580,562.00	\$1,180,609.27
State of Michigan	\$580,562.00	\$1,180,609.27
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition/Rehabilitation/Resale with Downpayment Assistance

**Location Description:**

MSHDA Single Family Division

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/75

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---