

Enbridge Pipelines
Line 5 HDD of St. Clair Project
Progress Report as of February 28, 2018



Meeting the key milestones identified within the agreement signed between the State of Michigan and Enbridge on November 27, 2017, is a priority for Enbridge. The information below provides the details regarding the filing of state and local applications to satisfy this milestone:

By February 28, 2018, Enbridge will file applications to seek all permits issued by the State of Michigan and by any of its political subdivisions necessary for the replacement of the St. Clair River Crossing, excluding those State of Michigan applications that are filed jointly with the US federal agencies, including but not limited to the U.S. Army Corps of Engineers.

LIST OF APPLICATION FILED – STATE AND LOCAL

Enbridge can confirm it has filed the following applications as per the list of applications provided in the last Progress Report dated February 12; the following table lists the applications filed. While Enbridge has filed for these permits, as design continues and the scope is refined some of these permits may not actually be required.

Agency, Authority	Permit, Authorization, Survey or Consultation	Submission Details
Michigan Department of Natural Resources	Threatened and endangered species permit	Delivered: 2/22/2018
Michigan Department of Environmental Quality	MI Part 327 Water Withdrawal Registration	Submitted electronically: 2/21/2018 (two hardcopy registrations)
Michigan Department of Environmental Quality	MI Part 31 Hydrostatic Test Surface Water NPDES Permit	Submitted electronically: 2/22/2018
Michigan Department of Environmental Quality	MI Part 31 Construction Storm Water NPDES Permit	Submitted electronically: 2/22/2018
Michigan Department of Environmental Quality	Waste Generator ID, waste management	Delivered: 2/23/2018
Michigan Department of Environmental Quality	Air Quality Permit	Delivered: 2/23/2018
St. Clair County Health Department	MI Part 91 Soil Erosion Permit	Delivered: 2/23/2018

**Enbridge Pipelines
Line 5 HDD of St. Clair Project
Progress Report as of February 28, 2018**



Agency, Authority	Permit, Authorization, Survey or Consultation	Submission Details
City of Marysville	AGREEMENT: *Building and electrical permits for replacement of valve and associated fencing and cathodic protection facilities	Submitted electronically: 2/26/2018
City of Marysville	AGREEMENT: *Permit to cross under River Road	
City of Marysville	AGREEMENT: *Noise mitigation plan	
City of Marysville	Waste water discharge permit	Delivered: 2/23/2018
Michigan Public Service Commission	Michigan Public Service Commission	Submitted electronically: 2/22/2018
International Boundary Commission	This is a notification only – no permit is required	Delivered: 2/23/2018

** As requested by the City, Enbridge will submit a "Permit and Consent for Facilities Construction Agreement" to the City; this agreement will address each of these areas.*

NEXT STEPS

Enbridge will continue to advance the project and undertake field surveys/studies to prepare the National Energy Board and U.S. Federal applications and will provide another progress update in the spring.