

Recommended Citations

D'Alessandro Contracting Group 307696682

Rule/Standard	Classification	Description	Proposed Penalty
408.40114(2)(d)	Willful/Serious	Accident Prevention Program not implemented and coordinated with employees in the recognition of hazards associated with excavation safety.	\$70,000
408.40932(5)	Willful/Serious	Qualified person's action not consistent with standard requiring corrective action.	\$70,000
408.40941(1)	Willful/Serious	Excavation sides not properly supported or sloped to prevent cave-in.	\$70,000
408.40933(2)	Serious	Material stored at edge of excavation.	\$600
408.40953(3)	Serious	Undermined roadway and walkway.	\$600
408.41725(4)	Serious	Underground electric utilities not deenergized prior to using a jackhammer to remove duct bank	\$800
408.41932(2)	Serious	Open cover exposing belt & pulley on portable mixer.	\$600
408.42223(1)	Serious	Traffic control devices not properly installed or maintained.	\$1,400
408.40114(1)	OTS	No copy of Accident Prevention Program available at the job site.	\$0
408.40121(1)	OTS	No documentation available to certify calibration of air monitor.	\$0
408.40121(2)	OTS	Air monitoring results not accurately recorded.	\$0
408.42221(2)	OTS	Traffic control training is inadequate.	\$0
408.42223(4)	OTS	Stop/slow paddle less than minimum size.	\$0