

JENNIFER M. GRANHOLM GOVERNOR DEPARTMENT OF LABOR & ECONOMIC GROWTH Michigan Occupational Safety & Health Administration (MIOSHA) KEITH W. COOLEY DIRECTOR

MIOSHA MASONRY WALL BRACING ADVISORY COMMITTEE MEETING MINUTES

January 15, 2008—9 a.m.

General Office Building—7150 Harris Drive
State Secondary Complex—Lansing
Conference Room G

PRESENT:

Daniel Zechmeister, Vice-Chairperson Masonry Institute of Michigan

James Budd Bricklayers & Allied Craftworkers, Local 9

Josh Irving Lynn Masonry

Mark King Bricklayers Allied Crafts, Local 1

Paul Gassel Construction Laborers' Union, Local 1076 Ray Chapman BAC Trowel Trades, Local 1 Michigan

MIOSHA STAFF PRESENT:

Patty Meyer Construction Safety & Health Division
Tom Swindlehurst Consultation Education & Training Division

Dena Hendon Standards Section

NOT PRESENT:

Kyle Lochonic, Chairperson Davenport Masonry

Ben Lyons Laborers' International Union, Local 499

Joe Neussendorfer Retired – Consultant to Construction Contractors
Peter Anderson Associated General Contractors of Michigan

Scott Walkowicz Ledy Design Group

Agenda Item #1—Call to Order

The January 15, 2008 MIOSHA Masonry Wall Bracing Advisory Committee meeting was called to order by Vice-Chairperson Daniel Zechmeister. A quorum of advisory committee members was present.

Agenda Item #2—Approval of Minutes from December 11, 2007 Meeting

A motion was made by Ray Chapman and seconded by Mark King to approve the minutes of the December 11, 2007 advisory committee meeting. **MOTION CARRIED UNANIMOUSLY**.

Agenda Item #3—Review Draft 5 dated December 11, 2007

Review of Draft #5 dated December 11, 2007 was not done in detail.

MIOSHA MASONRY WALL BRACING ADVISORY COMMITTEE MEETING MINUTES January 15, 2008 Page 2 of 2

Agenda Item #4—Continue Review of CS Part 2 beginning with Rule 207

The committee reviewed the following:

- 1) Table 1 Initial Period Maximum Unbraced Height of Masonry Above Grade of Highest Line of Lateral Support submitted by Scott Walkowicz.
- 2) **Guidelines for Temporary Masonry Wall Support Systems** submitted by Vice-Chairperson Daniel Zechmeister.
- 3) Figure 1 Typical Wall Brace for Masonry Wall in Rule 207.
- 4) Rule R 408.41217 in CS Part 12 Scaffolds and Scaffold Platforms.
- 5) Rule R 408.42608 in CS Part 26 Steel Erection.

The following changes were made by the advisory committee as noted in Draft #6:

- 1) Rule 207 title added for walls less than ??.
- 2) Rule 207(1) added for walls greater than 15 feet but less than ??.
- 3) Rule 207(1) added A typical triangle wall brace shall consist of the following.
- 4) Rule 207(1)(a) added Scaffold grade lumber that is suitable for planking.
- 5) Rule 207(1)(a)(i) added A 16-foot, 2-inch by 10-inch vertical member.
- 6) Rule 207(1)(a)(ii) added A 16-foot, 2-inch by 10-inch diagonal **member.**
- 7) Rule 207(1)(a)(iii) added **A 16-foot**, **2-inch by 10-inch horizontal member**.
- 8) Rule 207(1)(b) added **A 2-inch by 4-inch wood stiffner**.
- 9) Rule 207(1)(c) added wall anchor.
- 10) Rule 207(1)(d) added horizontal footing anchor. And See figure 1.
- 11) Rule 207(2) added For walls less than 15 feet if the soil is suitable a stake bracing system shall be used and consist of all of the following.
- 12) Rule 207(2)(a) added **A deadman.**
- 13) Rule 207(2) to (6) changed to (3) to (7).

Agenda Item #5—Public Comment

None

Agenda Item #6—Next Meeting

The next meeting is scheduled for Tuesday, February 12, 2008 from 9 a.m. to noon and will be held at the Michigan Laborers Training & Apprenticeship Institute located at 11155 South Beardslee Road in Perry, Michigan.

Items to be discussed at this meeting are: Table 2, possible revamp of table 1, numbers for capacity for stakes in sand and/or clay, and how to anchor to wall.

Definitions that may need to be added: wood stiffner, kicker stiffner, planking, platform, bonding, unbonded, deadman, and scaffold grade lumber.

Possible reference to CS Part 12 Scaffolds and Scaffold Platforms may be added.

Agenda Item #7—Adjournment

With no further business before the advisory committee, the meeting was adjourned.