



WEEKLY ENHANCED WATER QUALITY PARAMETER MONITORING

SAMPLE POINT IDENTIFICATION				PARAMETERS AND RESULTS										PRIOR WEEK RESULTS **	
Distribution System Location #	Sample Point Name & Address	Sample Week	Tech	Temperature (°C)	Conductivity (mS)	pH (su)	Total Alkalinity (mg/L CaCO ₃)	Calcium (mg/L Ca ²⁺)	Hardness (mg/L CaCO ₃)	Turbidity (NTU)	Iron (mg/L)	Chloride (mg/L Cl ⁻)	Ortho phosphate (mg/L PO ₄)	Lead (µg/L Pb)	
	Control Station #2 4500 N. Dort Hwy.	Mar. 20	SB/CW	5.9	0.20	7.28	68	33.7	96	0.075	0.00	10	1.21	ND	
#1	Davison Rd.	Mar. 20	SB/CW	9.9	0.15	7.11	70	32.9	100	0.176	0.03	12	3.48	ND	
#2	E Court St	Mar. 20	SB/CW	12.6	0.17	7.08	68	32.9	98	0.102	0.05	11	3.65	ND	
#3	S. Dort Hwy	Mar. 20	SB/CW	11.8	0.16	7.12	68	33.7	97	0.173	0.03	11	3.75	ND	
#4	Corunna Rd.	Mar. 20	SB/CW	10.2	0.16	7.13	70	34.5	97	0.221	0.05	12	3.62	ND	
#5	Chevrolet Ave.	Mar. 20	SB/CW	11.0	0.16	7.12	72	35.3	98	0.141	0.04	12	3.48	ND	
#6	MLK Blvd.	Mar. 20	SB/CW	16.7	0.19	7.17	72	34.5	100	0.212	0.04	10	3.37	ND	
#7	Clio Rd. 48504	Mar. 20	SB/CW	11.8	0.16	7.14	68	37.7	97	0.094	0.02	11	3.59	ND	
#8	N. Saginaw St.	Mar. 20	SB/CW	16.3	0.18	7.10	68	36.1	98	0.088	0.01	12	3.71	2	
CS	Cedar Street Reservoir & Pump Station	Mar. 20	SB/CW	6.9	0.15	7.22	72	36.9	100	0.144	0.02	12	3.53	ND	
WS	West Side Reservoir & Pump Station	Mar. 20	SB/CW	6.2	0.14	7.19	70	37.7	100	0.141	0.02	12	3.66	ND	

** ACTUAL SAMPLE DATE - MARCH 08, 2016