

From: Sybil Kolon
To: Gelman Information
Date: 3/15/2006 2:38:32 PM
Subject: Gelman - Periodic DEQ Update - Field Work & Maple Road Interim Response

Unit E Field Work

Installation of MW-103d (on Glendale near Abbott) was completed last week. Clay rich materials were encountered at 227 feet, so no additional groundwater samples were taken. The boring reached bedrock at 238 feet and the well was screened from 206 to 211 feet. Development of the well (to ensure the well screen was not plugged from drilling debris) was completed yesterday.

Drilling at Walter & Leona is beginning today.

Maple Road Interim Response

Extraction, treatment and reinjection began on March 8. The new system required various adjustments during the first week and continuous operation was expected to begin today. The discharge is being sampled five days per week and the limits of 10 parts per billion (ppb) for bromate and 85 ppb for 1,4-dioxane are being met.

Previous updates and other details can be found on the DEQ's Gelman website, which can be accessed in two ways:

click on the following link:

http://www.michigan.gov/deq/0,1607,7-135-3311_4109_9846_9847-71595--,00.html

or enter <http://www.michigan.gov/deqrrd>, then scroll to "Contaminated Sites List" and click on "Gelman Sciences, Inc. Site of Contamination".

Please contact me if you have any questions.

Sybil Kolon
Jackson District Office
Remediation and Redevelopment Division
Department of Environmental Quality
301 E. Louis Glick Hwy.
Jackson, MI 49201
phone: 517-780-7937
fax: 517-780-7855
e-mail: kolons@michigan.gov