

DATE: September 18, 2006


TO: Ed Timpf, Administrator
Financial Operations Division
Bureau of Finance & Administration

FROM: Sonja Scheurer, Administrator
Office of Operations Administrative Services

SUBJECT: Reporting Requirements for FY 2005-2006
Operating Appropriation Act

In accordance with Act No. 158, Public Acts of 2005, Section 602, we are required to report on the use of corrugated pipe for road construction drainage and the mandrel testing results. The attached document identifies the job number for which the corrugated pipe was used and the test results.

Please feel free to contact me at (517) 335-2258 if you have any questions or need further clarification.


Sonja Scheurer

cc: L. Hank
M. Frierson
J. Kraus
File

**Michigan Department of Transportation
Corrugated Plastic Pipe (CPE) Quantities
FY 2005 – 2006**

Job Number	Control Section	Pipe Size (in.)	Installed Length (ft.)	% Length Tested	Tested Length (ft.)	% Passed	% Failed
75060A	34031	12	731.4	69%	505	100%	0
75060A	34031	15	15	0	0		
75060A	34031	18	420.2	76.1%	320	100%	0
45271A	41024	12	1217.5	50.1%	610.5	*	
45271A	41024	18	1408	53.3%	750	100%	0
45271A	41024	21	309.5	57.4%	177.5	100%	0
55794A	41132	12	106	100%	106	100%	0
55794A	41132	15	692	100%	692	100%	0
78563A	62011	12	400	50%	200	100%	0
78563A	62011	15	520	50%	260	100%	0
78563A	62011	18	352	50%	176	100%	0
78563A	62011	24	928	50%	464	100%	0
75184A	38011	12	1540	**			
75184A	38011	15	488	**			
75184A	38011	18	128	**			
75184A	38011	36	1728	**			
75184A	38011	42	88	**			
75211A	46101	12	3640	**			
75211A	46101	15	300	**			
56932A	15051	15	136	**			
56932A	15051	24	797	**			
56932A	15051	30	341	**			
56932A	15051	36	253	**			
72703A	47082	12	120	**			
72703A	47082	18	140	**			

Comments:

MDOT specifications require that at least 50% of installed length of each size to be mandrel tested.

* Installed but not tested to date.

** Not completely installed to date. A minimum of 50% of installed pipe will be mandrel tested.