

file copy



1st Quarter, 2013

(January, February, March)

RECEIVED

APR 19 2013

DEQ • RD
JACKSON DISTRICT OFFICE

Table of Contents

Summary of activity during this quarter

Submittals/Responses

Anticipated activities for the next quarter

Quarterly Performance Analysis

Mass Reduction

Maps

Potentiometric Surface Map – Marshy Area- Peat – March 15, 2013

Potentiometric Surface Map – Marshy Area- Sand & Gravel – March 15, 2013

Isoconcentration Map – Southwest Property – Sept 2012 – April 2013

Potentiometric Surface Map – Southwest Property - March 15, 2013

Potentiometric Surface Map – D₀ & C₃ Aquifers - March 15, 2013

Potentiometric Surface Map – Unit E - March 15, 2013

Isoconcentration Map – Unit E - Sept 2012 – April 2013

Potentiometric Surface Map – D₂ & E Aquifers - March 15, 2013

Isoconcentration Map – C₃, D₀, D₂ & Southwest - Sept 2012 – April 2013

Summary of Activity

CEB = Central Environmental Building
C3 = C3 aquifer
D2 = D2 aquifer
E = E aquifer
SW = Southwest Property Area
Maple = Maple Road

Treatment Activities

Evergreen extraction (LB-1 & LB-3) is below the combined limit of 100 gpm as the wells are unable to maintain this extraction rate.

01/01/13 – 03/31/13 - Marshy extraction was down due to low water levels.

01/09/13- 01/10/13 – Evergreen extraction (D2) and TW-19 (E) were shut down for cleaning of transmission pipeline.

01/14/13 - System-1A was shut down briefly to modify the system to increase the flow rates.

01/15/13 - TW-11 (E) was turned on to increase flow rates.

01/18/13 - System-1A was shut down briefly for maintenance.

02/12/13 - Treatment was shut down briefly for maintenance.

02/26/13 - TW-11 (E) and treatment were shut down briefly for maintenance.

02/27/13-02/28/13 - Treatment was shut down due to DTE power loss caused by winter storm.

03/01/13-03/04/13 - TW-21 (D2) and TW-18 (E) were shut down due to a DTE power failure; System-1A was shut down to maintain the Pond level.

03/19/13 - TW-5 (D2) and TW-11 (E) were shut down due to a DTE power failure.

03/19/13 - 03/27/13 - TW-9 (D2) was shut down due to a DTE power failure and repairs.

03/27/13 - 03/29/13 - TW-22 (SW) was shut down for maintenance.

03/27/13 - 03/28/13 - TW-20 (C3) was shut down for rehabilitation.

Field Activities

None.

Submittals/Responses

- 01/14/13 PLS re-submitted Discharge Monitoring Report (DMR) electronically to DEQ
 PLS submitted Monthly Monitoring Report (NPDES) to DEQ
 PLS submitted 4th Quarter 2012 Report to DEQ
- 02/13/13 PLS submitted Discharge Monitoring Report (DMR) electronically to DEQ
 PLS submitted Monthly Monitoring Report (NPDES) to DEQ
- 03/19/13 PLS submitted Discharge Monitoring Report (DMR) electronically to DEQ
 PLS submitted Monthly Monitoring Report (NPDES) to DEQ

Anticipated Major Activities for the Next Quarter

- There are no major activities planned for the next quarter.

Quarterly Performance Analysis

For the months of January, February, March 2013, over 300 pounds of 1,4-dioxane were removed and 75,743,785 gallons of water were extracted from the contaminated aquifers, treated and discharged. The total mass of 1,4-dioxane removed since May 1997 is over 88,800 pounds and the total volume of water discharged since May 1997 is over 6.8 billion gallons.

In general, the performance of the operation was as expected, purging and treating contaminated groundwater to the existing allowable capacities.

Mass Reduction

MASS REDUCTION DETAIL BY AQUIFER

January 1 - January 31, 2013

Extraction Well	Month To Date Gallons Extracted	Month To Date Average Daily Flow Rate GPM	Month To Date Average Daily Pounds Removed	Month To Date Pounds Removed	Month To Date Average Concentration ppb
C3					
TW-1	-	0	0.0	0.0	103
TW-2 (Dolph)	658,116	15	0.0	0.4	70
TW-3	-	0	0.0	0.0	8
TW-6	-	0	0.0	0.0	43
TW-10	-	0	0.0	0.0	300
TW-14	-	0	0.0	0.0	19
TW-20	1,631,597	37	0.4	12.7	934
MW-22	-	0.0	0.0	0.0	2000
<i>Sub-Totals</i>	2,289,713	51	0	13	
Marshy					
PW-1	-	0	0.0	0.0	1240
<i>Sub-Totals</i>	-	0	0	0	
E					
TW-11	805,707	18	0.2	5.4	800
TW-12	-	0	0.0	0.0	21
TW-17	-	0	0.0	0.0	420
TW-18	7,123,148	160	0.5	16.6	279
TW-19	3,789,238	85	0.8	23.6	757
MW-64	-	0	0.0	0.0	48
	11,718,093	263	1	46	
Southwest					
Active Wells	1,000,603	22	0.1	3.2	388
MW-10d	-	0.0	0.0	0.0	752
MW-75	-	0	0.0	0.0	500
MW-45d	-	0.0	0.0	0.0	985
<i>Sub-Totals</i>	1,000,603	22	0	3	
D0					
Ann Arbor Cleaning	-			0.000	75
<i>Sub-Totals</i>	-			0.000	
D2					
LB-1	2,627,696	59	0.4	11.5	522
LB-3	1,772,394	40	0.2	6.3	428
HW-S	-	0	0.0	0.0	630
TW-5	2,166,113	49	0.4	13.4	741
TW-9	1,109,615	25	0.2	6.5	705
TW-21	2,791,927	63	0.1	3.4	150
MW-11D	-	0	0.0	0.0	160
<i>Sub-Totals</i>	10,467,745	234	1	41	
Overall Totals	25,476,154	571	3.3	103.1	

*SW Active = TW-8, TW-22

MASS REDUCTION DETAIL BY AQUIFER

February 1 - February 28, 2013

Extraction Well	Month To Date Gallons Extracted	Month To Date Average Daily Flow Rate GPM	Month To Date Average Daily Pounds Removed	Month To Date Pounds Removed	Month To Date Average Concentration ppb
C3					
TW-1	-	0	0.0	0.0	103
TW-2 (Dolph)	573,956	14	0.0	0.3	73
TW-3	-	0	0.0	0.0	8
TW-6	-	0	0.0	0.0	43
TW-10	-	0	0.0	0.0	300
TW-14	-	0	0.0	0.0	19
TW-20	1,260,191	31	0.3	9.1	868
MW-22	-	0.0	0.0	0.0	2000
<i>Sub-Totals</i>	<i>1,834,147</i>	<i>45</i>	<i>0</i>	<i>9</i>	
Marshy					
PW-1	-	0	0.0	0.0	1240
<i>Sub-Totals</i>	<i>-</i>	<i>0</i>	<i>0</i>	<i>0</i>	
E					
TW-11	1,239,544	31	0.3	8.3	800
TW-12	-	0	0.0	0.0	21
TW-17	-	0	0.0	0.0	420
TW-18	6,302,998	156	0.5	15.1	287
TW-19	3,921,855	97	0.8	22.3	682
MW-64	-	0	0.0	0.0	42
<i>Sub-Totals</i>	<i>11,464,397</i>	<i>284</i>	<i>2</i>	<i>46</i>	
Southwest					
Active Wells	724,187	18	0.1	2.5	412
MW-10d	-	0.0	0.0	0.0	752
MW-75	-	0	0.0	0.0	500
MW-45d	-	0.0	0.0	0.0	985
<i>Sub-Totals</i>	<i>724,187</i>	<i>18</i>	<i>0</i>	<i>2</i>	
D0					
Ann Arbor Cleaning	-			0.000	48
<i>Sub-Totals</i>	<i>-</i>			<i>0.000</i>	
D2					
LB-1	2,317,697	57	0.4	10.0	516
LB-3	1,571,831	39	0.2	5.2	400
HW-S	-	0	0.0	0.0	830
TW-5	2,055,458	51	0.4	11.6	676
TW-9	980,898	24	0.3	7.5	913
TW-21	2,381,250	59	0.1	2.8	145
MW-11D	-	0	0.0	0.0	160
<i>Sub-Totals</i>	<i>9,307,134</i>	<i>231</i>	<i>1</i>	<i>37</i>	
Overall Totals	23,329,865	579	3.4	94.7	

*SW Active = TW-8, TW-22

MASS REDUCTION DETAIL BY AQUIFER

March 1 - March 31, 2013

Extraction Well	Month To Date Gallons Extracted	Month To Date Average Daily Flow Rate GPM	Month To Date Average Daily Pounds Removed	Month To Date Pounds Removed	Month To Date Average Concentration ppb
C3					
TW-1	-	0	0.0	0.0	103
TW-2 (Dolph)	606,912	14	0.0	0.4	71
TW-3	-	0	0.0	0.0	8
TW-6	-	0	0.0	0.0	43
TW-10	-	0	0.0	0.0	300
TW-14	-	0	0.0	0.0	19
TW-20	1,484,814	33	0.3	10.1	819
MW-22	-	0.0	0.0	0.0	2000
<i>Sub-Totals</i>	<i>2,091,726</i>	<i>47</i>	<i>0</i>	<i>11</i>	
Marshy					
PW-1	-	0	0.0	0.0	1240
<i>Sub-Totals</i>	<i>-</i>	<i>0</i>	<i>0</i>	<i>0</i>	
E					
TW-11	1,461,159	33	0.1	3.2	256
TW-12	-	0	0.0	0.0	21
TW-17	-	0	0.0	0.0	420
TW-18	6,912,029	155	0.5	15.2	265
TW-19	4,465,568	100	1.1	34.6	928
MW-64	-	0	0.0	0.0	42
	<i>12,838,756</i>	<i>288</i>	<i>2</i>	<i>53</i>	
Southwest					
Active Wells	739,700	17	0.1	2.6	416
MW-10d	-	0.0	0.0	0.0	752
MW-75	-	0	0.0	0.0	500
MW-45d	-	0.0	0.0	0.0	985
<i>Sub-Totals</i>	<i>739,700</i>	<i>17</i>	<i>0</i>	<i>3</i>	
D0					
Ann Arbor Cleaning	42,000			0.029	82
<i>Sub-Totals</i>	<i>42,000</i>			<i>0.029</i>	
D2					
LB-1	2,627,787	59	0.4	13.0	595
LB-3	1,791,473	40	0.2	7.3	488
HW-S	-	0	0.0	0.0	630
TW-5	2,249,728	50	0.5	14.5	773
TW-9	812,122	18	0.1	4.6	672
TW-21	2,559,231	57	0.1	3.2	155
MW-11D	-	0	0.0	0.0	160
<i>Sub-Totals</i>	<i>10,040,341</i>	<i>225</i>	<i>1</i>	<i>43</i>	
Overall Totals	25,710,523	576	3.5	108.7	

*SW Active = TW-8, TW-22
 03/27/13 - 03/29/13 - TW-22 was shut down for maintenance.

MASS REDUCTION SUMMARY
Mass Removed Per Month (lb)

A	B	C	D	E	F	G
Month	Mass Removed from Unit E Only	Mass Removed from Southwest Only	Mass Removed from Marshy Only	Mass Removed from Units C3 and D2 Only	Mass Removed from Unit D0	Total Mass Removed from Units E, D2, C3, D0, Southwest and Marshy
Aug-00	0	0	8	366		374
Sep-00	0	0	9	332		341
Oct-00	0	5	9	583		597
Nov-00	0	3	12	1160		1175
Dec-00	0	0	10	1040		1050
Jan-01	0	0	7	816		823
Feb-01	0	0	7	1056		1063
Mar-01	0	0	11	1379		1390
Apr-01	0	0	9	1140		1149
May-01	0	1	8	990		999
Jun-01	0	2	8	933		943
Jul-01	0	2	10	1121		1133
Aug-01	0	2	13	1018		1033
Sep-01	0	1	9	909		919
Oct-01	0	5	8	896		909
Nov-01	0	4	5	827		836
Dec-01	0	6	4	768		778
Jan-02	0	6	5	753		764
Feb-02	0	4	6	691		701
Mar-02	0	7	7	663		677
Apr-02	0	6	7	682		695
May-02	100	9	7	898		1014
Jun-02	94	9	6	889		998
Jul-02	56	10	7	640		713
Aug-02	53	8	6	745		812
Sep-02	51	8	6	860		925
Oct-02	33	6	4	603		646
Nov-02	57	8	5	880		950
Dec-02	48	9	5	842		904
Jan-03	45	8	6	839		898
Feb-03	37	6	6	767		816
Mar-03	44	8	7	763		822
Apr-03	39	8	3	716		766
May-03	36	13	5	725		779
Jun-03	34	15	5	683		737
Jul-03	29	15	5	678		727
Aug-03	31	15	6	676		728
Sep-03	27	16	5	644		692
Oct-03	34	17	5	701		757
Nov-03	26	12	5	663		706
Dec-03	29	14	6	635		684
Jan-04	28	15	6	667		716
Feb-04	8	11	5	485		509
Mar-04	23	14	7	573		617
Apr-04	27	15	6	537		585
May-04	16	10	5	439		470
Jun-04	21	11	5	499		536
Jul-04	36	12	5	506		559

MASS REDUCTION SUMMARY
Mass Removed Per Month (lb)

A	B	C	D	E	F	G
Month	Mass Removed from Unit E Only	Mass Removed from Southwest Only	Mass Removed from Marshy Only	Mass Removed from Units C3 and D2 Only	Mass Removed from Unit D0	Total Mass Removed from Units E, D2, C3, D0, Southwest and Marshy
Aug-04	54	12	5	480		551
Sep-04	34	9	5	382		430
Oct-04	30	10	5	358		403
Nov-04	30	9	5	395		439
Dec-04	33	11	5	442		491
Jan-05	29	11	4	404		448
Feb-05	26	9	4	390		429
Mar-05	27	9	4	409		450
Apr-05	33	4	3	396		436
May-05	27	8	2	364		401
Jun-05	31	9	3	361		404
Jul-05	31	8	1	279		319
Aug-05	12	6	2	275		295
Sep-05	13	8	2	327		350
Oct-05	16	6	3	297		322
Nov-05	13	7	4	291		315
Dec-05	12	8	4	325		349
Jan-06	115	7	3	308		433
Feb-06	144	7	3	290		444
Mar-06	148	8	3	331		490
Apr-06	125	7	3	291		426
May-06	137	9	3	402		551
Jun-06	119	5	2	329		456
Jul-06	107	8	3	310		427
Aug-06	104	8	2	307		421
Sep-06	97	9	3	300		409
Oct-06	93	9	3	327		432
Nov-06	80	7	2	268		357
Dec-06	68	6	2	238		314
Jan-07	91	8	2	305		406
Feb-07	84	8	2	284		378
Mar-07	91	8	3	306		408
Apr-07	84	8	2	280		374
May-07	82	8	2	288		380
Jun-07	81	8	2	279		370
Jul-07	66	8	2	256		332
Aug-07	73	8	2	270		353
Sep-07	77	8	2	247		334
Oct-07	73	8	2	244		327
Nov-07	68	8	2	263		341
Dec-07	69	8	2	260		339
Jan-08	65	7	2	237		311
Feb-08	53	6	2	203		264
Mar-08	56	7	2	220		285
Apr-08	54	7	2	200		263
May-08	55	7	2	206		270
Jun-08	52	6	2	195		256
Jul-08	39	1	2	139		181

MASS REDUCTION SUMMARY
Mass Removed Per Month (lb)

A	B	C	D	E	F	G
Month	Mass Removed from Unit E Only	Mass Removed from Southwest Only	Mass Removed from Marshy Only	Mass Removed from Units C3 and D2 Only	Mass Removed from Unit D0	Total Mass Removed from Units E, D2, C3, D0, Southwest and Marshy
Aug-08	50	7	2	198		256
Sep-08	43	5	2	177		227
Oct-08	45	5	2	187		239
Nov-08	45	7	2	197		251
Dec-08	45	5	2	187		239
Jan-09	39	8	2	124		173
Feb-09	34	8	2	122		164
Mar-09	35	8	2	122		166
Apr-09	32	6	1	119		158
May-09	45	7	2	201		254
Jun-09	39	5	1	157		202
Jul-09	38	5	1	152		196
Aug-09	39	7	2	202		250
Sep-09	36	6	2	223		267
Oct-09	36	8	2	206		251
Nov-09	32	7	1	167		208
Dec-09	32	8	1	171		212
Jan-10	34	8	1	175		219
Feb-10	30	7	1	161		198
Mar-10	33	7	1	173		214
Apr-10	33	7	1	175		216
May-10	33	7	1	176		217
Jun-10	29	6	1	130		165
Jul-10	20	7	1	171		200
Aug-10	23	7	1	188		220
Sep-10	21	6	1	148		177
Oct-10	24	7	2	185		218
Nov-10	18	6	2	151		176
Dec-10	26	6	2	164		198
Jan-11	25	6	2	163		195
Feb-11	25	7	2	165		198
Mar-11	27	8	2	174		209
Apr-11	22	6	1	143		171
May-11	20	5	1	138		164
Jun-11	17	5	1	104		127
Jul-11	15	4	1	92		112
Aug-11	14	2	1	80		97
Sep-11	16	6	1	98		121
Oct-11	17	6	1	113		137
Nov-11	33	6	1	105		145
Dec-11	45	6	1	98		150
Jan-12	46	6	1	103		156
Feb-12	40	5	1	89		135
Mar-12	43	5	1	94	0.017	142
Apr-12	47	6	1	105	0.000	159
May-12	47	6	1	100	0.000	154
Jun-12	42	6	0.3	99	0.029	148
Jul-12	30	6	0.1	102	0.000	138

MASS REDUCTION SUMMARY
Mass Removed Per Month (lb)

A	B	C	D	E	F	G
Month	Mass Removed from Unit E Only	Mass Removed from Southwest Only	Mass Removed from Marshy Only	Mass Removed from Units C3 and D2 Only	Mass Removed from Unit D0	Total Mass Removed from Units E, D2, C3, D0, Southwest and Marshy
Aug-12	29	6	0.0	75	0.000	109
Sep-12	32	5	0.1	62	0.029	100
Oct-12	27	5	0.0	57	0.000	88
Nov-12	33	4	0.0	62	0.000	99
Dec-12	31	3	0.0	52	0.020	86
Jan-13	46	3	0.0	54	0.000	103
Feb-13	46	3	0.0	47	0.000	95
Mar-13	53	3	0.0	53	0.029	109
Total to date	6019	1051	516	58770	0	66357