5) CAFO Storage Structure Environmental Performance Equivalence Demonstration Synthetic & Concrete Lined Ponds

Introduction

This document is intended to be fully completed to demonstrate environmental performance equivalent to the Natural Resources Conservation Service (NRCS) Conservation Practice Standard No. 313, Waste Storage Facility, dated November 2005 or August 2014 (NRCS 313) and related practice standards, for the purposes of Michigan National Pollutant Discharge Elimination System (NPDES) permitting. This document applies to only waste storage structures constructed prior to the issuance of a facility's Certificate of Coverage (COC) or individual permit.

The Michigan Department of Environmental Quality (MDEQ) issued your Concentrated Animal Feeding Operations (CAFOs) a Schedule of Compliance (SOC) allowing up to three years to provide adequate documentation that storage structures are either constructed in accordance with NRCS 313, or provide environmental performance equivalent to NRCS 313. The latter being the purpose of this document. If neither of these can be accomplished prior to the deadline in the SOC, continued use of the storage structure is a violation of the permit.

It is not the intent of the MDEQ to create a financial hardship for producers. However, assuring that storage structures are appropriately constructed and functioning is critical to the MDEQ's mandate to protect human health and the environment in the State of Michigan.

Completing this specific template is not required by law. Alternative formats and demonstrations will be reviewed. However, it should be noted that this form provides standards and documentation which the MDEQ believes minimally demonstrate environmental performance equivalent to NRCS 313.

The MDEQ reserves the right, as outlined in the facility's permit, to conduct inspections of the evaluated structures to assess the validity of the evaluation.

Submission of this evaluation does not constitute an implicit approval, by the MDEQ, that the storage structures meet permit requirements.

This page intentionally left blank.

Instructions

1) Instructions vary slightly among the different types of storage structures (particularly Item 10), so please review all instructions thoroughly for each structure reviewed.

2) Each evaluation shall be prepared by an engineer licensed in the State of Michigan. The evaluating engineer's seal must appear on the signature page.

3) Completion of the signature page of this evaluation indicates the evaluating engineer's opinion that all applicable criteria have been addressed and the structure currently meets environmental performance equivalent to the applicable NRCS 313 standard. Thus, indicating that all necessary corrective actions have been completed by the permittee and reviewed by the evaluating engineer.

4) Each criterion must be completed as thoroughly as possible by the evaluating engineer. Any omission or incomplete data from that ordinarily required herein must be described in the evaluation report as to why it could not be performed/obtained and the effect the omission has on the adequacy of the evaluation. Any omission or incomplete data not adequately explained will be regarded as not addressed, and will be considered incomplete.

5) To complete the demonstration, all boxes for each appropriate criterion must be **initialed by the evaluating engineer**. Each box is initialed to indicate that it is the professional opinion of the evaluating engineer that the criterion has been satisfied, in accordance with the applicable NRCS 313 standard or the guidance provided.

6) Guidance is provided for most criteria. The guidance outlines evaluation options or a minimum expected level of investigation necessary to satisfy the Criterion. If a criterion is not applicable, or the investigation differs from the guidance provided, a detailed explanation is necessary so the MDEQ can determine whether the Criterion is adequately addressed.

7) The guidance requests submission of many types of documents. Updated plan view drawings are also required. All plans submitted to the MDEQ should be on 11x17 sheets, if possible. As-built plans, if available, shall be submitted as part of the evaluation. This evaluation may be completed by a different engineer than the one that sealed the as-built plans. Any modifications made by the evaluating engineer to the as-built plans must be identified as such, dated, and initialed. If no as-built plans are available, scaled plans and drawings shall be submitted. At a minimum, this must include a scaled plan view of the structure that provides structure layout, any components that were reviewed, and any corrective actions resulting from this evaluation.

8) Each waste storage structure shall be evaluated separately and have its own signature page. It is recommended that all criteria are read prior to proceeding with an evaluation.

9) Each storage structure evaluation should have a narrative attached to it to describe the facility and provide any design and/or construction information available. Materials provided in support of the evaluation should be enclosed with the evaluation.

10) It is preferable to have the structure empty for this inspection. However, at least two-thirds (2/3) of the side slopes must be visible. If the visible portion of the structure has indicators of structural failure (current or past), the structure must be emptied for this review.

11) For some criterion, interviews with knowledgeable parties may be utilized to obtain information and satisfy the criterion. The evaluating engineer may initial and satisfy the criterion if the information provided indicates that the criterion is met in his/her professional opinion. Document the source of information obtained in this manner.

12) Areas used for temporary stacking (i.e. for frozen manure or transfer areas prior to permanent storage) do not need to be evaluated unless the volume in this area is required to meet the minimum storage capacity identified in the permit. However, please note that contaminated runoff from these areas is required to be collected in an acceptable storage structure consistent with NRCS 313 or this guidance.

13) All repairs and/or retrofits associated with completing this evaluation shall be documented and provided as part of the evaluation and demonstration.

Signature Page

Permittee Name	
Storage Structure I.D.	
Location	
Structure Type	
Year Built	
Date of Inspection(s)	

☐ Criteria: The storage structure meets or exceeds environmental performance equivalent to the NRCS Standard, set forth in Conservation Practice Standard No. 313, Waste Storage Facility, dated either November 2005 or August 2014, as identified in the permittee's Certificate of Coverage.

Comments:

Guidance: All remaining sections of this document which apply to the structure must be completed. The signature and seal of the evaluating engineer must appear on this page.

Signatory States: To the best of my knowledge, personal judgment, and belief, as a professional engineer licensed in the State of Michigan, this storage structure meets environmental performance equivalent to the appropriate NRCS Standards, set forth in Conservation Practice Standard No. 313, Waste Storage Facility, as identified in the above referenced permitee's Certificate of Coverage. Furthermore, the Waste Storage Structure appears to be functioning as designed and built, and meets the requirements as set forth by the MDEQ.

_____
Date

5.0 Synthetic and Concrete Lined Pond

5.1

Criterion: The structure is not in a floodplain, or is properly protected from inundation from the 25-year flood event or larger. No field tile is located within 50 feet of the structure, except for an artificial drainage system designed to lower a perched water table or as part of a foundation drain. (Page 1 of NRCS 313 Standard.)

Comments:

Guidance: For floodplain and field tile isolation determinations, comment above and/or include technical submissions (drawings, investigations, interviews, etc.).

5.2

Criterion: The constructed bottom elevation is no lower than two (2) feet above the seasonal high water table. (Page 5 - November 2005 or Page 4 - August 2014 of NRCS 313 Standard.)

Comments:

Guidance: Conformance with this criterion shall be evaluated by providing documentation of at least one (1) soils investigation on at least three (3) sides of the waste storage structure to determine the presence and elevation of a water table. The same soils investigation may be used for multiple structures provided it is technically appropriate. If a perched water table is present explain how it was lowered in accordance with the NRCS 313 Standard (Page 4 - November 2005 or Page 3 - August 2014 of NRCS 313 Standard). Detailed documentation of the location and results of soils investigation(s) shall be provided. Historical investigations can be utilized, provided that they were performed by individuals trained in soils science, engineering, geology, or a related field, and meet either the NRCS 313 standard and/or the guidance above. For further subsurface investigation guidance and resources, consult the NRCS website.
National Engineering Manual Title 210 Part 531 Geology: Subpart b (usda.gov)
National Engineering Manual Title 210 Part 631 Geology, Chapter 2 Engineering Geology: Part 631-National Engineering Handbook, Chapter 2-Engineering Geology (usda.gov)

5.3

	Criterion: Proper drinking water well isolation distances are addressed. (Page 1 of NRCS 313 Standard.)

Comments:

Guidance: Collect data and provide documentation as outlined below.

1) Provide a scaled drawing of the facility which identifies all of the following:
    a) Waste storage structures
    b) Buildings and other structures
    c) All on-farm wells (whether currently in use or not) that have not been abandoned in accordance with Part 127, Michigan's Well Construction Code, of 1978 PA 368 Public Health Code, as amended, and the Administrative Rules.
    d) All off-farm wells not meeting the setbacks from the evaluated structure as identified in Item 2 below.
    e) All properly abandoned wells (attach well abandonment logs).
2) Document the well type (as identified in 1976 PA 399 Michigan's Safe Drinking Water Act, as amended, and the Administrative Rules), NRCS 313 Standard setback distance, and actual setback distance from the storage structure for each non-abandoned well (1a-1d above) identified on the scaled drawing. NRCS 313 Standard setback distances are listed below:
    a) Private wells – 150 ft.
    b) Public wells, Type IIb and III – 800 ft.
    c) Public wells, Type I and IIa – 2,000 ft.
3) For Type IIb and III public wells not meeting the setbacks identified in Item 2, determine if isolation distances can be reduced utilizing the most current version of the NRCS's Well Isolation Distance Worksheet For Major and Potential Sources of Contamination (NRCS Worksheet).
4) For any wells which meet either the isolation distances in Item 2, or the appropriate reduced isolation distances as identified by the NRCS Worksheet, submit the scaled drawing, applicable NRCS Worksheets, and all NRCS Worksheet supporting documentation (including well logs for each well).
5) For any wells which do not meet the minimum isolation distances, identified in Item 2, and do not meet reduced isolation distances requirements from the NRCS Worksheet, submit all of the following:
    a) Information about how each water well at the facility is used, including: pumping capacity, average amount pumped per day, how many months of the year the well is pumped, and if the water is available for human use.
    b) Well log or construction details. If a well log is not available, determine and provide the well depth, casing depth, screened interval or open bedrock interval, grouting information, static water depth, and geologic formation materials information.
    c) Local groundwater flow direction information and supporting documentation.
    d) Historical bacteriologic and nitrate sampling results. If no historical samples are available, provide at least one sample result from each well including analysis for fecal coliform and nitrate.
6) If the information provided is not sufficient to allow a deviation from the required isolation distances, the MDEQ may request additional information or require corrective action(s).

5.4

☐ Criterion: If a known or suspected subsurface drainage system (perched water table or otherwise) is present, the drainage water and the outlet pipe appear clean and are free of manure odor.

Comments:

Guidance: Consult available historical information and documentation, and inspect the entire exterior of the structure for evidence of a subsurface drainage system. On the submitted drawings or plans, identify any known or suspected subsurface drainage system(s) within 50 feet of the structure and show the location of the outlet(s). Provide a written description of the visual condition and any odors associated with the drainage water and the outlet pipe in the comments section above. If no drainage water was observed, indicate in the comments above. Document the time of year the inspection occurred and any weather data that would support the findings. If not applicable, indicate in the comments and initial.

5.5

☐ Criterion: If any of the following conditions exist, identify how they have been addressed to protect the identified resource concern.

Examples of geologic conditions with potential cause for groundwater concern:

i. Any underlying aquifer is at shallow depth and not confined.
ii. The vadose zone is rock.
iii. The aquifer is a domestic water supply or ecologically vital water supply.
iv. The site is located in an area of solutionized bedrock such as limestone or gypsum.

Comments:

Guidance: Sites with conditions listed above are not appropriate unless no reasonable alternative exists. If the site has such geology, please indicate, in the comments above, how the structure has been constructed or the site modified to prevent contamination.

5.6

Criterion: Storage structure outlets do not automatically release unless it is intended as part of the design for a series of storages. (Page 7 - November 2005 or Page 5 - August 2014 of NRCS 313 Standard.)

Comments:

Guidance: Permanent storage structures cannot rely on automatic release outlets unless it is intended as part of the design for a series of storages. If automatic outlets are present, verify that they discharge into appropriate storage structures and provide a narrative.

5.7

Criterion: Embankments meet the minimum top widths as compared to the depth of storage. (Table 2, Page 7 - November 2005 or Page 5 - August 2014 of NRCS 313 Standard.)

Comments:

Guidance: Unless supported by a slope stability analysis, embankments shall meet the minimum top width for structural purposes. This shall be measured at the top of the freeboard elevation. If no embankment exists, indicate as such in the comments and initial.

5.8

Criterion: The combined side slopes of the settled embankment are not less than 5 horizontal to 1 vertical, and neither side slope is steeper than 2 horizontal to 1 vertical, unless supported by soil investigations and a slope stability analysis. (Page 7 - November 2005 or Page 5 - August 2014 of NRCS 313 Standard.)

Comments:

Guidance: This criterion does not include structurally sound push off areas. Unless supported by a slope stability analysis, side slopes which do not meet this criterion must be corrected.

5.9

Criterion: Herbaceous vegetation is maintained at a height that stabilizes the structure. Alternatively, a hard surface is maintained to stabilize the structure. Woody vegetation is not growing on the embankment, nor close enough to compromise the liner or structure. Erosion is not evident on the top or the side slopes of the embankment.

Comments:

Guidance: At the time of the evaluation, the top of the structure and outside slope of the embankments were mowed or showed signs of mowing. The herbaceous vegetation on the embankment has sufficient density to prevent soil erosion from occurring. The embankment must be reasonably landscaped to prevent failure in the embankment and allow for adequate visual inspection. Any erosion damage shall be corrected and fully vegetated, or other effective permanent erosion control measures applied.

5.10

Criterion: There is no evidence of soft, wet, or spongy soils or leakage along the exterior of the embankment and particularly at the outside toe of the embankment.

Comments:

Guidance: The entire exterior of the structure must be inspected for leakage or soft soils, including areas immediately at and extending beyond the toe of the structure as appropriate. If these conditions are present, the problem must be identified and corrected. If no embankment exists, indicate as such in the comments and initial.

5.11

Criterion: The structure is free of burrowing animals and other animal damage.

Comments:

Guidance: The entire structure must be inspected for signs of animal damage. If burrowing animals are present, they shall be removed and the embankment repaired appropriately.

5.12

☐ Criterion: Inlets, pump outs, push offs, conveyances, and agitation and waste removal areas are structurally sound and the liner is properly protected from the damaging action of these activities.

Comments:

Guidance: The entire structure shall be inspected for evidence of structural failure or liner damage from these and other similar activities (past or present). Any signs of excessive or repeated liner damage or erosion (even if repaired), require the addition of permanent protective measures; this may include a fence, concrete, soil, or any environmentally sound materials that protects the liner. The permanent measures should be identified in the submitted drawings or plans.

5.13

☐ Criterion: The synthetic liner meets the minimum criteria set forth in the NRCS 313 Standard and NRCS Conservation Practice Standard No 521A, Pond Sealing or Lining Flexible Membrane (NRCS 521A) for type, thickness, side slopes, and anchoring. Indicate the type and thickness of the liner in the comments below.

Comments:

Guidance: Receipts or other documentation of the liner properties shall be submitted, if available. Otherwise, the liner must be inspected by a qualified individual to determine the material and thickness. If the minimum thickness or liner types do not meet the NRCS 521A criteria, data must be submitted, which supports a deviation from the standard. The data must include liner material type and physical properties, with any supporting documentation available. For all options, the manufacturer of the liner and installer should be provided, if known. If unknown, note as such in the comments above.

5.14

☐ Criterion: The synthetic liner is intact, properly installed, functioning, and not slumping on the side slopes.

Comments:

Guidance: The pond should be emptied as described in the instructions. There shall be no unrepaired tears in the liner and no visible evidence of seam failure.

5.15

☐ Criterion: There are no “whales” in the liner and no indication of bulges in the liner.

Comments:

Guidance: A whale is an area of the liner where the liner is no longer in contact with the pond substrate due to liquid or gas pressure under the liner.

5.16

☐ Criterion: The liner is UV resistant or has a soil cover in place to protect the liner. (Page 2 of NRCS 521A Standard.)

Comments:

Guidance: If the liner is not UV resistant, the proper soil cover or other covering material must be in place. This may include concrete, soil, or any environmentally sound material that protects the liner. Each UV protective cover shall be the minimum thickness specified by the liner manufacturer. If as-built documentation is not available and the liner is covered, the liner must be exposed and inspected at a minimum of three (3) locations around the pond to verify installation.

5.17

☐ Criterion: The synthetic liner is properly attached to the concrete (may require more than two-thirds (2/3) of the side slope to be exposed).

Comments:

Guidance: The entire length of the concrete/liner interface must be inspected. There must be no signs of unrepaired liner wear, detachment, or failure of any type.

5.18

☐ Criterion: The liner is properly anchored to the top of the structure.

Comments:

Guidance: The liner should be embedded into the top of the structure or otherwise anchored as specified by the manufacturer or design of the pond. The liner must not be slumping or too tight. Proper anchoring ensures the liner will stay in place and is allowed to move with changing temperatures and manure levels.

5.19

☐ Criterion: There is NO evidence of uncorrected extensive cracking, deflection, spider webs, undermining, or other evidence which suggests poor concrete quality, undermining, or poor substrate performance.

Comments:

Guidance: Extensive cracking is to be determined by the professional engineer conducting the evaluation. If any of these are present, there may be a local problem in the structure that can be addressed in the location of the problem. Identify and map the location, size, and type of the failure(s) corrected. A remedy, which provides environmental performance equivalent to the NRCS 313 Standard, must be implemented before this criterion is met.

5.20

Criterion: Uncorrected cracks other than those identified in Item 5.19 are not larger than 3 millimeter (mm) in width and are at a relatively uniform spacing.

Comments:

Guidance: Cracks assessed in this section should be relatively evenly spaced along the structure and representative of cold joints, cracking during curing, and cracking caused by temperature variations. If they are not, they must be addressed in Item 5.19 above. Please provide a brief evaluation in the comments above. This should include the number of cracks per horizontal distance. Cracks greater than 3 mm require a remedy which provides environmental performance equivalent to the NRCS 313 Standard before this criterion is met. Provide the size and location of cracks which required corrective action in the submitted plans.

5.21

Criterion: The concrete and synthetic liner covers the entire pond and extends to or beyond the freeboard elevation.

Comments:

Guidance: The pond should be emptied as described in the instructions. The liner should cover all visible parts of the pond that hold waste, including the emergency volume and freeboard volume.

List of References

1976 PA 399 Michigan's Safe Drinking Water Act, as Amended, and the Administrative Rules

Appleby, Josh, *Manure storage review sheets,* Michigan Agriculture Environmental Assurance Program, February 28, 2008, Michigan.gov/mdard/environment/maeap

Comprehensive Nutrient Management Plan (CNMP) MAEAP Guidance Document for Comprehensive Nutrient Management Plans, Michigan Agriculture Environmental Assurance Program, MAEAP CNMP Committee, April 20, 2015, Michigan.gov/mdard/environment/maeap

Guidance for the Evaluation of Existing Storage Structures, Michigan Department of Environmental Quality, Water Bureau. December 2, 2005. (The link provided was broken and has been removed)

Part 127, Michigan's Well Construction Code, of 1978 PA 368 Public Health Code, as amended, and the Administrative Rules

Natural Resources Conservation Service (NRCS) Documents

NRCS-Michigan, Subsurface Investigations for Waste Storage Facilities, NRCS website:
- National Engineering Manual Title 210 Part 531 Geology: Subpart b (usda.gov)
- National Engineering Manual Title 210 Part 631 Geology, Chapter 2 Engineering Geology: Part 631-National Engineering Handbook, Chapter 2-Engineering Geology (usda.gov)

NRCS-Michigan Well Isolation Distance Worksheet for Major and Potential Source of Contamination, June 2014.

Pond Sealing or Lining – Flexible Membrane, NRCS-Michigan Conservation Practice Standard No. 521-A, October 2012, <http://www.mi.nrcs.usda.gov>

Pond Sealing or Lining – Flexible Membrane, Code 521-A, NRCS-Michigan Operation and Maintenance Plan, 2012*,* <http://www.mi.nrcs.usda.gov>

Waste Storage Facility, NRCS-Michigan Conservation Practice Standard No. 313, August 2014, <https://www.nrcs.usda.gov/resources/guides-and-instructions/field-office-technical-guides>

Waste Storage Facility, NRCS-Michigan Conservation Practice Standard No. 313, November 2005, <https://www.nrcs.usda.gov/resources/guides-and-instructions/field-office-technical-guides>

Waste Storage Facility – Pond, Code 313, NRCS-Michigan Operation and Maintenance Plan, September 2014, <https://www.nrcs.usda.gov/resources/guides-and-instructions/field-office-technical-guides>

Waste Storage Facility – Stacking Facility, Code 313, NRCS-Michigan Operation and Maintenance Plan, September 2014, <https://www.nrcs.usda.gov/resources/guides-and-instructions/field-office-technical-guides>

Waste Storage Facility – Tank, Code 313, NRCS-Michigan Operation and Maintenance Plan, September 2014, <https://www.nrcs.usda.gov/resources/guides-and-instructions/field-office-technical-guides>