

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
STATE DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Act 278 of 2008 (Signed September 29, 2008)								
RAM Center Improvements	DNR Land and Facilities	Crawford	07-118	500,000	499,863.50	136.50	0.00	Complete
Lake Idlewild Park Development	DNR Parks and Recreation	Lake	07-130	324,900	295,568.41	29,331.59	0.00	Complete
Proud Lake Electrical System Upgrades	DNR Parks and Recreation	Oakland	07-129	500,000	433,818.44	0.00	66,181.56	Construction complete, final payment pending
Building Demolition Initiative	DNR Executive	Various	07-116	250,000	250,000.00	0.00	0.00	Complete
Act 23 of 2009 (Signed May 7, 2009)								
Alpena to Cheboygan State Rail-Trail Surface Impr.	DNR FMFM	Various	08-120	500,000	500,000.00	0.00	0.00	Complete
Ocqueoc Falls Trailhead and Scenic Overlook Impr.	DNR FMFM	Presque Isle	08-121	500,000	500,000.00	0.00	0.00	Complete
Bald Mountain Shooting Range Development	DNR Communications	Oakland	08-124	500,000	499,962.10	37.90	0.00	Complete
Inland Fishing Piers in State Park and Rec. Areas	DNR Parks and Recreation	Various	08-133	250,000	242,339.37	7,660.63	0.00	Complete
Ralph A. MacMullan Center Improvements	DNR OLAF	Crawford	08-125	500,000	500,000.00	0.00	0.00	Complete
Building Demolition Initiative 2008	DNR Executive	Various	08-118	250,000	93,257.12	0.00	156,742.88	Payment requests in progress
State Park Infrastructure Repair	DNR Parks and Recreation	Various	08-130	350,000	331,634.33	0.00	18,365.67	Construction complete; final payments in progress
Act 27 of 2010 (Signed March 26, 2010)								
Milliken State Park East Riverwalk Final Link	DNR - Parks and Recreation	Wayne	09-149	450,000	15,921.42	0.00	434,078.58	Construction in progress; anticipated completion by 9/30/13
Holland State Park - Campground Restroom	DNR - Parks and Recreation	Ottawa	09-145	450,000	450,000.00	0.00	0.00	Complete
Dodge #4 State Park - Water System Replacement	DNR - Parks and Recreation	Oakland	09-143	400,000	35,405.00	0.00	364,595.00	Nearly complete; final invoices expected by the end of June
State Park Infrastructure Development	DNR - Parks and Recreation	Various	09-148	489,000	320,668.55	0.00	168,331.45	Construction complete; final payments in progress
Building Demolition Initiative	DNR - Executive	Various	09-155	175,000	0.00	0.00	175,000.00	Demolition in progress
Rose Lake Shooting Range Development	DNR - Communications	Clinton	09-129	75,000	75,000.00	0.00	0.00	Complete
Act 16 of 2011 (Signed March 30, 2011)								
Spring Trail Upgrade	DNRE - Mackinac Island State Park Commission	Mackinac	10-127	50,000	28,398.16	0.00	21,601.84	Construction to resume Spring 2013 as weather allows
Pigeon River Country Visitor Center Renovation	DNRE - Forest Management Division	Otsego	10-119	50,000	6,950.00	0.00	43,050.00	Parking lot in design; interpretive displays in progress; exterior work to be bid out early 2013; bathrooms in design

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
STATE DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
--------------	-----------------	--------	------	--------------	----------------------	---------------	---------------	--

Act 283 of 2012 (Signed August 2, 2012)

Little Manistee River Weir Development	DNR - Fisheries Division	Manistee	11-125	300,000	4,347.83	0.00	295,652.17	Engineer has been assigned; finalizing plans and specs
Fred Meijer Ionia to Owosso Rail-Trail Development	DNR - Forest Management Division	Various	11-131	300,000	0.00	0.00	300,000.00	Bid letting in fall 2013; construction in 2014
Statewide Equestrian Initiative	DNR - Forest Management Division	Various	11-133	300,000	0.00	0.00	300,000.00	Construction in progress
Dansville State Game Area Shooting Range Development	DNR - Office of Communications,	Ingham	11-135	300,000	4,347.83	0.00	295,652.17	Construction to occur Spring and Summer 2013

Act 9 of 2013 (Signed March 27, 2013)

Oden State Fish Hatchery Development	DNR - Fisheries Division	Emmet	12-130	300,000	0.00	0.00	300,000.00	Memorandum of Understanding executed
Fred Meijer Ionia to Owosso Rail-Trail - Bridges	DNR - Parks and Recreation Division	Various	12-133	300,000	0.00	0.00	300,000.00	Bid letting in fall 2013; construction in 2014
Pere Marquette State Trail Improvements	DNR - Parks and Recreation Division	Various	12-136	300,000	0.00	0.00	300,000.00	Delayed until 2014
Fred Meijer Ionia to Owosso Rail-Trail - Surface	DNR - Parks and Recreation Division	Various	12-134	300,000	0.00	0.00	300,000.00	Bid letting in fall 2013; construction in 2014
Hunting Accessibility Initiative	DNR - Wildlife Division	Various	12-139	50,000	0.00	0.00	50,000.00	

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Act 59 of 2007 (Signed September 11, 2007)								
Wenonah Park Renovation	City of Bay City	Bay	06-022	500,000	500,000.00	0.00	0.00	Project Complete
Clam River Greenway	City of Cadillac	Wexford	06-018	269,500	189,425.46	80,074.54	0.00	Project Complete
Riverside Park Improvements	City of Ewart	Osceola	06-015	100,000	100,000.00	0.00	0.00	Project Complete
Grand Ledge Riverwalk	City of Grand Ledge	Eaton	06-118	192,100	192,100.00	0.00	0.00	Project Complete
Hunter Pool Renovation	City of Lansing	Ingham	06-050	500,000	500,000.00	0.00	0.00	Project Complete
Tourist Park Campground Expansion	City of Munising	Alger	06-082	210,500	210,500.00	0.00	0.00	Project Complete
Rogue River Trail Network Extension - Peppler Park	City of Rockford	Kent	06-069	222,700	222,700.00	0.00	0.00	Project Complete
Carpenter Lake Nature Interpretive Center	City of Southfield	Oakland	06-064	500,000	0.00	500,000.00	0.00	Withdrawn
Camp Pet-o-se-ga Campground Facilities	Emmet County	Emmet	06-077	490,700	490,700.00	0.00	0.00	Project Complete
Hunter's Point Public Access Enhancement	Grant Township	Keweenaw	06-123	47,100	47,100.00	0.00	0.00	Project Complete
Reed County Park Improvements	Gratiot County	Gratiot	06-006	495,000	495,000.00	0.00	0.00	Project Complete
Lake Lansing Trail	Ingham County	Ingham	06-020	358,300	0.00	358,300.00	0.00	Withdrawn
Sanford Lake Park Improvements	Midland County	Midland	06-029	235,900	233,903.05	1,996.95	0.00	Project Complete
Milford to Kensington Metropark Trail	Milford Township	Oakland	06-074	400,000	267,162.81	132,837.19	0.00	Project Complete
Coldwater Springs Nature Area-Linear Park	Northville Township	Wayne	06-010	303,800	273,419.30	0.00	30,380.70	Need "as constructed" site map
Ontonagon Township Park Improvements	Ontonagon Township	Ontonagon	06-075	232,800	232,800.00	0.00	0.00	Project Complete
Oscoda Beach Park Boardwalk Development	Oscoda Township	Iosco	06-090	44,800	39,187.16	5,612.84	0.00	Project Complete
Mount Pisgah Dune Protection Project	Ottawa County	Ottawa	06-067	280,000	216,504.67	63,495.33	0.00	Project Complete
Plainfield Township Nature Park Improvements	Plainfield Township	Iosco	06-046	332,000	258,694.22	73,305.78	0.00	Project Complete
Ellsworth Community Park Enhancements	Village of Ellsworth	Antrim	06-092	249,700	249,700.00	0.00	0.00	Project Complete
Hubbell Pond Park Non-Motorized Trail	Village of Milford	Oakland	06-079	297,000	242,215.85	54,784.15	0.00	Project Complete

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Act 278 of 2008 (Signed September 29, 2008)								
Grass River Center	Antrim County	Antrim	07-113	400,000	215,322.93	184,677.07	0.00	Project Complete
Robbins Park Improvement Project	Benton Township	Berrien	07-007	70,000	0.00	70,000.00	0.00	Withdrawn
Lower Rouge River Trail Bridges	Canton Township	Wayne	07-064	350,000	350,000.00	0.00	0.00	Project Complete
Whiting Park Universal Access Improvements	Charlevoix County	Charlevoix	07-112	232,500	232,500.00	0.00	0.00	Project Complete
Rieger Park Swimming and Beach Project	City of Albion	Calhoun	07-004	127,500	127,500.00	0.00	0.00	Project Complete
Starlite Beach Promenade Facilities Project	City of Alpena	Alpena	07-023	443,300	311,522.00	131,778.00	0.00	Project Complete
Riverwalk Development - River Street Park	City of Big Rapids	Mecosta	07-097	309,400	297,927.48	11,472.52	0.00	Project Complete
Pere Marquette Rail Trail Extension	City of Clare	Clare	07-096	500,000	427,539.10	72,460.90	0.00	Project Complete
Butzel Playfield Renovation	City of Detroit	Wayne	07-055	500,000	500,000.00	0.00	0.00	Project Complete
White Park Improvements	City of East Lansing	Ingham	07-087	225,000	225,000.00	0.00	0.00	Project Complete
Ecorse Creek Greenway and Park Development	City of Ecorse	Wayne	07-106	415,000	96,847.75	318,152.25	0.00	Project Complete
Grandville & Kent Trails Pathway Connection	City of Grandville	Kent	07-100	118,800	71,316.89	47,483.11	0.00	Project Complete
Smith-Ryerson Park Improvements	City of Muskegon	Muskegon	07-060	433,400	433,400.00	0.00	0.00	Project Complete
Andersen Park Development	City of Saginaw	Saginaw	07-072	51,800	48,000.00	3,800.00	0.00	Project Complete
Mt. Baldhead Park Stairway Renovation	City of Saugatuck	Allegan	07-036	63,800	62,602.70	1,197.30	0.00	Project Complete
Clinton River Hike Bike Trail Development	City of Utica	Macomb	07-054	350,000	350,000.00	0.00	0.00	Project Complete
White Lake Pathway South End Completion	City of Whitehall	Muskegon	07-037	254,700	177,302.85	77,397.15	0.00	Project Complete
Motz County Park Development	Clinton County	Clinton	07-011	233,000	233,000.00	0.00	0.00	Project Complete
Greilickville Harbor Park Improvements	Elmwood Township	Leelanau	07-095	210,300	210,300.00	0.00	0.00	Project Complete
Russell Miller "Wild 100" Nature Center Development	Leslie Schools	Jackson	07-085	400,000	400,000.00	0.00	0.00	Project Complete
Shingle Lake Park Improvement	Lincoln Township	Clare	07-035	43,600	43,600.00	0.00	0.00	Project Complete
Skidway Lake Boardwalk Development	Mills Township	Ogemaw	07-051	251,000	251,000.00	0.00	0.00	Project Complete
Krampe Park Accessible Fishing Pier	Montcalm County	Montcalm	07-015	41,900	0.00	41,900.00	0.00	Withdrawn
Addison Oaks Trail Connector	Oakland County	Oakland	07-030	228,800	205,920.00	0.00	22,880.00	Need Declaration & Notice

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Marsh View Park Development	Oakland Township	Oakland	07-057	293,300	293,300.00	0.00	0.00	Project Complete
Lakeview Park Improvement Project	Roscommon Township	Roscommon	07-049	189,900	189,900.00	0.00	0.00	Project Complete
Tate Park Pathway and Fishing Docks	Village of Clinton	Lenawee	07-018	297,600	297,600.00	0.00	0.00	Project Complete
Fox Lake Park Improvements	Village of Lakewood Club	Muskegon	07-073	49,100	49,100.00	0.00	0.00	Project Complete
Veterans Memorial Park Improvements	Village of Marion	Osceola	07-102	105,000	105,000.00	0.00	0.00	Project Complete
Marshbank Park Improvement Project	West Bloomfield Township	Oakland	07-013	500,000	500,000.00	0.00	0.00	Project Complete
Act 23 of 2009 (Signed May 7, 2009)								
McKeown Bridge Park Development	Barry County	Barry	08-107	215,300	210,720.50	4,579.50	0.00	Project Complete
Jones Landing Park Development	Bear Creek Township	Emmet	08-092	487,600	438,840.00	0.00	48,760.00	In inspection phase
Lions Club Park Nature Trail	Calumet Township	Houghton	08-004	20,400	18,249.61	2,150.39	0.00	Project Complete
Lions Field Park Pool House Improvements	City of Algonac	St. Clair	08-110	255,100	243,742.36	11,357.64	0.00	Project Complete
Reeds Lake Waterfront Park Development	City of East Grand Rapids	Kent	08-054	490,000	486,777.28	3,222.72	0.00	Project Complete
Hawk Nest Park Development	City of East Lansing	Clinton	08-065	262,500	262,500.00	0.00	0.00	Project Complete
Van Cleve Park Harbor Point Revitalization	City of Gladstone	Delta	08-014	100,000	100,000.00	0.00	0.00	Project Complete
East Grand River Park Improvements	City of Grand Haven	Ottawa	08-076	300,000	242,672.28	0.00	57,327.72	Two reimbursement payments made
Baldwin Lake Beach Improvements	City of Greenville	Montcalm	08-066	277,900	277,900.00	0.00	0.00	Project Complete
Millie Mine Bat Viewing Site Trail	City of Iron Mountain	Dickinson	08-024	158,400	146,897.56	11,502.44	0.00	Project Complete
Hiawatha Rotary Skate Park	City of Ironwood	Gogebic	08-035	46,300	42,819.10	3,480.90	0.00	Project Complete
Iron Ore Heritage Trail Development	City of Ishpeming	Marquette	08-105	354,800	292,749.46	0.00	62,050.54	Awaiting expense documentation from grantee
Stearns Park Breakwall Improvements	City of Ludington	Mason	08-051	125,300	101,357.80	23,942.20	0.00	Project Complete
Riverfront and Plym Park Trail Development	City of Niles	Berrien	08-079	170,500	169,316.63	1,183.37	0.00	Project Complete
Clinton River Trail Pedestrian Bridge	City of Pontiac	Oakland	08-040	485,000	0.00	0.00	485,000.00	Construction complete; awaiting final reimbursement request
Portland Trail Connector Loop	City of Portland	Ionia	08-011	284,800	154,499.23	130,300.77	0.00	Project Complete
Huron Park Accessibility Upgrade	City of Roseville	Macomb	08-086	320,800	0.00	0.00	320,800.00	Under construction

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Andersen Water Park Repurposing Project	City of Saginaw	Saginaw	08-039	480,000	480,000.00	0.00	0.00	Project Complete
Rotary Park Development	City of Sault Ste. Marie	Chippewa	08-068	299,700	0.00	0.00	299,700.00	Under construction
Chief Wawatam Park Development	City of St. Ignace	Mackinac	08-013	134,000	134,000.00	0.00	0.00	Project Complete
Gateway Park Renovation	City of Tawas City	Iosco	08-038	134,000	134,000.00	0.00	0.00	Project Complete
Sunday Lake Trail and Eddy Park Improvements	City of Wakefield	Gogebic	08-042	147,700	147,700.00	0.00	0.00	Project Complete
McCormick Park Improvements	City of Williamston	Ingham	08-081	391,100	391,100.00	0.00	0.00	Project Complete
Oriole Park Development	City of Wyoming	Kent	08-001	378,900	326,230.19	52,669.81	0.00	Project Complete
Gibson Lake Park Improvements	Crystal Falls Township	Iron	08-058	179,500	179,500.00	0.00	0.00	Project Complete
Sharp Park East-West Collector Path	Delta Township	Eaton	08-005	244,700	207,153.70	37,546.30	0.00	Project Complete
Kensington Metropark-Milford Trail Connector	Huron-Clinton Metropolitan Authority	Oakland	08-033	315,000	315,000.00	0.00	0.00	Project Complete
Burchfield Park Fishing Dock Development	Ingham County	Ingham	08-073	60,000	60,000.00	0.00	0.00	Project Complete
Sparks County Park Urban Fishing Project	Jackson County	Jackson	08-085	360,000	355,248.07	4,751.93	0.00	Project Complete
Perkins Park Improvements	Marquette County	Marquette	08-028	198,400	196,701.16	1,698.84	0.00	Project Complete
Sandy Beach County Park Improvement	Newaygo County	Newaygo	08-113	267,500	267,500.00	0.00	0.00	Project Complete
Oscoda Beach Park Observation and Fishing Pier	Oscoda Township	Iosco	08-016	460,000	460,000.00	0.00	0.00	Project Complete
Bakers Field Park Development	Port Huron Township	St. Clair	08-043	282,200	282,200.00	0.00	0.00	Project Complete
Thomas Rock Scenic Overlook	Powell Township	Marquette	08-104	319,100	318,188.51	911.49	0.00	Project Complete
Bell Creek Park Non-Motorized Trail	Redford Township	Wayne	08-089	450,000	450,000.00	0.00	0.00	Project Complete
Veterans Waterfront Park Improvements	Village of Port Austin	Huron	08-056	500,000	500,000.00	0.00	0.00	Project Complete
Rolling Hills Park Accessibility Enhancements	Washtenaw County	Washtenaw	08-060	96,000	96,000.00	0.00	0.00	Project Complete

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Act 27 of 2010 (Signed March 26, 2010)								
Pinconning Park Improvements	Bay County	Bay	09-027	325,000	232,384.83	0.00	92,615.17	Under construction
Liberty Park Improvements	Bridgeport Township	Saginaw	09-092	500,000	404,379.24	0.00	95,620.76	Under construction
Birney Park Renovations	City of Bay City	Bay	09-062	325,000	325,000.00	0.00	0.00	Project Complete
Frederick Meijer White Pine Trail Staging Area	City of Cedar Springs	Kent	09-003	100,000	61,920.89	0.00	38,079.11	Three reimbursement payments made
Cass River Greenway Water Trail Development	City of Frankenmuth	Saginaw	09-101	35,300	0.00	0.00	35,300.00	Final reimbursement request under review; inspection approved
Gladwin City Park and Campground Improvements	City of Gladwin	Gladwin	09-051	200,000	200,000.00	0.00	0.00	Project Complete
City Beach Improvements	City of Grand Haven	Ottawa	09-099	115,200	115,200.00	0.00	0.00	Project Complete
Hastings Riverwalk Development	City of Hastings	Barry	09-111	370,000	262,916.48	0.00	107,083.52	Under construction
Pinewood Park Splash Pad	City of Kentwood	Kent	09-029	65,000	65,000.00	0.00	0.00	Project Complete
Pennies for the Park at Miners Park	City of Negaunee	Marquette	09-113	75,000	75,000.00	0.00	0.00	Project Complete
Sherman Park Picnic Shelter Development	City of Sault Ste. Marie	Chippewa	09-105	42,200	0.00	0.00	42,200.00	Under construction
Cass River Greenway Water Trail Development	City of Vassar	Tuscola	09-100	15,400	0.00	15,400.00	0.00	Withdrawn
Rabbit River Park Development	City of Wayland	Allegan	09-063	223,400	223,400.00	0.00	0.00	Project Complete
Fillmore Township Park Development	Fillmore Township	Allegan	09-104	201,000	201,000.00	0.00	0.00	Project Complete
Helder Park Improvements	Holland Township	Ottawa	09-090	275,000	275,000.00	0.00	0.00	Project Complete
Iron Ore Heritage Trail Interpretive Signage	Iron Ore Heritage Recreation Authority	Marquette	09-071	15,000	10,305.73	4,694.27	0.00	Project Complete
L'Anse Area Schools Village Park	L'Anse Area Schools	Baraga	09-115	440,000	219,845.73	0.00	220,154.27	Under construction
Lowell Area Trailway	Lowell Area Recreation Authority	Kent	09-058	398,000	265,445.07	0.00	132,554.93	Two reimbursement payments made
Meade Township Park Development	Meade Township	Mason	09-066	34,000	34,000.00	0.00	0.00	Project Complete
Central Park Fishing Dock	Meridian Township	Ingham	09-068	30,000	30,000.00	0.00	0.00	Project Complete
Barber Memorial Park Improvements	Montrose Township	Genesee	09-025	348,500	348,500.00	0.00	0.00	Project Complete
Hickory Woods Park Development	Pittsfield Township	Washtenaw	09-013	300,000	242,210.79	0.00	57,789.21	Need Declaration and Notice
School Lake Fishing Access	Republic Township	Marquette	09-087	26,000	0.00	0.00	26,000.00	Withdrawn
North Bank Trail Development	Spring Lake Township	Ottawa	09-112	231,500	231,500.00	0.00	0.00	Project Complete

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Maiden Lane Community Park Improvements	St. Joseph Township	Berrien	09-017	70,000	70,000.00	0.00	0.00	Project Complete
Indian River Pathway Development	Tuscarora Township	Cheboygan	09-072	393,400	0.00	0.00	393,400.00	Plans, specs and bid documents approved
Cass River Greenway Water Trail Development	Tuscola Township	Tuscola	09-102	32,700	29,430.00	0.00	3,270.00	Awaiting final reimbursement request
Island Sanctuary Park Boardwalk	Village of Alanson	Emmet	09-114	250,000	117,160.54	0.00	132,839.46	Under construction
Marina Boardwalk and Boat Launch	Village of Baraga	Baraga	09-120	50,000	50,000.00	0.00	0.00	Project Complete
Colon Community Park Development	Village of Colon	St. Joseph	09-049	200,000	125,620.74	0.00	74,379.26	Need final reimbursement request
Concord Mill Pond Trailhead Park - Falling Waters	Village of Concord	Jackson	09-050	109,400	61,452.76	47,947.24	0.00	Project Complete
Mill Creek Park Development	Village of Dexter	Washtenaw	09-028	450,000	405,000.00	0.00	45,000.00	Construction near completion
Grand River Greenway Non-Motorized Trail	Village of Spring Lake	Ottawa	09-015	465,000	216,207.04	0.00	248,792.96	Under construction
Centrail Agonikak National Rec. Trail Enhancement	Watersmeet Township	Gogebic	09-123	240,000	180,914.97	0.00	59,085.03	Under construction
Elizabeth Park Riverwalk - Northpointe	Wayne County	Wayne	09-127	400,000	0.00	0.00	400,000.00	Under construction
Bloomer Park Development	White Lake Township	Oakland	09-103	350,000	0.00	0.00	350,000.00	Construction near completion
Act 16 of 2011 (Signed March 30, 2011)								
Algoma RSC Archery Center Development	Algoma Township	Kent	10-099	500,000	0.00	0.00	500,000.00	Project Agreement executed
Hess Lake Park Improvements	Baroda Township	Berrien	10-071	256,000	195,267.12	0.00	60,732.88	Project nearly complete; need final reimbursement request
Galien River County Park Development	Berrien County	Berrien	10-011	500,000	0.00	0.00	500,000.00	Under construction
Muskegon River Waterways Trail	Bridgeton Township	Newaygo	10-058	146,500	0.00	0.00	146,500.00	Plans, specifications and bid documents approved
Burt Lake Non-Motorized Trail Development	Burt Township	Cheboygan	10-047	398,500	0.00	0.00	398,500.00	Under construction
Calhoun County Trailway	Calhoun County	Calhoun	10-031	500,000	0.00	0.00	500,000.00	Need a copy of Consumers Energy lease to execute Project Agreement
Casco Township Nature Preserve	Casco Township	Allegan	10-066	154,900	133,334.06	0.00	21,565.94	Contractor selected for all scope items
Veterans Memorial Riverwalk Improvements	City of Allegan	Allegan	10-096	45,000	0.00	0.00	45,000.00	Project Agreement executed
Pond and Nature Trail Enhancement	City of Brown City	Sanilac	10-006	35,000	0.00	0.00	35,000.00	Need plans and specifications
Grove/Haridine/West Parks Non-Motorized Trail Dev.	City of Carson City	Montcalm	10-042	90,000	90,000.00	0.00	0.00	Project Complete
Optimist Park Playground Renovation	City of Coldwater	Branch	10-033	15,000	15,000.00	0.00	0.00	Project Complete

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Balduck Park In-Town Youth Camp	City of Detroit	Wayne	10-045	500,000	0.00	0.00	500,000.00	Under construction
Patton Park Improvements	City of Detroit	Wayne	10-044	500,000	0.00	0.00	500,000.00	Under construction
Flat Rock-Oakwood Metro Park Connector	City of Flat Rock	Wayne	10-002	447,900	0.00	0.00	447,900.00	Under construction
Fremont Lake Park Development	City of Fremont	Newaygo	10-114	180,300	120,770.58	0.00	59,529.42	Under construction
Community Park Improvements	City of Galesburg	Kalamazoo	10-091	266,600	207,937.82	0.00	58,662.18	Under construction
Ike Payne Park Improvements	City of Galesburg	Kalamazoo	10-090	162,200	120,121.26	0.00	42,078.74	Under construction
Ely Park Improvement	City of Hartford	Van Buren	10-024	29,600	29,600.00	0.00	0.00	Project Complete
Inkster Park Greenway Trail	City of inkster	Wayne	10-027	408,000	22,968.75	0.00	385,031.25	Contractor selected; under construction
City Park Improvements	City of Iron Mountain	Dickinson	10-056	500,000	73,097.24	0.00	426,902.76	Under construction
McNabb Park Site Development	City of Ithaca	Gratiot	10-028	183,700	87,099.40	0.00	96,600.60	Under construction
Woods Lake Park Improvements	City of Kalamazoo	Kalamazoo	10-039	363,200	0.00	0.00	363,200.00	Plans and specs approved, out for bid
Crego Park Development	City of Lansing	Ingham	10-050	500,000	0.00	0.00	500,000.00	Need plans and specifications
Lake Erie Beach and Pier Access	City of Luna Pier	Monroe	10-065	490,000	490,000.00	0.00	0.00	Project Complete
Mona Lake Park Renovations	City of Muskegon Heights	Muskegon	10-103	500,000	0.00	0.00	500,000.00	Contractor selected for entire project
Landings Park Trailhead/Waterfront Development	City of Novi	Oakland	10-043	437,500	232,551.48	0.00	204,948.52	Project under construction
Rouge River Nature trail Development	City of Rockford	Kent	10-059	86,500	70,815.73	15,684.27	0.00	Project Complete
South Beach Improvements	City of South Haven	Van Buren	10-097	250,000	200,000.00	0.00	50,000.00	Awaiting documentation needed to make final payment
Clinch Park Bayfront Revitalization	City of Traverse City	Grand Traverse	10-062	450,800	0.00	0.00	450,800.00	Under construction
North River Trail Development	City of West Branch	Ogemaw	10-089	171,600	0.00	0.00	171,600.00	Under construction
Coldwater Township Hall Park	Coldwater Township	Branch	10-105	266,300	266,300.00	0.00	0.00	Project Complete
Valhalla Park Restroom/Pavilion	Delhi Township	Ingham	10-049	283,100	283,100.00	0.00	0.00	Project Complete
Trestle Park Development Project	Denton Township	Roscommon	10-019	372,700	161,706.65	0.00	210,993.35	Under construction
Valley Farms Park Miracle League Field	Dewitt Township	Clinton	10-017	394,200	394,200.00	0.00	0.00	Project Complete
Sunset Beach Recreational Improvements	Egelston Township	Muskegon	10-077	82,100	0.00	0.00	82,100.00	Contractor selected for most of the scope items
Farquar/Metsa Tourist Park Improvements	Forsyth Township	Marquette	10-076	268,600	117,922.83	0.00	150,677.17	Under construction

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Sheringer Soccer Park Improvements	Fruitport Township	Muskegon	10-014	213,900	213,274.45	625.55	0.00	Project Complete
Maplewood Park Improvements	Georgetown Township	Ottawa	10-054	333,300	333,300.00	0.00	0.00	Project Complete
Little Girl's Point Improvements	Gogebic County	Gogebic	10-094	235,500	0.00	0.00	235,500.00	Under construction
Hudson Mill Hike/Bike Trail Development	Huron-Clinton Metropolitan Authority	Washtenaw	10-040	500,000	0.00	0.00	500,000.00	MDOT awarded contract; under construction
Iron County Heritage Trail	Iron County	Iron	10-064	500,000	0.00	0.00	500,000.00	Project agreement executed
Iron Ore Heritage Trail Development	Iron Ore Heritage Recreation Authority	Marquette	10-074	400,000	91,788.76	0.00	308,211.24	Under construction
Airport Recreation Park Improvements	Ironwood Township	Gogebic	10-082	291,400	239,131.16	0.00	52,268.84	Under construction
Gerber Hill Park Improvements	Lenawee County	Lenawee	10-102	69,000	69,000.00	0.00	0.00	Project Complete
Nicholson Nature Center	Macomb County	Macomb	10-085	205,000	70,968.00	0.00	134,032.00	Under construction
Mason County Fairgrounds Development	Mason County	Mason	10-061	320,000	0.00	0.00	320,000.00	Contractor selected for most of the scope items
Natural Areas Accessibility Improvements	Oakland County	Oakland	10-098	308,000	0.00	0.00	308,000.00	Under construction
Lost Lake Nature Park Development	Oakland Township	Oakland	10-069	154,900	0.00	0.00	154,900.00	Under construction
Mill Pond Park Development	Oceana County	Oceana	10-026	54,000	12,048.80	0.00	41,951.20	Contractor selected for some scope items
Oshtemo Township Park Development	Oshtemo Township	Kalamazoo	10-113	489,000	412,685.48	0.00	76,314.52	Under construction
Olive Shores Park Improvement	Ottawa County	Ottawa	10-101	365,000	313,800.30	51,199.70	0.00	Project Complete
Millersburg Historic Depot Reg. Trailhead Dev.	Presque Isle County	Presque Isle	10-035	492,100	440,186.29	0.00	51,913.71	Final reimbursement request received
Lakeland Trail Development-Putnam Township	Putnam Township	Livingston	10-001	500,000	0.00	0.00	500,000.00	Project agreement executed
Farmer's Market Trailhead/Mini-Park	Texas Township	Kalamazoo	10-025	287,800	282,884.20	4,915.80	0.00	Project Complete
Roberts Park Improvements	Thomas Township	Saginaw	10-087	262,900	143,272.14	0.00	119,627.86	Under construction
Veterans Pier Development	Tuscarora Township	Cheboygan	10-063	384,900	0.00	0.00	384,900.00	Project agreement executed
Barryton Park Improvements	Village of Barryton	Mecosta	10-052	92,900	46,478.06	0.00	46,421.94	Two reimbursement payments made
Shamrock Park Campground Expansion	Village of Berrien Springs	Berrien	10-109	306,800	276,120.00	0.00	30,680.00	In inspection phase
Crystal Lake Waterfront Revitalization	Village of Beulah	Benzie	10-073	227,500	227,500.00	0.00	0.00	Project Complete
Veterans Memorial Boardwalk	Village of Columbiaville	Lapeer	10-030	121,500	67,683.36	0.00	53,816.64	Under construction
Riverview Park Development	Village of Constantine	St. Joseph	10-020	91,000	88,732.48	2,267.52	0.00	Project Complete

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Fowlerville Community Park Renovation	Village of Fowlerville	Livingston	10-041	159,300	141,638.27	0.00	17,661.73	Awaiting Declaration and Notice
Conkling Heritage Park Improvements	Village of Mackinaw City	Cheboygan	10-046	74,900	0.00	0.00	74,900.00	Under construction
Waterfront Improvement Project	Village of Northport	Leelanau	10-053	500,000	280,566.43	0.00	219,433.57	Under construction
Fire Hall Park Improvements	Village of Port Sanilac	Sanilac	10-072	166,200	70,429.46	0.00	95,770.54	Under construction
North Agonikak National Rec. Trail Enhancement	Watersmeet Township	Gogebic	10-079	500,000	365,118.98	0.00	134,881.02	Under construction
Refuge Gateway Boat Dock/Fishing Pier	Wayne County	Wayne	10-084	500,000	0.00	0.00	500,000.00	Project Agreement executed; need plans and specifications
West Bloomfield trail Development	West Bloomfield township	Oakland	10-038	500,000	205,605.47	0.00	294,394.53	Under construction
Lakeside Park Improvements	Ypsilanti Township	Washtenaw	10-055	500,000	0.00	0.00	500,000.00	Contracts awarded 5/23/13; under construction
Act 283 of 2012 (Signed August 2, 2012)								
Bates Township Park Improvements	Bates Township	Iron	11-105	155,900	0.00	0.00	155,900.00	Under construction
Belvidere Township Park Fishing Pier Development	Belvidere Township	Montcalm	11-072	59,000	0.00	0.00	59,000.00	Contractor selected for some of the scope items
Calumet Lions Park Trail Improvements	Calumet Township	Houghton	11-074	29,000	0.00	0.00	29,000.00	Under construction
Boyne City to US-31 Trail	Charlevoix County	Charlevoix	11-073	300,000	0.00	0.00	300,000.00	Project Agreement issued, not returned for execution
Park Access Enhancement Project	City of Alma	Gratiot	11-103	91,300	0.00	0.00	91,300.00	Project Agreement executed
Gallup Park Livery and Site Renovations	City of Ann Arbor	Washtenaw	11-013	300,000	0.00	0.00	300,000.00	Under construction
Veterans Memorial Park State Park Development	City of Ann Arbor	Washtenaw	11-014	300,000	0.00	0.00	300,000.00	Need plans and specs
Mary Street Ethnic Commons and Trailhead Project	City of Bessemer	Gogebic	11-065	279,900	0.00	0.00	279,900.00	Under construction
McCoy's Creek Trail Development	City of Buchanan	Berrien	11-039	288,000	0.00	0.00	288,000.00	Contract awarded, under construction
Pine Run Creek Trail Improvements	City of Clio	Genesee	11-104	45,000	0.00	0.00	45,000.00	Project Agreement issued, not returned for execution
Pine Run Retaining Wall Stabilization	City of Clio	Genesee	11-110	79,800	0.00	0.00	79,800.00	Project Agreement issued, not returned for execution
Camp Dearborn Non-Motorized Trail Development	City of Dearborn	Oakland	11-053	268,900	0.00	0.00	268,900.00	Project Agreement issued but not returned for execution; easement required
Jayne-Lasky Playfield Improvements	City of Detroit	Wayne	11-075	300,000	0.00	0.00	300,000.00	Project Agreement issued, not returned for execution
Lipke Playfield improvements	City of Detroit	Wayne	11-076	300,000	0.00	0.00	300,000.00	Project Agreement issued, not returned for execution
Silver Creek Russom Park Development	City of Dowagiac	Cass	11-016	300,000	0.00	0.00	300,000.00	Contract awarded, under construction

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Mill Street Landing Improvements	City of Eaton Rapids	Eaton	11-063	300,000	0.00	300,000.00	0.00	Withdrawn
Restroom Facilities Development	City of Gaastra	Iron	11-077	64,200	0.00	0.00	64,200.00	Under construction
Jaycee Park Boat Launch Redevelopment Project	City of Grand Ledge	Eaton	11-041	138,800	0.00	0.00	138,800.00	Need plans and specs
Pleasant Park Development	City of Grand Rapids	Kent	11-023	300,000	0.00	0.00	300,000.00	Project Agreement executed, need plans and specs
Navy Street Park Boardwalk Development	City of Hancock	Houghton	11-021	262,500	0.00	0.00	262,500.00	Plans, specs and bid documents approved
Waterfront Development Project	City of Harbor Beach	Huron	11-052	281,000	0.00	0.00	281,000.00	Under construction
Tyden Park Riverwalk Trail Extension	City of Hastings	Barry	11-080	244,900	0.00	0.00	244,900.00	Project Agreement issued but not returned for execution; easement required
Inkster Greenway Trail	City of Inkster	Wayne	11-145	192,500	0.00	0.00	192,500.00	Need plans and specs
Depot Recreation Park and Trailhead Improvements	City of Ironwood	Gogebic	11-112	295,900	0.00	0.00	295,900.00	Under construction
Bloomfield Park Courts Resurfacing	City of Jackson	Jackson	11-081	70,000	0.00	0.00	70,000.00	Project Agreement executed
Northeast Park Boardwalk Expansion	City of Kentwood	Kent	11-024	125,400	0.00	0.00	125,400.00	Need plans, specs, and bid documents
Goldengate Park Playground Equipment	City of Lathrup Village	Oakland	11-012	50,000	0.00	0.00	50,000.00	Under construction
Flat River Amphitheater Park Extension	City of Lowell	Kent	11-066	300,000	0.00	0.00	300,000.00	Plans, specs, and bid documents approved
Manistee First Street Beach House Development	City of Manistee	Manistee	11-026	280,000	0.00	0.00	280,000.00	Plans, specs and bid documents approved
Petoskey Downtown Greenway-North Segment Development	City of Petoskey	Emmet	11-030	300,000	0.00	0.00	300,000.00	Project Agreement executed
Quarry Harbor Non-Motorized Trail	City of Petoskey	Emmet	11-009	59,700	0.00	0.00	59,700.00	Project Agreement executed
Community Center Park Renovation	City of Roosevelt Park	Muskegon	11-054	45,000	0.00	0.00	45,000.00	Plans, specs, and bid documents approved
Elkenburg Park Improvements	City of South Haven	Van Buren	11-144	254,800	0.00	0.00	254,800.00	Under construction
Lions Park Beach Improvements	City of St. Joseph	Berrien	11-095	247,100	0.00	0.00	247,100.00	Under construction
Boardman Lake Trail West	City of Traverse City	Grand Traverse	11-060	210,000	0.00	0.00	210,000.00	Project Agreement executed
Rutherford Pool Renovation	City of Ypsilanti	Washtenaw	11-083	300,000	0.00	0.00	300,000.00	Contract awarded 5/28/13
Ypsilanti Heritage Bridge Development	City of Ypsilanti	Washtenaw	11-120	289,400	0.00	0.00	289,400.00	Need easement to execute Project Agreement
Sands Park Development	Coldsprings Township	Kalkaska	11-008	47,000	0.00	0.00	47,000.00	Under construction
Robert Morris Park Development	Comstock Township	Kalamazoo	11-003	300,000	0.00	0.00	300,000.00	Under construction
North Trail Connector Development	Delhi township	Ingham	11-064	300,000	0.00	0.00	300,000.00	Project Agreement issued; working on easements

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Township Trail, Fishing Pier and Dock Development	Edenville Township	Midland	11-102	191,500	0.00	0.00	191,500.00	Plans, specs, and bid documents approved
Petoskey to Alanson Rail-Trail Development	Emmet County	Emmet	11-051	300,000	0.00	0.00	300,000.00	Plans, specs, and bid documents approved
Great Lakes Bay Region Trail Bridge Renovations	Frankenlust Township	Bay	11-089	300,000	0.00	0.00	300,000.00	Project Agreement issued, working on site control documents (MDOT/MDNR/Township)
Historic Barns Park and Garden Development	Garfield Charter Township	Grand Traverse	11-109	300,000	0.00	0.00	300,000.00	Under construction
Seeley Creek Park Development	Grattan Township	Kent	11-004	23,400	0.00	0.00	23,400.00	Plans, specs, and bid documents approved
Kensington Metropark Nature Center Pond Overlook	Huron-Clinton Metropolitan Authority	Oakland	11-018	94,000	0.00	0.00	94,000.00	Project Agreement issued, not returned for execution
Abbot Fox Community Park Handicap Accessibility	Interior Township	Ontonagon	11-001	43,500	0.00	0.00	43,500.00	Under construction
Rail-Trail Development	Ionia County	Ionia	11-059	300,000	0.00	0.00	300,000.00	Plans, specs, and bid documents approved
Bear Lake Road Non-Motorized Trail Development	Laketon Township	Muskegon	11-036	300,000	0.00	0.00	300,000.00	Contractor selected for entire project
Township Hall Park Development	Laketown Township	Allegan	11-007	50,000	0.00	0.00	50,000.00	Need plans and specs; MDEQ permit needed
Township Park Barrier-Free Beach access	Manistique Township	Schoolcraft	11-111	73,100	0.00	0.00	73,100.00	Under construction
Mason County Campground Entrance Improvements	Mason County	Mason	11-056	129,600	0.00	0.00	129,600.00	Contractor selected for entire project
Topinabee Lakeside Park Improvements	Mullett Township	Cheboygan	11-002	280,000	0.00	0.00	280,000.00	Under construction
Rotary Park Development	Muskegon County	Muskegon	11-086	150,800	0.00	0.00	150,800.00	Need plans and specs
Paint Creek Trail/Polly Ann Trail S. Connector Development	Oakland Township	Oakland	11-107	300,000	0.00	0.00	300,000.00	Project agreement issued; waiting for easements
Ottawa Beach Waterfront Walkway Development	Ottawa County	Ottawa	11-106	300,000	0.00	0.00	300,000.00	Need plans and specs
Lake St. Helen Universal Access Development	Richfield Township	Roscommon	11-027	55,800	0.00	0.00	55,800.00	Under construction
Evergreen Park Development	Sanilac County	Sanilac	11-057	300,000	0.00	0.00	300,000.00	Under construction
Saginaw Valley Rail Trail Development	Saginaw County	Saginaw	11-090	251,500	0.00	0.00	251,500.00	Under construction
Silver Creek Russom Park Development	Silver Creek Township	Cass	11-017	298,200	0.00	0.00	298,200.00	Contract awarded, under construction
Texas Drive Non-Motorized Trail Extension	Texas Township	Kalamazoo	11-047	300,000	0.00	0.00	300,000.00	Plans and specs will be approved by MDOT for bid
Marina Park Trailhead Development	Tuscarora Township	Cheboygan	11-084	250,900	0.00	0.00	250,900.00	Project Agreement executed
Cole Park Improvements	Village of Chesaning	Saginaw	11-092	300,000	0.00	0.00	300,000.00	Need plans and specs
Island Park Development	Village of Dimondale	Eaton	11-005	169,900	0.00	0.00	169,900.00	Need plans and specs
Lake Odessa Municipal Beach Development	Village of Lake Odessa	Ionia	11-034	200,000	0.00	0.00	200,000.00	Contractor selected for some of the scope items

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Fox Lake Park Improvements	Village of Lakewood Club	Muskegon	11-028	45,000	0.00	0.00	45,000.00	Plans, specs, and bid documents approved
Luther Mill Pond Park Lake Improvements	Village of Luther	Lake	11-042	84,300	0.00	0.00	84,300.00	Need plans, specs, and bid documents
Robert Lee Davis Memorial Park Improvements	Village of McBride	Montcalm	11-101	132,300	0.00	0.00	132,300.00	Need plans and specs
Tahquamenon Outdoor Recreation Complex Development	Village of Newberry	Luce	11-068	300,000	0.00	0.00	300,000.00	Project Agreement executed
Pewamo Trailhead Development	Village of Pewamo	Ionia	11-040	85,200	0.00	0.00	85,200.00	Contractor selected for one scope item
Front Street Pathway Development	Village of Suttons Bay	Leelanau	11-097	240,000	0.00	0.00	240,000.00	Project Agreement executed
S. Agonikak National Recreation Trail Enhancement Development	Watersmeet Township	Gogebic	11-113	276,800	0.00	0.00	276,800.00	Plans, specs, and bid documents approved
Wolf Creek Park Improvements	Wilson Township	Alpena	11-124	73,600	0.00	0.00	73,600.00	Project Agreement executed

Act 9 of 2013 (Signed March 27, 2013)

Indiana-Michigan River Valley Trail Development	Niles Township	Berrien	12-111	286,000	0.00	0.00	286,000.00	Project agreement not executed
Silver Beach County Park Improvements	Berrien County	Berrien	12-018	300,000	0.00	0.00	300,000.00	Project agreement not executed
Patriarche Park Playground Replacement	City of East Lansing	Ingham	12-082	300,000	0.00	0.00	300,000.00	Project agreement not executed
Penny Park Renovation	Village of East Lake	Manistee	12-090	141,000	0.00	0.00	141,000.00	Project agreement not executed
Hubbard Lake North End Park Development	Caledonia Township	Alcona	12-015	245,400	0.00	0.00	245,400.00	Project agreement not executed
Clio City Park Trolley Line Trail	City of Clio	Genesee	12-124	127,500	0.00	0.00	127,500.00	Project agreement not executed
Rouge River Gateway Trail Extension	City of Dearborn	Wayne	12-044	280,000	0.00	0.00	280,000.00	Project agreement not executed
Frances Park Trail Improvement	City of Lansing	Ingham	12-019	300,000	0.00	0.00	300,000.00	Project agreement not executed
Flesher Field Park Improvements	Oshtemo Township	Kalamazoo	12-046	300,000	0.00	0.00	300,000.00	Project agreement not executed
Riverbends Park to Macomb Orchard Trail Connection	Shelby Township	Macomb	12-115	300,000	0.00	0.00	300,000.00	Project agreement not executed
AuTrain Township Heritage Trailhead Development	Au Train Township	Alger	12-076	246,700	0.00	0.00	246,700.00	Project agreement not executed
Kelly Lake Park Improvements	City of Burton	Genesee	12-060	171,000	0.00	0.00	171,000.00	Project agreement not executed
County Line Road Non-Motorized Pedestrian Path Dev	City of New Baltimore	Macomb	12-118	116,000	0.00	0.00	116,000.00	Project agreement not executed
Buffalo Ridge Trail Development	Garfield Charter Township	Grand Traverse	12-141	199,000	0.00	0.00	199,000.00	Project agreement not executed
Hazel Devore Park Improvements	Village of Lyons	Ionia	12-043	164,000	0.00	0.00	164,000.00	Project agreement not executed
Onkama Village Park Development	Village of Onkama	Manistee	12-088	97,300	0.00	0.00	97,300.00	Project agreement not executed
Looking Glass River Park Improvements	DeWitt Township	Clinton	12-099	78,000	0.00	0.00	78,000.00	Project agreement not executed
Riverbank Park Development	City of Flint	Genesee	12-109	300,000	0.00	0.00	300,000.00	Project agreement not executed

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
McKinley Barrier-Free Park Improvements	City of Fraser	Macomb	12-021	300,000	0.00	0.00	300,000.00	Project agreement not executed
McCarty's Cove Permanent Restrooms	City of Marquette	Marquette	12-030	88,800	0.00	0.00	88,800.00	Project agreement not executed
Boulder Climbing Garden and Connector Path	City of Saginaw	Saginaw	12-086	67,000	0.00	0.00	67,000.00	Project agreement not executed
River's Edge Linear Park and Trail Development	City of Ypsilanti	Washtenaw	12-120	300,000	0.00	0.00	300,000.00	Project agreement not executed
River Oaks County Park Improvements	Kalamazoo County	Kalamazoo	12-117	300,000	0.00	0.00	300,000.00	Project agreement not executed
Metz Fire Trailside Park Development	Metz Township	Presque Isle	12-013	111,600	0.00	0.00	111,600.00	Project agreement not executed
Memorial Park Improvements	Branch County	Branch	12-027	140,000	0.00	0.00	140,000.00	Project agreement not executed
Silk City Nature Trail Extension	City of Belding	Ionia	12-073	274,800	0.00	0.00	274,800.00	Project agreement not executed
Michigan's Western Gateway Trail Improvements	City of Ironwood	Gogebic	12-123	225,000	0.00	0.00	225,000.00	Project agreement not executed
Munising Bay Universal Access Site-Anna River	City of Munising	Alger	12-039	86,200	0.00	0.00	86,200.00	Project agreement not executed
Van Buren Trail Connection Development	City of South Haven	Van Buren	12-114	217,400	0.00	0.00	217,400.00	Project agreement not executed
Iron Ore Heritage Trail-Tilden Twp Section Dev.	Iron Ore Heritage Recreation Authority	Marquette	12-049	281,000	0.00	0.00	281,000.00	Project agreement not executed
Riverside Park Improvements	City of DeWitt	Clinton	12-101	64,400	0.00	0.00	64,400.00	Project agreement not executed
Riverfront Park Improvements	City of Zilwaukee	Saginaw	12-095	254,100	0.00	0.00	254,100.00	Project agreement not executed
Long Bridge Road Fishing Deck	Pentwater Township	Oceana	12-048	287,400	0.00	0.00	287,400.00	Project agreement executed
Elbow Lake Park Improvements	Mills Township	Ogemaw	12-033	270,000	0.00	0.00	270,000.00	Project agreement not executed
Nelson Field Accessibility Improvements	City of Iron River	Iron	12-066	49,900	0.00	0.00	49,900.00	Project agreement not executed
Marina Peninsula Boardwalk Project	Village of Baraga	Baraga	12-072	50,000	0.00	0.00	50,000.00	Project agreement not executed
Wonch Park Parthway Development	Meridian Township	Ingham	12-024	45,000	0.00	0.00	45,000.00	Project agreement not executed
Delmar Playfield Renovation	City of Roosevelt Park	Muskegon	12-059	28,300	0.00	0.00	28,300.00	Project agreement not executed
Municipal Boat Launch Park Improvements	Village of Pentwater	Oceana	12-017	45,000	0.00	0.00	45,000.00	Project agreement not executed
Grant Twp Park/Copper Harbor Playground Renov.	Grant Township	Keweenaw	12-122	49,000	0.00	0.00	49,000.00	Project agreement not executed
Rose Lake Park Restroom/Campsite Improvements	Osceola County	Osceola	12-002	37,600	0.00	0.00	37,600.00	Project agreement not executed
Sports Complex Concession Stand/Storage	Wells Township	Delta	12-004	46,100	0.00	0.00	46,100.00	Project agreement not executed
Pioneer Park Playground Equipment	Muskegon County	Muskegon	12-062	37,500	0.00	0.00	37,500.00	Project agreement not executed
Rycenga Park Picnic Shelter/Universal Design Impr.	Spring Lake Township	Ottawa	12-064	46,500	0.00	0.00	46,500.00	Project agreement not executed

MICHIGAN NATURAL RESOURCES TRUST FUND
 PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
 LOCAL DEVELOPMENT PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Expenditures to Date	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Grand River Accessible Kayak Launches	Ottawa County	Ottawa	12-080	47,500	0.00	0.00	47,500.00	Project agreement not executed
Forester Park Accessible Playground Equipment	Sanilac County	Sanilac	12-069	19,000	0.00	0.00	19,000.00	Project agreement not executed
River Park Development	Menominee County	Menominee	12-121	18,700	0.00	0.00	18,700.00	Project agreement not executed
Pioneer Trail Park Pavilion	Delta County	Delta	12-116	50,000	0.00	0.00	50,000.00	Project agreement not executed
Meade Township Park Development	Meade Township	Mason	12-009	32,500	0.00	0.00	32,500.00	Project agreement not executed

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
STATE ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Act 59 of 2007 (Signed September 11, 2007)								
Kamehameha Schools Development Rights	DNR Executive Office	Various	06-128	1,100,000	0.00	1,294.16	0.00	Complete
Winter Deer Habitat Initiative	DNR Wildlife	Various	06-145	875,000	0.00	0.00	25,327.03	Additional Winter Deer Habitat parcels identified; purchasing recognition signs
Hackett Lake Conservation Easement	DNR FMFM	Cheboygan	06-135	2,600,000	0.00	203,186.19	0.00	Complete
Inland Waters Access Initiative	DNR Fisheries	Various	06-131	750,000	0.00	1,896.00	0.00	Complete
State Park and Recreation Area Consolidation	DNR Parks and Recreation	Various	06-141	1,200,000	0.00	0.00	0.00	Complete
State Forest Land Consolidation Initiative	DNR FMFM	Various	06-137	800,000	0.00	0.00	0.00	Complete
Wildlife Land Consolidation Initiative	DNR Wildlife	Various	06-146	800,000	0.00	1,950.00	0.00	Complete
State Trailways Acquisition Initiative	DNR FMFM	Various	06-134	1,500,000	0.00	0.00	0.00	Complete
Leelanau State Park Conservation Easement	DNR Parks and Recreation	Leelanau	06-142	2,043,800	0.00	0.00	0.00	Complete
Trisch Trust Property Acquisition	DNR FMFM	Missaukee	06-138	975,000	0.00	0.00	0.00	Complete
Act 278 of 2008 (Signed September 29, 2008)								
North Maumee Bay Coastal Wetland Acquisition	DNR Wildlife	Monroe	07-133	1,000,000	0.00	991,767.37	0.00	Withdrawn
Chippewa Landing Acquisition	DNR FMFM	Wexford	07-121	400,000	0.00	0.00	0.00	Complete
Betsie River State Forest Consolitation	DNR FMFM	Grand Traverse	07-120	1,300,000	0.00	0.00	0.00	Complete
Jaxon Creek Corridor Acquisiton	DNR FMFM	Grand Traverse	07-168	1,050,000	0.00	69,309.12	0.00	Complete
SW Lower Peninsula Eco-Region Land Consolidation	DNR Executive	Various	07-135	900,000	0.00	0.00	226,272.72	Four parcels in the appraisal/negotiation process; 3 other parcels sold to a different buyer or landowner rejected offer
Northern Lower Peninsula Eco-Region Consolidation	DNR Executive	Various	07-119	900,000	0.00	0.00	0.00	Complete
UP Eco-Region Land Consolidation	DNR Executive	Various	07-123	900,000	0.00	0.00	0.00	Complete
State Trailways Initiative-Corridor and Acquisition	DNR FMFM	Statewide	07-122	1,500,000	0.00	0.00	179,813.08	Negotiating with landowners
Wisconsin Electric Energies Land Acquisition	DNR Executive	Baraga/Iron	07-167	1,900,000	0.00	20,632.45	0.00	Complete
Southeast Michigan Eco-Region Land Consolidation	DNR Executive	Various	07-117	900,000	0.00	0.00	0.00	Complete

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
STATE ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Sterling State Park Acquisition	DNR Parks and Recreation	Monroe	07-131	925,000	0.00	5,086.44	0.00	Complete
Au Train Basin Waterfowl Refuge Project - Phase I	DNR Wildlife	Alger	07-134	1,250,000	0.00	0.00	1,222,462.76	Acquisition delayed due to changes in ownership and splitting of the parcel; options signed; DNR Director has approved

Act 23 of 2009 (Signed May 7, 2009)

Pigeon River Country Acquisition Initiative	DNR FMFM	Various	08-153	1,000,000	0.00	0.00	0.00	Complete
Wolf Creek Corridor and Flooding Complex Acquisition	DNR FMFM	Roscommon	08-122	3,300,000	0.00	745,970.65	0.00	Complete
Manistee River Deeryard and Bog Complex	DNR FMFM	Wexford	08-123	600,000	0.00	164,331.35	0.00	Complete
Mitchell State Park Bear Marsh Acquisition	DNR Parks and Recreation	Wexford	08-127	500,000	0.00	12,295.84	0.00	Complete
N. Lower Peninsula Eco-Regional Land Consolidation	DNR Executive	Various	08-134	1,000,000	0.00	0.00	0.00	Complete
SE Michigan Eco-Regional Land Consolidation	DNR Executive	Various	08-126	4,000,000	0.00	0.00	54,631.71	Working with landowners; regional manager has identified parcel
SW Lower Peninsula Eco-Regional Consolidation	DNR Executive	Various	08-116	500,000	0.00	0.00	493,849.81	There are 4 parcels currently in the appraisal/negotiation process
Mitchell Creek Land Acquisition	DNR Parks and Recreation	Grand Traverse	08-129	1,000,000	0.00	136,719.50	0.00	Complete
Upper Peninsula Eco-Regional Land Consolidation	DNR Executive	Various	08-119	500,000	0.00	0.00	0.00	Complete
Waterloo Recreation Land Initiative	DNR Parks and Recreation	Jackson/Washtenaw	08-128	2,500,000	0.00	0.00	1,283,253.28	Negotiating with landowners; limited number of eligible parcels on market
Grand River Edges Rail-Trail Acquisition	DNR FMFM	Kent	08-155	850,000	0.00	0.00	0.00	Complete
Superior Forest Partnership Project	DNR Executive	Marquette	08-154	3,000,000	0.00	3,000,000.00	0.00	Withdrawn

Act 27 of 2010 (Signed March 26, 2010)

Southeast Michigan Eco-Region Acquisitions	DNR - Executive	Various	09-132	3,800,000	0.00	0.00	649,440.28	Working with landowners to secure lands; regional managers have identified parcels
Huron Mountains Deeryard Complex Acquisition	DNR - Wildlife	Marquette	09-157	750,000	0.00	0.00	0.00	Complete
Little Pigeon River Property Acquisition	DNR - FMFM	Cheboygan	09-137	1,800,000	0.00	1,788,476.00	0.00	Withdrawn
Grassland/Bird Habitat Initiative	DNR - Wildlife	Various	09-156	1,000,000	0.00	0.00	975,000.00	Closed on one parcel; evaluating additional parcels; limited number of eligible parcels on market

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
STATE ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
N. Lower Peninsula Eco-Regional Land Consolidation	DNR - Executive	Various	09-133	500,000	0.00	0.00	0.00	Complete
Menominee River Oxbow Acquisition	DNR - FMFM	Menominee	09-136	1,500,000	0.00	1,483,478.03	0.00	Withdrawn
Upper Peninsula Eco-Regional Land Consolidation	DNR - Executive	Various	09-131	500,000	0.00	0.00	0.00	Complete
SW Lower Peninsula Eco-Regional Consolidation	DNR - Executive	Various	09-130	500,000	0.00	0.00	486,382.92	Working with landowners to secure lands; regional managers have identified parcels
Pinckney Recreation Area Land Consolidation	DNR - Parks and Recreation	Livingston/Washtenaw	09-154	415,400	0.00	0.00	411,678.50	Three appraisals in progress
Act 16 of 2011 (Signed March 30, 2011)								
Milliken State Park Acquisition	DNR - Parks and Recreation	DiWayne	10-159	20,000,000	0.00	0.00	9,789,739.18	One acquisition closed; additional parcels in negotiation
Detroit Riverfront Easements and Acquisitions	DNRE - Recreation Division	Wayne	10-130	5,000,000	0.00	0.00	0.00	Complete
Globe Building Adventure and Discovery Center Acq.	DNRE - Recreation Division	Wayne	10-128	9,000,000	0.00	0.00	8,981,250.00	Acquisition in progress
Pigeon River Country-Upper Black River Acq	DNRE - Forest Management	DiOtsego	10-124	2,200,000	0.00	803,589.56	0.00	Complete
Betsie River Jewell Parcel	DNR - Fisheries	Manistee	10-117	900,000	0.00	900,000.00	0.00	Withdrawn
Au Train Basin Waterfowl Refuge Project-Phase II	DNR - Wildlife	Alger	10-139	1,250,000	0.00	0.00	1,250,000.00	Acquisition delayed due to changes in ownership and splitting of the parcel; options signed; DNR Director has approved
Southeast Michigan Eco-Region Acquisition	DNRE - Stewardship Office	Various	10-131	1,500,000	0.00	0.00	1,495,867.98	Working with landowners to secure lands; regional managers have identified parcels
Pigeon River Property Acquisition	DNRE - Forest Management	DiCheboygan	10-123	1,000,000	0.00	80,187.60	0.00	Complete
Quiver Falls and Piers Gorge Acquisition	DNRE - Recreation Division	Menominee	10-129	2,400,000	0.00	0.00	0.00	Complete
N. Lower Peninsula Eco-Regional Land Consolidation	DNRE - Stewardship Office	Various	10-137	1,000,000	0.00	0.00	74,982.83	Evaluating additional parcels
Storey Lake Acquisition	DNR - Forest, Mineral and Fire	Various	10-156	5,500,000	0.00	0.00	5,500,000.00	Under negotiation, 2 of 3 owners have accepted an offer, resolution regarding 3rd owner expected soon
Menominee River Oxbow Acquisition	DNRE - Forest Management	DiMenominee	10-125	1,500,000	0.00	1,498,313.67	0.00	Withdrawn
Sturgeon River Corridor Acquisition	DNRE - Forest Management	DiDickinson	10-122	1,750,000	0.00	443,282.58	0.00	Complete
Urban Areas Upland Game Habitat	DNRE - Stewardship Office	Various	10-136	1,250,000	0.00	0.00	1,250,000.00	Several parcels are being reviewed and ranked
State Trails Initiative	DNRE - Forest Management	DiVarious	10-120	1,500,000	0.00	0.00	1,487,777.00	In the closing process for 3 parcels

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
STATE ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Big Trout Lake Acquisition	DNR - Forest, Mineral and Fire	Chippewa	10-157	1,000,000	0.00	0.00	995,136.33	Closing scheduled
Upper Peninsula Eco-Regional Land Consolidation	DNRE - Stewardship Office	Various	10-121	1,000,000	0.00	0.00	494,013.88	Evaluating additional parcels
Gregory State Game Area Land Initiative	DNR - Wildlife	Livingston	10-162	875,000	0.00	0.00	99,313.84	Acquisition complete, awaiting recognition sign
Huron Mountains Deeryard Complex Addition Acq.	DNR - Wildlife	Marquette	10-161	1,300,000	0.00	0.00	629,148.69	Acquisition complete, awaiting recognition sign
Southwest Lower Peninsula Eco-Region	DNRE - Stewardship Office	Various	10-116	1,000,000	0.00	0.00	1,000,000.00	Working with landowners to secure lands; regional managers have identified parcels
Camp Talahi Acquisition	DNR - Parks and Recreation	Livingston	10-158	1,280,000	0.00	0.00	1,274,592.00	Offer presented to landowner

Act 283 of 2012 (Signed August 2, 2012)

River Raisin Recreation Area Acquisition	DNR - Parks & Recreation Division	Various	11-136	3,000,000	0.00	0.00	3,000,000.00	Appraisal complete, negotiating with landowner
Wigwam Bay State Wildlife Area Land Initiative	DNR - Wildlife Division	Arenac	11-142	400,000	0.00	0.00	400,000.00	Appraisal underway
Rail-Trail Acquisitions	DNR - Forest Management Division	Various	11-132	1,000,000	0.00	0.00	1,000,000.00	Evaluating parcels
Upper Peninsula Eco-Regional Land Consolidation	DNR - Executive Office	Various	11-127	100	0.00	0.00	100.00	No action being taken
Southwestern Lower Peninsula Eco-Region Acquisition	DNR - Executive Office	Various	11-126	1,000,000	0.00	0.00	1,000,000.00	Evaluating parcels
Southeast Michigan Eco-Region	DNR - Executive Office	Various	11-137	1,475,000	0.00	0.00	1,475,000.00	Evaluating parcels
NLP Eco-Regional Land Consolidation	DNR - Executive Office	Various	11-140	100	0.00	0.00	100.00	No action being taken

Act 9 of 2013 (Signed March 27, 2013)

Wheeler Creek Property	DNR - Forest Resources Division	Wexford	12-131	510,000	0.00	0.00	510,000.00	Appraisal process underway
Cranberry Lake Property	DNR - Forest Resources Division	Clare	12-132	660,000	0.00	0.00	660,000.00	Appraisal process underway
Public Land Access and Consolidation - Gate Prop.	DNR - Executive Office	Allegan	12-127	450,000	0.00	0.00	450,000.00	Memorandum of Understanding in progress
Public Land Access and Consolidation - Two Hearted	DNR - Executive Office	Luce	12-125	500,000	0.00	0.00	500,000.00	Appraisal process underway
Public Land Access and Cons. - Staszuk Parcel	DNR - Executive Office	Clare	12-128	200,000	0.00	0.00	200,000.00	Appraisal process underway

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Act 59 of 2007 (Signed September 11, 2007)								
Bur Oak Land Acquisition	Ottawa County	Ottawa	06-208	773,000	756,380.93	16,619.07	0.00	Complete
Cedar Run Creek Natural Area Acquisition	Long Lake Township	Grand Traverse	06-051	999,500	997,401.53	2,098.47	0.00	Complete
Camp Swampy Acquisition-Diamond Lake County Park	Newaygo County	Newaygo	06-204	962,000	883,787.25	78,212.75	0.00	Complete
Hypoxex Wetlands Property Acquisition	Flynn Township	Sanilac	06-093	785,900	785,900.00	0.00	0.00	Complete
Upper Bushman Lake Acquisition	Oakland County	Oakland	06-199	1,900,000	983,796.13	916,203.87	0.00	Complete
North Shore Hunt Club Acquisition	Antrim County	Antrim	06-014	2,093,000	2,005,893.78	87,106.22	0.00	Complete
Chief Hazy Cloud Park Expansion	Kent County	Kent	06-205	1,110,000	754,501.04	355,498.96	0.00	Complete
Barrier Dunes Sanctuary Expansion	White River Township	Muskegon	06-096	483,700	0.00	483,700.00	0.00	Withdrawn
Deerlick Creek Park Acquisition	South Haven Township	Van Buren	06-210	1,000,000	1,000,000.00	0.00	0.00	Complete
Belle River Property Acquisition	St. Clair County	St. Clair	06-099	1,408,000	1,408,000.00	0.00	0.00	Complete
Veronica Valley Park	Leelanau County	Leelanau	06-024	600,000	580,811.23	19,188.77	0.00	Complete
Glacial Hills Pathway and Natural Area	Forest Home Township	Antrim	06-112	213,100	186,584.78	26,515.22	0.00	Complete
Herman Park Acquisition	Suttons Bay Township	Leelanau	06-110	394,200	286,254.01	107,945.99	0.00	Complete
Houghton Lake Shore Property Acquisition	Denton Township	Roscommon	06-005	450,000	344,083.46	105,916.54	0.00	Complete
Gerrish Township Public Park	Gerrish Township	Roscommon	06-036	1,400,000	1,400,000.00	0.00	0.00	Complete
River's Edge Park Addition	Algoma Township	Kent	06-002	49,000	20,751.14	28,248.86	0.00	Complete
Brush Creek Dam and Millpond Acquisition	Village of Hillman	Montmorency	06-053	37,000	28,592.38	8,407.62	0.00	Complete
Satterlee Park Acquisition	Grattan Township	Kent	06-087	30,000	25,457.69	4,542.31	0.00	Complete
Ontonagon Marina Acquisition	Village of Ontonagon	Ontonagon	06-032	87,000	0.00	0.00	87,000.00	Acquisition complete; awaiting documentation for final payment
Township Boat Launch Expansion	Bridgeton Township	Newaygo	06-202	96,500	96,500.00	0.00	0.00	Complete
Black Lake Park Expansion	City of Norton Shores	Muskegon	06-206	38,200	35,418.58	2,781.42	0.00	Complete

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Recreation Property Acquisition	City of Standish	Arenac	06-105	81,000	0.00	81,000.00	0.00	Withdrawn
McNabb Park Land Acquisition	City of Ithaca	Gratiot	06-061	40,700	39,146.25	1,553.75	0.00	Complete
Crooked River Access Project	Village of Alanson	Emmet	06-201	99,000	91,166.01	7,833.99	0.00	Complete

Act 278 of 2008 (Signed September 29, 2008)

Gerrish Township Community Park-Phase II	Gerrish Township	Roscommon	07-002	1,400,000	711,891.15	688,108.85	0.00	Complete
Glacial Hills Pathway and Natural Area	Antrim County	Antrim	07-163	162,000	128,119.03	33,880.97	0.00	Complete
Mitchell Creek Nature Area Acquisition	City of Big Rapids	Mecosta	07-046	143,700	132,579.72	11,120.28	0.00	Complete
Cedar Run Creek Natural Area Addition	Long Lake Township	Grand Traverse	07-162	554,900	519,115.81	35,784.19	0.00	Complete
Addison Oaks Property Acquisition	Oakland County	Oakland	07-031	616,000	0.00	616,000.00	0.00	Withdrawn
Man Made Lake Acquisition	City of Manistee	Manistee	07-040	2,015,000	2,015,000.00	0.00	0.00	Complete
DeYoung Natural Area Acquisition	Elmwood Township	Leelanau	07-039	910,200	906,926.24	3,273.76	0.00	Complete
Indian Springs Metropark Land Acquisition	HCMA	Livingston	07-028	1,426,000	782,987.30	643,012.70	0.00	Complete
Olive Shores Acquisition	Ottawa County	Ottawa	07-090	2,000,000	2,000,000.00	0.00	0.00	Complete
Camp Woodsong Fee Simple Acquisition	St. Clair County	St. Clair	07-171	291,800	261,145.60	30,654.40	0.00	Complete
Novi Core Habitat Reserve Property Acquisition	City of Novi	Oakland	07-017	281,300	68,977.31	212,322.69	0.00	Complete
Hunter's Point Park Acquisition - Phase I	Grant Township	Keweenaw	07-099	720,000	720,000.00	0.00	0.00	Complete
DeTour Village Waterfront Property Acquisition	Village of DeTour	Chippewa	07-164	495,000	0.00	495,000.00	0.00	Withdrawn
Ashmun Bay Park Trail Parcel Acquisition	City of Sault Ste. Marie	Chippewa	07-105	36,000	0.00	0.00	36,000.00	Acquisition closed 03/22/2013; awaiting documentation for reimbursement
General Squier Memorial Park Addition	Lapeer County	Lapeer	07-038	58,600	34,016.45	24,583.55	0.00	Complete
Allendale Community Park Addition	Allendale Township	Ottawa	07-041	88,200	51,671.46	36,528.54	0.00	Complete

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Weesaw Township Park Acquisition	Weesaw Township	Berrien	07-082	98,000	51,988.45	46,011.55	0.00	Complete
Ashmun Bay Park Entrance Parcel Acquisition	City of Sault Ste. Marie	Chippewa	07-174	100,000	0.00	0.00	100,000.00	Acquisition closed 03/22/2013; awaiting documentation for reimbursement
Lake Michigan Nature Preserve Acquisition - Phase I	Casco Township	Allegan	07-170	900,000	887,417.33	12,582.67	0.00	Complete
Act 23 of 2009 (Signed May 7, 2009)								
Hunter's Point Park Acquisition-Phase II	Grant Township	Keweenaw	08-023	720,000	400,378.16	319,621.84	0.00	Complete
Casco Township Nature Preserve Acquisition-Phase II	Casco Township	Allegan	08-145	668,800	629,606.88	39,193.12	0.00	Complete
Academy Preserve Acquisition-Phase I	Monroe County	Monroe	08-111	1,192,000	0.00	0.00	1,192,000.00	Land was sold; new owner is considering selling a portion to grantee for nature preserve; option agreement and legal description for smaller parcel in progress
Michigan Air-Line Railway Acquisition	West Bloomfield Township	Oakland	08-142	1,452,500	1,297,998.36	154,501.64	0.00	Complete
Cade Lake County Park Expansion Project	St. Joseph County	St. Joseph	08-139	79,500	78,450.86	1,049.14	0.00	Complete
Skyline Trail Acquisition	City of Petoskey	Emmet	08-010	99,000	79,863.05	19,136.95	0.00	Complete
Cascade Natural Park Acquisition	Cascade Township	Kent	08-149	1,200,000	1,200,000.00	0.00	0.00	Complete
Lake Lansing Park North Expansion	Ingham County	Ingham	08-138	1,982,200	1,817,386.55	164,813.45	0.00	Complete
Grand Traverse Greenway Property Acquisition	City of Flint	Genesee	08-075	525,000	0.00	0.00	525,000.00	Title work approved; Phase II Environmental required
Emmet County/Maple River Acquisition	Emmet County	Emmet	08-143	675,000	0.00	675,000.00	0.00	Withdrawn
South Elberta Dunes Natural Area Acquisition	Village of Elberta	Benzie	08-034	1,158,800	1,138,514.25	20,285.75	0.00	Complete
Meinert County Park Property Acquisition	Muskegon County	Muskegon	08-029	428,300	401,956.52	26,343.48	0.00	Complete
Hunter's Ridge Land Acquisition	City of Lansing	Eaton	08-147	785,300	209,042.67	576,257.33	0.00	Complete
Ann Lakefront Park Acquisition	Almira Township	Benzie	08-015	478,100	478,100.00	0.00	0.00	Complete
White Park Expansion #1	City of East Lansing	Ingham	08-141	429,000	429,000.00	0.00	0.00	Complete

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Sloan Property Parkland Acquisition Project	Scio Township	Washtenaw	08-144	1,405,000	0.00	0.00	1,405,000.00	Acquisition closed; reimbursement request received; addressing deficiencies
Youth Sports Park Acquisition	City of Dowagiac	Cass	08-021	100,000	99,097.95	902.05	0.00	Complete
White Park Expansion #2	City of East Lansing	Ingham	08-140	65,800	55,615.51	10,184.49	0.00	Complete
Evergreen Park Addition	Sanilac County	Sanilac	08-012	79,600	47,411.72	32,188.28	0.00	Complete
North Stanaback Park Acquisition	City of Kentwood	Kent	08-062	85,000	0.00	0.00	85,000.00	Reimbursement request documentation needed
Acme Waterfront Park Acquisition - Phase I	Acme Township	Grand Traverse	08-095	3,006,200	2,845,782.11	160,417.89	0.00	Complete
Silver Creek Area Youth Sports Park	Silver Creek Township	Cass	08-151	100,000	100,000.00	0.00	0.00	Complete
Republic Iron Ore Heritage Trailhead Acquisition	Republic Township	Marquette	08-106	32,300	25,671.00	6,629.00	0.00	Complete
East Houghton Greenspace Property Acquisition	City of Houghton	Houghton	08-148	22,000	18,766.44	3,233.56	0.00	Complete
Veterans Park and Kiwanis Park Additions	City of Bangor	Van Buren	08-102	37,800	27,864.39	9,935.61	0.00	Complete

Act 27 of 2010 (Signed March 26, 2010)

Academy Preserve Acquisition - Phase II	Monroe County	Monroe	09-163	1,000,000	0.00	0.00	1,000,000.00	Land was sold; new owner is considering selling a portion to grantee for nature preserve; option agreement and legal description for smaller parcel in progress
Acme Waterfront Park - Phase II	Acme Township	Grand Traverse	09-171	2,266,500	2,085,070.97	181,429.03	0.00	Complete
Niles Community Park Expansion	Niles Township	Berrien	09-082	90,000	81,111.14	8,888.86	0.00	Complete
Sheldon-Mead Greenspace Acquisition	City of Rochester Hills	Oakland	09-165	510,000	0.00	510,000.00	0.00	Withdrawn
Grand Isle Acquisition	Plainfield Township	Kent	09-166	520,000	379,182.30	140,817.70	0.00	Complete
Plainfield Nature Park Expansion Acquisition	Plainfield Township	Iosco	09-026	428,400	341,036.31	87,363.69	0.00	Complete
Grand River Ravines Acquisition	Ottawa County	Ottawa	09-075	720,000	593,863.15	126,136.85	0.00	Complete

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Boardman Lake Trail and Nature Reserve Expansion	Garfield Township	Grand Traverse	09-173	1,231,800	0.00	0.00	1,231,800.00	Approved to close; Grantee closed on 1 of 5 approved properties; moving forward with other parcels.
Linear Park Acquisition - Phase I	Northville Township	Wayne	09-174	4,000,000	4,000,000.00	0.00	0.00	Complete
Saugatuck Harbor Natural Area Acquisition	City of Saugatuck	Allegan	09-001	3,500,000	3,500,000.00	0.00	0.00	Complete
Two Rivers Park Acquisition	City of Portland	Ionia	09-010	82,500	0.00	82,500.00	0.00	Withdrawn
Diamond District Park Land Acquisition	City of Durand	Shiawassee	09-083	80,000	0.00	0.00	80,000.00	Project Agreement not returned
Grand River Greenway Trail Acquisition	Village of Spring Lake	Ottawa	09-064	88,700	0.00	88,700.00	0.00	Withdrawn
Parker Road Park Expansion	Fort Gratiot Township	St. Clair	09-167	100,000	0.00	100,000.00	0.00	Withdrawn
St. Johns Trailside Parkway Acquisition	City of St. Johns	Clinton	09-169	106,900	67,850.79	39,049.21	0.00	Complete
Lake George Nature Park Acquisition	Addison Township	Oakland	09-033	428,000	378,178.36	49,821.64	0.00	Complete
Act 16 of 2011 (Signed March 30, 2011)								
Dequindre Cut North Acquisition	City of Detroit	Wayne	10-142	375,000	178,246.00	0.00	196,754.00	Acquisition closed; awaiting documentation for final reimbursement
Lightning Bend Preserve Addition	City of Belding	Ionia	10-048	226,700	182,226.33	0.00	44,473.67	Acquisition closed; awaiting documentation for final reimbursement
Eagle Ottawa Riverfront Acquisition	City of Grand Haven	Ottawa	10-003	181,000	0.00	181,000.00	0.00	Withdrawn
Saugatuck Harbor Natural Area Acquisition-Phase II	City of Saugatuck	Allegan	10-057	7,000,000	7,000,000.00	0.00	0.00	Complete
Thomas Rock Nature Area Acquisition	Powell Township	Marquette	10-075	404,500	236,107.35	0.00	168,392.65	Closed on property 5/30/13
Linear Park Acquisition-Phase II	Northville Township	Wayne	10-140	3,053,700	3,053,700.00	0.00	0.00	Complete
Gold 'N Silver Park Acquisition	Golden Township	Oceana	10-095	400,600	358,080.74	42,519.26	0.00	Complete
Wolter Woods Wildlife Corridor Acquisition	Laketown Township	Allegan	10-012	100,000	81,386.75	18,613.25	0.00	Complete
Hamlin Township Park Acquisition	Hamlin Township	Eaton	10-022	99,400	53,469.90	0.00	45,930.10	Scheduled to close 6/3/13
Iron Ore Heritage Trailhead Acquisition	Marquette Township	Marquette	10-081	156,900	118,555.29	38,344.71	0.00	Complete

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Glafcke Family Public Preserve	Spring Lake Township	Ottawa	10-165	61,200	22,334.27	38,865.73	0.00	Complete
Riverview Park Acquisition	Village of Constantine	St. Joseph	10-146	36,000	17,683.52	18,316.48	0.00	Complete
Coolbough Natural Areas Addition	Brooks Township	Newaygo	10-150	188,700	0.00	188,700.00	0.00	Withdrawn
Railroad Point Natural Area Expoansion	Benzie County	Benzie	10-164	1,387,100	0.00	0.00	1,387,100.00	Approved to close
Casco Township Nature Area Expansion	Casco Township	Allegan	10-067	2,250,000	2,145,042.12	104,957.88	0.00	Complete
Motz County Park Addition	Clinton County	Clinton	10-029	1,886,300	0.00	0.00	1,886,300.00	Notification of appraised value sent to Grantee; extension to 5/1/14
Grand River Greenwaynon-Motorized Trail	Village of Spring Lake	Ottawa	10-154	330,000	0.00	330,000.00	0.00	Withdrawn
Seely Creek Park Expansion	Grattan Township	Kent	10-060	48,100	48,100.00	0.00	0.00	Complete
Sac Bay Land Acquisition	Delta County	Delta	10-144	90,000	0.00	0.00	90,000.00	Approved to close; draft closing documents under review
Killingsworth/Kelly Parks Expansion	East Bay Township	Grand Traverse	10-145	487,500	0.00	487,500.00	0.00	Withdrawn
Leonard Mill Park Acquisition	Village of Leonard	Oakland	10-051	22,500	0.00	0.00	22,500.00	Title work approved; additional environmental investigation needed
City Beach Acquisition	City of Marine City	St. Clair	10-163	37,500	0.00	37,500.00	0.00	Withdrawn
Tower Park Acquisition	Village of Port Austin	Huron	10-093	60,000	33,960.16	26,039.84	0.00	Complete
Richfield Park Path and Road Acquisition	Richfield Township	Genesee	10-147	21,600	0.00	21,600.00	0.00	Withdrawn
Eveline Township Lake Charlevoix Access	Eveline Township	Charlevoix	10-149	46,500	19,546.74	26,953.26	0.00	Complete

Act 283 of 2012 (Signed August 2, 2012)

Pellegrum Property Acquisition	Spring Lake Township	Ottawa	11-048	30,000	0.00	0.00	30,000.00	Approved to close
Harsens Island Conservation Area Acquisition	Clay Township	St. Clair	11-121	3,000,000	0.00	0.00	3,000,000.00	Awaiting execution of Project Agreement; landowner settling tax issues
Sparks County Park Trail Connector Acquisition	Jackson County	Jackson	11-085	187,500	0.00	0.00	187,500.00	Appraisal in progress
Prindle Property Acquisition	Bay County	Bay	11-093	259,000	0.00	0.00	259,000.00	Awaiting execution of Project Agreement
Cottreville Township Riverfront Park Acquisition	Cottreville Township	St. Clair	11-011	337,700	0.00	0.00	337,700.00	Project Agreement executed

**MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS**

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Aloe Property Acquisition	Iosco County	Iosco	11-091	148,000	0.00	0.00	148,000.00	Reviewing title work and due diligence
Keweenaw Coastal Wildlife Corridor Brockway Acquisition	Eagle Harbor Township	Keweenaw	11-099	498,000	440,701.00	0.00	57,299.00	Closed on property; awaiting final documents
Blue Water River Walk Expansion	St. Clair County	St. Clair	11-116	150,000	0.00	0.00	150,000.00	Title work and environmental approved
Arbor Vista Preserve Natural Areas Connector Acquisition	Washtenaw County	Washtenaw	11-035	2,275,000	0.00	0.00	2,275,000.00	Market value approved; negotiations under way with land owner
Clay Cliffs Natural Area Acquisition	Leland Township	Leelanau	11-020	2,933,000	0.00	0.00	2,933,000.00	Appraisal under review
Park Lake Preserve Acquisition	Bath Township	Clinton	11-050	40,000	0.00	0.00	40,000.00	Title work, due diligence have been approved
Sagimore Acquisition	Resort Township	Emmet	11-019	157,000	0.00	0.00	157,000.00	Approved to close
Acme Waterfront Park Acquisition - Phase III	Acme Township	Grand Traverse	11-082	862,500	327,047.98	0.00	535,452.02	Closed on property on 5/31/13
CW2 Airline Trailway Acquisition	Commerce, Walled Lake and Wixom Trailway Management Council	Oakland	11-123	3,755,400	0.00	0.00	3,755,400.00	Additional research required for Title Work; Phase II environmental required
Negaunee Township Recreation Trails Acquisition	Negaunee Township	Marquette	11-043	202,700	0.00	202,700.00	0.00	Withdrawn
Act 9 of 2013 (Signed March 27, 2013)								
Lake St. Clair Metropark Land Acquisition	Huron-Clinton Metropolitan Authority	Macomb	12-057	229,000	0.00	0.00	229,000.00	Project agreement in progress
Grand River Open Space Expansion Acquisition	Ottawa County	Ottawa	12-078	130,000	0.00	0.00	130,000.00	Project agreement in progress
Lake Michigan and Manistique River Waterfront Acq.	City of Manistique	Schoolcraft	12-119	779,400	0.00	0.00	779,400.00	Project agreement in progress
Butler Trust Property Acquisition	Charlevoix County	Charlevoix	12-070	214,200	0.00	0.00	214,200.00	Project agreement in progress
Gary R. Williams Park Extension	Village of Mackinaw City	Cheboygan	12-022	241,200	0.00	0.00	241,200.00	Project agreement in progress
Camp Seagull Acquisition-Lake Charlevoix	Hayes Township	Charlevoix	12-036	3,375,000	0.00	0.00	3,375,000.00	Project agreement in progress
Morton Township Park Acquisition	Morton Township	Mecosta	12-029	45,000	0.00	0.00	45,000.00	Project agreement in progress
Village Green Property Acquisition	City of Hudsonville	Ottawa	12-031	238,900	0.00	0.00	238,900.00	Project agreement in progress

MICHIGAN NATURAL RESOURCES TRUST FUND
PROJECT STATUS REVIEW FOR PERIOD ENDING MAY 31, 2013
LOCAL ACQUISITION PROJECTS

Project Name	Grantee/Sponsor	County	TF #	Grant Amount	Grant-in-Aid Payments	Lapsed Amount	Grant Balance	Project Status (Reason not complete if after 2 years)
Traders Point Lot 7 Acquisition	City of Manistique	Schoolcraft	12-074	78,800	0.00	0.00	78,800.00	Project agreement in progress
South Beach Park Extension Acquisition	City of South Haven	Van Buren	12-096	665,000	0.00	0.00	665,000.00	Project agreement in progress
North Bank Trail Acquisition	Crockery Township	Ottawa	12-092	120,000	0.00	0.00	120,000.00	Project agreement in progress
Timbers Recreation Area Acquisition	Long Lake Township	Grand Traverse	12-071	2,073,000	0.00	0.00	2,073,000.00	Project agreement in progress
Crandell County Park Acquisition	Eaton County	Eaton	12-020	3,075,000	0.00	0.00	3,075,000.00	Project agreement in progress
Boat Launch Park Land Acquisition	Village of Saranac	Ionia	12-079	74,000	0.00	0.00	74,000.00	Project agreement in progress
Christmas Cove Adjacent Property Acquisition	Leelanau Township	Leelanau	12-105	375,000	0.00	0.00	375,000.00	Project agreement in progress
Mill Point Park Expansion	Village of Spring Lake	Ottawa	12-041	93,000	0.00	0.00	93,000.00	Project agreement in progress
Judge James H. Lincoln Mem. Bathing Beach Acq.	City of Harbor Beach	Huron	12-084	150,000	0.00	0.00	150,000.00	Project agreement in progress