

**Michigan Wireless E-911 Service
Quarterly Status Report**

CMRS Provider Name:	Nextel
For period:	Apr-02
Prepared by:	Robert D. Montgomery

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bay County 911 Central	6/28/00	11/13/01	HCAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Branch County 911	6/8/00	8/23/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Cass County 911	6/12/00	8/23/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Clinton County 911	5/30/00	7/31/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Grand Traverse Co. 911	6/30/00	3/6/02	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Grafton County 911	7/24/00	7/27/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Huron County 911	7/6/00	12/21/01	HCAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Isabelle County 911	5/27/00	8/9/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Leelanau	12/4/00	3/6/02	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Midland County 911	7/13/00	3/28/02	HCAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Montcalm CCD	7/18/00	6/12/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Saginaw County 911	7/13/00	3/28/02	HCAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Shiawassee County 911	6/21/00	8/9/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
St Joesph County 911	7/13/00	8/23/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Tuscola County 911	6/26/00	12/5/01	HCAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Van Buren County 911	4/12/01	8/23/01	CAS		FCC waiver to Oct 2002	Hand set solution	Phase I Deployed
Allegan Co. CD	6/6/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Jan
Antrim	10/4/00	May-02	CAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Mar
Arenac	12/1/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Barry Co. CD	7/5/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Mar
Benzie County Sheriff	6/27/00	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Berrien	9/11/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Calhoun County Sheriff	1/23/01	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
CCE CDA	8/2/00	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
City of Flint	12/6/00	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Crawford	2/23/01	Apr-02	CAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Meridian Township PD	4/13/01	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
MSU PD	4/13/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
East Lansing PD	4/13/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Eaton Co. CD	7/10/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Genesee Co. CC	7/11/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Gladwin County E911	10/25/00	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Grand Rapids PD	4/24/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	
Greenville	12/11/00	May-02	CAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Hillsdale Co. CD	7/12/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Huron County 911	7/6/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Ingham County 911	4/26/01	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Ionia CCD	7/6/00	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Kalamazoo County Sheriff	3/29/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Mar
Kalamazoo County Sheriff	4/12/01	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Kent County	3/23/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Jan
Lapeer County 911	7/12/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Jan
Lenawee	11/14/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Livingston	11/17/00	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Macomb County Sheriff	4/18/01	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Manistee County 911	7/24/00	Jun-02	CAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Meecola CCD	6/26/00	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Monroe CCD	7/11/00	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Muskegon	5/20/00	Jun-02	CAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order

Newaygo County 911	4/4/01	Jul-02	CAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Oakland	7/20/00	Jul-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Ogemaw County Sheriff	3/29/01	Jul-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Ottawa CCD	8/1/00	Apr-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Roscommon CCD	7/18/00	Apr-02	CAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Sanilac	2/12/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Jan
St. Claire County Sheriff	3/6/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	E911 testing in Feb
Washtenaw CDA	7/14/00	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Conf of Eastern Wayne	4/10/01	Jun-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Data Collection
Conf of Western Wayne	9/11/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Detroit (City of)	3/16/01	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order
Wexford County Sheriff	7/13/00	May-02	HCAS		FCC waiver to Oct 2002	Hand set solution	Routing/Waiting trunk order

**Michigan Wireless E-911 Service
Quarterly Status Report**

CMRS Provider Name:	Dobson/American Cellular
For period:	Apr-02
Prepared by:	Sean O'Hara/Special Projects Coordinator

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Antrim	Nov-02	May-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Baraga	Jan-02	Jul-02	NCAS	N/A	N/A	Network-Based	To be routed to Negaunee County
Benzie	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Charlevoix	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Dickinson	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 2/21/02
Emmet	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Gogebic*	N/A	N/A	NCAS	N/A	N/A	Network-Based	Have not received request.
Grand Traverse	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Live E911 on 3/18/02
Houghton	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	Testing w/PSAP week of April 1
Huron	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 2/15/02
Iron	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Kalkaska	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Keweenaw	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	To be routed to Negaunee County
Lake	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Leelanau	Mar-01	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 3/18/02
Manistee	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 3/19/02
Marquette	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 2/21/02
Mason	Jan-02	Jul-02	NCAS	N/A	N/A	Network-Based	Trunks on order w/Verizon
Menominee	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Missaukee	Mar-01	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 3/19/02
Ontonagon	Apr-01	Feb-02	NCAS	N/A	N/A	Network-Based	To be routed to Negaunee County
Osceola	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Awaiting MSAG from PSAP
Sanilac	Mar-01	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 2/22/02
Tuscola	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 2/21/02
Wexford	Sep-00	Feb-02	NCAS	N/A	N/A	Network-Based	Live E9-1-1 on 3/19/02

**Michigan Wireless E-911 Service
Quarterly Status Report**

CMRS Provider Name:	RFB Cellular, Inc., d/b/a Cellular One of Northeast Michigan
For period:	Oct-01
Prepared by:	Sean Burke

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Alcona County	5/23/00	Jan-00	CAS				Phase I Deployed
Alger County	4/9/01	Feb-01	NCAS				MSAG Entry
Alpena County	8/1/00	Jun-00	CAS				Phase I Deployed
CCE; Cheboygan County	9/1/00	Feb-01	NCAS				Data Collection
Chippewa County	4/11/01	Feb-01	NCAS				Data Collection
Crawford County	2/23/01	Jan-00	CAS				Phase I Deployed
Delta County	9/1/00	Feb-01	NCAS				Data Collection
Luce Co (Negaunee R.D.)	2/23/01	Feb-01	NCAS				Data Collection
Mackinac Co (Neg. R.D.)	1/26/01	Feb-01	NCAS				Waiting Trunk Order
Schoolcraft Co (Neg R.D.)	6/7/01	Feb-01	NCAS				Data Collection
Montmorency County	3/14/01	Jan-00	CAS				Phase I Deployed
Oscoda County	4/10/01	Jan-00	CAS				Phase I Deployed
Otsego County	12/14/99	Jan-00	CAS				Phase I Deployed
Presque Isle County	3/14/01	Jan-00	CAS				Phase I Deployed

**Michigan Wireless E-911 Service
Quarterly Status Report**

CMRS Provider Name:	Cingular Wireless
For period:	Apr-02
Prepared by:	Jerry Branock -- Regional Mgr. Emergency Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution*	Deployment Status
Genesee Co. ETSB	9/1/00	3/1/01	NCAS - Intrado	3/8/02		TDOA/EOTD	Live Phase 1
City of Flint	12/6/00	7/19/01	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Lapeer	9/1/00	4/26/01	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Livingston	11/17/00	2/8/02	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Macomb	9/1/00	10/17/01	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Monroe			NCAS - Intrado			TDOA/EOTD	Waiting for request/NDA/SOA
Oakland	7/19/00		NCAS - Intrado			TDOA/EOTD	PSAP has put deployment on hold.
Shiawassee	6/21/00	7/12/01	NCAS - Intrado			TDOA/EOTD	Live Phase 1
St. Clair	3/6/01	1/4/02	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Washtenaw	9/1/00	2/9/01	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Wayne -- CWW	9/11/00		NCAS - Intrado			TDOA/EOTD	2 PSAPs live, waiting on call routing/testing for remainder.
Wayne -- City of Detroit	11/2/00	11/30/01	NCAS - Intrado			TDOA/EOTD	Live Phase 1
Wayne -- CEW	4/10/01		NCAS - Intrado			TDOA/EOTD	Waiting on call routing approval, meeting scheduled 4/14/02.
Wayne -- Downriver	4/10/01		NCAS - Intrado			TDOA/EOTD	Waiting on PSAPs to complete boundary verification and call routing.

*TDOA for TDMA technology, EOTD for GSM technology.

**Michigan Wireless E-911 Service
Quarterly Status Report**

CMRS Provider Name:	Thumb Cellular
For period:	Nov-01
Prepared by:	Jerry Branock -- Regional Mgr. Emergency Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Huron Co. 9-1-1	7/6/00		NCAS				In Progress
Tuscola County 9-1-1	6/26/00		NCAS				In Progress
Sanilac County	No Request		NCAS				In Progress

**Michigan Wireless E-911 Service
Quarterly Status Report**

CMRS Provider Name:	Sprint PCS
For period:	Apr-02
Prepared by:	Becky Garten

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albion DPS	11/28/01	Nov-02	NCAS				Did not have sites when they applied. We now have one site in Albion. I am process cell data.
Allegan County Central	1/15/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Bay County Central	9/8/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trucks are in.
Branch Co. 911 Central	3/29/01						Call routing sent 10/17/01. PSAP has been contacted many times and has not returned it. Rescind letter sent 2/12/02. PSAP did not respond to letter.
Calhoun County Central & City of Battle Creek	4/1/01	Sep-02	NCAS				Call routing returned. Ordering panis from LEC
Clinton Co 911 Central	10/1/00	May-02	CAS				System testing started 4/18/02. Drive testing to be complete by May 1, 2002.
Conf. of Eastern Wayne	4/19/01						PSAP will not start review of call routing until Downriver is launched.
Conf. of Western Wayne	9/19/00		NCAS				Currently in Call Routing. Net Recs projected to be done in May. Will deploy after Cingular.
Detroit P.D.	3/26/01						PSAP has been nonresponsive to Call Routing. Sent rescind letter 2/12/02. PSAP called 3/18/02 asking not to be rescinded, but has not returned call routing.
Downriver Mutual Aid 911	4/16/01						Still in call routing.
East Lansing P.D.	4/19/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Eaton County Central	9/8/00	Sep-02					Net recs currently under development.
Flint Emergency 911 Ctr.	3/23/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Genesee Co. Comm Ctr.	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Grand Rapids P.D.	5/14/01						Problems in call routing. Working with PSAP for resolution.
Ingham County (inc. Lansing)	5/1/01	Aug-02	NCAS				Translations issues with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testings will be rescheduled once trunks are in.
Ionia County Central	1/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Iosco County Central	2/27/02						Possible coverage. Spoke with Jim Twarog on 3/1/02, he told me that we had a site under construction. Have not been confirmed.
Jackson County Sheriff	4/3/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testings will be rescheduled once trunks are in.
Kalamazoo County Sherif	3/26/01						PSAP equipment will not be upgraded until beginning of 2003.
Kalkaska County Sheriff	4/9/01						Determining coverage.

Kent County including the City of Grand Rapids & MSP Rockford Post	6/8/01						Call routing shows calls going to Michigan State Police, Rockford Post. Rockford Post is not Phase 1 capable. Working with PSAP.
Lapeer County E911	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Lenawee County Sheriff	1/15/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Macomb County Central	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
City of Marshall	11/14/01						Did not have coverage when they applied. As of 3/27/02 we have coverage. Preparing maps for call routing.
Midland County Central	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Monroe County Central	9/1/00						Call routing has not been returned by PSAP.
Muskegon County Central	2/13/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Oakland County	8/16/00						Request on hold per request from PSAP.
Ottawa County Central	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Saginaw County 911	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Shiawassee County Central	7/6/00	May-02	CAS				System testing started 4/16/02. Found that panis had not been loaded at LEC. Will reschedule testings before end of April.
St. Clair County	3/16/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testings will be rescheduled once trunks are in.
Van Buren County Sheriff	4/30/01	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.
Washtenaw County Central	9/1/00	Aug-02	NCAS				Translations issue with our SS7 signaling has been determined. Trunks will be reordered as CAMA. Testing will be rescheduled once trunks are in.