

Meeting Minutes
Wurtsmith BCT Meeting
28 April 2021
Teleconference

Bay West Project No. J150073
Location: Teleconference

Meeting Date: Wednesday, 28 April 2021
Meeting Time: 0900-1015 EST

MEETING ATTENDEES VIA TELECONFERENCE:

Dan Medina	AFCEC	Lee Major	Cherokee Nation
Catharine Varley, PhD	AFCEC	Mark Weegar	Cherokee Nation
Andrea Keatley	MDHHS	Paula Bond	Aerostar
Mounica Nandula	MDHHS	Puneet Vij	MDHHS
Paul Walz	Bay West	Saamih Bashir	Wood
Dirk Pohlmann	Bay West	Andrea Stawowy	Bay West
Ryan Morrish	Bay West	Jeremiah Morse	AECOM
John Bradley	EGLE-RRD - Superfund Section, Lansing	Charlie Bauer	EGLE-WRD - Bay City
Beth Place	EGLE-RRD - Superfund Section, Lansing	Amanda Armbruster	EGLE-RRD - Bay City
Matt Baltusis	EGLE-RRD - Superfund Section, Lansing	Mike Neller	EGLE- RRD Director, Lansing
David Kline	EGLE – RRD – Superfund Section Manager, Lansing		

The meeting was held via Microsoft Teams. The meeting began at 0900 hours EST on 28 April 2021 and adjourned at 1015 EST hours. The meeting agenda is attached and posted to the Bay West Collaborative Website.

1. Opening Remarks

D. Medina opened the meeting with a greeting and introductions. The meeting purpose was to discuss environmental restoration program work at the former Wurtsmith AFB.

2. Previous 17 March 2021 BCT Review

- a. 17 March 2021 meeting minutes are under EGLE review, EGLE comments will be submitted before 7 May 2021.
- b. Action Items – EGLE
 - i. Review Wurtsmith UFP-QAPP and propose metrics that will be used for data quality assessment should QA/QC samples be collected by EGLE, including reconciliation if the agreed upon data quality metrics are not achieved. Status (summarized below) is unchanged from last month's BCT meeting. Action Item will remain on next month's Agenda.
 1. B. Place agreed to review the QAPP and the split sampling language. B. Place will draft a split sampling procedure for Air Force review and comment. The task is not to revise the QAPP.
 2. B. Place stated this will be addressed during the review of the PFAS Draft QAPP.
 - ii. Provide Air Force with the MPART Peer Review Process associates with the MCLs. B. Place stated the email was sent. C. Varley will confirm receipt.
 - iii. Status of revised SRDs for the CTS, MPTS and FT002. – Air Force agreed to the sampling plan, with the exception of reporting Total PFAS. EGLE received Air Force comments, agreeing to everything, but Total PFAS reporting. EGLE is close to submitting responses.
 - iv. Provide Air Force with the Oscoda WWTP water quality parameter results – B. Place sent an email with instructions on how to access the data online.

- v. Provide the X and Y coordinates for Residential Sampling locations –MDHHS and EGLE are still working on the coordinates. They will send what they have, some coordinates still do not match up, EGLE will include a plan to address the discrepancies.*
- c. MDHHS
 - i. Check if all Residential Sampling locations were verified with a GPS. – EGLE samples were verified with a GPS, MDHHS samples were not.
- d. Aerostar
 - i. Check with CSM team about Van Etten Lake level and its effect on the Spring water level event. P. Bond stated the water levels were collected in April 2021, while the Van Etten Lake level was low. Collin with Burns & McDonnell, who drafted the CSM is reviewing the data. If necessary, select wells might have additional water levels collected at a later date when the lake level at its summer ‘normal’ level. Aerostar will share April 2021 water level results with EGLE soon.
- e. Air Force
 - i. Provide EGLE the OT024 parcel number. L. Major communicated with B. Place; this task is completed.
 - ii. Respond to proposed changes in the CTS, MPS and FT002 SRD sampling plans. – Already discussed.
 - iii. Forward FT002 UST Removal Work Plan RTCs to EGLE. – Bay West completed on 17 March 2021.
 - iv. Submit Q3 VIAP results to EGLE. – Q3 and Q4 are under Air Force review. There was a misunderstanding, Wood will place the Q3 and Q4 results on Box.com. – Wood completed on 28 April 2021.
 - v. Follow up on updating the Residential Well Survey. – C. Varley stated there are no plans at this time to update the well survey. B. Place asked if residential wells are located in the path of plumes will the survey be updated? C. Varley stated that the Air Force will follow the data and respond as needed.

3. DOCUMENT SUBMISSION SCHEDULE AND STATUS

Only documents that have changed status since the previous BCT were discussed.

Bay West

- a. Draft-Final 2018 PTS Annual Report and Draft-Final 2019 LTM Annual Report – both have been posted on Box.com for EGLE review. P. Walz asked B. Place to confirm that the additional parties requested for viewing have access. B. Place will follow up with her team.
- b. SS017 Site Closure – Bay West is preparing a recommendation to prepare an ESD in support of Site Closure and will submit to the Air Force for review and approval.
- c. Draft SS072 Proposed Plan – Bay West is in negotiations with Air Force contracting regarding the preparation of an updated Risk Assessment and Feasibility Study and the modification should be awarded shortly.
- d. Draft Five-Year Review – B. Place asked if EGLE review was still on track for the June 2021 timeframe. M. Weegar said it could be the end of June or July 2021. B. Place asked that the agenda be updated.
- e. Draft 2020 LTM Annual Report – Bay West is drafting responses to Air Force comments, should be submitted to EGLE in early May 2021.
- f. Draft 2019 Systems Annual Report – Bay West is drafting responses to Air Force comments, should be submitted to EGLE in early May 2021.

- g. FT002 UST Removal Work Plan – EGLE provided follow-on comments to the RTCs submitted on 17 March. Follow on RTCs were submitted to EGLE on 26 April and accepted by EGLE on 28 April. Final FT002 UST Removal Work Plan was posted to the Collaborative Website on 07 May 2021.
- h. Draft 2019 LUC Report is under Air Force review.
- i. Draft 2019 PTS Annual Report – Bay West received Air Force RTC concurrence, and the document will be uploaded to Box.com today.
 - i. B. Place stated that D. Gibson had previously agreed to a 45-day EGLE review time. If all the documents are submitted at once they will be prioritized. The Air Force and EGLE concurred that documents that need to be reviewed in support of field work execution be reviewed first, followed by documents that present results.

Bay West / Wood

- a. SS008 and WP004 Draft Final Work Plans / Field Sampling plans.
 - ii. The final document was submitted on 12 April 2021. It will be double checked to be sure the well AF15-MW1 was added to all tables.

Aerostar

Note all dates for document submittals stated on the Agenda are projected dates.

- a. Van Etten Lake Proposed Plan - Comments were discussed on 19 April 2021.
- b. Clark's Marsh Proposed Plan – Public comments have been received and responses are being drafted. The names of the IRA's are being revised. Only the FT002 plume entering Clark's Marsh will be focused on, not all the plumes. C. Varley stated that EGLE's letter, dated 31 January 2020 was re-read and scoping is being updated. Details were lost between the letter and documents. B. Place asked if the additional well that was added at Air Force Beach will remain, C. Varley stated it would. M. Neller asked if the IP was going to be renamed? C. Varley stated the Air Force went back to the original names, Van Etten Lake at Ken Ratliff Memorial Park. M. Neller asked for more details about the letter regarding the 4 interim response actions. C. Varley stated that the letter provided scoping details for contractual documents, the Air Force double checked everything to make sure they are telling Congress what is being paid for is what the Air Force is doing. Some changes will be made as the Air Force reviews public comments and modeling is completed. The comments on the Clark's Marsh Proposed Plan closed on 19 April 2021, but they are still receiving comments that were post marked prior to the closing date. Responses are being drafted for the Responsiveness Summary. B. Place asked when will EGLE receive updated RTCs for the Van Etten Lake Plan? C. Varley stated that they will issue a new plan, the Air Force wants everything to be clear. The goal is to produce the best product, the edits have been made and the plan is currently under legal review. EGLE can expect it sometime next week.
- c. RI UFP-QAPP – was submitted to EGLE for review on 6 April 2021. P. Bond asked if EGLE was on track to submit comments by 15 May 2021. B. Place stated at this time EGLE was on schedule but if more time was needed for a thorough review, is it available? C. Varley stated that the Air Force prefers to keep with the existing schedule, to keep the field work on schedule and the necessary data collected to keep things moving forward. B. Place stated that EGLE received the plan later in the schedule than expected also. B. Place stated if more time is needed for EGLE review, EGLE will let Air Force know.
- d. B. Place stated there are many documents scheduled for EGLE review in May/June 2021, and they will need to be prioritized. C. Varley stated that all documents that involve field work need to be reviewed before documents that summarize work and data collected. This is to keep field work on schedule and the project moving forward.

Bay West Documents to be Submitted.

- a. All documents to be submitted are stated on the Agenda and were not discussed during the meeting.

4. FIELD WORK UPDATE AND SCHEDULE

Bay West

- a. Purge Well Maintenance – took place 24-25 March 2021. Work was completed on LF030/031, FT002, BZ and AS purge wells.
- b. FT002 Carbon Change out
 - i. The 23rd GAC changeout is scheduled for tomorrow, 29 April 2021, the system operated 104 days between changeouts, all effluent sampling results remained below criteria.
- c. SS057 RAWP Implementation
 - i. The semi-annual sampling event took place the week of 5 April 2021, after results are received, validated, and evaluated, the need for a fourth injection will be evaluated and executed, if results suggest it is warranted.
- d. FT002 RAWP Implementation
 - i. Field work began on 19 April 2021. Work includes UST removal and RAWP construction.
 - ii. A water sample was collected from the UST on 8 March 2021 for VOC and PFAS analyses. The water was pumped out of the UST and processed through the FT002 PTS on 15 April 2021. B. Place asked for an update. P. Walz stated the UST had been removed and is stored on site pending disposal at the RCRA Subtitle C Landfill in Wayne County. P. Walz commented that concrete from the UST, and soil samples from the UST excavation has been collected for PFAS analysis in accordance with the approved Work Plan, but results have not been received. A Waste Profile has been drafted but requires all concrete analytical before it can be signed by the Air Force and approved by the landfill. B. Place asked if EGLE could receive status updates in the future and if EGLE could receive data prior to the RA-C Report that will be prepared once the IAB system has been installed and the concrete disposed of. C. Varley stated she would send the request up the change of command. M. Neller asked if the Air Force had a feel for the disposal cost. P. Walz stated that it was approximately \$200/ton and there is approximately 500 tons.
- e. 2021 RA-O groundwater monitoring and annual base-wide gauging event will be completed by the follow-on Contractor.
- f. Bay West will perform treatment system sampling through 26 June 2021 at FT002 and LF030/31. J. Bradley asked for clarification. P. Walz stated each system will be sampled by Bay West, monthly until the end of June 2021.

Bay West/Wood

- g. VIAP Update
 - i. Q4 sampling event took place the week of 15 February 2021. The VIAP Draft report should be completed in May 2021 for submittal to Air Force.

Aerostar

- h. Central Treatment System (CTS) Status
 - i. P. Bond stated continued regular O&M.
- i. Mission Pump and Treatment System (MPTS) Status
 - i. P. Bond stated continued regular O&M. The lead vessel is scheduled for a resin exchange in May 2021. The system was down for a few hours for Oscoda Township to remove roots in the storm sewer.
 - ii. B. Place stated it would be a good idea to mention the status of the systems' effluent results. P. Bond confirmed the March 2021 results for the CTS and MPTS did not exceed the SRD criteria, both PFOA and PFOS have been non-detect in the effluent.

- j. PFAS Remedial Investigation Status
 - i. P. Bond stated the project scheduled is continuously updated, field work will begin July/August 2021.
 - ii. Spring synoptic water level measurements - Aerostar gauged wells the week of 5 April 2021.
 - iii. Clark's marsh Proposed Plan Public Meeting – a virtual meeting was held on 24 March 2021.
 - iv. Van Etten Lake Proposed Plan Public Meeting – will be scheduled once the Proposed Plan is final.

5. AIR FORCE UPDATES

- a. LF030/031 – C. Varley stated the Air Force is still reviewing the site. The Air Force submitted an SRD in 2010 but there is no record that EGLE (MDEQ at the time) ever responded to the SRD. The Air Force has been following the sampling and reporting outlined in the SRD. The system and discharge are both located on Air Force property. In accordance with the CERCLA process, the ROD is being followed. C. Bauer asked if the Air Force was questioning the SRD process. C. Varley stated no they were not. The EWTS system is located on Air Force owned property and should be abiding by the ROD. The Air Force is meeting to discuss and review data. All sampling will continue as is. The Air Force needs to make data driven decisions. M. Weegar explained that Dave Strainge submitted the SRD in 2010, but the paper trail after that is not complete. The O&M and other long terms plans contain references to the SRD and these plans were approved by MDEQ/WRD. These plans suggest that the groundwater discharge follows Rule 22, and monitoring wells were installed at MDEQ/WRD request to monitor groundwater concentrations in the area of the infiltration trenches, , to monitor effectiveness. M. Weegar asked C. Bauer if he could search the WRD files to see what correspondences might be found. C. Varley stated everyone has a different piece of the puzzle.
 - i. B. Place asked about the additional PFAS sampling at EWTS. C. Varley replied the Air Force is looking at all the data.
- b. OWAA 10 parcels
 - i. The Air Force is working with Gary Kellen at OWAA to transfer all properties, there is potential for a space port.
- c. RAB Update
 - i. The last RAB was held on 21 April 2021. Air Force is working through all the public comments and making plans for the future.
- d. Oscoda Township Stormwater discharge fee
 - i. D. Medina has drafted a letter to Oscoda Township, which is under legal review. There has been lots of communication back and forth. Air Force should be ready to send this week a copy of the report including discussion on what is considered reasonable will all be included with the letter.
- e. Hanger 10 construction
 - i. Kalitta Air is constructing another hanger and has asked to abandon 2 wells. They are now asking to abandon another 2 wells in the area. They would like a response next week; they will have their contractors abandon as part of the construction activities.
- f. MPTS IRA request is next on the Air Force list.
- g. Additional Vapor sub slab sampling – B. Place asked about the EGLE request for additional sub slab monitoring in the buildings. C. Varley stated Air Force is reviewing the data. B. Place stated that the review should be expedited due to potential health concerns. There were elevated concentrations outside the building so sub slab samples need to be collected inside the building. The Air Force hasn't established a specific timeline for the data review. M. Neller understands that the data needs a review, but EGLE believes this is standard procedure. The concentrations detected outside the building warrant sampling inside the building.

6. EGLE RRD – SUPERFUND SECTION UPDATES

- a. Other –
 - i. EGLE Townhall is scheduled for 20 July 2021.
 - ii. There will be a PFAS Coordination Meeting in May 2021.
 - 1. At this meeting the Purdue University and Wildlife work group will present data from the Oscoda area. They may be approaching the Air Force for a data sharing agreement so data collected from previous studies can be shared.
 - 2. The Water Resource group will be collecting sediment data in Clark’s Marsh.
 - iii. B. Place stated that EGLE has not received the summary from the last scoping meeting. It was stated that the meeting minutes from the January 2021 meeting are under Air Force review. Aerostar has EGLE comments. B. Place asked if EGLE could get a copy of the recordings. C. Varley stated that she will check with Air Force leadership.

7. EGLE RRD – BAY CITY DISTRICT UPDATES

- a. Oscoda area sampling – A. Armbruster stated AECOM completed another quarterly sampling event last week. The wells that were sampled were the same ones sampled in January 2021.

8. EGLE WRD – UPDATES

- a. Surface water/fish sampling in area
 - i. C. Bauer stated the fish data is still not finished yet. C. Varley asked when the fish data would be available. C. Bauer was unsure but will ask.
- b. AuSable Plume study
 - i. C. Bauer commented EGLE is finishing a plume study on the AuSable River and they will continue to collect data in April 2021. Some data has already been collected but it has not been reviewed yet.

9. MDHHS UPDATES

- a. Residential Well sampling update
 - i. P. Vij stated the Round #1 data was resent. The next sampling event is scheduled for the 1st week of May 2021.

10. OTHER

- a. JEP Meeting – B. Place asked if a meeting could be scheduled before 7 May 2021 to discuss the JEP? *
C. Varley will try to schedule a meeting after the contracting issues are dealt with. B. Place asked if the Air Force anticipated a gap in system operations. C. Varley stated that it is her goal to not have a gap in system operations.

*Timeline at Air Force request.

11. Next Meetings:

- a. BCT – 19 May 2021, 0900-1100 EST
- b. BCT – 16 June 2021, 0900-1100 EST
- c. Townhall – 20 July 2021
- d. RAB – 21 July 2021
- e. BCT 28 July 2021, 0900-1100 EST

12. ACTION ITEMS:

- a. EGLE

- i. B. Place will review the Wurtsmith UFP-QAPP and propose metrics for assessing data quality for split samples and corrective actions if metrics are not met.
 - ii. Provide X and Y coordinates for Residential Sampling locations and send plan to address discrepancies.*
 - iii. Confirm all additional parties have received access to the Annual Reports as requested.
 - iv. Find out when Fish data will be available for the Air Force.
- b. Wood
 - i. Send EGLE Q3 VIAP results. (completed on 28 April 2021).
 - ii. Confirm AF-MW15 was included in all tables in the final version. (updated version uploaded 3 May 2021.)
- c. Air Force
 - i. Ask Air Force management if recordings for RI Scoping meetings can be provided to EGLE. (request is being considered by Air Force management/leadership and lawyers)
 - ii. Schedule a meeting to discuss the JEP (completed 6 May 2021).

1. Air Force Opening Remarks/General Business Discussion

2. Previous BCT Meeting – 17 March 2021

- a. Meeting Minutes – Minutes are under EGLE review.
- b. Action Items – EGLE
 - i. Review Wurtsmith UFP-QAPP and propose metrics for assessing data quality for split samples and corrective actions if metrics are not met.
 - ii. Provide Air Force the MPART Peer Review Process associated with the MCLs.
 - iii. Forward EGLE’s response to the proposed changes in the CTS, MPTS and FT002 SRDs sampling plans to Aerostar.
 - iv. Provide the Air Force with the Oscoda WWTP water quality parameter results.
 - v. Provide the X and Y coordinates for Residential Sampling locations.

MDHHS

- i. Check if all Residential Sampling locations were verified with a GPS.

Aerostar

- i. Check with CSM team about Van Etten Lake level and its effect on the Spring water level event.

Air Force

- i. Provide EGLE the OT024 parcel number.
- ii. Respond to proposed changes in the CTS, MPTS and FT002 SRD sampling plans.
- iii. Forward FT002 UST Removal Work Plan RTCs to EGLE (Bay West completed on 17 March 2021).
- iv. Submit Q3 VIAP results to EGLE.
- v. Follow up on updating Residential Well Survey.

3. Document Submission Schedule and Status

Document	Date submitted to EGLE	EGLE Review Status	Comments
Bay West			
Draft 2018 PTS Annual Report			RTCs to AF comments submitted to AF on 28 January 2021. Follow on comments received from the Air Force on 16 April 2021. Follow on RTCs submitted to Air Force on 21 April 2021, anticipated EGLE submission April 2021.
Draft SS017 Site Closure Tech Memo.			Based on a review by Air Force legal, an ESD or Proposed Plan/ROD Amendment will be used to document Site Closure.
Draft SS072 Proposed Plan			Air Force has issued an RFQ to Bay West to revise the Risk Assessment and FS. No work on Proposed Plan until these two documents have been revised.
Draft Five-Year Review			Submitted to Air Force on 23 March 2020: under Air Force review. Submission to EGLE April 2021.
Draft 2019 LTM Annual Report			Submitted to Air Force on 11 September 2020; Air Force provided comments on 16 April 2021. Anticipated EGLE submission early May 2021.

28 April 2021
BCT Teleconference – Agenda
Wurtsmith AFB, Oscoda, MI

Draft 2019 Systems Annual Report			Submitted to Air Force on 23 December 2020; Air Force provided comments on 16 April 2021. Anticipated EGLE submission early May 2021.
FT002 UST Removal Work Plan			Document submittal to EGLE on 10 December 2020. Responses to EGLE comments were submitted to EGLE on 17 March and are under EGLE review. EGLE provided follow on comments on 16 April 2021. EGLE concurred with field work commencement while follow on RTCs are developed.
Draft 2019 LUC Report	Final version is posted to collaborative website for informational purposes only.		Submitted to the Air Force on 28 January 2021 for review.
Draft 2019 PTS Annual Report			Submitted to Air Force on 15 February 2021; Air Force provided comments on 16 April 2021. Anticipated EGLE submission early May 2021.
Draft 2020 LTM Annual Report			Submitted to Air Force on 17 February 2021; Air Force provided comments on 16 April 2021. Anticipated EGLE submission early May 2021.
Bay West / Wood			
WP004 UFP-QAPP RA-O WP/FSP			Final document submitted on 12 April 2021.
Aerostar			
Van Etten Lake Proposed Plan	15 March 2021	31 March 2021	Discussion on comments scheduled for 19 April 2021.
Clark's Marsh Proposed Plan	Issued to EGLE 12/14/2020	EGLE Comments Received 1/6/2021 and resolved on 2/8/2021	USFS reviewed with minimal comments. Document finalized on March 15, 2021. Public comment period expired on 17 April 2021.
Clark's Marsh Interim Record of Decision			Anticipated submittal to EGLE on 23 June 2021
PFAS RI UFP-QAPP	6 April 201		
Risk Assessment Work Plan			Estimated EGLE submission date 28 May 2021
MPTS Action Memorandum			Estimated EGLE submission date 28 May 2021
Remedial Action Work Plans			Estimated EGLE submission date 1 June 2021
Bay West - To be submitted			
Draft 2020 LUC Report	Final version will be posted to collaborative website for informational purposes only.		Scheduled for submittal to Air Force in April 2021.

28 April 2021
BCT Teleconference – Agenda
Wurtsmith AFB, Oscoda, MI

Draft 2020 Systems Annual Report			Scheduled for submittal to Air Force in May 2021.
Draft 2020 PTS Annual Report			Scheduled for submittal to Air Force in July 2021.
Draft VIAP RI Addendum Report			Scheduled for submittal to Air Force in May 2021.

4. Field Work Update and Schedule

Bay West

- a. Purge well maintenance, including pump and motor replacements, took place 24-25 March 2021. Work was done for purge wells at LF030/031, FT002, BZ and AS.
- b. FT002 - The 22nd Change out was completed on 14 January 2021; the system ran 106 days between change outs. The next change out is tentatively scheduled for late April/early May 2021, contingent upon results from weekly sampling events.
- c. SS057 RAWP Implementation – The third injection event was completed 11 November 2020, with substrate addition limited to the middle trench. Field work associated with the first semi-annual performance monitoring event for 2021 was completed the week of 05 April. After the results are received and reviewed a determination will be made regarding the execution of the fourth injection prior to the next semi-annual sampling event.
- d. FT002 RAWP Implementation – Concrete pad demolition, which will be combined with the UST removal and IAB system construction, began on 19 April 2021. A sample of the water in the UST was collected on 08 March and submitted for VOC and PFAS analysis. PFAS compounds were detected, VOCs were not. Pumping the water out of the UST and processing it through the FT002 treatment system occurred on 15 April 2021. Field work associated with the baseline sampling event was completed the week of 12 April.
- e. 2021 RA-O groundwater monitoring and annual base-wide gauging event will be completed by the follow-on Contractor.
- f. 2021 RA-O sampling and analytical that will be performed by Bay West: FT002 and LF030/031 treatment system sampling through 26 June and FT002 sampling related to RAWP construction and UST removal.

Bay West/Wood

- a. VIAP Update – Q4 sampling event took place the week of 15 February 2021.

Aerostar

- a. Central GAC Treatment System (CTS) Status
 - i. Continued regular O&M.
- b. Mission Street Pump and Treat System (MPTS) Status
 - i. Continued regular O&M.
 - ii. Planning changeout of lead ion exchange resin in May 2021.
- c. PFAS Remedial Investigation Status/Schedule
 - i. Project schedule has been updated and field activities will begin in July/August.
 - ii. Spring synoptic water level measurements were collected in April 2021.
 - iii. Clark's Marsh Proposed Plan Public Meeting was held on 24 March 2021.
 - iv. Van Etten Lake Proposed Plan Public Meeting will be scheduled once the Proposed Plan is final.

5. Air Force Updates

- a. OWAA 10 parcels
- b. RAB Update
- c. Oscoda Township Stormwater discharge fee

6. EGLE RRD - Superfund Section Updates

- a. Other – RAB topics

7. EGLE RRD - Bay City District Updates

- a. Kings Corner Road Dump - Known PFAS contamination site off Base.
- b. Loud Drive - Known PFAS contamination site off Base.
- c. Oscoda area sampling – Other areas where PFAS is being sampled off Base.

8. EGLE WRD Updates

- a. Surface water/fish sampling in area
- b. Oscoda Township Wastewater Treatment Plant Update: status of additional PFOS/PFOA sampling; actions related to PFOS/PFOA discharges to groundwater.

9. MDHHS Updates

- a. Residential Well sampling update

10. Schedule Next BCT Meeting

- a. 19 May 2021 teleconference 0900-1100 EST – confirmed.
- b. 16 June 2021 teleconference 0900-1100 EST – confirmed.
- c. 21 July 2021 teleconference 0900-1100 EST – proposed.