

Michigan Department of Transportation (MDOT)
Incentive and Disincentive Report for Fiscal Year 2023
Public Act 119 of 2023 - Section 612

Contract ID	Contractor	Description	Early / Late Completion	Incentive / (Disincentive) Amount	Funding Source	Date Payment Completed
81075-215585	Toebe Construction LLC	Incentive, US-23 and Warren Road, Open to Traffic	20 days	\$96,000	State 100%	11/3/2022
42021-213914	Davis Construction, Inc.	Incentive, M-26, Open to Traffic	10 days	\$30,000	State 100%	7/12/2023
25084-132026	Dan's Excavating, Inc.	Lane Rental Incentive (Max incentive of \$150,000 achieved)	Various	\$150,000	State 100%	9/12/2023
38000-204744-2	Anlaan Corporation	Incentive, Accepted for Railroad Traffic (Michigan Line)	13 hours	\$325,000	Federal 37.40% State 62.60%	8/23/2023
Incentive Total ==>				\$601,000		
50051-85541	Angelo Iafrate Construction Company	Liquidated Damages, Failure to complete M-3 work within traffic restrictions	Various	(\$39,250)	Federal 81.85% State 16.11% Roseville 2.04%	12/1/2022
41025-201924	Give 'em A Brake Safety, LLC	Liquidated Damages, Failure to complete contract work on I-96 by interim completion date	85 days	(\$114,750)	Federal 100%	1/5/2023
29011-130141	Michigan Paving and Materials Company	Liquidated Damages, Failure to complete contract work on US-127 by interim completion date	22 days	(\$92,835)	Federal 81.85% State 18.15%	5/10/2023
36031-208602	Bacco Construction Company	Liquidated Damages, Oversight, Failure to complete contract work on M-189 within contract time	3 days	(\$4,500)	State 100%	1/19/2023
55021-123271	Zenith Tech, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on US-2 within contract time	25 days	(\$33,750)	Federal 81.85% State 18.15%	2/2/2023
44032-130021	Ajax Paving Industries, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on M-53 within contract time	10 days	(\$23,000)	Federal 81.85% State 18.15%	2/9/2023
74071-208693	Pyramid Paving and Contracting Co.	Liquidated Damages, Oversight, Failure to complete contract work on M-25 within contract time	2 days	(\$3,000)	State 100%	2/16/2023
35021-212178	Heavy Structural Preservation, LLC	Liquidated Damages, Oversight, Failure to complete contract work on M-55 within contract time	7 days	(\$7,000)	State 100%	2/23/2023
44044-210066	Ajax Paving Industries, Inc.	Liquidated Damages, Failure to complete contract work on I-69 within contract time	13 days	(\$125,150)	Federal 90% State 10%	2/23/2023
13013-210067	Lakeland Asphalt Corporation	Liquidated Damages, Failure to comply with maintaining traffic restrictions on M-37	1.75 hours	(\$175)	Federal 81.85% State 18.15%	3/22/2023
66021-209384	Mathy Construction Company	Liquidated Damages, Oversight, Failure to complete contract work on M-28 within contract time	12 days	(\$18,000)	Federal 81.85% State 18.15%	4/4/2023
70024-118618	Toebe Construction LLC	Liquidated Damages, Failure to complete work on WB I-196 Ramp within contract time	6 days	(\$33,200)	Federal 90% State 10%	4/27/2023
74061-209207	American Pavements, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on M-46 within contract time	23 days	(\$34,500)	Federal 81.85% State 18.15%	6/1/2023
82052-210084	Ajax Paving Industries, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on US-24 within contract time	12 days	(\$24,000)	Federal 81.85% State 15.88% Dearborn Heights 2.27%	6/29/2023
82052-210084	Ajax Paving Industries, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on US-24 within contract time	12 days	(\$24,000)	Federal 81.85% State 15.88% Dearborn 2.27%	6/29/2023
41000-207322	P.K. Contracting, LLC	Liquidated Damages, Oversight, Failure to complete Grand Region pavement markings within contract time	22 days	(\$22,000)	Federal 90% State 10%	6/29/2023
82705-128554	Z Contractors, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on Belle Isle within contract time	10 days	(\$15,000)	Federal 81.85% State 18.15%	7/20/2023
49025-208901	Hebert Construction Co.	Liquidated Damages, Oversight, Failure to complete contract work on I-75 within contract time	300 days	(\$450,000)	Federal 90% State 10%	9/28/2023
46082-208718	C & D Hughes, Inc.	Liquidated Damages, Oversight, Failure to complete contract work on M-50 within contract time	17 days	(\$17,000)	State 100%	9/21/2023
Disincentive Total ==>				(\$1,081,110)		
Grand Total ==>				(\$480,110)		