

**Enbridge Pipelines
Line 5 HDD of St. Clair Project
Progress Report as of January 15, 2018**



Enbridge is committed to meeting the key milestones identified within the agreement signed between the State of Michigan and Enbridge on November 27, 2017. The information below describes the progress that has been made in setting up pre-application consultation meetings and general engagement activities since our last update, which was distributed on January 2, 2018.

UPDATE ON THE MAIL OUT

As previously communicated 40 pre-application meeting request letters, dated December 13, 2017 were sent by certified mail to all US regulatory agencies and authorities identified as potentially needing to issue permits or approvals.

- Confirmation of delivery received for 28 out of 40.
- For the remaining 12 recipients Enbridge representatives followed up with phone calls and emails to confirm receipt of the letter.

PRE-APPLICATION CONSULTATION MEETINGS & OTHER ENGAGEMENT ACTIVITIES

The following table lists the regulatory agencies and authorities that we have set-up either face-to-face meetings or telephone conference calls and the timing. Enbridge anticipates undertaking more personal consultation activities as the Project progresses. A description of our planned activities is described in the section below.

Status of Consultation with Regulatory Agencies and Local Authorities	
	Timing
Marysville Building Department and Public Works Staff	Jan 11, 2018 – conference call
Marysville City council	Jan 16, 2018 – presentation to council
Michigan Public Service Commission	Jan 17, 2018 - conference call
International Boundary Commission	Jan 19, 2018 - conference call
Corps and DEQ water	Jan 24, 2018 - meeting

resources group - joint meeting	
Department of State	To be confirmed by early February
DNR	<p>Will be confirmed following the receipt of the natural features inventory.</p> <p>During initial consultation with the DNR it was agreed that Enbridge would first submit a Michigan natural features inventory request and then a meeting will occur after Enbridge has received the data, as per the standard DNR process.</p> <p>Enbridge submitted the natural features inventory request on Jan 11, 2018. The requested data was received later the same day. Enbridge is currently reviewing the data.</p>
DEQ - Air Quality Group	<p>Will be confirmed if deemed necessary. The DEQ – air quality group does not require pre-application consultation meetings.</p> <p>To determine if a permit is required the DEQ – Air Quality Group will review Enbridge’s equipment plan; anticipate submitting this plan in the coming weeks.</p>

OVERVIEW OF PLANNED CONSULTATION ACTIVITIES

As the Project development progresses, Enbridge will initiate the formal consultation program in Canada and the US; planned consultation activities include the following:

- **Direct Mailings to Stakeholders – Early February:** Enbridge is committed to distributing Project information to identified stakeholder groups, initially to describe the Project and inform these groups of how they could contact Enbridge to communicate any concerns or get more Project details, and thereafter on a regular basis to update stakeholders on Project milestones. The following stakeholders will receive a Project notification letter:
 - Adjacent Landowners and Tenants (including First Nations): those with land interests next to/near to the drill site.

Enbridge Pipelines
Line 5 HDD of St. Clair Project
Progress Report as of January 15, 2018



- State, Municipal, Provincial, and Federal government representatives along or near the drill site.

- **Consultation with Representatives of Affected Communities - Ongoing:** Consultation with elected representatives (such as Chief Administrative Officers, mayors, councillors) of the communities directly affected by the Project have already started and will be ongoing throughout the life of the Project. The consultation program is being designed to enable the development and maintenance of positive relationships with government officials by encouraging them to:
 - Learn about proposed Project activities
 - Be engaged in the consultation process
 - Be involved in addressing potential issues or concerns that might be identified through the consultation process.

All elected officials and other government authorities will receive the same information that landowners and other stakeholders receive about the Project.

- **Personal Consultation with Landowners:** Enbridge land agents will conduct outreach activities such as telephone calls and visits to affected/nearby landowners, including businesses, to notify them of the Project and to ensure their concerns are addressed.

NEXT STEPS

Enbridge will continue to arrange pre-application meetings and prepare to initiate its formal consultation program. Another progress update to the State is targeted to occur in early February.